



Science & Technology
Facilities Council



EMMA PROJECT STATUS



Neil Bliss, STFC Technology, Daresbury Laboratory

FFAG09 International Workshop Fermilab

21st September 2009



Content

- Technology developments, status and testing
 - Magnets
 - Diagnostics
 - Radio Frequency
- Off line assembly
- Installation in ALICE
- Summary - Schedule Update




Science & Technology
Facilities Council



MAGNETS


Production Quadrupoles

- Magnet construction & measurements are complete for all 42 D-type and 42 F-type quadrupoles
- Assembly on to girder modules in progress at Daresbury





Measured Harmonics – F & D magnets



Graphs showing spread of harmonics – i.e. variation across magnet family

D magnets seem to show a lot of **variation, especially in the n=3 (sextupole) component**


Cause unknown

Acc. Phy. group currently looking into effect of this on beam dynamics

Ben Shepherd




Field quality plots



Integrated gradient
quality shown

F magnets all within
0.8% for a good field
region of **± 32 mm**




D magnets within
0.3% inside rotating
coil radius – but
good field region is
much larger

Ben Shepherd



Measurements with positive and negative offsets



Measurements of two D magnets were taken with the coil offset by +20mm, and again by -20mm to show how the gradient varied across the entire aperture of the magnet.


Data sent 5 May for D #29 and #35

Ben Shepherd


Field quality (for these two) is within **0.8%** inside the good field region (**56mm**)



Injection Region



Pulsed Magnet Vacuum Chambers




- Chambers manufactured and cleaned, ready for vacuum bake.
- Delivery end of September




Kicker Parameters

Max. beam deflection	105 mR
Hor. good field region	46 mm
Min vertical gap	25 mm
Hor. deflection quality	$\pm 1 \%$
Min. flat top (+0 -1%)	≥ 5 nS
Field rise/fall time	< 50 nS
Repetition rate	20 Hz
Physical length available	100 mm
Field strength	0.007 Tm
Peak voltage	30 kV
Peak current	1.3kA


- Single turn conductor
- Coaxial feedthrough
- C shape ferrite construction
- Ceramic Magnetics CMD5005
- Air bake at 600°C
- Designed to test at 30kV in air
- Spring loaded box assembly



Feedthrough



Conductor




Kicker



Prototype Kicker power supply

Thyristor units using magnetic
switching and Pulse Forming
Network techniques
Applied Pulse Power Inc.



Magnetic switch

Pulse forming network (PFN)

Ferrite rings


Current monitor

Coaxial feedthrough

Kicker magnet

Outer enclosure removed for clarity

Charging Circuit &
Solid State Switch







Kicker Measurement Method

- Rectangular coil, 300 mm long, 3mm thick; metallic layer (100 μm) on the appropriate sides
- Gives the integrated field strength
- Coil positioning with the Hall-probe bench
- Plans to make a detailed field map with a 6 mm diameter small coil didn't quite work out: stray capacitance in the coil creates a resonance

16/7/2009 16:32:35



Vector Fields
software for electromagnetic design



Kiril Marinov


Vector Fields
software for electromagnetic design



Kicker: calibration

$$I(t) = \frac{h}{\mu_0 l_{eff} d} \int V dt.$$

V~7.52 kV, A=0dB



The current can be measured independently with a CT installed on the kicker PSU and thus I_{eff} can be obtained.

$$I_{eff} = 130 \text{ mm.}$$

ELEKTRA simulations give the same value.


At full kicker strength the long coil generates voltages of the order of 1kV.

Attenuators are necessary

Repeated the measurements using attenuators & determined the attenuation coefficient




Kicker @ $\frac{1}{2}$ of the max. specified kicker strength



Ring in the pulse tail is not as bad as the CT signal suggests!




Kicker: $\frac{1}{2}$ of the max. specified kicker strength



Magnetic field pulse. Integration suppresses the high-frequency noise.




Kicker: Full strength



0.007 Tm reached at about 28 kV




Kicker: Full strength



Fall-time is longer than what is needed.



Kicker: Field homogeneity





Kicker Measurement Summary

- Full kicker strength 0.007 Tm reached at 28 kV.
- Ringing in the pulse tail does not seem to be as bad as the CT signal suggests.
- Work to do to optimise pulse fall-time to less than 50 ns




Septum Parameters

Max. beam deflection (injection)	65°
Max. beam deflection (extraction)	70°
Max. flux density in the gap	0.83 T
Excitation pulse (half-sine-wave)	25 μ S
Peak excitation voltage	2 kV
Peak excitation current	9 kA
Repetition rate	20 Hz



Injection Septum Design




Horizontal plane section view of septum in vacuum chamber



Extraction Septum Design

Passive septum design
2 turns






Septum laminations

0.1 mm Silicon Steel laminations with $0.7\mu\text{m}$ insulation
Pole profile wire eroded to $20\mu\text{m}$
760 x 2 laminations required for the 2 septums
Clean & bake @ 250°C for 24 hours in the fixture shown
7 bakes required
Injection septum is ready for clean assembly





Extraction Septum





- In parallel we have been building and testing a dirty (not UHV clean) assembly
- Eddy current shield box also serves as compression feature to compact the laminations
- 97% packing factor achieved
- Good packing factor required to meet the flux specification

Septum pulse power supply



8kA





First test result 7300A pulse



Septum Measurements


Same technique as kicker measurements: calibration followed by actual measurement

Much lower frequency; no problems with stray capacitances;





Septum Measurements




B=1T reached

with a 35 μ s half-sine-wave pulse

The pulse may need shortening to
25 μ s

No sign of saturation at
125% strength.





Septum Measurement Summary

Septum magnet flux reached $B=1\text{T}$ (125%)

Detailed field mapping measurements in progress,
some hardware required to conduct the
measurements

Stray field measurements also in progress – adding
some additional material most likely required – but
where ? 1 – 2 mT could be more realistic than 0.1 mT

More work to do !!




Corrector Magnet Design

- Contract placed with Tesla Engineering - scheduled delivery October 09
- 20 vertical correctors (Ring x 16, Injection line x 2, Diagnostics beamline x 2)
- 8 combined vertical/horizontal correctors (Injection line x 4, Diagnostics beamline x 4)

Strength: 1.609T.mm


Good field region (1%): $\pm 16\text{mm}$ (H)
 $\pm 11\text{mm}$ (V)



Vertical corrector magnets

Strength: 0.436T.mm (H); 0.403T.mm (V)

Good field region (1%): $>\pm 20\text{mm}$



Outer coils (V)
Inner coils (H)

**Combined vertical/horizontal
corrector magnets**




Science & Technology
Facilities Council



DIAGNOSTICS




INJECTION LINE





Science & Technology
Facilities Council


INJECTION LINE



Tomography Section




Electrical termination
in progress



Corrector
magnets still to
be delivered



DIAGNOSTICS BEAMLINE




- All dipole and quadrupole magnets on site
- Correctors due end of October
- BPMs delivered from VG Scienta
- YAG screens due end of September from Kurt J Lesker UK
- Girders order placed on ESE UK, delivery end of October




Electron Beam Position Monitors

- The BPM electronics system has to deliver 50 μm resolution over a large aperture
- Locally mounted coupler card amplifies and separates signals from opposite buttons in time, to give a 12nS delay between each. Signals combined and transmitted via a single high quality coax cable to....
-VME based detector cards located in rack room outside of shielded area.
- Status:- All elements of the detector and digitisation stages are designed. Contract has been placed to design the VME interface. A production prototype card will be available by **mid Nov**. Test on ALICE by **end of Nov**, followed by production run of 50 cards by **end of Jan 2010**.




Production Coupler due the end of Oct



RF Detector, Clock, Control & ADC



Other Diagnostics



- FNAL Collaboration design of Wall Current Monitor based on commercially available 'in flange' current transformer.
- In house design of wire scanners and YAG screen systems based on designs already manufactured for ALICE.



Science & Technology
Facilities Council



RADIO FREQUENCY




Cavity Construction

- Manufacture of prototype cavities and 20 production cavities completed by **Niowave**
- 16 delivered, 2 ready for waiting for input couplers and 2 ready for delivery
- High quality manufacture including electron beam welding of body to reduce distortion
- Chemical etching adopted to improve Q (Q_0 18,500 to 20,400)

Cavities exceeds EMMA specification




Input Coupler
Times Microwave





100KW (pulsed) IOT

- Acceptance tests at CPI last week
- Delivery in progress
- Installation on ALICE 25th Sep – 3rd Oct



Photograph of test arrangement at CPI



RF Distribution

Q-Par Angus

- Acceptance tests performed on the 27th May 2009
- System delivered 29th June 2009
- Installation in Jan 2010





Low Level RF

Instrumentation Technology

www.i-tech.si/

Libera



- Hardware delivered
- Software not delivered yet
- **Critical issue to be resolved:**
 - **Synchronisation of the phase with the arrival of the beam**



Science & Technology
Facilities Council




RING ASSEMBLY STATUS




Off Line Assembly










**Cable tray fitted ready for installation of
magnet and BPM cables**



Rack Build



Power Converter Racks



Control Station & Vacuum Racks





Science & Technology
Facilities Council

Rack Room





Science & Technology
Facilities Council



ALICE Accelerator Hall





Summary

Off line build in progress

IOT Installation in ALICE Hall

ALICE Shutdown

Target is to have 4 of the 7 girder assemblies ready to be transported through the equipment door

Injection line ready for beam

Further 3 girders to be installed

Full ring assembled by

Systems tests & commissioning

EMMA ring ready for beam

1st beams in to EMMA

Oct 2008 - Dec 2009

25th Sep - 3rd Oct 2009

19th Oct - 15th Nov

7th December 2009

Jan 2010

end of Jan 2010

February - mid March 2010

mid March 2010

Mar 2010



Acknowledgements

All the team

- STFC
- Cockcroft Institute
- John Adams Institute staff
- UK Universities
- International Collaborators
- Commercial suppliers




Science & Technology
Facilities Council



ADDITIONAL SLIDES

EMMA Parameters & Layout

Energy range	10 – 20 MeV
Lattice	F/D Doublet
Circumference	16.57 m
No of cells	42
Normalised transverse acceptance	3π mm-rad
Frequency (nominal)	1.3 GHz
No of RF cavities	19
Repetition rate	1 - 20 Hz
Bunch charge	16-32 pC single bunch





EMMA Ring


RF distribution
17 hybrid and phase shifter
waveguide modules

Kicker
Kicker
Extraction Septum 70°

90kW IOT
racks


Injection
Septum 65°
Kicker
Kicker

Septum & kicker
power supplies





EMMA Ring Cell




Long drift	210 mm
F Quad	58.8 mm
Short drift	50 mm
D Quad	75.7 mm

42 identical cells
Cell length 395 mm




EMMA Ring Section



Location for diagnostic screen and
vacuum pumping

Cavity Design



Normal conducting single cell re-entrant
cavity design optimised for high shunt impedance

Parameter	Value
Frequency	1.3 GHz
Theoretical Shunt Impedance	2.3 M Ω
Realistic Shunt Impedance (80%)	2 MΩ
Qo (Theoretical)	23,000
R/Q	100 Ω
Tuning Range	-4 to +1.6 MHz
Accelerating Voltage	120 kV
Total Power Required (Assuming 30% losses in distribution)	90 kW
Power required per cavity	3.6 kW