

Managed by Fermi Research Alliance, LLC for the U.S. Department of Energy Office of Science

## **Mu2e Project Overview**

Steve Werkema – Mu2e Accelerator Systems L2 Manager Mu2e Beamline, Controls and Instrumentation Technical Design Review 6 October 2015

## Outline

- The Mu2e Experiment
- The Muon Campus
- The Mu2e Project Accelerator Systems
- Construction Progress
- Schedule Overview

## The Mu2e Experiment



## **Charged Lepton Flavor Violation**


- The Mu2e experiment will attempt to detect <u>Charged Lepton Flavor Violation</u> (CLFV)
- CLFV is a process involving charged leptons (e<sup>±</sup>, μ<sup>±</sup>, τ<sup>±</sup>) that violates the conservation of the number of leptons of each flavor

Ordinary muon decay is not CLFV

$$\mu^{-} \rightarrow e^{-} \ \overline{V}_{e} \ V_{\mu}$$

$$L_{\mu}: 1 \qquad 0 \qquad 0 \qquad 1$$

$$L_{e}: 0 \qquad 1 \qquad -1 \qquad 0$$




If this is observed, it is evidence physics beyond the Standard Model



### What Mu2e Measures

The Mu2e experiment will measure the ratio of the number muon captures in aluminum that produce a conversion electron to the number of those that are captured in the ordinary way. This ratio is designated " $R_{\mu e}$ "




## Mu2e goal for 10<sup>18</sup> stopped muons:

- Single event sensitivity =  $2.87 \times 10^{-17}$  (i.e. one observed event yields  $R_{\mu e} = 2.87 \times 10^{-17}$ )
- 90% CL  $R_{\mu e}$  Limit < 6.0×10<sup>-17</sup>

S Fermilah

#### **Results of Previous CLFV Searches**




6 S. Werkema | Mu2e Project Overview

10/6/2015


## Mu2e Apparatus

The Mu2e apparatus consists of three superconducting solenoids joined together to make a continuous whole



10/6/2015

### **Stopping Muons**



- A muon that is stopped in the Mu2e target is captured into an atomic orbital state of an aluminum nucleus
- The muon quickly ( $\lesssim$  psec) transitions\* to the 1S state where its wave-function overlaps the nucleus
- \* A target monitor counts nuclear transition photons

#### Mu2e muon stopping target


- 17 Al 200 μm foil disks
- Disk radii decrease from
   83 mm to 65 mm in
   downstream direction



The Muon Campus




## Acquisition of Beam for Mu2e



#### Accelerator timeline for Mu2e proton beam delivery

- Spill duration: 43.1 msec
- Interval between spills 48.1 msec
- Duty Factor: 27.1% (Total Spill Time/Length of Cycle)
- Peak Delivery Ring proton intensity: 1.0 ×10<sup>12</sup>



#### **The Muon Campus**





## **DOE Projects, AIPs, GPPs**

Building the Muon Campus requires the following projects:

- 1. DOE Projects
  - Muon g-2
  - Mu2e
- 2. AIPs (Accelerator Improvement Projects)
  - Recycler RF
  - Beam Transport
  - MC Cryo Plant
  - Delivery Ring
- 3. GPPs (General Plant Projects)
  - MC-1 Building
  - Beamline Enclosure
  - MC Infrastructure Upgrade




# Muon Campus Upgrades Required for the Mu2e Experiment but not on the Mu2e Project

Accelerator Upgrade	Project	
MI-8 beamline to Recycler Ring Injection	NOvA Project	
Recycler Ring 2.5 MHz RF system	Recycler RF AIP	
Delivery Ring 2.4 MHz RF Cavities and HL Amps & Cooling	Recycler RF AIP	
Single bunch extraction from Recycler Ring	Beam Transport AIP	
Beamline aperture upgrades	Beam Transport AIP	
AP1, AP2, AP3 to M1, M2, M3 conversion & upgrade	Beam Transport AIP	
Beam transport instrumentation & infrastructure	Beam Transport AIP	
Beam transport controls	Delivery Ring AIP	
Delivery Ring Injection	Delivery Ring AIP	
Delivery Ring Abort	Delivery Ring AIP	
Delivery Ring infrastructure	Delivery Ring AIP	
Delivery Ring Controls and Instrumentation	Delivery Ring AIP	
D30 straight section reconfiguration	g-2 Project	
Delivery Ring Extraction (except ESS)	g-2 Project	
Extraction line (M4) to M5 split	g-2 Project	
M4 beamline enclosure	MC Beamline Enclosure GPP	



## The Mu2e Project Accelerator Systems





## **Mu2e Proton Beam Requirements**

 $\bigcirc$ 


	Parameter	Design Value	Requirement	Unit
3-4 year run	Total protons on target	3.6×10 <sup>20</sup>	3.6×10 <sup>20</sup>	protons
Time Structure	Time between beam pulses	1695	> 864	nsec
	Maximum variation in pulse separation	< 1	10	nsec
	Spill duration	54	> 20	msec
	Beamline Transmission Window	230	250	nsec
	Transmission Window Jitter (rms)	5	<10	nsec
	Out-of-time extinction factor	10-10	$\leq$ 10 <sup>-10</sup>	
Intensity	Average proton intensity per pulse	3.1×10 <sup>7</sup>	< 5.0×10 <sup>7</sup>	protons/ pulse
	Maximum Pulse to Pulse intensity variation	50	50	%
Beam	Target rms spot size	1	0.5 - 1.5	mm
	Target rms beam divergence	0.5	< 4.0	mrad



## **Proton Beam & Extinction Requirements**

Two successive proton pulses on the Mu2e target (out of ~30,000 per spill)


- Each pulse contains ~40×10<sup>6</sup> protons
- Extinction = No. of out-of-time protons / No. of in-time protons




🚰 Fermilab

10/6/2015


## **External (M4) Beamline Layout**



## M4 Beamline / Production Solenoid Interface




## The Mu2e Building





## **Mu2e Proton Target Station**

- Target located inside the **Production Solenoid (PS)**
- Heat & Radiation Shield (HRS)
- **Proton Absorber**
- **Protection Collimator**



**‡** Fermilab

**Construction Progress** 




## **M4 Enclosure Construction**

**AP30** 





## M4 Beamline Enclosure construction – Diagnostic Absorber







Pouring Mu2e building floor slab

• Looking east toward g-2 Building





Framing the walls in the proton target station area of the Mu2e building






Concrete floor complete Framing and pouring the walls



## Schedule



# Mu2e Accelerator Schedule



Milestone	Date
Diagnostic Absorber Installation Complete	March 2015
M4 Beamline Enclosure Beneficial Occupancy	Nov 2015
DOE CD-3c Approval	June 2016
Start of Muon g-2 Run	May 2017
Ready to run beam to diagnostic absorber	June 2020
M4 Beamline commissioned to Diagnostic Absorber	Sept 2020
Start electro-static septum installation	Oct 2020
DOE CD-4 Approval	May 2021



## Why Start Building Construction before Design is Complete?

- Generally, this is a very bad thing to do
  - Removes the flexibility to accommodate unforeseen design issues that might be alleviated by building changes
  - Once an A&E firm is retained, building design changes are expensive.
     Once a construction contract is awarded changes become even more costly
  - The building becomes a design constraint as soon as concrete is poured
- The Muon Campus and Mu2e projects did this because:
  - Allows early start on projects necessary for g-2 early g-2 running simplifies accelerator commissioning for Mu2e
  - Construction costs were relatively low and projected to trend up when this decision was made

Mu2e

🛠 Fermilab

# **Muon Campus Program Cost**

Project	Total Project Cost (\$M)	Accelerator Costs (\$M)
Muon g-2 Project	46.4	22.2
Mu2e Project	271.0	50.2
Recycler RF AIP	9.7	9.7
Beam Transport AIP	6.2	6.2
Delivery Ring AIP	9.3	9.3
Cryo AIP	9.7	9.7
MC-1 Building GPP	9.0	
Beam Enclosure GPP	9.7	
MC Infrastructure GPP	1.0	1.0
Total	372.0	108.3

All costs are base cost + estimate uncertainty (contingency)

**Fermilab** 

# Conclusion


- Thank you for your helping us by participating in this review
- The Mu2e project is in the final stages of completing its final design
   We expect to being our CD-3c reviews in ~March of next year
- We would like your advice on the following:
  - Is our beamline, controls, and instrumentation design adequate and sound?
  - How should we focus our attention between now and next spring to finish our final design



**Backup Slides** 



## Mu2e / NOvA Accelerator Timeline Model




 $\bigcirc$ 

10/6/2015

## **Delivery Ring Bunch Shape Variation in Time**

The re-bunched beam from the Recycler is poorly matched to the 2.4 MHz RF bucket in the Delivery Ring. Thus, the beam tumbles in the bucket. The bunch shape changes at twice the synchrotron frequency  $(T_{synch} = 25.6 \text{ msec}).$ 



Waterfall display of the variation of the proton bunch time profile as the bunch rotates in the 2.4 MHz RF bucket. A trace is plotted every 1.35 msec over the course of the spill. The vertical axis is time relative to the start of the spill. The horizontal axis is Delivery Ring phase ( $1^\circ = 4.708$  nsec).

