

Managed by Fermi Research Alliance, LLC for the U.S. Department of Energy Office of Science

# **PXIE RFQ Commissioning Plans**

James Steimel PIP-II Collaboration Meeting 9-10 November 2015

# **LBNL Collaboration Engineers**

- RFQ designed and constructed at Berkeley Laboratories.
- Successful collaboration between FNAL and LBNL engineering and scientific staff.
- Picture shows LBNL RFQ engineering staff (and FNAL liaison) in front of assembled RFQ modules before final tuning.





#### **RFQ Delivered**


- RFQ arrived at FNAL on Sept 15, 2015.
- Picture on right shows RFQ in its PXIE beam line position.
- Delivery was smooth and LBNL tuning was successfully verified.
- RFQ was leak tested and successfully pumped down to specified vacuum pressure.





# **RFQ System Block Diagram**

- RFQ driven by two, independent RF power amplifiers.
- Interlock system protects RFQ from overheating and sparking.
- Resonant frequency control done only with water temperature control.



High level model of RFQ system components and interactions.



#### **Infrastructure Status and Plans**

- Vacuum equipment and most of water manifold components installed.
- Hardware for resonance control is on-hand and mostly installed. Work continues on control algorithms and interfaces.
- Installation of instrumentation wiring and infrastructure will be next.





## **Power Amplifier Commissioning**

- Power amplifiers and circulator combo tested to 60kW CW power into matched load over 24hr period.
- Circulators are temperature sensitive and need to be cooled to 83° F for ideal isolation.
- Isolation of circulator not good enough to operate full CW power into short. It should be good enough to protect power amplifier during fill time, sparks and trips.






#### **Power Amplifier Status**

- RFQ amplifiers have catastrophic failure mode when running CW.
- Vendor is investigating and repairing under warranty.
- Contracted spares supply is currently depleted but negotiations underway for a larger supply.
- Failure has not occurred when amplifiers run at 10% duty or less.





## **RFQ Commissioning Phases**





8


#### **Conditioning Prerequisites**

- Specified water flowing to all RFQ cooling channels. Water temperature stable to within 2° C during conditioning activity.
- Input couplers installed, tuned and high voltage bias tested.
- Local interlocks tested.
- RF system capable of pulsed and CW operation.
  - Power amplifiers tested successfully in CW and pulsed operation (recent CW failure).
  - LLRF system capable of pulsed operation for up to 1ms at 15Hz before transitioning to CW.
- LLRF system can lock to RFQ resonant frequency.



# **Input Couplers**

- New design capacitively coupled to RFQ cavity.
- Center conductor and loop can be biased to 5kV to reduce multipacting.
- Center conductor and loop are forced air cooled.
- Couplers will be conditioned with RFQ due to late delivery.






# **Coupler Issues**

- Input couplers are a year behind schedule.
- Current vendor is having problems with brazing vacuum window and antenna.
- No firm estimate on delivery of vacuum window section.





#### **Conditioning Process**




11/9/2015

#### **RFQ Resonance Control**

- Resonant frequency of RFQ can only be controlled with water temperature.
- Available power of amplifiers limits resonant frequency error to 3kHz in RFQ, leading to 0.1° C stability in water system.
- Frequency has large, fast dynamic shift with power interruption.
- FNAL is in collaboration with Colorado State University to design and commission a water, resonant control system that will keep RFQ in tune and reduce recovery time from RF power glitches.
- Resonant control team will have a dedicated week during RFQ conditioning to measure RFQ thermal response and time constants.


#### Resonant Frequency after 2% Stepped Field Increase from Design





# **MEBT 1-1**

- MEBT version 1-1 will be the first RFQ beam diagnostic line.
- Doublets are designed and constructed by BARC through India collaboration.
- RFQ first beam commissioning will also include first beam commissioning of prototype MEBT buncher cavity.
- Total beam impact on Faraday Cup dump must be limited to under 300W.






#### Low Duty Pulsed Beam Prerequisites

- MEBT 1-1 installed at the end of RFQ.
- RF system can maintain RFQ and buncher cavity resonant frequencies at 162.5 MHz in pulsed RF mode.
- Preliminary Machine Protection System (MPS) tested.




# **MEBT 1-1 Machine Protection System**

- MPS system must be operational for commissioning MEBT 1-1.
- Potential for beam damage will be significant.
- MPS will disable LEBT beam if RFQ amplifiers are off.
- It will utilize a ring pickup and scraper to monitor beam duty factor and disable beam if pulse lengths get too high.
- It will produce more stringent duty factor monitoring when Fast Faraday Cup (FFC) is in beam.
- Preliminary commissioning started with LEBT testing.






#### Low Duty Pulsed Beam Commissioning Process





# **MEBT 1-2**

- Second version of RFQ diagnostic line includes beam dump capable of 10kW of beam power.
- Dump borrowed from ORNL – SNS DTL commissioning dump.
- RFQ resonant control system must be fully operational for CW beam transport through MEBT.
- MPS will be upgraded to incorporate beam loss measurements in RFQ and MEBT scrapers.





#### **Plans forward**

- Input couplers are now the critical path item. We will organize back-up plans if vendor cannot reliably braze final antenna. This may start after this meeting.
- RF amplifiers can be made to run reliably at low duty pulsed, even if it's not ready for CW operation.
- If input coupler components arrive before amplifier repairs are complete, RFQ will be conditioned in pulsed mode only and transition to MEBT 1-1 configuration for pulsed beam tests.

