

SBN Infrastructure Overview

Catherine James


Director's Progress Review of SBN

15-17 December 2015


Outline

- Overview of Infrastructure
- About each topic
 - Requirements
 - Scope
 - Resources
 - Cost & Schedule Summary
 - Present status

- Introduce the Breakout talks



Overview



Provide the Infrastructure elements to support two new detectors on the Booster beamline

Provide two new enclosures

Provide two cryogenics systems

Install the **Far Detector**
Acquire and install Overburden

Common Online elements; in early discussions

A recently formed Task Force will help refine the requirements for detectors and overburden

Overview - Infrastructure Funding Source Matrix

	DOE GPP	DOE OPS	DOE R&D	NSF	CERN	INFN
Civil Construction	100%					
ICARUS Cryogenics		~45%			~45%	~10%
SBND Cryogenics			~50%		~50%	
ICARUS Overburden		100%				
SBND Overburden		100%				
Cosmic Ray Tagger		tbd		?	25%*	25%*
ICARUS DAQ		tbd			tbd	>50%
Common Online		tbd			tbd	
Integration and Installation		>50%			tbd	tbd

blue – portion has a cost estimate; red, not costed

* - \$1.2M CHF in WA104 agreement, estimate need at least 2 times this (core cost)

tbd – expect contribution but fraction not determined

? – possible grant proposal

Conventional Facilities

Conventional Facilities - Requirements

- Provide buildings which meet the needs of the respective detectors
Designs are complete, and both buildings are now under contract

The collaborations provided input to the design process for their respective buildings



Cryogenics team provided preliminary ODH analyses

Both buildings reviewed at the 60% and 90% design level, by committees composed of people both internal and external to the collaborations




Conventional Facilities - Requirements

- Both buildings designed to support ~3m concrete overburden



Overburden

- Basic Plan – 3 layers, each ~1m
- Base layer
 - Engineered bridge beams
 - Not standard shield blocks
 - Must be ordered/purchased
 - Estimate
 - \$622k for ICARUS
 - \$217k for SBND
 - OPS funding (not GPP)
- Middle and upper layers
 - Existing shield blocks on the Fermilab site
 - Identified, but must be “mined”
 - Cost contributions to be negotiated within the Lab
- Install all layers
 - Estimate \$70k for ICARUS and \$30k for SBND




Jim Kilmer has more details in his Breakout talk

Conventional Facilities – Cost & Schedule

Contract Costs, \$k, fully burdened

Task	WBS	Funding	Estimate
Near Detector Building	4.2.1	GPP	\$5,350
Far Detector Building	4.2.2	GPP	\$9,800
Site Development	4.2.3	GPP	\$2,200




Conventional Facilities - Resources

- Fermilab Facilities & Engineering Services
 - SBN Manager – Steve Dixon
 - Construction Coordinator – Josh Kenny
 - Procurement – Tom Powers
- Weekly meetings with the contractors

Summary

- More material in Steve Dixon's breakout presentation
- Tour ?



~90 trucks of concrete poured on a single day



*more photos on the
SBN SharePoint site – Civil Construction*

Cryogenics

Cryogenics - Scope of Work



Systems are partitioned

- **External** : nitrogen and argon supply
 - Fermilab scope, both detectors
- **Proximity** : Argon circulation & filtering, cooling
 - CERN scope, both detectors
- **Internal** : inside the cryostat
 - ICARUS – CERN scope
 - SBND – Fermilab scope
- **Integration** : Controls and ODH systems; safety documentation; interface documents
 - Fermilab scope
- **Stated scope covers all phases**
 - Design, Construction, Installation

Cryogenics - Requirements

Keep the cryostats cold and keep the argon pure

- parameters are specified for cooling capacity, flow rates, surface temperatures, minimum purity goals, and more

- full list of cryogenics requirements are in Barry Norris's Breakout presentation

Requirements for **SBND** Cryogenics - Cryogenics

Required Parameter for Cryogenics	Value
LAr purity in cryostat	3 ms electron lifetime (100 ppt O2 equivalent)
Nitrogen contamination	Less than 2 ppm (to coincide with T600)
Design Pressure	345 mbarg (~5 psig)
Operating gas pressure	70 mbar (~1 psig) with +/- 5% (~0.05 psig)
GAr Piston purge rate of rise	1.2 m/hr
Membrane cool-down rate	From manufacturer (most likely < 10-15 K/hr)
TPCs cool-down rate	< 40 K/hr < 10 K/m (vertically)
Mechanical load on TPC	The LAr or the gas jet pressure shall not apply a mechanical load to the TPC greater than 200 Pascal
Nominal LAr purification flow rate (filling/ops)	1 volume change/day 7.9 m ³ /hr = 35 gpm. Less circulation flow is allowed, e.g. 10 gpm, is rationale is verified. Similar to 1 change per 8 days for T600
All surfaces in the ullage during operations	< 100 K
Convective currents inside cryostat	< 10 cm/s
GAr purge within insulation (From LBNF)	1 volume change/day of the open space between insulation panels
Condenser cooling power	Based on fill with LAr (~25 kW)
Grounding and noise requirement	Electrical isolation from cryostat. Approval by SBND committee supervising detector and building grounding

Requirements for **SBN FD** Cryogenics - Cryogenics

Required Parameter for Cryogenics	Value
LAr purity in cryostat	15 ms electron lifetime (to replicate Icarus performance)
Nitrogen contamination	Less than 2 ppm
Design Pressure	350 mbarg (~5 psig)
Operating gas pressure	150 mbar (~2 psig) with +/- 5% (~0.1 psig)
TPCs max gradients	< 70 K < 50 K (vertically)
Mechanical load on TPC	no load on the TPC
Nominal LAr purification flow rate (filling/ops)	1 volume change/week 2 m ³ /hr/T300 module ≈ 9 gpm.
All surfaces in the ullage during operations	≈ 87 K except for the cables inside the chimneys
Convective currents inside cryostat	< 20 cm/s
GAr purge within insulation (From LBNF)	0.5 volume change/day of the open space between insulation panels
Condenser cooling power	~2 kW / gas recirculation unit
Grounding and noise requirement	Electrical isolation from cryostat. Approval by SBN-FD committee supervising detector and building grounding

Cryogenics - Cost

Task	WBS	DOE Funds	Estimate \$k
Mgmt	4.3.1	OPS	\$221
Cryogenics Conceptual Design	4.3.2.1	OPS	\$52
FD Cryogenics Design	4.3.3.1 & 4.3.3.2	OPS	\$499
FD Cryogenics Construction	4.3.3.3	OPS	\$1,419
FD Cryogenics Installation	4.3.3.4	OPS	\$510
ND Cryogenics Design	4.3.2.2 & 4.3.2.3	R&D	\$230
ND Cryogenics Construction	4.3.2.4	R&D	\$1,379
ND Cryogenics Installation	4.3.2.5	R&D	\$397

\$4.7M DOE funds


FD is 55% of total

ND is 45% of total


Design is 21% of the FD total cost

Design is 11% of the ND total cost


- FD Cryo Design
- FD Cryo Construction
- FD Cryo Installation
- ND Cryo Design
- ND Cryo Construction
- ND Cryo Installation



Cryogenics – Schedule for ICARUS



Cryogenics – Schedule for SBND



Cryogenics - Resources

- Managers – Mike Dinnon, Mike Geynisman
- Fermilab: Barry Norris, Roza Doubnik, Min Jeong Kim, David Montanari, Mike Zuckerbrot
- CERN: Johan Bremer, Michel Chalifour & group

Designers – costs to develop CAD models of the detectors and cryogenics in their buildings is contained in the Installation-Integration tasks under each detector WBS

Technical Assessment

- the first Independent Technical Assessment of the Cryogenics was held at CERN in October
- the report was just recently posted – See Program Review page
 - no formal responses yet

Cryogenics – Summary

- Over the past 6+ months, this CERN+Fermilab group has made much progress
 - logical layout of the systems – the P&ID, Piping and Instrumentation Diagrams
 - P&ID in turn used to define the Scope
 - these in turn supply the content for the Work Package Agreements and the documents which define the interfaces between CERN and Fermilab components

MORE in their Breakout presentations

ICARUS Installation

ICARUS Installation – Scope of Work



- Installation of ICARUS
 - Fermilab scope in collaboration with INFN and CERN
- Detector Readout installation
 - ICARUS Collaboration, with assistance from Fermilab technical staff as needed
- Cryogenics installation
 - part of the Cryogenics WBS
- Cosmic Tagger installation
 - scope TBD
- Overburden installation
 - Fermilab scope

ICARUS Installation - Requirements

- Be ready to receive the ICARUS detector and install into the SBN-FD Building by the close of calendar 2016
- Complete the ICARUS detector installation and be ready for data-taking in calendar 2017

Many details


- interfaces between the cryostats, cryogenics, detectors, detector readout & DAQ
- items being shipped, in how many shipments, their handling requirements (weight, size)
- assembly order (warm cryostat structure, insulation, cold cryostats) and assembly tooling (lifts, rigging fixtures)
- Detector readout support needs
 - grounding, networks, racks, power

Collaboration with the ICARUS Collaboration and CERN colleagues is vital to success!

ICARUS Installation - Resources

- The Fermilab team is organized starting November 2015
 - Manager : Fernanda Garcia
 - team to date : Andy Stefanik, Jim Kilmer, Linda Bagby, Justin Tillman
 - expect to recruit more
- They are coming up to speed quickly
 - Joint Breakout session presentation provides a look at the startup effort
- One outcome after the Cosmic Tagger Task Force has concluded is expected to be the determination of collaboration contributions towards the design, fabrication & integration of a Cosmic Tagger system for ICARUS

ICARUS Installation – Provisional Plan



ICARUS Installation – DOE Costs

- Since the local team has just started, the Technical Coordinator (myself) has made a Top down estimate and entered this into the Program schedule as Planning Packages

Costs, \$k, fully burdened, \$2.2 M

Task	WBS	Funding	Estimate
Management	4.4.1.1	OPS	\$524
Installation Planning	4.4.1.2	OPS	\$535
Installation of T600 at FNAL	4.4.1.3	OPS	\$1,142

- The Installation manager and team will develop a bottoms up estimate as they work out the details of their plan

Early Planning Stages

-- Online Integration

--- Joint Cosmic
Tagger Effort

Joint Cosmic Tagger Effort

- Cosmic Tagging detector
 - ICARUS : general agreement on the main requirements of coverage and layers, but less development on details (readout hardware; timing resolution)
 - a Task Force is recently formed, chaired by Bob Wilson and Roxanne Guenette, to provide requirements for all detectors and optimal implementation for each
 - Breakout presentation

common solutions may save design costs and streamline construction



SBN Program
Neutrino Division
830.840.2158 (phone)

Memorandum

29-Nov-2015

To: SBN Spokespeople
From: Peter Wilson, SBN Program Coordinator
Subject: Task Force on Cosmic Ray Mitigation for SBN Detectors

A Cosmic Ray Background taskforce is being created to more clearly define the requirements and implementation of the overburden and cosmic ray tagger systems for the SBN detectors. The taskforce membership will consist of experts and interested parts from all three SBN experiments. The conveners will consist of one representative from each of the experiments. A preliminary report from the task force should be provided by January 31, 2016.

Mitigation of cosmic ray backgrounds is needed for all three of the SBN detectors particularly to address showers that mimic the low energy electron signal from electron neutrino interactions. The SBN proposal presented to the PAC in January 2015 assumed a 3m concrete overburden and cosmic ray tagger system for both the near and far detectors. The buildings for both of these detectors are designed to accommodate a 3m overburden. In recent months, MicroBooNE has studied cosmic ray backgrounds and proposed adding overburden and installing a tagger system.

Online Integration

- Details of the scope and requirements of this item are under discussion
 - if the SBN detectors have similar requirements for some portions of their online systems, then there is motivation to devise common solutions
 - recent DUNE-SBN workshop

Breakout presentation
by Wes Ketchum

Data Size Comparison	SBND	MicroBooNE	ICARUS
Number of TPCs	2	1	4
TPC Channels (total)	11,500	8,256	53,000
PMT Channels	100	36	400
CRT Channels	4,000	1600 (under design)	under design
TPC Digitization	2 MHz, 12b	2 MHz, 12b	2.5 MHz, 12b
PMT Digitization	~1 GHz	64 MHz	~1 GHz
TPC drift/readout period	1.3 ms / 3.8 ms	2.3 ms / 4.8 ms	1.0 ms / 1.6 ms
Uncompressed data size (per event, TPC only)	220 MB	150 MB	330 MB
Compression factor (Hardware + Software)	5	5	4*2
Total data size (per event, TPC only)	45 MB	30 MB	40 MB

Summary

- Conventional Facilities
 - under construction; will be ready for their detectors
- Cryogenics
 - has laid the ground for a successful joint Fermilab-CERN venture
- ICARUS
 - will arrive in about 1 year, and we will be ready for it

The Integration team is prepared to meet all challenges