

schedule

Holidays in Switzerland, Week Numbers

May 2016 (Paris)


Mon	Tue	Wed	Thu	Fri	Sat	Sun
25 Week 17 of 2016	26	27	28	29	30	1 May Day (regional)
2 Week 18 of 2016	3	4	5 Ascension Day	6	7	8
LEM testing, preparation + selection. Check of extraction grid HV connection (CEA, Shuo).						
9 Week 19 of 2016	10	11	12	13 CRP Assembled in CR (Marco)	14	15 Pentecost (regional)
CRP assembly (Adamo), connect anode grounds						
16 Pentecost Monday Week 20 of 2016	17 HV flanges ready	18	19	20	21	22
hook CRP under top-cap						
prepare all cable to correct lengths						
23 Week 21 of 2016	24	25 5 SGFT inserted with Fake FE (Laura Z). Bath test area clear.	26 Corpus Christi unhook CRP	27 pulser system ready (Cosimo)	28	29
bath test						
SPFT fully operational (LAPP) hook CRP under top-cap	31 SC racks + sensors cabled and operational (Nicolas B)	1	2	3	4	5
connections (LM, LEMHV, Pt, SIG, + SC testing + warm signal continuity check with pulser) Cosimo-Yann						

Holidays in Switzerland, Week Numbers




May 2016 (Paris)

Mon	Tue	Wed	Thu	Fri	Sat	Sun
25 Week 17 of 2016	26	27	28	29	30	1 May Day (regional)
2 Week 18 of 2016	3	4	5 Ascension Day	6	7	8
LEM testing, preparation + selection. Check of extraction grid HV connection (CEA, Shuo).						
9 Week 19 of 2016	10	11	12	13 CRP Assembled in CR (Marco)	14	15 Pentecost (regional)
CRP assembly (Adamo), connect anode grounds						
16 Pentecost Monday Week 20 of 2016	17 HV flanges ready	18	19	20	21	22
was respected almost to the day (with minor modification that bath test performed on the 30th and LAPP test on the 1st)						
23	24	25 5 SGFT inserted with Fake FE (Laura Z). Bath test area clear.	26 Corpus Christi unhook CRP	27 pulser system ready (Cosimo)	28	29
bath test						
30 SPFT fully operational (LAPP) hook CRP under top-cap	31 SC racks + sensors cabled and operational (Nicolas B)	1	2	3	4	5
connections (LM, LEMHV, Pt, SIG, + SC testing + warm signal continuity check with pulser) Cosimo-Yann						

Thanks for all the (very important) help from the “non-CERN based” collaboration



1. LEMs were tested, selected and CRP was assembled.
2. 3 SGFTs were cabled with fake FE and inserted on top-cap
3. Additional racks were brought to 182 and cabled. Slow control and PVSS was tested.
4. LN2 bath test was successfully performed under top-cap.
5. CRP was hung in its final position and SPFT movement tested.







MILESTONE: Ready for top-cap lifting July 1st

cabling of CRP in final position.

- >All HV connections (LEM+ grid). cutting+crimping to correct length
- >All signal connections. KEL Cables are also all there.

CRP testing

- >HV test of LEMs in air (external SHV cables being manufactured)
- >Signal Continuity testing (same method as for bath test, See Cosimo Laura for details)

Drift cage fixation

- > bring drift cage under top-cap and fix under top-cap (exact procedure under discussion)
- >fix cameras, coax capacitor, cable trays
- > fix PMTs (details discussed with Ciemat)


FE insertion testing

- >test insertion or real FE and check signal continuity with pulser (details see Dario's slides)

HVFT insertion.

- >pb at manufacturing. Cannot be inserted in TAS as planned. Will be inserted when detector in cryostat. (See Adamo/Laura slides)

important: orientation of chimney for lifting



Holidays in Switzerland, Week Numbers

Jun 2016 (Paris)

Mon	Tue	Wed	Thu	Fri	Sat	Sun
30 Week 22 of 2016	31	1	2	3	4	5
6 Week 23 of 2016	7 platform construction starts	8	9	10	11	12
connections (LM, LEMHV, Pt, SIG, + SC testing + warm signal continuity check with pulser) Cosimo-Yann						
13 Week 24 of 2016	14	15	16	17	18	19
CRP ready and cabled (Cosimo) Fix drift cage	install cameras, coax capacitors, cable trays for PMTs)					19
20 Week 25 of 2016	21	22	23	24	25	26
Pulser system ready (Cosimo)	test of FE insertion + pulsing (Lyon)					
install PMTs (connection+ test) Spain		install internal piping (Shuo)				
27 Week 26 of 2016	28	29 St. Peter and St.	30	1	2	3
buffer + final testing						

MILESTONE: Ready for cryogenic installation in AugustInsert detector in cryostat

- >Lift top-cap from TAS (top-cap lifting device ready and tested).
- >enter manhole to make visual check (procedure to enter manhole under discussion with safety)
- >Solder top-cap (under discussion with Dimitar)

Install all racks, grounding strips + cables

- >move TAS racks to final area
- >ship remaining racks from 21 to 182
- >install remaining cable trays, grounding strip
- >final cabling on top-cap

FE noise measurement

- >test noise with detector in final configuration
- >improve grounding/electrical scheme if needed (see Dario, also Yann)

Holidays in Switzerland, Phases of the Moon, Week Numbers

Jul 2016 (Paris)

Mon	Tue	Wed	Thu	Fri	Sat	Sun
27 Last quarter 20:19 Week 26 of 2016	28	29 St. Peter and St.	30	1	2	3
4 New moon 13:01 Week 27 of 2016 LIFT TOP-CAP + DETECTOR	5 visual inspection inside cryostat platform ready	6	7 soldering of top-cap bring racks in position + install cable trays on platform	8	9	10
11 Week 28 of 2016	12 First quarter 02:52	13	14	15	16	17
install cable trays, copper grounding plates and cable all racks						
install purity monitor (Laura M)						
18 Week 29 of 2016	19	20 Full moon 00:57	21	22	23	24
FE noise measurements (Lyon)						
25 Week 30 of 2016	26	27	28	29 HVFT insertion	30	31
install cable trays, copper grounding plates and cable all racks						
ready for cryogenic installation						



Goals:

✓ Mechanical test of extraction grid

✓ Electrical continuity test of anode connections in cold

but also was useful for:

- Safety aspects: sets a precedent and simplifies the procedure for the 3x3 CRP cold-testing next year.
- test of slow control system (temperature was recorded)

While the top-cap is in the TAS. We would like to quantify the leak rate of its insulation space (hopefully zero).


Why:

- >He testing was done at Gabadi but not quantified after the travel to CERN.
- >once the drift cage is fixed might modify the bottom invar plate, good to check for leaks a last time before filling.

How: repeat similar measurement to that of Jae/Yannis on the cryostat. I.e fill with a known small overpressure of He and let decay.


What is needed:


- >We have everything, just need minor pipping. Hopefully start end of next week.
- >Good opportunity to test/tune the slow control pressure monitoring.
- >Jae?




4 KF ports connected to the top-cap IS which are free.

Extra slides








This is how the CRP will be mounted and LEM-HV cables cut to match this layout.
After next week- No going back!


LEM HV connections are all in top-left corner



1. if we link the anode copper ground tracks as proposed in previous slide, then pulser/ signal have common GND
2. Do we agree on this layout and naming convention? (S,P)-(X,Y)-connector#_pin#

Goal: test extraction grid and anode signal continuity in cold (check that the anode jumpers contact are ok)

BUILDING 182 EXPERIMENT HALL



CRP position


Bath test area

May 13th CRP ready in CR

May 17th CRP under TC for one week (cut and prepare cables)

May 26-27: TC in open bath test (Warning on cleanliness during transport and bath test)

May 30th: CRP under TC final resting place.



LEM's thickness measured (precision of about 3 microns TBC). automatically 100 points with step of 5cm in x-y.

All files available on

<https://edms.cern.ch/document/1682958/1>.

in pdf, xls, txt..


Distributions for each LEM need plotting



Then LEMs have been cleaned and first HV tested at Rui. They are been shipped this morning to 182 CR.
(see Marco)

CRP frame was hooked under top-cap for first test (lifting+suspension test, + first check of cable lengths)





extra slides

All OK/On schedule.

late

critical/delayed

Tank & top-cap

- **Membrane leak test:** Finished. Membrane needs cleaning (procedure under discussion)
- **Top cap:** arrived inside of the pipes cleaning in progress (see slide)
- **Platform:** design finalised and ordered ready for June 1st (see Adamo).

CRP

- **mechanical frame:** Bath test done, being cleaned, see Adamo (+ LAPP at TB yesterday) for results from photogrammetry.
- **extr. grid:** shorter 3m wire pads have been re-soldered in clean room. Shortened by 1 cm.
- **LEMs:** see slide

Chimneys an FT

- Suspension FT: installed.
- Signal feedthrough: cabling ongoing see Laura Z.
- HV Feedthrough. still delayed. See Laura M.
- HV testing: Planning setup on big dewar, see Laura M.
- slow control T's: installed
- slow control flange: See update Cosimo
- Manhole: flange at Zurich will be sent to PSI

Cryogenics

- proximity cryogenics (cold-CERN 90%): Demaco design ongoing.
- internal piping: layout and installation procedure finalised, Criotec is manufacturing the parts. See Shuoxing
- pump tower: manufacturing at Criotec. Test and detailed design ongoing. See Shuoxing
- instrumentation and slow control: hardware and software links between the two systems being defined (regular meetings). Meeting tomorrow.

Drift cage and LRO

- Drift cage mechanical: ready, see updated drawings for coax capacitor fixation by Adamo.
- voltage divider: resistors ready insertion tested at Cinel.
- PMTs: ready and tested. Assembly sequence TBD.

Slow control & instrumentation

- cabling external/internal: cable trays installed. Cable boxes in progress. **Next step start making external cables. Need exact lengths**
- rack internal cabling and layout: racks all cabled in PH-DT lab will ship them to 182 once top-cap is there.
- cameras: Raspberry pi tested in LEM cold test. Will be tested during HV test. Mechanical fixations needs to be made.
- process: continuing filling template to define alarms, process and so on. First discussion with Sylvain R.
- level meters electronics: first proto tested in LEM cold test. Design ongoing see Cosimo.

All OK/On schedule.

late




critical/delayed

FE & DAQ

- **Front ends (Lyon):** still on schedule installation in June.
- uTCA crates: offers received will place the order now.
- DAQ: processing and storage discussed with CERN.
- Front ends (KEK): see update Ken.

Experimental installation & safety


- Lab space and clearing: need lots of storage for pieces arriving and space is getting limited. Cleaned the platform above WA104 offices for storage.
- cryo platform: Still on schedule end of May.
- power requirements and grounding: making a list with total power needs (DAQ, SC, cryo-SC) Nicolas already brought a 2 kW UPS for the TAS tests.
- ODH: .Safety analysis done. In the hands of Olga and HSE
- Grounding: see dedicated slide.

Activity	period	who	status/remark
1. install slow control cable trays	March (1st half)	CERN-DT (FSU)	ordered DONE
2. Bring racks from 21 to 182	March (2nd half or April)	CERN-DT + LAPP	LAPP rack at CERN b.21
insert SPFT + commissioning	April (1st half)	LAPP	at LAPP ready
outside slow control cabling	April (1st half)	CERN-DT + LAPP	Derivation box ok. All cables ok. see Cosimo for details
test mockup PCB insertion + insert SGFT	March/April	IPNL	see  for ongoing
Bath test CRP	March	ETHZ + CERN-DT	DONE
fix SCFT flange + chimney on top cap	April	WA105	SCFT  proto test ok. On schedule
inside cabling	April	WA105 + CERN-DT	 start next week
hook CRP + complete test (including bath test)	May (1st half)	WA015 + LAPP	
fix drift cage+ cameras + coax capacitor	June	WA105	
HVFT testing	April	WA105	delay in HVFT production.
insert HVFT	June (1st half)	WA105	
install internal piping	June (2nd half)	WA105	
fix PMTs	June (2nd half)	Spanish groups	
10 FE cards (Lyon) inserted	June	IPNL	
lift top-cap+ detector	1st July	WA015-CERN	






last week SPFT and Slow control Ts were installed.

clean room side



Started to clean inside the chimneys. Paraffin comes off easily with acetone. However some residue are more difficult. These are residues from the thermal insulation they used during the welding of the pipes. Looks like glass fiber. Managed to remove most of it, we have help from experts at CERN to remove the rest. Tomorrow we will finish cleaning the SPFT pipe in time for assembly on Friday.



- All chimneys had residue from thermal protection of the welding of the invar tubes.
- (Tubes in invar do not exist and had to be assembled at their workshop).
- In addition the invar surface were covered with paraffin for transport.



Discussed with experts at CERN (also keeping GTT informed).
made an extension and brushed inside the pipes, then clean with acetone.
Visual inspection ok.




CRP assembly


The CRP components have been cleaned, this includes:

- The main frame (lessive + ultra sounds)
- All the anodes (alcool+ ultra sounds)
- The 1m2 G10 frames (lessive + ultra sounds)

All shipped back to 182 tomorrow



- LEMs were all checked, inventoried and packed by Laura Z. & Alain D.
- last week they were shipped to metrology lab for thickness measurement. They found a method for automatic scanning of thickness. Precision 5 microns TBC.
- All 20 should be done by the beginning of next week.
- Next week: cleaning and HV test at Rui.
- Week of April 25th: shipment back to 182 for assembly.



Keep track of the data on each LEM (pictures, HV-test and metrology results, etc...).
Ready to receive upcoming data on the 20 LEMs

Thierry Viant - Outlook We... x Rubbia Group : WA105 experim... x Rubbia Group : WA105 experim... x +

pcnometh4/wa105_work/newlem.php?reflem=NP02

Rechercher


Les plus visités Débuter avec Firefox Suggested Sites Web Slice Gallery

Rubbia Group web : WA105 experiment [Menu](#) [HV check](#) [LEM list](#) [New LEM](#) [Webcams](#)

High Voltage Test features		Thickness test features	
LEM reference number:	<input type="text" value="NP02"/>	Date of thickness test:	<input type="text" value="2016-02-11"/>
Date of test:	<input type="text" value="2016-02-11"/>	temperature (C):	<input type="text" value="21.00"/>
Humidity (%):	<input type="text" value="15.00"/>	Thickness test Remarks:	<input type="text" value="precision: +/- 0.005mm"/>
Leakage current at 2.5kV:	<input type="text" value="0"/>		
Leakage current at 3.5kV:	<input type="text" value="0"/>		
Max voltage:	<input type="text" value="3500"/>		
Leakage current at MAX voltage:	<input type="text" value="4000"/>		
HV Remarks:	<input type="text"/>		

Upload files about the lem : NP02

[EDMS.1573799 - J3029320. Plaque WA105.NP02.xls](#)



Thierry Viant - Outlook We... x Rubbia Group : WA105 experim... x Rubbia Group : WA105 experim... x +

pcnometh4/wa105_work/lemlist.php

Rechercher

Les plus visités Débuter avec Firefox Suggested Sites Web Slice Gallery

Rubbia Group web : WA105 experiment Menu HV check LEM list New LEM Webcams

New LEM

Ref LEM	High Voltage Test							Thickness test			Action
	HV Date	Humidity	Leakage 2.5kV	Leakage 3.5kV	Max voltage	Leakage Max voltage	Remarks	Date	Temperature	Remarks	
NP07	2016-11-02	15.00	0	0	4000	0		2016-11-02	20.00	Precision : +/- 0.002mm	<input type="button" value="Modif Lem:NP07"/> <input type="button" value="Delete Lem:NP07"/>
NP02	2016-02-11	15.00	0	0	3500	4000		2016-02-11	21.00	precision: +/- 0.005mm	<input type="button" value="Modif Lem:NP02"/> <input type="button" value="Delete Lem:NP02"/>

New LEM

1. next week we will mount the CRP frame (with fake anode) underneath the top-cap.
 - => test SPFT with CRP (Wednesday).
 - => cut all internal cables to the correct length.

2. As discussed last time we plan to make a bath test under the top-cap of the fully assembled CRP
 - main objective:
 - =>test that no wires brakes
 - =>test contacts in cold
 - we need:
 - a bath and two dewars for filling.
 - extension to the LAPP cables.
 - check safety aspects.
 - Goal: end of May once CRP is fully assembled underneath top-cap