

Traveler Title	LCLS2 Prototype Cryomodule Assembly Traveler Cold Mass Phase 1			
Traveler Abstract	This traveler details the assembly and in-process quality control inspections of the			
	LCLS2 Cold Mass Phase 1. All work will be completed in the Cryomodule Assembly			
	areas. The scope of work begins with a completed, delivered Cavity String and ends			
	with an assembly ready to move under the 4 poster for Phase 2 work.			
Traveler ID	L2PRO-CM-ASSY-FRST			
Traveler Revision	R2			
Traveler Author	John Fischer			
Traveler Date	6-July-2016			
NCR Emails	reilly,edaly,fischer,rle	egg		
Approval Names	John Fischer	Tony Reilly	Ed Daly	Bob Legg
Approval Signatures				
Approval Dates				
Approval Title	Author	Project Manager	Project Engineer	Reviewer
References	List and Hyperlink all documents related to this traveler. This includes, but is not limited to: safety (THAs, SOPs, etc), drawings, procedures, and facility related documents.			
PQR026-WPS026	PQR027-WPS027	F10009887 Rev D.	Magnet Kit List	P&ID for pCM
Orbital Welding	Orbital Welding	Cavity String Dwg		
				pCM Instrumentation
				List
Revision Note				
R1	Initial release of this Traveler.			
R2	Changed order of steps, also added and deleted			


Step No.	Instructions	Data Input
1	Record the Cavity String S/N and vacuum level	CMSN -0 - VacuumLevel1 SRF1 -0 - VacuumLevel1
2	Transfer the Cavity String from the clean room to the Cryomodule Assembly rails. Use procedure CP-L2PRO-CST-TSFR-CS Transfer Procedure	SRF2 -0-
3	Record the Cavity and BPM S/Ns. Cavity position 1 is South.	SRF3 -0- Date3 NOW (ex format 18-Jun-2005 16:30) CAVSN1 -0- CAVSN2 -0- CAVSN3 -0- CAVSN4 -0- CAVSN5 -0- CAVSN6 -0- CAVSN7 -0- CAVSN8 -0- BPMSN -0- Comment3



5	Install the bellows protectors on all the exposed bellows.	Date5 NOW (ex format 18-Jun-2005 16:30) Comment5
6	Install the anti roll brackets (F10020678) on each cavity. Secure and lock down.	SRF6 -0-
7	Visually inspect the Cavity String Assembly, use <u>F10009887 Rev D</u> as the reference. Note any anomalies and notify lead personel.	SRF7 -0- Date7 NOW (ex format 18-Jun-2005 16:30) Comment7
8	There are 12 magnet power leads total (six to each split magnet). All magnet power leads come soldered to a super conducting wire F10050597 and voltage tap wire (F10050947) and are bundled and wrapped by expandable sleeving (FC0053553). The process for soldering all 12 leads will be identical except that any lead tagged with a + or will be soldered to the long (Approximately 66") Tin Plated wire (FC0053566) and all leads tagged with Splice should be soldered with short (Approximately 28") Tin Plated wire (FC0053566). Ensure leads are pre-tinned, if required, tin them.	SRF8 -0- Date8 NOW (ex format 18-Jun-2005 16:30) Comment8



9 Beginning with any lead, cut the Expandable Sleeving (FC0053553) as needed to fully expose the Voltage Tap wire (F10050947). Using a soldering iron, heat the power lead so the solder melts and frees the Voltage Tap wire.




d		
1	SRF9 - 0 -	
ı	Date9	
ı	NOW	
ı	(ex format 18-Jun-2005 16:30)	
ı	Comment9	


10 Strip the insulation on the Voltage Tap wire as needed to allow for enough SRF10 -0stripped wire to wrap around 1.5" of overlap between the magnet power Date 10 leads and the Tin Plated wire (FC0053566 NOW (ex format 18-Jun-2005 16:30) Comment 10 11 If soldering a magnet power lead tagged with "Splice" place a short SRF11 - 0 -(Approximately 28") Tin Plated wire (FC0053566) so as to overlap the Date11 magnet power lead by 1.5". Wrap the stripped part of the Voltage Tap NOW wire around the magnet power lead, the super conducting wire (ex format 18-Jun-2005 16:30) F10050597 (which should still be soldered to the magnet power lead), and


the short Tin Plated wire. Clamp together with a scissors clamp. (If soldering a magnet power lead tagged with + or - follow same process


only with long (Approximately 66") Tin Plated wire).

Comment 11












18 With the overhead crane gently lift the magnet half (now attached to the transportation Cradle) towards the spool tube. Ensure that the side the magnet with the leads is facing away from the string assembly and flange. Lay gently on the fixture in the grooves. Move the magnet half close to tube and lock in position with the locking screw. Remove the hooks and repeat process with second half of the split magnet. Adjust the magnet height as needed using 4 adjusting screws to avoid any load transferred to the tube.






(4 pcs)

19 Fit the two split magnets halves together and securing two C-Clamps positioned at the lugs as shown below. Make sure the two split magnets are aligned properly and the cradles are in the grooves. Secure together with 4 bolts (FC0006126) two on each side per drawing F10009375 Rev F. Torque to 20 FT/LBS.





1 1	files.
Perform RF checks; measure the Cavity passbands and HOM notch frequencies. Tune the HOMs as required. RF Technician to upload results. The Cavity String is evacuated.	SRF23 -0- Date23 NOW (ex format 18-Jun-2005 16:30) Comment23 Must submit traveler before attaching files.
Extend all internal HV instrumentation to accommodate the 2 phase pipe installation.	SRF24 -0 -
Install the 2 phase piping, will be necessary to trim to fit. Welding to be done to LCLS2 Welding Procedures. Record the 2 phase bellows SNs and locations. Upload file. Sub-assys should be bench welded prior using the orbital welder. **If machining is required on the cavity string piping, be sure to support the helium vessel from roll prior.**	SRF25 -0- Date25 NOW (ex format 18-Jun-2005 16:30) Comment25 Must submit traveler before attaching files.
26 Visually inspect all welds and complete the Weld Map. Upload worksheets. Use ASME 31.3 for code compliance. 2 Phase Piping Weld Map, Weld Map Worksheet	SRF26 -0- Date26 NOW (ex format 18-Jun-2005 16:30) Comment26

27 Leak check the He circuit. ***Be sure all restraints are in place prior to evacuation*** Upload the results. Will consist of 2 leak checks. Cavities 1-4, and 5-8. Backfill 2 phase pipe with filtered N2. Cap ends. JLAB Leak Check Spec, Large Item, JLAB Leak Check Spec, Small Item	Must submit traveler before attaching files. SRF27 - 0 -
	Must submit traveler before attaching files.
28 Install the helium vessel temperature sensors and heaters. HV Strip Heater Installation Procedure, HV Bottom RTD Installation Procedure, HV Top RTD Installation Procedure	SRF28 -0 -

	Install the HOM body temperature sensors, and the Cu L cavity beampipe brackets. HOM RTD Installation Procedure, Copper L Bracket Installation Procedure	SRF29 -0- Date29 NOW (ex format 18-Jun-2005 16:30) Comment29
30	Install the cold coupler temperature sensors, 2 per coupler Platinum RTD Installation Procedure	SRF30 -0-
3 1	Perform an electrical test on all instrumentation. Record findings.	Date31 NOW (ex format 18-Jun-2005 16:30) Comment31 Must submit traveler before attaching files.
32	Wrap the helium vessels with 10 layers of MLI.(Thermolan) JLAB MLI Installation Procedure	SRF32 -0-
	Install heat stationiong clamps for the HOM feedthrus. Install with Indium. Torque to 10in/lbs. ***Feedthrus are fragile exercise caution***	SRF33 - 0 - Date33 Now

34	Install the Cavity Magnetic shields. Refer to LCLS2 Magnetic Shield Installation Record the SN and vendor for each cavity. Magnetometers are added between 1st and 2nd layers at specific locations. Electrical staff to provide. Note: Middle section of second layer and endcaps are not installed at this step. Magnetic Shield Installation Procedure	(ex format 18-Jun-2005 16:30) Comment33 SRF34 -0- Date34 NOW (ex format 18-Jun-2005 16:30) Comment34 Must submit traveler before attaching
35	Cold Mass Phase 1 assembly is complete, ready for Phase 2	files. SRF35 -0-
		Date35 NOW (ex format 18-Jun-2005 16:30) Comment35