



Conventional Facilities

Steve Dixon

DOE Independent Project Review of PIP-II

15 November 2016

Steve Dixon

- PIP-II Associate Project Manager for Civil Construction
- Relevant Experience
 - Licensed Architect;
 - Project Management Professional (PMP);
 - LEED Accredited Professional;
 - 24+ years at Fermilab;
 - NOvA Project L2 Manager for Site and Buildings;
 - General Plant Project Manager
 - Short Baseline Neutrino (SBN) Near Detector Building;
 - Short Baseline Neutrino (SBN) Far Detector Building;
 - CDF Refurbishment;
 - Experimental Operations Center;

Outline

- Construction Phase Scope of Work
- R&D Phase Goals
- R&D Status
- R&D Schedule to Complete
- IIFC Interface
- Summary

Construction Phase Scope of Work

- Conventional Facilities to Support PIP-II:
 - Site Work
 - Utilities (electrical, communication, ICW, DWS, sanitary, chilled water);
 - Site Improvements (roads, parking area, hardstands, tank foundations);
 - Linac
 - Below Grade Enclosure;
 - Linac Service Building;
 - Transport Line
 - Transport Line Enclosure;
 - Beam Absorber Enclosure;
 - Connection to existing Booster;
 - Cryo Plant Building
 - Mechanical Plant

R&D Phase Goals

- Conceptual Design:
 - Conceptual Design Report Text;
 - Conceptual Design Drawings;
- Life Safety Analysis
- Support Analysis of Alternates
- Support NEPA Process
- Prepare for CD-1
 - R&D Phase resource loaded schedule
 - Construction Phase resource loaded schedule
- Prepare for CD-2/3a
 - Advanced Preliminary Design for Site Prep work
 - Advanced Preliminary Design for Cryo Plant Building

R&D Phase Goals and Status

- Conceptual Design: Charge Item: #1
 - Conceptual Design Report Text; - Draft Complete
 - Conceptual Design Drawings; - 95% Complete [1]
- Life Safety Analysis - Draft Complete [2] Charge Item: #1
- Support Analysis of Alternates – Complete
- Support NEPA Process - Ongoing Charge Item: #5
- Prepare for CD-1 – Ongoing Charge Item: #2
 - R&D Phase resource loaded schedule - Complete
 - Construction Phase resource loaded schedule – Ongoing
- Prepare for CD-2/3a – Not started
 - Detailed Design for Site Prep work
 - Detailed Design for Cryo Plant Building


[1] – Conceptual Design Drawings can be found in TeamCenter ED0005473

[2] – Draft LSA can be found at PIP-II-doc-120


Conceptual Design Process

- Meetings with Stakeholders:
 - Goal: Document the spatial and infrastructure requirements for PIP-II facilities;
 - Started in January 2016;
 - Product was the Conceptual Design drawings and text;
- Results:
 - Developed cooling strategies for pulsed mode and continuous wave operation;
 - Conventional facilities are similar to typical Fermilab construction;
 - Backup material has additional details

R&D Status – Overview



R&D Status – Siting Considerations



Accommodating Future Expansion:

- Siting;
- Space in Linac for additional cryomodules;
- Stub for Linac extension;
- Stub for beamline to Muon Campus;
- Location of Cryoplant
- Size of Linac Enclosure (ongoing)

Site Plan with Possible Future Expansion

R&D Status




Looking Southeast From Wilson Hall



White Flags = Warm Components
Blue Flags = Cold Components


Looking South Along Beamline





Surface Building Massing

R&D Status


Typical Linac Cross Section



R&D Status – Linac Plan




Cross Section Looking South at Waveguide Penetrations




Cross Section Looking South at Coax Penetrations


R&D Status – Main Ring/Transport Line



R&D Status – Transport Line/Booster




Looking Northeast Towards Booster Tower East



Excavation Plan at Booster Tower East


R&D Status – Cryo Plant



Risk: Cryoplant induced ground motion and superconducting cavity detuning. LCLS-II Engineering Note [3] recommended distance (30m) and isolated foundations for compressors.

[3] – Engineering Note LCLSII-4.8-EN-0326-R0 can be found at PIP-II-doc-122


R&D Status – Utility Building



R&D Status – Support NEPA

Charge Item: #5

V. Kuchler



Site Plan with 2016 Wetland Delineation


R&D Phase Schedule to Complete

Activity ID	Activity Name	2016	2017	2018	2019	2020	2021	2022	2023	2024
121.6.1 CF - R&D Phase		Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
121.6.1.1 CF - R&D - Conceptual & Detail Design for all PIP-II civil engineering works (CD&DD)										
121.6.1.1.1 CF - R&D - CD&DD: T4 Milestones										
A6000	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CDR									
A6010	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CD-1 - End of Preliminary Design									
A1720230	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for TDR									
A6020	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CD-2 - End of Detail Design									

PIP-II

PIP-II PROJECT - High Level Master Schedule

T0, T1, T2, I3 Milestones



FY19 : Final Design begins (includes Site Prep)

FY18:Begin Detail Design for Site Prep package

FY17:Select an Architect/Engineer;

- Update the drawings;
- Refine cost estimate;

IIFC Interface

- Accommodate the cryo plant equipment
- Interface is with Cryogenics Department (Arkadiy)

Summary

- Technical Design is based in iterative discussions and meetings with stakeholders and the conceptual design of the conventional facilities can meet the specified technical performance requirements;
- The scope of the conceptual design for the conventional facilities is sufficiently well defined to support the preliminary cost and schedule estimates;
- The cost estimate will be refined in the coming month as part of the early tasking of the architect/engineer (A/E);
- To date, the conventional facilities portion has been accomplished by a combination of in-house staff supplemented with consultants. This effort will continue with an A/E firm in FY17;
- Conventional facilities has been involved with ES&H activities to date and will continue to be in the coming stages;
- The IIFC interface for the conventional facilities is primarily the cryo plant and this interface is well defined;

Backup Material

Stakeholders:

Fermilab:

Alessandro Vivoli, Anindya Chakravarty, Anthony F Leveling, Arkadiy L Klebaner
Beau F. Harrison, Curtis M. Baffes, David E Johnson, David W Peterson
Don Cossairt, Donald V Mitchell, Emil Huedem, Jim Niehoff, Fernanda G Garcia
Jerry R Leibfritz, Jerzy Czajkowski, John E Anderson Jr, Luisella Lari
Matthew Quinn, Maurice Ball, Paul Derwent, Ralph J Pasquinelli
Todd M Sullivan, Valeri A Lebedev, William A Pellico

Consultants:

Tom Lackowski, TGRWA
Ron Jedziniak, LG Associates
Rick Glenn, Jensen Hughes

Meeting Minutes (PIP-II-doc-70)

- [01 - Coordination Meeting - 17FEB16 \(pdf\)](#)
- [02 - Cryogenic Department Meeting 19FEB16 \(pdf\)](#) – Cryo Meeting
- [03 - Coordination Meeting - 02MAR16 \(pdf\)](#) – Linac Enclosure
- [04 - Coordination Meeting - 09MAR16 R1 \(pdf\)](#) – Linac Enclosure and Cooling
- [05 - Coordination Meeting - 24MAR16 R1 \(pdf\)](#) – Linac Enclosure and Cryo Plant
- [06 - Cryo Coordination Meeting - 01APR16 \(pdf\)](#) – ICW Cooling and Cryo
- [07 - Coordination Meeting - 14APR16 \(pdf\)](#) – Penetrations and Cooling Strategy
- [08 - Coordination Meeting - 28APR16 \(pdf\)](#) – Cooling Strategy
- [09 - Coordination Meeting r1 - 12MAY16 \(pdf\)](#) – Shielding and Transport Line
- [10 - Coordination Meeting - 09JUN16 \(pdf\)](#) – Shielding Summary
- [11 - Coordination Meeting - 07JUL16 \(pdf\)](#) – RF Distribution and LCW Cooling
- [12 - Coordination Meeting - 21JUL16 \(pdf\)](#) – High Bay Equipment
- [13 - Coordination Meeting - 04AUG16 \(pdf\)](#) – Cryo Summary and Linac Gallery
- [14 - Coordination Meeting - 15SEP16 \(pdf\)](#) – Sitewide Electrical Distribution

Drawings (TeamCenter ED0005473)

54 Drawings

- One (1) General sheet
- Six (6) Civil sheets
- Forty-Three (43) Architectural sheets
- Three (3) Mechanical sheets
- One (1) Electrical sheet

LIST OF DRAWINGS

G-1 TITLE SHEET, LIST OF DRAWINGS

C-1 SITE IMAGE
C-2 FUTURE BEAMLINES SITE PLAN
C-3 WETLANDS SITE PLAN
C-4 SITE PLAN
C-5 ENLARGED PLAN AT ABSORBER
C-6 SITE UTILITY PLAN

A-1 DESIGN BASIS - SHEET 1
A-2 DESIGN BASIS - SHEET 2
A-3 DESIGN BASIS - SHEET 3
A-4 LIFE SAFETY
A-5 ENCLOSURE KEY PLAN
A-6 LINAC ENCLOSURE PLAN - SHEET 1
A-7 LINAC ENCLOSURE PLAN - SHEET 2
A-8 LINAC ENCLOSURE PLAN - SHEET 3


A-9 LINAC ENCLOSURE PLAN - SHEET 4
A-10 TRANSPORT ENCLOSURE PLAN - SHEET 1
A-11 TRANSPORT ENCLOSURE PLAN - SHEET 2
A-12 TRANSPORT ENCLOSURE PLAN - SHEET 3
A-13 TRANSPORT ENCLOSURE PLAN - SHEET 4
A-14 TRANSPORT ENCLOSURE PLAN - SHEET 5
A-15 TYP. LINAC ENCLOSURE SECTION
A-16 TYP. TRANSPORT ENCLOSURE SECTION
A-17 ELEVATION AT MAIN RING CROSSING
A-18 PIP II CAMPUS PLAN
A-19 LINAC SUPPORT BUILDING KEY PLAN
A-20 LINAC SUPPORT BUILDING PLAN - SHEET 1
A-21 LINAC SUPPORT BUILDING PLAN - SHEET 2
A-22 LINAC SUPPORT BUILDING PLAN - SHEET 3
A-23 LINAC SUPPORT BUILDING PLAN - SHEET 4
A-24 LINAC SUPPORT BUILDING PLAN - SHEET 5
A-25 SOUTHEAST BOOSTER BUILDING - DEMO PLAN
A-26 SOUTHEAST BOOSTER BLDG. - EXCAVATION PLAN
A-27 SOUTHEAST BOOSTER BUILDING - PLAN
A-28 SECTION THRU RECEIVING

A-29 CROSS SECTION THRU HIGH BAY
A-30 CROSS SECTION @ HWR
A-31 SECTION THRU HIGH BAY
A-32 SECTION @ COAX FOR SSR1, SSR2
A-33 SECTION @ WAVEGUIDE FOR LB 650, HB 650
A-34 SECTION AT LINAC ALCOVES
A-35 SECTION SHEET - 1
A-36 SECTION SHEET - 2
A-37 SECTION SHEET - 3
A-38 SECTION SHEET - 4
A-39 SECTION SHEET - 5
A-40 CRYOGENIC PLANT
A-41 COLD BOX STATION PLAN
A-42 COMPRESSOR STATION PLAN
A-43 PIP II UTILITY PLANT PLAN


M-1 CONCEPTUAL DESIGN BASIS - SHEET 1
M-2 CONCEPTUAL DESIGN BASIS - SHEET 2
M-3 COOLING HEAT REJECTION CONCEPT

E-1 POWER SINGLE LINE DIAGRAM

Typical Design Basis Sheet




Preliminary Shielding Considerations



Used the 10W/m curve for the conceptual design


18.5'
(transport line and absorber)

Preliminary Shielding Depths shown below. **Further analysis required**, especially at the Booster.





Thanks to D. Cossairt, T. Leveling and M. Quinn

Cryo Plant



Cryo Plant



Cryo Plant Cooling Requirements


- Water Requirements
 - 1,200 – 1,500 gpm flow
- Pond System
 - Chemical characteristics met by Pond system;
 - Solids content characteristics NOT met by Pond system;
 - No Pond - ~\$500-\$700k per acre;
- ICW System
 - Chemical characteristics met by existing ICW system;
 - Solids content characteristics NOT met by ICW system;
 - Sampling ICW;

Cryo Plant – Water Quality Requirements

		PIP-II Requirements		Water Analysis Report		
Description	Unit	Closed loop	Open loop	Range	Units	
pH value		7.5 - 9.0	7.5 - 9.0	7.82 - 7.89		
Hardness	[dH]	< 20	< 20	20.79 - 23.02	ppm CaCO ₃	1 dH = 17.848 mg CaCO ₃
Carbonate hardness	[dH]	< 20	< 4	0.96 - 1.02	Ca/Mg ratio	
Chloride (Cl)	[mg/l]	< 100	< 100	5-15	ppm	
Dissolved iron (Fe)	[mg/l]	< 0.2	< 0.2	0.04 - 0.01	ppm	1 ppm = 1 milligram/liter
Sulphate (SO ₄)	[mg/l]	< 200	< 200	84.51 - 115.51	ppm	
Sulfide (S ₂ -)	[mg/l]	< 0.1	< 0.1			Future water analysis
Silicic acid (SiO ₂)	[mg/l]	< 200	< 200	10.63 - 11.56	ppm	
HCO ₃ / SO ₄	-	> 1	> 1			Future water analysis
Electrical conductivity	[μS/cm]	10 - 800	10 - 1500			Future water analysis
Ammonium (NH ₄)	[mg/l]	< 1	< 1			Future water analysis
Dissolved manganese (Mn)	[mg/l]	< 0.2	< 0.1	0.00	ppm	
Phosphate (PO ₄)	[mg/l]	< 15	< 15			Future water analysis
Glycol	[%]	20 - 40	-			Future water analysis
Solids (particle size)	[mm]	< 0.1	< 0.1	?	?	Requires Further Investigation
Solids (particle amount)	[mg/l]	< 10	< 10	?	?	Requires Further Investigation
Appearance		clear, colorless	clear, colorless			
Total bacterial count	[CFU/ml]	< 10 ⁴	< 10 ⁴	?	?	Requires Further Investigation
Proportion of non-dissolved solids	[ppm]	< 20	< 20	?	?	Requires Further Investigation
Algae		- not allowed	- not allowed	?	?	Requires Further Investigation
Magnesium				189.46 - 204.43	ppm CaCO ₃	
Calcium				181.52 - 206.42	ppm CaCO ₃	
Copper				0.00 - 0.01	ppm	
Total Phosphorus				0.06 - 0.13	ppm	
Zinc				0.0 - 0.01	ppm	
Sodium				23.84 - 34.98	ppm	
Molybdate				0.01 - 0.3	ppm	
Boron				0.55 - 0.65	ppm	
Aluminum				0.02 - 0.03	ppm	

Thanks to A. Klebaner and A. Chakravarty

Cryo Plant – Water Quality Test Stand



- Installed as part of the Mu2e Cryo work for CDF;
- Installed test ports to sample the ICW before and after the strainer;
- Includes a Adams strainer with “standard” slot sizes (baseline);
- Two month rental of a Lakos strainer to reduce the solids;
- Replacement filter elements in Adams strainer with smaller slot size;
- Arranged for FESS/O water testing service to increase the testing to include solids;
- Scheduled testing on same duration as CUB;
- Compare strainer options with water quality requirements.

BZero Compressor Building

PM vs. CW Considerations

- Driven by duty factor of the equipment
 - 15% for Pulsed Mode
 - 100% for Continuous Wave Mode
- Common For Both Modes
 - Physical arrangement of heat producing equipment;
 - Electrical power supply (not usage);
 - Conventional Facilities handles the heat load to air (HLA);
- Difference is Primarily Cooling
 - 5.0 mw in pulsed mode;
 - 10.5 mw in continuous wave mode;

PM vs. CW Considerations - Cooling

Heat Loads		
	Pulsed Mode (MW)	Continuous Wave Mode (MW)
Low Conductivity Water (LCW)	1.65	7.07
Cryopant Cooling (Cryo)	3.4	3.4
Total (MW)	5.05	10.47

Basis for Estimate

	Industrial Cooling Water (ICW)	Cooling Ponds (PW)	Towers (close)	Towers (open)
Pulsed Mode	<p>MW to GPM Conversion 682.79</p> <p>LCW 1,125 gpm</p> <p>Cryo 1,400 gpm @ 17 Fdt</p> <p>2,525 gpm</p>	<p>MW to Acres Conversion 800kw/acre</p> <p>LCW 1.98 acres</p> <p>Cryo 4.08 acres</p> <p>6.06 acres</p>	<p>LCW 1.0 towers</p> <p>Cryo 2.0 towers</p> <p>3.00 towers</p> <p>exclude standby</p>	<p>LCW 1.0 towers</p> <p>Cryo 1.0 towers</p> <p>2.00 towers</p> <p>exclude standby</p>
CW Mode	<p>MW to GPM Conversion 682.79</p> <p>LCW 4,827 gpm</p> <p>Cryo 1,400 gpm @ 17 Fdt</p> <p>6,227 gpm</p>	<p>MW to Acres Conversion 800kw/acre</p> <p>LCW 8.48 acres</p> <p>Cryo 4.08 acres</p> <p>12.56 acres</p>	<p>LCW 4.0 towers</p> <p>Cryo 2.0 towers</p> <p>6.00 towers</p> <p>exclude standby</p>	<p>LCW 2.0 towers</p> <p>Cryo 1.0 towers</p> <p>3.00 towers</p> <p>exclude standby</p>
	<p>Other Considerations</p> <p>Strainers, Drought Conditions</p>	<p>Other Considerations</p> <p>Strainers, Heat Exchangers, Treatment</p> <p>Drought Conditions</p>	<p>Other Considerations</p> <p>Heat Exchangers, Treatment, Make Up</p> <p>Building Costs</p>	<p>Other Considerations</p> <p>Heat Exchangers, Treatment, Make Up</p> <p>Building Costs</p>


Note: **1,400 gpm** is the highest flow currently available from the existing ICW system

Thanks to E. Huedem

Cooling Design Approach

- Goal: Modular approach that allows for efficient operation in both modes;
- Pulsed Mode
 - Heat Load to Air (HLA): Utilize chilled water from existing CUB for equipment cooling (this utilizes the available headroom at CUB);
 - LCW: (1) Cooling tower
 - Cryo: (2) Cooling towers
- Continuous Wave Mode
 - Heat Load to Air (HLA): Install a chilled water loop to supplement the pulsed mode system with (2) cooling towers;
 - LCW: Add (1) Cooling tower
 - Cryo: No change

PIP-II Utility Building




PIP II UTILITY BUILDING

SCALE ?



Mechanical Conceptual Design



CF COOLING HEAT REJECTION CONCEPT
(FOR CONCEPTUAL COST ESTIMATE ONLY)

MV Electrical Conceptual Design

