



Half-Wave Resonator Cryomodule Status

Zachary A. Conway

DOE Independent Project Review of PIP-II

15 November 2016


Outline

- **Scope of Work**
- **Half-Wave Resonator (HWR) Cryomodule Overview**
- **Deliverables:**
 - **FY17 Deliverables**
 - **FY18 Deliverables (aka the cryomodule)**
- **Current Status:**
 - **Cryomodule Assembly Preparation**
 - **Half-Wave Resonator Processing**
- **Schedule to Finish HWR Cryomodule**

Scope of Work

- **ANL will design, fabricate and make ready for FNAL a HWR cryomodule for the acceleration of 2 mA H⁻ beams from 2.1 to ≥ 10.3 MeV.**
 - **Comply with the Functional Requirements Specifications.**
 - **Satisfy both Argonne and Fermilab safety requirements. For example:**
 - **The solenoids have ASME U stamps.**
 - **The cavity safety review at Argonne with FNAL participation was passed on May 17, 2012. The design was approved.**
 - **The cryomodule safety review at Argonne with FNAL participation was held on August 30, 2012. The design was approved.**
 - **Our approach to safety was used as the basis for the IFMIF HWR cryomodule analyses and fabrication.**
- **ANL is committed to delivering a working, high-performance HWR cryomodule to FNAL.**

HWR Cryomodule



2.2 m X 2.2 m X 6.2 m

FY16 Deliverables


	Deliverables	Status
1	Complete fabrication of magnet assemblies.	Finished
2	Complete fabrication of sub-systems (RF couplers, slow tuners and BPMs)	Finished
3	Engineering cool down of the cryomodule to 80 K.	Finished
4	Complete RF surface processing of 7 production cavities.	In Progress
5	Testing of 7 production cavities individually in the test cryostat.	In Progress

FY17 & FY18 Deliverables

	Deliverables	Status
1	Assembly of the cryomodule.	Started.
2	Vacuum and cryogenic testing of the cryomodule.	Not started.
3	Delivery and installation at FNAL.	Not started.

Current Status – Select Sub Systems

Cavity Pick-Up Probe




2/5 K Heat Exchanger



BPM




Beam Spool




Cavity w/ Slow Tuner

HWR, Solenoid, BPM & Cabling





Beam Line Gate Valve




Current Status – Coupler Development

- 10 kW Forward Power, 50 Ω , ϕ 50 mm Variable Co-Axial Coupler
- Coupler Comprised of 4 Regions With Separate Functions:
 - Warm RF Vacuum Window
 - Thermal Transition
 - Cold RF Vacuum Window
 - 2 – 5 – 70 K Variable Bellows



Coupler "Cold" Component Testing




Engineering Cool-Down Results

Cryomodule Alignment




Alignment Measurements



Cryomodule Assembly




Cool Down Data



Current Status – Cryomodule Preliminary Assembly

Cooldown Manifold

Helium Relief Port



Ti Strong-Back

Sub-Atmospheric
HTXG

Half-Wave Resonator


Helium Manifold
SC Solenoid

Half-Wave Resonator Processing & Testing

- **Remaining tasks to finish the HWR processing and testing:**
 - **QTY = 3 of 9 half-wave resonators remain to be finished.**
 - **Hydrogen degas the half-wave resonators.**
 - **Light (~20 μm) electropolish after hydrogen degassing.**
 - **Resonators cleaning and assembly for testing.**
- **Finished pre-bake of the half-wave resonator baking frame parts on 26 October 2016.**
- **The next half-wave resonator hydrogen degassing is scheduled for the week of XX November 2016.**
- **We expect to finish all of this work by the end of February 2017.**

ANL/FNAL Collaboration on SRF Cavity Processing

*Clean facilities for
HPR & Assembly*




325 MHz Spoke Cavity BCP



650 MHz Cavity Electropolishing




**1.3 GHz Cavity
Electropolishing,
325 MHz BCP**



**162 MHz Cavity
Electropolishing**

Half-Wave Resonator Testing




Schedule to Finish – FY17

- **Q2FY17:**
 - Finish the cryomodule preliminary assembly.
 - Finish the hydrogen degassing and surface processing of the remaining 3 half-wave resonators.
- **Q3FY17:**
 - Finish testing of the 3 half-wave resonators.
 - Disassemble the preliminary cryomodule assembly.
 - Begin cleaning of all beam line components for the final cryomodule assembly.
- **Q4FY17:**
 - Finish cleaning all beam line components for the final cryomodule assembly.
 - Start cryomodule clean assembly.

Schedule to Finish – FY18

- **Q1FY18:**
 - Finish the cryomodule clean assembly.
 - Finish the cryomodule assembly.
- **Q2FY18:**
 - Final testing of the cryomodule at Argonne.
 - Leak test of all systems,
 - Operation of all sub-systems, and
 - Possible cold testing if time permits.
 - Transfer cryomodule to FNAL.



Argonne Personnel Working on This Project

- **Senior Physicists:**
 - M.P. Kelly (PHY).
 - P.N. Ostroumov (PHY).
- **Physicist:**
 - Z. Conway (PHY).
 - S.-h. Kim (PHY)
- **Many thanks to FNAL for:**
 - HWR Hydrogen Degassing
 - Cryomodule Hardware
 - Engineering Advice
- **Engineers:**
 - M. Kedzie (PHY).
 - T. Reid (HEP).
 - B. Guilfoyle (HEP)
 - A. Barcikowski (NE).
 - K. Wood (HEP).
 - F. Skrzecz (HEP).
 - W. Jansma (APS).
- **Designers:**
 - G. Cherry (NE).
- **Technicians:**
 - TBD.

Summary

- **We are performing a preliminary assembly of the cryomodule now.**
- **Targeting a delivery sometime in the second quarter of FY18.**