


Plan for detector integration

D. Duchesneau / S. Murphy

- Integration organisation and activities
- Definition of infrastructure areas
- Updated construction and installation schedule



Collaboration meeting 23/03/2017

Integration group organisation and activities

The construction, installation, cabling, etc.. of the ProtoDUNE-DP detector are covered and supervised by the Integration Working Group (IG):

The activities already started include:


- The definition of the infrastructure areas. (e.g cryostat-roof, cryostat-inside, CR-185, CRB-EHN1, rack platform)
- The definition of the work, HR requirements, material, safety issues related to each of those areas
- The organisation the sequencing of the various activities
- The review and update of the planning for the detector preparation and construction

Organisational matters:

- Foresee regular IG meetings within WA105 => specific mailing lists have been created CENF-WA105-INTEGRATION@cern.ch
- We have setup weekly CERN technical integration meetings with CERN NP on Wednesday at 11:00
- Continuous communication with HSE (CERN safety dept), write required documents.


Definition of infrastructure areas

6 geographical zones.




EHN1-cryostat-roof:

- Chimneys and feedthroughs installation
- Element survey
- Charge readout crates
- Interface with cryo piping
- VHV system
- External cabling and cable trays





EHN1-cryostat:

- CRP mounting, cabling and survey and QA
- Field cage assembly, electrical connection and QA
- Cathode and ground grid installation and QA
- PMT installation and cabling and QA
- Slow control sensors installation and connections and QA



CR-185:

- LAS assembly and QA
- CRP assembly and QA
- Packing in transport boxes



EHN1-CRB:

- Reception and insertion of CRP in cryostat
- Assembly field cage submodules + QA and insertion in cryostat
- Reception and Insertion of cathode and ground grid elements

EHN1-rack-platform:

- Supervise uncabbling and transport racks from 182 to EHN1
- Define power needs and electrical layout
- Manage the detector/building grounds (safety, insulating mats,)
- Rack design and layout
- Rack installation and cabling



EHN1 counting rooms

- Rack design and layout
- Define cooling power requirements
- Computing resources and network

CERN infrastructure for ProtoDUNE-DP:

- Cryostat finished with CRB installed beginning of June (Cryostat finished = with the internal piping and temporary floor)
- Building 185 Clean Room availability April 10th.
- Rack migration from 182 to EHN1

Specific construction tooling

Main goals for the first semester 2017:

For now the most important is to **get the CRP construction started.**

This includes:

- finalising the details of the design,
- getting 185 organised and understanding LEM+anode delivery schedule.

Key dates:





--185 CR equipped with tooling and ready to start construction beginning of May

-start of CRP frame construction middle of May

-reception of first 24 LAS batch beginning of June.

-1st CRP completed by end of July

-After that CRP construction rate = 1 per month (last one end of October)



Immediate milestones for detector:


critical items to get started to comply with schedule:

- design of CRP-INS flange (who? when?)
- finalise design “CRP instrumentation and cabling” (types of cable, patch-panel, jumpers, pulsing system, .. see slide at last EC also in backup)
- design of LAS assembly tooling. (who? when?)
- finalise design of CRP transport boxes

Proceed with purchasing:

- purchase of building 185 tooling + furniture.
- purchase of CRP frame (G10+INVAR)
- purchase of “ CRP instrumentation and cabling”.
- purchase of all LEMs + anode
- purchase of LAS assembly components + tooling
- purchase of CRP transport boxes

Items presented today:



- Cryogenic installation plans
- CRB and detector assembly in cryostat
- LEM and anode production and QA/QC
- CRP assembly and installation
- Light readout system installation and cabling
- Racks, monitoring, power distribution and cabling

Construction and installation schedule

The updated schedule is based on the following changes and assumptions:

- Delays on various infrastructures have been taken into account
 - Bldg 185 clean room in April 2017
 - end of the cryostat construction in EHN1 in May 2017
- More detailed construction and installation procedures are known for the different parts
- Material orders timescale and delays
- Documents provided for LEM production and t0 estimated at the time of February
- Etc...

This updated schedule focuses mostly on the integration and construction phase

Main lines on the schedule

Version 15/03/2017

Tasks	start date	end date
ProtoDUNE-DP	09/01/2017	20/02/2018
CRP Production & Installation	10/03/2017	08/11/2017
Drift Cage Production and Installation	01/05/2017	15/01/2018
HV system	27/11/2017	11/12/2017
PMT and Light Read Out System	09/01/2017	05/02/2018
Chimneys and feedthroughs	24/04/2017	04/08/2017
Front End electronics	11/09/2017	01/12/2017
Slow control	04/12/2017	26/01/2018
Ground grid installation	05/02/2018	07/02/2018
Purity monitor	08/01/2018	19/02/2018
Beam plug installation	07/02/2018	14/02/2018
Ready to seal TCO & cryostat	19/02/2018	20/02/2018
Large Area Trigger Counters	13/11/2017	22/12/2017

The new date for TCO ready to seal: Feb 20th 2018




CRP Production and Installation

Detailed processes are included

Version 15/03/2017

Example:




CRP #1	54 jours	10/05/2017	24/07/2017	
Parts reception in CR185	1 jour	10/05/2017	10/05/2017	8
Supporting structure assembly	1 jour	11/05/2017	11/05/2017	11
Invar frame on supporting structure	4 hr	12/05/2017	12/05/2017	12
G10 assembly on optical table	1 jour	11/05/2017	11/05/2017	11
G10 and Invar connection	1 jour	12/05/2017	15/05/2017	13;14
LAS assembly on CRP	4 jours	26/06/2017	29/06/2017	15;78
Instrumentation assembly	2 jours	30/06/2017	03/07/2017	16
Grid weaving	5 jours	04/07/2017	10/07/2017	17
Grid Installation	5 jours	04/07/2017	10/07/2017	17
Planarity tuning	4 jours	11/07/2017	14/07/2017	19
Electrical Tests	5 jours	17/07/2017	21/07/2017	20
Packing in transport box	1 jour	24/07/2017	24/07/2017	21

If one selects this line

For this line see next slide

Dependence on LEM and Anode production

All the timing is based on the LEM tender document provided by CEA



Crucial items to be interleaved with the CRP mounting sequence in Bldg 185

The update may end up with more than 4 weeks delay (see Alain's talk)

ETH Drift cage assembly

test assembly in UTA:

mechanics:

24 modules, 6 per month, 2FTE 4 months may to September

Shipping dismantled modules mid-september

electronics:

PCB production + testing in cold, 1 FTE 4 months

->Shipping October

Assembly in CRB 2 FTE

1 module per day 2 FTE. 24 modules->24 days with 2 FTE

Installation in cryostat 4 FTE (can be parallelised with assembly in CRB)

bring inside, put in place hook and lift. 2 people bottom, 2 people top.

-1 week for lifting 8 submodules (1 row) 4 FTE

-1 week for lifting the next 8 submodules (2nd row) 4FTE

-1 week for fixing clips + contacting divider (2 scissor lifts with one person on each side drift cage) 2 FTE

-2 weeks to bring and install cathode + GND grid 4FTE?


-1 week for installing last row 4 FTE

-1 week for fixing clips + electronics on last row 4 FTE

-1 week HVFT + degraders 2 FTE?

-1 week beam plug 2 FTE?


=>Total installation in cryostat 9 weeks 4 FTE in average



WA10: Drift Cage Production and Installation	175,71 jours	01/05/2017	15/01/2018
Mechanical Test assembly in UTA	89 jours	01/05/2017	31/08/2017
PCB production and testing in cold	87 jours	01/06/2017	29/09/2017
Assembly in CRB	24 jours	25/10/2017	28/11/2017
First 8 submodules	8 jours	25/10/2017	06/11/2017
Second 8 submodules	8 jours	06/11/2017	16/11/2017
Third 8 submodules	8 jours	16/11/2017	28/11/2017
Installation in cryostat	40 jours	06/11/2017	15/01/2018
Lifting First 8 submodules	5 jours	06/11/2017	13/11/2017
Lifting Second 8 submodules	5 jours	13/11/2017	20/11/2017
Fix clips and contacting dividers and reinforcements	5 jours	20/11/2017	27/11/2017
Bring and install cathode and GND grid	10 jours	27/11/2017	11/12/2017
Instal last 8 submodules	5 jours	11/12/2017	18/12/2017
Fix clips and electronics on last row	5 jours	18/12/2017	08/01/2018
HVFT and degraders	5 jours	08/01/2018	15/01/2018



Sebastian Murphy ETHZ

From Jae, Adamo and Sebastien last Friday




Example of work integration

Light Readout System



◄ PMT and Light Read Out System	270,71 jours?	09/01/2017	05/02/2018	
LRO electronics	218 jours	08/03/2017	19/01/2018	
◄ PMTs preparation and installation	270,71 jours?	09/01/2017	05/02/2018	
PMT base design and manufacturing	80 jours?	09/01/2017	28/04/2017	
PMTs characterization	132 jours?	01/03/2017	31/08/2017	
TPB coating	42 jours	04/09/2017	31/10/2017	
Splitter tests and installation	10 jours	08/01/2018	22/01/2018	188
PMT support structure	10 jours	08/01/2018	22/01/2018	188
PMT installation in cryostat and cabling	10 jours	22/01/2018	05/02/2018	201
◄ Light calibration system	228,71 jours	08/03/2017	05/02/2018	
fibers, light source tests and procurement	136 jours	08/03/2017	13/09/2017	
Fiber calibration system installation	10 jours	22/01/2018	05/02/2018	201




Meetings about LRO chaired by Inés during the last month:
23/2/17 and 6/03/17

A mailing list has been set up: CENF-WA105-light-readout@cern.ch

Thank you



March 15th 2017



Version 15/03/2017

Update will be done regularly and ressources will be completed to follow the detector installation and construction