

## ProtoDUNE-DP construction Schedule update


D. Duchesneau / S. Murphy

- The general construction and installation schedule has been revised
- The last official schedule was issued on August 2<sup>nd</sup> 2016
- The outcome was to seal the TCO on Dec 1st 2017

Technical Board 15/03/2017

Previous schedule: Planning\_666\_V4

Aug 2 2016



	Activity Name	Duration (Days)	Start Date	Finish Date	Resources Assigned	People	2015				2016				2017				2018															
							Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept			
44	<b>HV system</b>	557.00	9/1/15	10/18/17		8																												
46	300 kV power supply	0.00	9/1/15	9/1/15	CERN, ETHZ	1																												
48	HVFT design	60.00	1/2/17	3/24/17	CERN, ETHZ	2																												
47	HVFT procurement	98.00	4/17/17	8/30/17	CERN, ETHZ	1																												
48	Installation on detector	3.00	10/18/17	10/18/17	CERN, ETHZ	4																												
48	000 kV power supply	0.00	9/18/15	9/18/15	?	1																												
61	<b>Light readout system</b>	384.00	6/6/16	11/23/17		23																												
62	PMT no.30 procurement	90.00	6/6/16	10/7/16	CIEMAT, IFAE	3																												
63	PMT no.30 coating	40.00	10/24/16	12/16/16	CIEMAT, IFAE	5																												
64	PMT base soldering	18.00	1/2/17	1/25/17	CIEMAT, IFAE	3																												
66	PMT testing	40.00	3/13/17	4/7/17	CIEMAT, IFAE	5																												
68	PMT support system	14.00	10/2/17	10/19/17	CIEMAT, IFAE	3																												
67	PMT installation & cabling	14.00	1/6/17	11/23/17	CIEMAT, ETHZ, IFAE	4																												
68	<b>Front-end electronics</b>	290.00	9/12/16	10/20/17		23																												
80	micro-TCA no.12 procurement	60.00	9/12/16	12/2/16	IPNL	4																												
81	F/E electronics installation (Insertion of the cards in the chimneys and cabling)	30.00	6/12/17	7/21/17	IPNL, KEK	5																												
82	micro-TCA installation (Installation of the crates, insertion of the cards ad cabling)	30.00	7/24/17	9/1/17	APC, IPNL, LAPP	7																												
83	F/E DAQ Commissioning	30.00	9/11/17	10/20/17	APC, IPNL, LAPP	7																												
86	<b>Back-end system+network</b>	30.00	8/7/17	9/15/17		5																												
88	computers	30.00	8/7/17	9/15/17	CERN, IPNL, Jyväskylä	5																												
88	<b>Slow control</b>	395.00	4/25/16	10/27/17		8																												
89	HV LEM+anodes power supplies	90.00	4/25/16	8/26/16	ETHZ, KEK	3																												
70	SCFT chimneys + flanges procurement	90.00	10/31/16	3/3/17	ETHZ	1																												
71	Cabling & testing	30.00	9/18/17	10/27/17	CERN, ETHZ	4																												
72	Slow control system																																	
74	<b>Purity monitor</b>	390.00	5/23/16	11/17/17		10																												
76	Design and construction	295.00	5/23/16	7/7/17	UCL	3																												
78	Installation	30.00	8/14/17	9/22/17	UCL	4																												
77	Comissioning	25.00	10/16/17	11/17/17	UCL	3																												
80	<b>Large Area Trigger Counters</b>	390.00	5/23/16	11/17/17		14																												
81	Design and construction	295.00	5/23/16	7/7/17	IFIN-HH	4																												
82	Installation	30.00	8/14/17	9/22/17	IFIN-HH	7																												
83	Comissioning	25.00	10/16/17	11/17/17	IFIN-HH	3																												

## The updated schedule is based on the following changes and assumptions:

- Delays on various infrastructures have been taken into account
  - Bldg 185 clean room in April 2017
  - end of the cryostat construction in EHN1 in May 2017
- More detailed construction and installation procedures are known for the different parts
- Material orders timescale and delays
- Documents provided for LEM production
- Etc...

(small remark: don't worry some text in French from my Office install => will be changed ( just to know for Today: 'jour' == 'day' in english)

# This updated schedule focuses mostly on the integration and construction phase


## Main lines on the schedule

Tasks	start date	end date
<b>ProtoDUNE-DP</b>	<b>09/01/2017</b>	<b>20/02/2018</b>
<b>CRP Production &amp; Installation</b>	<b>10/03/2017</b>	<b>08/11/2017</b>
<b>Drift Cage Production and Installation</b>	<b>01/05/2017</b>	<b>15/01/2018</b>
<b>HV system</b>	<b>27/11/2017</b>	<b>11/12/2017</b>
<b>PMT and Light Read Out System</b>	<b>09/01/2017</b>	<b>05/02/2018</b>
<b>Chimneys and feedthroughs</b>	<b>24/04/2017</b>	<b>04/08/2017</b>
<b>Front End electronics</b>	<b>11/09/2017</b>	<b>01/12/2017</b>
<b>Slow control</b>	<b>04/12/2017</b>	<b>26/01/2018</b>
Ground grid installation	05/02/2018	07/02/2018
<b>Purity monitor</b>	<b>08/01/2018</b>	<b>19/02/2018</b>
Beam plug installation	07/02/2018	14/02/2018
Ready to seal TCO & cryostat	19/02/2018	20/02/2018
<b>Large Area Trigger Counters</b>	<b>13/11/2017</b>	<b>22/12/2017</b>

# CRP Production and Installation

Detailed processes are now included

Example:



If one selects this line


CRP #1	54 jours	10/05/2017	24/07/2017	
Parts reception in CR185	1 jour	10/05/2017	10/05/2017	8
Supporting structure assembly	1 jour	11/05/2017	11/05/2017	11
Invar frame on supporting structure	4 hr	12/05/2017	12/05/2017	12
G10 assembly on optical table	1 jour	11/05/2017	11/05/2017	11
G10 and Invar connection	1 jour	12/05/2017	15/05/2017	13;14
LAS assembly on CRP	4 jours	26/06/2017	29/06/2017	15;78
Instrumentation assembly	2 jours	30/06/2017	03/07/2017	16
Grid weaving	5 jours	04/07/2017	10/07/2017	17
Grid Installation	5 jours	04/07/2017	10/07/2017	17
Planarity tuning	4 jours	11/07/2017	14/07/2017	19
Electrical Tests	5 jours	17/07/2017	21/07/2017	20
Packing in transport box	1 jour	24/07/2017	24/07/2017	21

For this line see next slide

# LEM Anode Sandwich Production

Dependence on LEM and Anode production

All the timing is based on the LEM tender document provided by CEA



Crucial items to be interleaved with the CRP mounting sequence in Bldg 185

# Drift Cage Production and Installation

## ETH Drift cage assembly

test assembly in UTA:

mechanics:

24 modules, 6 per month, 2FTE 4 months may to September

Shipping dismantled modules mid-september

electronics:

PCB production + testing in cold, 1 FTE 4 months

->Shipping October

Assembly in CRB 2 FTE

1 module per day 2 FTE. 24 modules->24 days with 2 FTE

Installation in cryostat 4 FTE (can be parallelised with assembly in CRB)

bring inside, put in place hook and lift. 2 people bottom, 2 people top.

-1 week for lifting 8 submodules (1 row) 4 FTE

-1 week for lifting the next 8 submodules (2nd row) 4FTE

-1 week for fixing clips + contacting divider (2 scissor lifts with one person on each side drift cage) 2 FTE

-2 weeks to bring and install cathode + GND grid 4FTE?


-1 week for installing last row 4 FTE

-1 week for fixing clips + electronics on last row 4 FTE

-1 week HVFT + degraders 2 FTE?

-1 week beam plug 2 FTE?


=>Total installation in cryostat 9 weeks 4 FTE in average



WA10: Drift Cage Production and Installation	175,71 jours	01/05/2017	15/01/2018
Mechanical Test assembly in UTA	89 jours	01/05/2017	31/08/2017
PCB production and testing in cold	87 jours	01/06/2017	29/09/2017
<b>Assembly in CRB</b>	<b>24 jours</b>	<b>25/10/2017</b>	<b>28/11/2017</b>
First 8 submodules	8 jours	25/10/2017	06/11/2017
Second 8 submodules	8 jours	06/11/2017	16/11/2017
Third 8 submodules	8 jours	16/11/2017	28/11/2017
<b>Installation in cryostat</b>	<b>40 jours</b>	<b>06/11/2017</b>	<b>15/01/2018</b>
Lifting First 8 submodules	5 jours	06/11/2017	13/11/2017
Lifting Second 8 submodules	5 jours	13/11/2017	20/11/2017
Fix clips and contacting dividers and reinforcements	5 jours	20/11/2017	27/11/2017
Bring and install cathode and GND grid	10 jours	27/11/2017	11/12/2017
Instal last 8 submodules	5 jours	11/12/2017	18/12/2017
Fix clips and electronics on last row	5 jours	18/12/2017	08/01/2018
HVFT and degraders	5 jours	08/01/2018	15/01/2018

Sebastian Murphy ETHZ

From Jae, Adamo and Sebastien last Friday




Example of work integration



# Light Readout System


<b>PM and Light Read Out System</b>	<b>270,71 jours?</b>	<b>09/01/2017</b>	<b>05/02/2018</b>	
LRO electronics	218 jours	08/03/2017	19/01/2018	
<b>PMs preparation and installation</b>	<b>270,71 jours?</b>	<b>09/01/2017</b>	<b>05/02/2018</b>	
PMT base design and manufacturing	80 jours?	09/01/2017	28/04/2017	
PMTs characterization	132 jours?	01/03/2017	31/08/2017	
TPB coating	42 jours	04/09/2017	31/10/2017	
Splitter tests and installation	10 jours	08/01/2018	22/01/2018	188
PMT support structure	10 jours	08/01/2018	22/01/2018	188
PMT installation in cryostat and cabling	10 jours	22/01/2018	05/02/2018	201
<b>Light calibration system</b>	<b>228,71 jours</b>	<b>08/03/2017</b>	<b>05/02/2018</b>	
fibers, light source tests and procurement	136 jours	08/03/2017	13/09/2017	
Fiber calibration system installation	10 jours	22/01/2018	05/02/2018	201



From meetings with the LRO team in the last month

# Chimneys and Feedthroughs FE electronics, slow control, purity monitor

Some items need to be developed in more details



The new date for TCO ready to seal: Feb 20th 2018

3 months later than the previous planning (dec 1st 2017) but be careful: it includes 2 weeks without activity during christmas shutdown

Items shifted:

- Cryostat ready for detector installation: + 2 months
- Availability of Bldg 185 Clean Room: + 3 months
- CRP construction: + 5.5 months

To be noted: in the previous schedule there were 3 months waiting time between the end of CRP construction and the installation in cryostat to wait for the cryostat to be ready. This is not anymore the case.


=> The net shift corresponds to about 3 months.

# CRP Production and Installation comparison

## Previous schedule


27	CRP 3x3 #1 module assembly Blg 185	21.00	1/23/17	2/20/17	E
28	CRP 3x3 #1 module installation	7.00	6/5/17	6/21/17	E
29	CRP 3x3 #2 module assembly Blg 185	21.00	2/13/17	3/13/17	E
30	CRP 3x3 #2 module installation	7.00	6/19/17	6/27/17	E
31	CRP 3x3 #3 module assembly Blg 185	21.00	2/27/17	3/27/17	E
32	CRP 3x3 #3 module installation	7.00	7/10/17	7/18/17	E
33	CRP 3x3 #4 module assembly Blg 185	21.00	3/20/17	4/17/17	E
34	CRP 3x3 #4 module installation	7.00	7/31/17	8/8/17	E

assembly installation



## New schedule

↳ CRP assembly in CR185	117,71 jours	10/05/2017	20/10/2017	
↳ CRP #1	54 jours	10/05/2017	24/07/2017	
↳ CRP #2	21,57 jours	24/07/2017	22/08/2017	
↳ CRP #3	21,57 jours	22/08/2017	21/09/2017	
↳ CRP #4	21,57 jours	21/09/2017	20/10/2017	
↳ LAS Supply	100 jours	03/04/2017	18/08/2017	
↳ Cryostat preparation	55 jours	10/03/2017	25/05/2017	
↳ CRP installation in the cryostat	74,71 jours	25/07/2017	06/11/2017	
↳ CRP #1 Installation in Cryostat	11 jours	25/07/2017	08/08/2017	
↳ CRP #2 Installation in Cryostat	11 jours	22/08/2017	06/09/2017	
↳ CRP #3 Installation in Cryostat	11 jours	21/09/2017	06/10/2017	
↳ CRP #4 Installation in Cryostat	11 jours	20/10/2017	06/11/2017	
CRP lateral position adjustment (warm conditions)	2 jours	06/11/2017	08/11/2017	172



5 months  
3 months




DIAGRAMME DE GANTT

15/03/2017

D. Duchesneau / S. Murphy

Nom de la tâche	Durée	Début	Fin	Prédéce	Tri 1, 2017			Tri 2, 2017			Tri 3, 2017			Tri 4, 2017			Tri 1, 2018		
					Jan	Fév	Mar	Avr	Mai	Jui	Jul	Aoû	Sep	Oct	Nov	Déc	Jan	Fév	Mar
206																			
207	<b>75 jours</b>	<b>24/04/2017</b>	<b>04/08/2017</b>																
208	<b>33 jours</b>	<b>24/04/2017</b>	<b>07/06/2017</b>																
209	SPFT production	30 jours	24/04/2017	02/06/2017															
210	SPFT Pre-Assembly	2 jours	05/06/2017	06/06/2017	209														
211	SPFT Assembly on Cryostat Roof	1 jour	07/06/2017	07/06/2017	210;143														
212	Signal Feedthrough SGFT	20 jours	15/05/2017	09/06/2017															
213	TANK_INST	20 jours	12/06/2017	07/07/2017	212														
214	CRP_INST	20 jours	10/07/2017	04/08/2017	213														
215																			
216	<b>60 jours</b>	<b>11/09/2017</b>	<b>01/12/2017</b>																
217	F/E electronics installation	30 jours	11/09/2017	20/10/2017															
218	microTCA installation	30 jours	23/10/2017	01/12/2017	217														
219																			
220	<b>30 jours</b>	<b>04/12/2017</b>	<b>26/01/2018</b>																
221	cabling and testing	30 jours	04/12/2017	26/01/2018	218														
222	Ground grid installation	2 jours	05/02/2018	07/02/2018	202														
223																			
224	<b>30 jours</b>	<b>08/01/2018</b>	<b>19/02/2018</b>																
225	Installation	30 jours	08/01/2018	19/02/2018	188														
226																			
227	Beam plug installation	5 jours	07/02/2018	14/02/2018	222														
228	Ready to seal TCO & cryostat	1 jour	19/02/2018	20/02/2018	225														
229																			
230	<b>30 jours</b>	<b>13/11/2017</b>	<b>22/12/2017</b>																
231	Installation	30 jours	13/11/2017	22/12/2017															

Update will be done regularly and ressources will be completed to follow the detector installation and construction