



Switchyard Shutdown 2017 Week 10

Adam Watts
0900 Meeting
9/15/17

Cable Mitigation

Documentation and cable-wrapping complete. Upload into cable database ongoing.

Switch from Booster 95 to F-sector LCW

Pipe-fitters finished up at start of this week. Fluids Group performed low-pressure test (Argon gas) and new piping passed. Hydrostatic high-pressure test on Monday.

F-3 sector vacuum upgrade

Left to do:

- Update vacuum page to reflect new configuration and new ACNET devices.

MS2LCW PLC upgrade

Controls Group now working on layout of PLC sub-panel.
Drawings to the machine shop soon for fabrication.