### Fermilab **BENERGY** Office of Science



# 121.3.7-8 Linac - LB650, HB650

#### **SC Acceleration Modules and Cryogenics**

Allan Rowe PIP-II Director's Review 10-12 October 2017

In partnership with:

India Institutes Fermilab Collaboration Istituto Nazionale di Fisica Nucleare Science and Technology Facilities Council



# Outline

- Overview
- Requirements
- Conceptual Design, Maturity
- Scope/Deliverables
- Interfaces
- Organizational Progress
- ESH&Q
- Risk
- Cost
- Schedule
- Summary



# About Me:


- Role in PIP-II: Project Engineer
  - L3 Manager for WBS 121.3.7, 8 (LB650, HB650)
- Relevant experience:
  - Tech. Div. SRF Development Dept. Deputy Head
  - PIP-II Coordinator for Technical Division (SRF LINAC Dev.)
  - Cryomodule Cleanroom Assembly Group Leader
  - Cavity Processing and Facilities Group Leader
  - Project Manager for ARRA Cavity Processing Industrialization + Eco-friendly Processing Development
  - FNAL Project Manager for Cavity Processing Facility at ANL
  - Responsible engineer for 3.9 GHz DESY FLASH Cryomodule Cavity processing and testing



#### **‡** Fermilab

### Charge #1

# WBS 121.3.7-8, LB650, HB650 Overview



PIP-II Conceptual Design Report: DocDb # 113

Eleven β<sub>g</sub>=0.61 and four β<sub>g</sub>=0.92 650 MHz SRF cryomodules, capable of operating in both pulsed and CW modes, that provide an energy gain from 185 MeV to 800 MeV with a beam current of 2 mA average, 5 mA peak to the Beam Transfer Line.



# WBS 121.3.7 LB650 Requirements



# 121.3.7 - β<sub>g</sub>=0.61, 650 MHz Elliptical Cryomodules CM FRS: TC# ED0001830, SRF Dressed Cavity FRS: TC# ED0001834

General							
	Physical beam aperture, mm	118					
	Overall length (flange-to-flange), m	5.25					
	Overall width, m	≤1.6					
	Beamline height from the floor, m	1.3					
	Cryomodule height (from floor), m	≤2.60					
	Ceiling height in the tunnel, m	3.30					
	Max allowed heat load to 35-50 K, W						
	Max allowed heat load to 5 K, W						
	Max allowed heat load to 2 K, W	100					
	Maximum number of lifetime thermal cycles	50					
	Intermediate thermal shield temperature, K	35-50					
	Thermal intercept temperatures, K	5 and 35-50					
	Cryo-system pressure stability at 2 K (RMS), mbar	≤0.1					
	Environmental contribution to internal field	≤10 mG					
	Transverse cavity alignment error, mm RMS	<0.5					
	Angular cavity alignment error, mrad RMS	≤1					
	Beam duration for operation in pulsed regime, ms	≤0.6					
	Repetition rate for operation in pulsed regime, Hz	≤20					
Cavities							
	Number, total per cryomodule	3					
	Frequency, MHz	650					
	β geometric	0.61					
	Operating temperature, K	2					
	Operating mode	Pulsed and CW					
	Operating energy gain, MV	11.9					

Parameter	Value
Operating mode	Pulsed with CW capability
Maximum Beam Current	5 mA
Max Leak Rate (room temp)	< 10 <sup>-10</sup> atm-cc/sec
Operating gain per cavity	11.9 MeV
Maximum Gain per cavity in VTS	> 14 MeV
Sensitivity to He pressure fluctuations	< 25 Hz/mbar (dressed cavity)
Lorentz Force Detuning coefficient	<1.2 Hz/(MV/m) <sup>2</sup>
Field Flatness dressed cavity	> 90%
Operating temperature	2.0 K
Operating Pressure	30 mbar
MAWP	2 bar (RT), 4 bar (2K)
RF power input per cavity	up to 70 kW (CW, operational gradient)
Power coming out from RF output coupler (prob) at nom voltage	100 mW
Cavity bandwidth	63 Hz
Operating power dissipation per cavity at 2 K (dynamic)	< 20 W

#### $\beta g=0.61$ Cavity Operating Parameters

#### $\beta g$ =0.61 CM Requirements



# WBS 121.3.8 HB650 Requirements

### Charge #1

# 121.3.8 - $\beta_g$ =0.92, 650 *MHz* Elliptical Cryomodules

CM FRS: TC# ED0001322, SRF Dressed Cavity FRS: TC# ED0001321

General		
	Physical beam aperture, mm	118
	Overall length (flange-to-flange), m	9.56
	Overall width, m	≤1.6
	Beamline height from the floor, m	1.3
	Cryomodule height (from floor), m	≤2.60
	Ceiling height in the tunnel, m	3.30
	Max allowed heat load to 35-50 K, W	300
	Max allowed heat load to 5 K, W	32
	Max allowed heat load to 2 K, W	220
	Maximum number of lifetime thermal cycles	50
	Intermediate thermal shield temperature, K	35-50
	Thermal intercept temperatures, K	5 and 35-50
	Cryo system pressure stability at 2 K (RMS), mbar	≤0.1
	Environmental contribution to internal field	≤10 mG
	Transverse cavity alignment error, mm RMS	<0.5
	Angular cavity alignment error, mrad RMS	≤1
	Beam duration for operation in pulsed regime, ms	≤0.6
	Repetition rate for operation in pulsed regime, Hz	≤20
Cavities		
	Cavities per cryomodule	6
	Frequency, MHz	650
	$\beta$ geometric	0.92
	Operating temperature, K	2
	Operating mode	Pulsed and CW
	Operating energy gain, MV	19.9
	Maximum dynamic cavity heat load to 2 K, W (each, including coupler)	23

Parameter	Value
Operating mode	Pulsed with CW capability
Maximum Beam Current	5 mA
Max Leak Rate (room temp)	< 10 <sup>-10</sup> atm-cc/sec
Operating gain per cavity	19.9 MeV
Maximum Gain per cavity in VTS	> 24 MeV
Sensitivity to He pressure fluctuations	< 25 Hz/mbar (dressed cavity)
Lorentz Force Detuning coefficient	<1.0 Hz/(MV/m) <sup>2</sup>
Field Flatness dressed cavity	> 90%
Operating temperature	2.0 K
Operating Pressure	30 mbar
MAWP	2 bar (RT), 4 bar (2K)
RF power input per cavity	up to 120 kW (CW, operational gradient)
Power coming out from RF output coupler (prob) at nom voltage	100 mW
Cavity bandwidth	65 Hz
Operating power dissipation per cavity at 2 K (dynamic)	< 22 W

#### $\beta g=0.92$ Cavity Operating Parameters

#### $\beta g=0.92$ CM Requirements


6



Charge #1

### WBS 121.3.7 LB650 Cavity Design/Maturity

- LB650 Dressed Cavity Design through the PDR TC# ED0006010
  - PDR of VECC cavity resulted in subtle alternative EM design modifications. Three designs pursued (VECC, FNAL, INFN-Lasa) were very similar in critical parameter performance.
  - LB650 cavity Electromagnetic Design (INFN-Lasa) chosen as best compromise among three similar designs.






#### **‡** Fermilab

# WBS 121.3.7 LB650 Cryomodule Design/Maturity Charge #1

- CM Design is DAE-deliverable: RRCAT
  - Design concept based on FNAL SSR1 and preliminary HB650 CM
  - CM Design maturity is conceptual.
  - Design review schedule elaborated in P6.






Charge #1

### WBS 121.3.8 HB650 Cavity Design Status

- Cavity Design Status
  - $\beta_g$ =0.92 650 *MHz* bare cavity design has completed the FDR: TC# ED0003861, TRS for cavity system ED# ED0003153 is in draft form.
  - Dressed cavity mechanical design is advanced, awaiting FDR of dressed cavity system.
  - Design review schedule elaborated in P6.
  - Performance of  $\beta_g$ =0.90 cavities demonstrated above specification.
  - Processing/Q0 recipe refinement still required.



Three of four multi-cell B.90 cavities qualified through VTS.  $Q_0 > 3.5 E10 @ 20 MV/m$  demonstrated Minimal radiation due to FE induced X-Rays during tests up to  $E_{acc} < 25 MV/m$ .










### WBS 121.3.8 HB650 RF Coupler/Tuner Design

- Charge #1
- High Power 650 MHz 120 kW RF coupler FRS, TRS TC#s ED0003645, ED0005689
  - Prototypes through FDR/PRR.
  - Two cold-end designs in procurement cycle, expected to arrive 04/2018
- Prototype tuner Engineering Specification TC# ED0005146
  - Version 1 procured and tested at room temp. Initial testing yielded opportunity to optimize design.






Prototype 650 MHz tuner during bench testing.



Charge #1

### WBS 121.3.8 HB650 CM Design/Maturity

- HB650 CM Design Status FRS: TC# ED0001322
  - Status is preliminary. 3D model is well developed. Design is currently in the analysis/design iteration phase pre-PDR.
  - Design review schedule elaborated in P6.





# 121.3.7 LB650 Scope and Deliverables

# Charge #1

😤 Fermilab

#### Complete Scope and Deliverables and Assumptions

BOE docDB #'s	920	923	926	929	932	935	938
------------------	-----	-----	-----	-----	-----	-----	-----

### FNAL Scope and Deliverables – LB650

- Project management and coordination of all scope within this WBS.
- Design, analysis, reviews, procurement, QA/QC, and cryomodule integration support to Partners producing all 11 cryomodules delivered to FNAL. This includes device level design support to verify performance requirements are met prior to production.
- Incoming QA/QC of 11 cryomodules.
- Operational Readiness Clearance for all 11 cryomodules before initial cool-down.
- RF testing and performance verification of 6 of 11 cryomodules.
- Hand-off to LINAC integration and commissioning of 11 cryomodules.
- Translation of all Partner design and production data with cataloging in Teamcenter.
- FNAL M&S includes: travel, onsite CM handing fixtures, and CM RF testing



# 121.3.7 LB650 Scope and Deliverables

# Charge #1

😤 Fermilab

### Partner Scope

- Partners assumed responsible for all R&D and Production Scope
- Perform R&D on critical LB650 cryomodule subsystems to verify PIP-II performance criteria are achievable, in particular on Dressed cavity subsystem.
- All M&S to support R&D and production and delivery of 11 LB650 cryomodules. Specific Partner Lab Scope:
- DAE VECC: LB650 Dressed cavity design and ½ of the required production quantity including RF couplers, tuners, and magnetic shields.
- DAE RRCAT: LB650 Cryomodule design, complete design model, production drawing package, and all requisite analysis to pass ORC at FNAL.
- EU INFN Lasa: LB650 Dressed cavity design and ½ of the required dressed cavity production quantity. All design and production documentation.
- EU CEA Saclay: Procurement, integration, and delivery of 11 three-cavity LB650 cryomodules to Fermilab ready-to-RF Test. All design and production documentation.



# 121.3.8 HB650 Scope and Deliverables

### Charge #1

😤 Fermilab

#### **Complete Scope and Deliverables and Assumptions**

BOE docDB #'s	351	360	363	366	372	375	378
------------------	-----	-----	-----	-----	-----	-----	-----

### FNAL Scope and Deliverables – HB650

- Project management and coordination of all scope within this WBS.
- Perform all required design, analysis, reviews, procurement, QA/QC, device design verification testing, and integration of 4 six-cavity cryomodules.
- Perform a second design iteration cycle following design verification testing and HB650 CM(1) integration for the production CMs(2-4)
- Support Partners with development of dressed cavity deliverables.
- Operational Readiness Clearance for all 4 cryomodules before initial cool-down.
- RF testing and performance verification of 3 of 4 cryomodules.
- Hand-off to LINAC integration and commissioning of 4 cryomodules.
- Translation of all Partner design and production data with cataloging in Teamcenter.



# 121.3.8 HB650 Scope and Deliverables

### FNAL M&S – Primary Procurements

- Partner and vendor support travel
- 2 R&D  $\beta_q$ =0.92 650 *MHz* bare cavities including material
- 2 Prototype RF couplers
- 10 Bare cavities including material
- 16 RF couplers
- 25 magnetic shields
- 18 tuners
- All processing and RF testing M&S including cryogenics costs
- 4 CMs complete string, coldmass, and integration components
- CM assembly and transportation fixtures







# 121.3.8 HB650 Scope and Deliverables

Partner Scope

- DAE- RRCAT:
  - All required R&D to develop  $\beta_g$ =0.92 650 *MHz* bare and dressed cavity testing and production in India.
  - All required M&S to support production, testing, and delivery of 20 dressed and tested HB650 RF cavities.
  - Delivery of 20 Dressed HB650 cavities ready for VTS performance verification.
  - Delivery of 20 high power RF couplers, both cold and warm ends.
  - Delivery of 20 tuners, including piezos and motor packages.
  - Delivery of all design and production documentation necessary to include cavities in CM ORC.



😤 Fermilab

Charge #1

# **Interfaces - Technical**

Charge #1

WBS 121.3.7, 8 interface across the PIP-II WBS Matrix

• Each Cryomodule type will have a controlled document fully elaborating each interface.

Common Interfaces to LB650 and HB650								
121.3.9 – RF Power	121.3.19 – General Supt. Serv.							
121.3.10 – RF Integration	121.3.20 – Safety Systems							
121.3.11 – Cryo Systems	121.3.21 – Test Infrastructure							
121.3.16 – Beam Instrum.	121.3.22 – Install., Integ., and Comm							
121.3.17 – Control Systems	121.5 – Conventional Facilities							
121.3.18 – Vacuum	121.3.7,8 – LB650/HB650							
*121.3.6 – SSR2 (LB650)	*121.3.14 – Beam Transfer Line (HB650)							

• Technical interfaces are understood and are or will be under revision control and managed through Teamcenter.



# **Interfaces - Partners**

- Charges #1, 3
- Final Partner deliverables to be formalized in advance of CD-2.
- Cryomodule development LB650, and HB650 are heavily matrixed.
- SPC/SPM and POC direct communication is essential to the success of this collaboration.
- Timely information and material transfer between stakeholders is essential to meet technical and schedule requirements.
- 121.3.7 LB650
  - DAE VECC: LB650 dressed cavity design and production
  - DAE RRCAT: LB650 overall CM design
  - EU: INFN-Lasa: LB650 dressed cavity design and production
  - EU: CEA Saclay: LB650 CM prototyping, integration, and delivery
  - FNAL: Design and integration support and CM testing
- 121.3.8 HB650
  - FNAL: Overall CM design, development, production, and testing
  - DAE RRCAT: HB650 dressed cavity production



# **Organizational Progress**

- FNAL L3 Manager Assigned
  - Single L3 for LB650 and HB650
  - L4 technical POCs identified within the Technical Division org.
  - Support area staffing and POCs map directly to Technical Division org. chart – VTS testing, Cavity processing and Facilities, QA/QC, etc.
  - Organization is moving with excellent technical progress.
  - CM design team well-established and experienced (XFEL, ILC, LCLS-II, SSR1, etc.)
- Partner organization is well established in the DAE and maturing in the EU.





😤 Fermilab

Charge #1

# **Design Review Plan**



- Critical component design review cycles are organized as follows: FRS and/or TRS → PDR → FDR → PRR
- Reviews are tracked in P6 as milestones with design activities preceding and following the PDR, concluding with the FDR, and procurement support activities starting with the PRR milestone.
- Non-critical components or subsystems are managed within the Division or Department review process as required by the FNAL Engineering Manual.
- Design reviews are also planned for Partner deliverables as appropriate to ensure technical and ESH&Q requirements are met. Partner milestone dates exist in P6, but require formal agreement.



# ESH&Q

- Charge #4
- Personnel Safety and environmental and equipment protection are the highest priorities in the PIP-II Project.
- All activities will be in full compliance with the PIP-II ISM program defined in DocDb# 141.
  - Laboratory and DOE standards and practices
    - Fermi ES&H Manual
    - Division/Area specific Hazards Analyses and Training
- Procurement, fabrication, and acceptance of components will follow the Project's QA Plan (DocDB # 142) utilizing established Project/Division mechanisms regarding acceptance testing, control of non-conformances, and vendor feedback.



# **Risk: 650 MHz Cavities and Cryomodules** Charge #2

- Pulsed and CW cryomodule operating modes cause cryogenic or mechanical instabilities
- HB650 CM (1) Performance at CMTF does not meet technical requirements
- Cryomodule production rate at Fermilab is too slow

Title	Probability	Probability Score	P * Impact (k\$)		Impact Score - Cort	Impact Score - Schedul	Risk Rank
Pulsed and CW cryomodule operating modes cause cryogenic or mechanical instabilities	50.00%	4 (H)	688	3.3	2 (M)	3 (H)	3 (High)
HB650 CM (1) Performance at CMTF does not meet technical requirements	40.00%	4 (H)	333	2.8	2 (M)	3 (H)	3 (High)
Cryomodule production rate at Fermilab is too slow	50.00%	4 (H)	0	3.5	0(N)	3 (H)	3 (High)



#### **‡** Fermilab

# **BOE Summary – 121.3.7 LB650**



WBS Number	Title	Docdb #
121.3.7.2	BOE Document for 121.3.7.2 LB650 Project Management and Coordination	<u>920</u>
121.3.7.3.1, 2	BOE Document for 121.3.7.3.1 and .2 LB650 1st CM Cavities	<u>923</u>
121.3.7.3.3, 4, 5	BOE Document for 121.3.7.3.3 .4 and .5 LB650 1st CM Integration and Assembly	<u>926</u>
121.3.7.3.6	BOE Document for 121.3.7.3.6 LB650 1st CM Test	<u>929</u>
121.3.7.4.1, 2	BOE Document for 121.3.7.4.1 and .2 LB650 2nd-11th CM Cavities	<u>932</u>
121.3.7.4.3, 4, 5	BOE Document for 121.3.7.4.3 .4 and .5 LB650 2nd- 11th CM Integration and Assembly	<u>935</u>
121.3.7.4.6	BOE Document for 121.3.7.4.6 LB650 2nd-11th CM Test	<u>938</u>



# **BOE Summary – 121.3.8 HB650**

🛟 Fermilab

Charge #2

WBS Number	Title	Docdb #
121.3.8.2	BOE Document for 121.3.8.2 HB650 Project Management and Coordination	<u>351</u>
121.3.8.3.1, 2	BOE Document for 121.3.8.3.1 and .2 HB650 1st CM Cavities	<u>360</u>
121.3.8.3.3, 4, 5	BOE Document for 121.3.8.3.3, .4, and .5 HB650 1st CM Integration and Assembly	<u>363</u>
121.3.8.3.6	BOE Document for 121.3.8.3.6 HB650 1st CM Test	<u>366</u>
121.3.8.4.1, 2	BOE Document for 121.3.8.4.1 and .2 HB650 2nd-4th CM Cavities	<u>372</u>
121.3.7.8.3, 4, 5	BOE Document for 121.3.8.4.3, .4, and .5 HB650 2nd- 4th CM Integration and Assembly	<u>375</u>
121.3.8.4.6	BOE Document for 121.3.8.4.6 HB650 2nd-4th CM Test	<u>378</u>

• All relevant BOE Documents (estimate roll-ups, WBS dictionaries, descriptions) exist and have been reviewed and approved.



#### **‡** Fermilab

# LB650 Cost Summary


#### Charge #2

WBS Element	Hours		Labor (\$000)		M&S (\$000)		t. Uncerta			
121.3.7 - Linac - Low Beta 650 (LB650)	P6 Hours	P6	Base Cost	P6	Base Cost		Total	% of Base		otal Cost I. Uncrty.
121.3.7.2 - Linac - LB650 - Project Management and Coordination	13,713	\$	2,862.6	\$	284.4	\$	328.9	10.5%	\$	3,476.0
121.3.7.3 - Linac - LB650 - 1st Pre-series Production CryoModule (1stCM)	17,994	\$	3,000.9	\$	146.5	\$	629.5	20.0%	\$	3,776.9
121.3.7.4 - Linac - LB650 - 2nd to 11th Production CryoModules (2nd-11thCM)	23,083	<u>\$</u>	3,834.4	<u>\$</u>	56.1	<u>\$</u>	778.1	<u>20.0</u> %	<u>\$</u>	4,668.6
Grand Total	54,790	\$	9,697.9	\$	487.1	\$	1,736.5	17.0%	\$	11,921.4
Note: P6 base cost = BOE + overheads and escalation										

- Estimates developed down to the activity level for LB650 MHz CMs.
- P6 output.



# LB650 Cost Drivers and Estimate Maturity Charge #2




P6 Base Costs = BOE + Overheads + Escalation

- Labor drives costs in LB650 based on assumed scope.
- M&S drivers are travel then CM RF testing.



🛟 Fermilab




P6 Base Costs = BOE + Overheads + Escalation

Labor increases through RF testing in FY23/24



Fermilab



- Effort balance shows consistent development oversight followed by RF testing.
- Technically driven with no effort smoothing.



#### **‡** Fermilab

# HB650 Cost Summary


### Charge #2

WBS Element	Hours	Labor (\$000)		M&S (\$000)		Est. Uncertanity (\$000)				
121.3.8 - Linac - High Beta 650 (HB650)	P6 Hours	P6	Base Cost	P6	Base Cost		Total	% of Base	{	otal Cost I. Uncrty.
121.3.8.2 - Linac - HB650 - Project Management and Coordination	8,946	\$	1,379.5	\$	350.2	\$	208.0	12.0%	\$	1,937.7
121.3.8.3 - Linac - HB650 - 1st Prototype CryoModule (1stCM)	53,945	\$	7,506.5	\$	4,701.6	\$	3,005.8	24.6%	\$	15,213.9
121.3.8.4 - Linac - HB650 - 2nd to 4th Production CryoModules (2nd-4thCM)	56,797	\$	8,327.9	\$	8,291.7	\$	4,240.0	25.5%	\$	20,859.6
Grand Total	119,688	\$	17,213.9	\$	13,343.5	\$	7,453.8	24.4%	\$	38,011.2
Note: P6 base cost = BOE + overheads and e	escalation									

- Estimates developed down to the activity level for HB650 MHz CMs.
- P6 output.



# HB650 Cost Drivers and Estimate Maturity Charge #2




P6 Base Costs = BOE + Overheads + Escalation

- Balanced labor and M&S.
- Distribution of maturity of estimates based on scope assumptions.




**7** Fermilab



P6 Base Costs = BOE + Overheads + Escalation

• Development and prototyping through CM1, then production of CMs 2-4.





- Effort balance shows heavy CM design followed by production activities in two modes.
- Technically driven with no effort smoothing.



#### Fermilab

Charge #2

# **LB650 Schedule**

Activity ID	Activity Name
121.3.7 Linac - Lov	v Beta 650 (LB650)
121.3.7.1 Linac - I	LB650 - T4 Milestones
121.3.7.1.1 Lina	ac - LB650 - T4 - Assembly
A17716340	Linac - LB650 - 1stCM - RFTest - R&DPh: T4 MS - LB650 CM1 RF Tested in CMTS / Ready For Installation MS
A17724940	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM2 RF Tested in CMTS / Ready For Installation MS
A17724950	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM3 RF Tested in CMTS / Ready For Installation MS
A17724960	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM4 RF Tested in CMTS / Ready For Installation MS
A17724970	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM5 RF Tested in CMTS / Ready For Installation MS
A17747640	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM6 RF Tested in CMTS / Ready For Installation MS
A17747690	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM7 QA/QC Accept. Completed / Ready For Installation MS
A17747700	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM8 QA/QC Accept. Completed / Ready For Installation MS
A17747710	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM9 QA/QC Accept. Completed / Ready For Installation MS
A17747720	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM10 QA/QC Accept. Completed / Ready For Installation MS
A17747730	Linac - LB650 - 2nd-11thCM - RFTest - ConstrPh: T4 MS - LB650 CM11 QA/QC Accept. Completed / Ready For Installation MS
2047	





# **Schedule – HB650 Bare Cavities**



**‡** Fermilab


ACTIVI	уD		Activity Name		201	17		-	201	8		2	019	-	_	202	)		202	1		202	22		2	2023			2024	
				Q1	Q2	Q3	Q4	Q1 (	Q2 (	Q3 Q	4 Q	1 Q2	2 Q3	Q4	Q1	Q2 (	23 Q4	4 Q1	Q2 (	23 Q	4 Q1	Q2	Q3	Q4 0	1 Q2	2 Q3	Q4	Q1 Q	2 Q3	Q4
	-	121.3.8 Linac - Higl	h Beta 650 (HB650)																											
	-	121.3.8.1 Linac - H	IB650 - T4 Milestones								i <del>t i</del>												+ + +						••	
		🛨 121.3.8.1.1 Lina	ac - HB650 - T4 - Bare Cavities Qualified											*	¥:								Η.							
		# 121.3.8.1.2 Lina	ac - HB650 - T4 - Dressed Cavities Qualified								**	•			H H								+ + +	No.		N				
		121.3.8.1.3 Lina	ac - HB650 - T4 - Assembly					1 1 1	117									•	•	•					•••				••	191

Activity I	)	Activity Name	2017	2018	2019	2020	2021	2022	2023	2024
			Q1 Q2 Q3 Q4	4 Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
	121.3.8 Linac - Hig	h Beta 650 (HB650)								
	121.3.8.1 Linac - H	1B650 - T4 Milestones			•					
	121.3.8.1.1 Lina	ac - HB650 - T4 - Bare Cavities Qualified			••••••••••				•••••	
	A17729370	Linac - HB650 - 1stCM - BCAV - ColdT - R&DPh: T4 MS - 1st B.92 Prototype Bare Cavity Qualified in VTS								
	A17729380	Linac - HB650 - 1stCM - BCAV - ColdT - R&DPh: T4 MS - 2nd B.92 Prototype Bare Cavity Qualified in VTS	F 13.9.	2 R&C	$\rightarrow$ $\square$	<b>♦</b>				
		Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 1st B.92 Bare Cavity Qualified in VTS						• • • • • • • • • • • • • • • • • • •		
		Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 2nd B.92 Bare Cavity Qualified in VTS								
		Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 3rd B.92 Bare Cavity Qualified in VTS Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 4th B.92 Bare Cavity Qualified in VTS								
		Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 4th B.92 Bare Cavity Qualified in VTS					at a second			
		Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 6th B.92 Bare Cavity Qualified in VTS			<b>IAL</b> Pr	oduc	tion -	▶		
		Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 7th B.92 Bare Cavity Qualified in VTS							÷	
	A17716790	Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 8th B.92 Bare Cavity Qualified in VTS							: <del>* *</del> • • • • • • • • •	
		Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 9th B.92 Bare Cavity Qualified in VTS								
	A17716810	Linac - HB650 - 2nd-4thCM - BCAV - ColdT - ConstrPh: T4 MS - 10th B.92 Bare Cavity Qualified in VTS								



# **Schedule – HB650 Dressed Cavities**

ACTIVI	ую		Activity Name		20	17			2018		_	2019	-		202	0		202	21		-	2022	-	-	202	23		202	4
				Q1	Q2	Q3	Q4 Q	1 Q	2 Q3	Q4	Q1	Q2 Q	3 Q4	Q1	Q2 (	23 Q	4 Q1	Q2	Q3 (	Q4 Q	1 C	02 Q	3 Q4	Q1	Q2	Q3 Q4	4 Q1	Q2 (	23 Q4
	. 1	121.3.8 Linac - Higt	I Beta 650 (HB650)			1															-							•	r .
	-	121.3.8.1 Linac - H	B650 - T4 Milestones							1											+ + +							+++	
		+ 121.3.8.1.1 Lina	c - HB650 - T4 - Bare Cavities Qualified											H.							+ + +	+++			•••				
		+ 121.3.8.1.2 Lina	c - HB650 - T4 - Dressed Cavities Qualified										<del></del>	₩.	-		- • •						<del></del>			++++			
		+ 121.3.8.1.3 Lina	c - HB650 - T4 - Assembly				17673		1613				[]]]	T T T-1-			119	1997	111		101		17551	719	199	<u> </u>			





**‡** Fermilab

Charge #2

# Schedule – HB650 Cryomodules



**‡** Fermilab

ACTIVITY IL	,	F	Activity Name			2017			2018			2019			2020			2021				2022			2023				2024		
				Q1	Q2	Q3	Q4 0	11 Q2	2 Q3	Q4	Q1	Q2 (	23 Q4	4 Q1	Q2	Q3	Q4 (	ן 1	Q2 0	23 Q	4 Q1	Q2	Q3	Q4	Q1	Q2	Q3 Q	4 Q1	Q2	Q3	Q4
	121.3.	8 Linac - High	Beta 650 (HB650)																												
	<b>121.</b>	3.8.1 Linac - HB	650 - T4 Milestones							1												+ + +								₹88	
	<b>⊞ 1</b> 3	21.3.8.1.1 Linac	- HB650 - T4 - Bare Cavities Qualified										•										-	66 A		•					
	<b>€</b> 13	21.3.8.1.2 Linac	- HB650 - T4 - Dressed Cavities Qualified											-	+++	<del>111</del>	¥H.							<del></del>		-		666 A	₹ : :		
	± 13	21.3.8.1.3 Linac	- HB650 - T4 - Assembly		1011		1011								111							<u>-613</u>			191		<del></del>		<u></u>	<b>9</b> 33	ΞIJ

Activity	ı ID		Activity Name		2017		2018		2019		2020		2021		2022		2023	202	.4
				Q	1 Q2 Q3 Q4	Q1	Q2 Q3	Q4 (	Q1 Q2 Q3 Q4	4 Q1	Q2 Q3 Q4	Q1 0	Q2 Q3 Q4	Q1	Q2 Q3 (	Q4 Q1	Q2 Q3 Q	4 Q1 Q2 (	Q3 Q
E	1.	21.3.8 Linac - Hi	gh Beta 650 (HB650)		••••														1
	-	121.3.8.1 Linac	HB650 - T4 Milestones					iiŧ.										•	1111
	÷	121.3.8.1.1 Li	nac - HB650 - T4 - Bare Cavities Qualified							<del>. • • •</del>	******						•••		
		121.3.8.1.2 Li	nac - HB650 - T4 - Dressed Cavities Qualified					. 🕶									****		
		121.3.8.1.3 Li	nac - HB650 - T4 - Assembly			1997			· · · · · · · · · · · · · · ·	6113									6111
		A1724310	Linac - HB650 - 1stCM - STRING - ASSEM - R&DPh: T4 MS - HB650 CM1 String assembled in Lab 2								•								
		A1724320	Linac - HB650 - 1stCM - COLDMASS - ASSEM - R&DPh: T4 MS - HB650 Cold Mass Assembled in Lab 2									•							
		A1724325	Linac - HB650 - 1stCM - INT - ASSEM - R&DPh: T4 MS - HB650 CM1 production delivered for CMTS Testing										•						
		A17728810	•		+ + + + +					- +						-+			
		A17717080 A17717100																	
		A17717090																	
		A17717120	-																
		A17717110																	
		A17717130			*********	tii:	11111111	111		111		1011		t i i i i		11111	1111		1111
		A17717092	· · · · ·															•	
		A17717112	Linac - HB650 - 2nd-4thCM - COLDMASS - ASSEM - ConstrPh: T4 MS - HB650 CM4 Cold Mass Assembled in MP9															•	
		A17758520																•	
		A17728780			+													· · · · · · · · · · · · · · · · · · ·	
		A17728790	Linac - HB650 - 2nd-4thCM - RFTest - ConstrPh: T4 MS - HB650 CM3 Tested in CMTS / Ready For Installation MS							1111								•	

#### String $\rightarrow$ Coldmass $\rightarrow$ Integration $\rightarrow$ CM Test/Installation



# **Summary**

- LB650 and HB650 requirements are defined and traceable
- Cryomodule sub-system and integrated system designs are sufficiently advanced to proceed to CD-1
- Milestone driven design review schedules through both WBS's are developed
- Cost and schedule drivers including risks are understood
- A Partnership between multiple laboratories throughout the world is in the process of formalization to develop and produce these 15 cryomodules.
- We are ready for CD-1 and look forward to your feedback
- Thank you for your attention







