



Conventional Facilities (WBS 121.5)

Steve Dixon

PIP-II Independent Project Review

12-14 December 2017

In partnership with:

India/DAE

Italy/INFN

UK/STFC

France/CEA/Irfu, CNRS/IN2P3

Outline

- Requirements
- Conceptual Design, Maturity
- Scope/Deliverables
- Organization
- Interfaces
- Technical Progress to Date
- Design Review Plan
- Plan for CD-2/Preliminary Design
- ESH&Q
- Risk
- Cost
- Schedule
- Breakout Session topics
- Summary

About Me:

- PIP-II Associate Project Manager for Conventional Facilities
- Relevant Experience
 - Licensed Architect;
 - Project Management Professional (PMP);
 - LEED Accredited Professional;
 - 25+ years at Fermilab;
 - NOvA Project L2 Manager for Site and Buildings;
 - General Plant Project Manager for 15+ years
 - Short Baseline Neutrino (SBN) Near Detector Building;
 - Short Baseline Neutrino (SBN) Far Detector Building;
 - CDF Refurbishment;
 - Experimental Operations Center;

Conventional Facilities Requirements

Charge #2

Key Performance Parameters (KPP):

#	Description of Scope	Threshold KPP	Objective KPP
1	SRF linac	700 MeV beam delivered to the Booster Injection Region	800 MeV beam delivered to Booster Injection Region
2	Booster/RR/MI upgrades	L11 Booster injection region, Recycler RF upgrades, and MI RF upgrades, hardware installed in respective machines. Linac beam injected and circulated in the Booster.	8 GeV beam transmitted through Recycler and Main Injector, delivered to the MI dump.
3	Cryogenic Infrastructure	Cryogenic plant and distribution lines ready to support pulsed RF operation, and operated to 2 K.	Cryogenic plant and distribution lines ready to support CW RF operation, and operated to 2 K.
4	Civil Construction	Tunnel enclosures and service buildings ready to support 700 MeV SRF linac and transfer line to the Booster	Tunnel enclosures to support 1 GeV SRF linac and transfer line to the Booster. Service buildings to support 800 MeV SRF linac and transfer line to Booster.

Threshold and Objective KPP met with Base Design;

KPP from PIP-II Preliminary Project Execution Plan (PIP-II-doc-115)

Conventional Facilities Requirements

- Functional Requirements Specification: [1]

Section 5

“Associated conventional facilities including enclosures, equipment galleries, and utilities. The linac enclosure will be constructed with a length to accommodate two HB650 cryomodules beyond the nominal compliment required for 800 MeV.”

Section 6


Requirement	Description	Value
11	The siting of the PIP-II facility will be consistent with future replacement of the existing 8-GeV Booster with either an 8 GeV Rapid Cycling Synchrotron or superconducting pulsed linac	
12	The siting of the PIP-II facility will be consistent with future upgrades to provide 100 kW beams to the Mu2e hall on the Muon Campus	
13	The SC Linac will be constructed of components capable of operating in CW mode, following modest upgrades	
14	The SC Linac will be constructed in a manner that allows installation and commissioning without interruption to ongoing accelerator operations	
15	Residual Activation from Uncontrolled Beam Loss in areas requiring hands-on maintenance.	<20 mrem/hour (average) <100 mrem/hour (peak) @ 1 ft
16	Scheduled Maintenance Weeks/Year	8
17	SC Linac Operational Reliability	90%
18	60-120 GeV Operational Reliability	85%
19	Facility Lifetime	≥40 years

Conventional Facilities Related requirements

[1] – PIP-II Functional Requirements Specification can be found in PIP-II-doc-1166 (TeamCenter ED0001222)

Conventional Facilities Overview

Charge #2



Work Breakdown Structure

121.5.2	Site Preparation
121.5.3	Cryo Plant Building
121.5.4	Utility Plant Building
121.5.5	High Bay Building
121.5.6	Linac Tunnel
121.5.7	Linac Gallery
121.5.8	Beam Transfer Line
121.5.9	Booster Connection

Conventional Facilities Overview



Linac

AZero Service Building


Tevatron Enclosure Berm

Looking Southeast From Wilson Hall – Fall 2016



White Flags = Warm Components
Blue Flags = Cold Components



Looking South Along Beamline



View from Wilson Hall

Siting Considerations

Charge #2



Existing Utilities and Services

FRS Integration and Upgradability:

- I1: Future RCS or Pulsed Linac
- I2: Future 100 kW beam to Mu2e;
- I4: Installation/Commissioning during ongoing operations

FRS Section 5 (Facility Scope):

- Linac length to accommodate two (2) additional HB650 cryomodules

Conceptual Design and Design Maturity

Charge #2

Breakout Talk

- Meetings with Stakeholders:
 - Goal: Document the spatial and infrastructure requirements for PIP-II facilities; [2]
 - Started in January 2016;
- Results:
 - Conceptual Design drawings and text that described the sizes/arrangement of spaces and buildings to accommodate the functional requirements; [3]
 - Documented Cost Estimate Assumptions; [4]
 - Life Safety Analysis; [5]
 - Developed cooling strategies for pulsed mode and continuous wave operation that could be implemented in a modular fashion;
 - **Conventional facilities are similar to typical Fermilab construction;**

[2] – Meeting Minutes can be found in PIP-II-doc-70

[3] – Conceptual Design Drawings can be found in PIP-II-doc-1155

[4] – Assumptions can be found at PIP-II-doc-333

[5] – Final LSA can be found at PIP-II-doc-120

Scope and Deliverables ^[6]

Charge #2

Breakout Talk

WBS 121.5.2 – Site Preparation Package

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for the construction of the Site Preparation work scope. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA)

WBS 121.5.3 – Cryogenic Plant Building – 23,245 square feet

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for the construction of the Cryo Plant Building work scope. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA).

WBS 121.5.4 – Utility Plant Building – 7,995 square feet

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for the construction of the Utility Plant work scope. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA).

WBS 121.5.5 – High Bay Building – 21,275 square feet.

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for the construction of the High Bay Building work scope. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA).

[6] – Descriptions from WBS Dictionary (PIP-II-doc-599)

Scope and Deliverables

WBS 121.5.6 – Linac Tunnel – 19,935 square feet

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for the Linac Tunnel enclosure. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA).

WBS 121.5.7 – Linac Gallery – 32,905 square feet

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for the Linac Gallery. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA).

WBS 121.5.8 – Beam Transfer Line – 14,435 square feet

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for Beam Transfer Line enclosure. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA).


WBS 121.5.9 – Booster Connection – 7,750 square feet

This WBS covers procurement and management for all contracted labor, materials, tools, equipment, and services needed for Booster Connection. It describes the labor resources, materials and services necessary for management, organization, planning, oversight and engineering, design, inspection and administration (EDIA).

Organization

Charge #4

Breakout Talk




Interfaces – Other Subprojects

Charge #2

	Warm Front End WBS 121.3.3	HWR WBS 121.3.4	SSR1 WBS 121.3.5	SSR2 WBS 121.3.6	LB650 WBS 121.3.7	HB650 WBS 121.3.8	RF Power WBS 121.3.9	RF Integration WBS 121.3.10	Cryo Systems WBS 121.3.11	Warm Units WBS 121.3.12	Magnet PS WBS 121.3.13	Beam Trans. Line WBS 121.3.14	Beam Absorber WBS 121.3.15	Beam Instrum. WBS 121.3.16	Controls WBS 121.3.17	Vacuum WBS 121.3.18	Genl Supt. Serv. WBS 121.3.19	Instal. Integ. Com. WBS 121.3.22	Safety Systems WBS 121.3.20	Test Infra. WBS 121.3.21	Booster WBS 121.4.1	RR/MI WBS 121.4.2	Conv. Facilities WBS 121.5
Warm Front End WBS 121.3.3																							
HWR WBS 121.3.4	ED0002529																						
SSR1 WBS 121.3.5																							
SSR2 WBS 121.3.6																							
LB650 WBS 121.3.7																							
HB650 WBS 121.3.8																							
RF Power WBS 121.3.9	Y	ED0002529	ED0004129																				
RF Integration WBS 121.3.10	Y		ED0004129				ED0004290																
Cryo Systems WBS 121.3.11		ED0002529						ED0005489															
Warm Units WBS 121.3.12																							
Magnet PS WBS 121.3.13		ED0002529																					
Beam Transfer Line WBS 121.3.14																							
Beam Absorber WBS 121.3.15																							
Beam Instrum. WBS 121.3.16	Y	ED0002529																					
Control Sys. WBS 121.3.17	Y	Y																					
Vacuum WBS 121.3.18	Y	ED0002529	ED0004129	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y
General Supt. Serv. WBS 121.3.19																							
Safety Systems WBS 121.3.20	Y								Y						Y								
Test Infrastructure WBS 121.3.21		ED0002529	ED0004129		Y	Y	Y	Y						Y									
Instal., Integ., Com. WBS 121.3.22		ED0002529	ED0004129						Y	ED0003441													
Booster WBS 121.4.1																							
RR/MI WBS 121.4.2																							
Conv. Facilities WBS 121.5	Y	ED0002529	ED0004129																				
		F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442	F10051442



Interfaces – Linac Tunnel Cross Section



Interfaces – International Partners

Charge #7

- Cryoplant equipment is part of the Indian contribution;
- Involved in the development of conceptual design;
- Interface is through 121.3.11 (Cryogenics subproject);



Progress to Date

- Conceptual Design: **Breakout Talk**
 - Conceptual Design Report Text;
 - Conceptual Design Drawings;
 - Life Safety Analysis;
 - Construction Cost /Schedule Estimate [7, 8] **Breakout Talk**
- Selected Architect/Engineering firm;
- Supported Analysis of Alternatives; [9]
- Supported NEPA Process;
- Prepare for CD-1
 - Resource Loaded Schedule
 - Basis of Estimates
 - Documentation **Breakout Talk**
 - Risk Analysis

[7] – Construction Cost Estimate can be found in PIP-II-doc-333

[8] – Construction Schedule Estimates can be found in PIP-II-doc-581

[9] – Analysis of Alternates can be found at PIP-II-doc-107

Design Review Plan

- Completed Reviews/Presentations
 - Conceptual Design Drawings (September 2016);
 - CD Independent Project Status Review (November 2016);
 - PIP-II Machine Advisory Committee (P2MAC) (March 2016, April 2017);
 - FESS Presentation (March 2017);*
 - ESH&Q Presentation (May 2017);*
 - Tritium Task Force Presentation (June 2017);*
 - FESS/Roads and Ground Presentation (November 2017);*
 - Functional Requirement Specifications/Technical Requirement Specifications;
- Planned Reviews
 - Independent Cost/Schedule Estimate;
 - Constructability Reviews;
 - 60% and 90% complete reviews of each construction package;

[*] – These presentations can be found in PIP-II-doc-587

Next Steps toward CD-2/3a

- 2018
 - Subsurface Investigation;
 - Value Engineering Exercise;
 - Finalize Interfaces with other sub projects;
 - Detailed Design for WBS 121.5.2 – Site Preparation
- Prior to CD-2/3a
 - Finalize L3 manager and CAM assignments;
 - Independent Cost/Schedule Estimate;
 - Constructability Review;

ESH&Q - Overview

- Consider and plan for ESH&Q issues throughout the project life cycle;
- Conceptual Design Phase
 - Provided conventional facilities specific input to ESH&Q documents;
 - Life Safety Analysis [\[10\]](#) completed for conceptual design;
 - Considered ESH&Q in architect/engineer selection process;

[\[10\]](#) – Final LSA can be found at PIP-II-doc-120

ESH&Q - Hazards

Preliminary Hazard Analysis Report (PHAR) [11]

Table 4-1: PIP-II Conceptual Design Baseline Hazards List

Hazard ID: PIP-II – PHA-1 Construction Hazards Site Clearing Excavation Vertical/Horizontal Conveyance Systems Confined space Heavy Equipment Work at Elevations (steel erection, roofing) Material Handling (rigging) Utility interfaces, (electrical, chilled water, ICW, natural gas) Slips/trips/falls Weather related conditions Scaffolding Transition to Operations Radiation Generating Devices	Hazard ID: PIP-II – PHA-2 Natural Phenomena Hazards Seismic Flooding Wind Lightning Tornado
--	--

Design inputs

Conventional construction hazards are “Moderate” risk.

Addressed in design, procurement and construction processes.

Hazard ID: PIP-II – PHA-3 Environmental Hazards Construction impacts Storm water discharge (construction and operations) Operations impacts Soil and groundwater activation/contamination Tritium contamination Air activation Cooling water activation (HVAC and Machine) Oils/chemical leaks or spills Discharge/emission points (atmospheric/ground)	Hazard ID: PIP-II – PHA-4 Waste Hazards Construction Phase Facility maintenance Experimental Operations Industrial Hazardous Radiological
Hazard ID: PIP-II – PHA-5 Fire Hazards Facility Occupancy Classification Construction Materials Storage Flammable/combustible liquids Flammable gasses Egress/access Electrical Lightning Welding/cutting/brazing work Smoking	Hazard ID: PIP-II – PHA-6 Electrical Hazards Facility Experimental Job built Equipment Low Voltage/High Current High Voltage/High Power Maintenance Arc flash Electrical shock Cable tray overloading/mixed utilities Exposed 110v Stored energy (capacitors & inductors)
Hazard ID: PIP-II – PHA-7 Noise/Vibration/Thermal/Mechanical Hazards Construct on Tools Machine Shop Tools Industrial Vehicles Drilling, Cutting, Grinding Pressure/Vacuum Vessels & Lines High Temp Equipment (Bakeouts)	Hazard ID: PIP-II – PHA-8 Cryogenic/Oxygen Deficiency Hazards Thermal Cryogenic distribution systems Pressure Handling & Storage Liquid argon/nitrogen spill/leak Use of inert gases (nitrogen, helium) Specialty gases accelerator operation
Hazard ID: PIP-II – PHA-9 Confined Space Hazards Sumps Utility Chases	Hazard ID: PIP-II – PHA-10 Ionizing Radiation Exposure, inside of the accelerator or beamline enclosure Prompt radiation Residual (activated components) Contamination Airborne Contamination
Hazard ID: PIP-II – PHA-11 Chemical/Hazardous Material Inventory Toxic Compressed gas Combustibles Explosives Flammable gases Lead (shielding) Cryogenic	Hazard ID: PIP-II – PHA-12 Accelerator/Beamline Hazards Vacuum/Pressure Cooling water Compressed gas Electrical Heavy equipment handling High Magnetic Fields Shielding Mechanical (moving shutters, valves and actuators)
Hazard ID: PIP-II – PHA-13 Ionizing Radiation Hazards, outside accelerator or beamline enclosure Prompt Radiation Tritium production Radioactive contamination Activation (equipment) Radioactive material (dispersible use, storage, surface contamination) Airborne Radionuclides Radiation Generating Devices used for nondestructive measurement purposes, including soil compaction.	Hazard ID: PIP-II – PHA-14 Lasers & other Non-ionizing Radiation Hazards Alignment Laser Testing and Calibration Magnetic Fields Calibration & Testing
Hazard ID: PIP-II – PHA-15 Material Handling Hazards Overhead cranes/hoists Fork trucks Manual material handling Delivery area distribution Manual movement of materials Hoisting & Rigging Lead Oils, Solvents, Acids Cryogenics Compressed Gases	

[11] – PHAR can be found in PIP-II-doc-140

ESH&Q – Construction Safety

Goal: Zero Accidents/Lost Time Incidents

- Incorporate safety during the design process:
 - FESHM 7010 (July 2017) requirement for constructability review “including ES&H issues” no later than 60% design completion:
 - Component of planned constructability reviews;
- Incorporate safety during the procurement process:
 - Include safety performance as part of the selection process;
 - Experience Modification Rate (EMR) of less than 1 and 3 year safety record for =< 85% of General Construction stats
- Safety during the construction process:
 - Detail the responsibilities for team members including the Construction Subcontractor and Fermilab Construction Coordinator;
 - Independent Oversight by ESH&Q.

Experience Modification Rate (EMR) is used by insurance companies to gauge a company's dedication to safety, according to Western National Insurance (WNI). This number is based on a company's past costs because of safety issues and its future risk of safety-related costs.

ESH&Q - Sustainability

Sustainability Goal:

Fermilab is committed to designing, locating, constructing, maintaining and operating its facilities in an energy efficient and sustainable manner that strives to achieve a balance that will realize maximum attainable reuse and recycling of depletable resources, in an economically viable manner and consistent with with Fermilab's mission and goals.

Implementation

- Consider Project Siting during the conceptual design phase;
- Design/construct to meet the DOE's Guiding Principles for High Performance Sustainable Building; [12] Breakout Talk
- Review the plan throughout the design process;
- Implement the plan during construction.

[12] – HPSB implementation strategy can be found in PIP-II-doc-184

ESH&Q - Quality

- Architect/Engineer Quality Program:
 - Part of A/E selection process;
 - Task specific quality requirements included in tasking agreements;
 - Constructability Reviews;
- External Reviews:
 - Independent Design Review;
 - Commissioning Agent;
- Internal Controls:
 - Lab-wide review process at key milestones in the design process;
 - ESH&Q included as part of review team;
 - Responsibility of Construction Coordinator during construction.

Risk: Conventional Facilities

Charge #3

Breakout Talk

- Following the procedures in the PIP-II Risk Management Plan [13];
- Managing **42** Threats and **9** Opportunities
- Top six (6) Conventional Facilities risks:

Title	Technical Impact	P * Impact (k\$)	P * Impact (months)	Probability
Subproject Changes Impact Conventional Facilities	1 (L) - somewhat substandard	285	2.0	30.00%
Construction Bids Exceed Estimates	1 (L) - somewhat substandard	68	0.2	15.00%
RF LCW Temperature Delta Too Low	1 (L) - somewhat substandard	63	0.9	20.00%
Unclear/Incomplete Delineation Between Construction Packages	1 (L) - somewhat substandard	58	0.3	25.00%
Design Complexity	1 (L) - somewhat substandard	43	0.0	15.00%
Poor Interface Definition	1 (L) - somewhat substandard	40	1.3	25.00%

[13] – Risk Management Plan can be found in PIP-II-doc-163

Risk Mitigation

Subproject Changes Impact Conventional Facilities

- Summary
 - If the subproject requirements changes then the design of the conventional facilities will need to be modified jeopardizing the cost and schedule objectives
- Cause/Trigger
 - Changes to the subproject requirements
- Mitigation
 - Include subproject managers in design meetings;
 - Include subproject managers in formal design reviews;
 - Management control of changes through a change/configuration control process;

Cost Summary

Charge #3





Level 3 WBS - Name	Direct Hrs	Direct M&S	Full Burden+Esc	EUC	% EUC	Total Cost
121.5.01 - CF - Project Management & Coordination	1,591	\$0	\$344,128	\$34,412	10.0%	\$378,540
121.5.02 - CF - Site Preparation	3,237	\$22,594,346	\$27,683,281	\$5,536,657	20.0%	\$33,219,934
121.5.03 - CF - Cryo Plant Building	2,748	\$15,358,404	\$19,526,987	\$3,905,398	20.0%	\$23,432,377
121.5.04 - CF - Utility Building	1,928	\$7,607,405	\$10,405,479	\$2,081,097	20.0%	\$12,486,572
121.5.05 - CF - High Bay Building	3,152	\$15,609,053	\$20,175,725	\$4,035,145	20.0%	\$24,210,875
121.5.06 - CF - Linac Tunnel	2,346	\$10,753,485	\$14,612,865	\$2,922,570	20.0%	\$17,535,446
121.5.07 - CF - Linac Gallery	2,615	\$17,287,955	\$23,882,314	\$4,776,461	20.0%	\$28,658,773
121.5.08 - CF - Beam Transfer Line & Absorb Line	2,089	\$10,438,395	\$14,688,647	\$2,937,730	20.0%	\$17,626,373
121.5.09 - CF - Booster Connection	3,928	\$5,763,400	\$9,049,764	\$1,809,953	20.0%	\$10,859,718
Grand Total	23,634	\$105,412,443	\$140,369,190	\$28,039,423	20.0%	\$168,408,608

**121.5 Total
Managed Amount**

- Costs generated from resource loaded schedule;
- Estimate Uncertainty (EUC) follows project guidelines;

Cost Drivers and Estimate Maturity

Charge #3




P6 Base Costs = BOE + Overheads + Escalation

Estimate Quality Categories follow Fermilab Standards and Descriptions (see PIP-II-doc-345)

Obligation Profile – P6 Base Cost Only


Charge #3



P6 Base Costs = BOE + Overheads + Escalation

Labor Profile – P6 Hours/FTE


Charge #3



Schedule

PIP-II
b1b-11

PIP-II PROJECT - High Level Master Schedule
T4 Milestones Tiered to T2. I3 Milestones - **WORKING SCHEDULE**



Focused on interfaces with other sub-projects;

DATA EXTRACTED BY P6 from FY18 - DECEMBER 2017

PREPARED BY L2 & L3 LEADERS, L. LARI, & J. RANDALL
CHECKED BY OFFICE OF SCIENCE - FERMI SITE OFFICE
SUBMITTED BY S. HOLMES

Previous Review Recommendations

Charge #8

Director's Review for CD-1 (October 2017)

1. Secure signoff of the PIP2 Fermilab Interface Document with the Laboratory by the CD-1 review – **Complete (PIP-II-doc-528)**
2. Secure signoff of current Technical Requirements Specifications (TRS) and Functional Requirements Specification (FRS) documents in process by the CD-1 OPA Review - **Complete**

Breakout Sessions

- These talks are available:
 - Conventional Facilities Management
 - Conventional Facilities Design and Scope
 - Conventional Facilities Cost and Schedule
 - Conventional Facilities CD-1 Documentation
 - Conventional Facilities Procurement Planning

Summary

- Developed the conceptual design of conventional facilities based on iterative discussions and meetings with stakeholders;
- The cost and schedule estimates for conventional facilities are based on a well defined conceptual design and include adequate scope, cost and schedule contingency;
- ESH&Q issues have been incorporated in the project processes;
- The required DOE Order 413.3B documentation for CD-1 approval is complete;
- The interfaces of the other subprojects and international partners is understood and incorporated into the planning process;
- Recommendations from previous reviews have been addressed;
- We are ready for CD-1 and look forward to your feedback

Questions