

121.3.4 Linac – HWR (Half-Wave Resonator)

SC Acceleration Modules and Cryogenics

Zachary Conway

PIP-II DOE Independent Project Review

12-14 December 2017

In partnership with:

India/DAE

Italy/INFN

UK/STFC

France/CEA/Irfu, CNRS/IN2P3

Outline

- Argonne National Laboratory Organization
- Half-Wave Resonator (HWR) cryomodule requirements.
- HWR cryomodule design overview.
- Scope/deliverables.
- Interface control document for the HWR cryomodule.
- Fabrication and testing status.
- FNAL ESH&Q and Argonne HSE (Health, Safety and Environment)
- Risk assessment.
- Cost.
- Future schedule.
- Summary.

Argonne National Laboratory - Accelerator Development Group:

- **Designing, building and commissioning superconducting accelerators since 1977.**
 - All retired group members still work 1+ days per week.
- **My relevant experience:**
 - Superconducting resonators spanning ion/electron velocities from $0.05c$ to c .
 - All superconducting device ancillary hardware.
 - 6 different types of superconducting resonator cryomodules operating at 2.0 or 4.5 K.
 - Superconducting accelerator commissioning.




Project Organization

- **Cryomodule and subcomponents designed by FNAL and ANL.**
- **ANL is fabricating and assembling the half-wave resonator (HWR) cryomodule.**
- **At ANL:**
 - **Group Leader = Mike Kelly.**
 - **Technical Lead = Zack Conway.**
- **FNAL:**
 - **Project Liaison: Andrei Lunin (attends weekly status meetings at ANL and provides interface between FNAL/ANL).**
 - **Project Engineer: Allan Rowe (L3 & CAM)**

WBS 121.3.4 Linac – HWR System Req.

TC# ED0001313 Tech. Spec. for HWR Cryomodule




Cryomodule type	Cavities per CM	# CMs	CM length (m)	Q_0 at 2K (10^{10})
HWR	8	1	5.93	0.5
SSR1	8	2	5.2	0.6
SSR2	5	7	6.5	0.8
LB650	3	11	3.9	2.15
HB650	6	4	9.5	3

- The half-wave resonator (HWR) cryomodule contains 8 $\beta = 0.11$ HWRs and 8 solenoids (6 T) with integrated x-y dipole steering coils.
- The HWR cryomodule will operate continuous wave with a beam current of 2 – 5 mA to accelerate the beam from 2.1 – 10.3 MeV.

121.3.4 Interfaces – Technical/Schedule


Charge #2

Top 4 system interfaces with 121.3.4:



HWR CM WBSs interface with nearly all systems and support WBSs. The HWR CM has a detailed interface specification which was used to design and build the module.

Argonne HWR Activities:



ANL is providing a fully assembled cryomodule. Dressed cavity interfaces with all critical components in the cryomodule.

Interfaces - Technical/Schedule

Charge #2

WBS 121.3.4 interface across the PIP-II WBS Matrix

- The HWR Cryomodule has a controlled document fully elaborating each interface, TC# ED0001313: Technical Specification for the Interfaces, signed 9 April 2014.


Interfaces for the HWR Cryomodule	
121.3.4 – HWR Cryomodule	121.3.18 – Vacuum
121.3.9 – RF Power	121.3.19 – General Supt. Serv.
121.3.10 – RF Integration	121.3.20 – Safety Systems
121.3.11 – Cryo Systems	121.3.21 – Test Infrastructure
121.3.16 – Beam Instrum.	121.3.22 – Install., Integ., and Comm
121.3.17 – Control Systems	121.5 – Conventional Facilities

- Interfaces extend from the up- to the down-stream beam line flanges.
- Technical specification for the interfaces is supplemented with documented ~weekly integration meetings.

HWR Cryomodule Design

Conduction Cooled Leads (FNAL)

Sub-Atmospheric HTXG Output



2.2 m X 2.2 m X 6.2 m

HWR Cryomodule Reviews

Charge #2

- Design/safety reviews for the HWRs and cryomodule were held at Argonne (ANL) with FNAL and ANL subject matter experts performing the reviews:
 - HWR review 5/17/2012, and
 - cryomodule review 5/16/2013.
- All design reviews were conducted in compliance with ANL's procedures, LMS-PROC-305.
- Procurement readiness reviews were carried out at ANL per ANL controls.

HWR Cryomodule Mock Assembly




Cryomodule Testing

Cryomodule Alignment




Alignment Measurements




Cryomodule Assembly



Cool Down Data




HWR Testing





HWR Microphonics and RF Power

- All HWR tested have a $df/dP \sim 11 \text{ Hz/mbar}$.
- With a helium pressure stability of 0.1 mbar $\rightarrow \Delta f = 1.1 \text{ Hz}$.

Measured HWR1 Microphonic Frequency Detuning




HWR Cavity Power




HWR/Solenoid Testing

- To decrease the accelerator lattice length we have integrated x-y steering coils into the focusing solenoid package.
- Important design issue:
 - Minimize stray field @ the RF cavity to prevent performance degradation due to trapped magnetic flux.
- Measured RF surface resistance with a sensitivity of ± 0.1 nOhm before and after each quench of the cavity.
- The cavity was quenched with the solenoid and the steering coils energized.
- No quantifiable change to the cavity RF surface resistance.




Power Coupler Progress

Coupler Hardware



- Dressed HWR testing starting soon.
- Offline measurements of plated components have been good and are in progress.
 - $Q \sim 10000$ or $> 80\%$ of calculated value for pure copper
- 10 bellows assemblies are being fabricated and plated at AJ Tuck.


Copper Plating Purity Measurement




Slow Tuners

- The HWR cryomodule will use pneumatic slow tuners → pneumatic slow tuners have been in operation at Argonne on superconducting cavities since the 1970s.
- Slow tuners are install on all HWRs during offline testing.
 - Slow tuners are actuated through their full range to verify response.
 - $162.5 \text{ MHz} \pm 60 \text{ kHz}$ is exceeded for all HWRs.
 - The tuner resolution is $< 0.1 \text{ Hz}$, our measurement limit.
- Slow tuners are operating as planned and testing has demonstrated this.

HWR with Slow Tuner



Slow Tuner



ESH&Q

Charge #5

- Safety is our highest priority.
- Work at Argonne is done in compliance with ANL ES&H.
- Providing a working piece of hardware goes hand-in-hand with work planning and control at ANL.
- FNAL and ANL collaboration on SRF is documented in the FNAL/ANL MOU on SRF Cavity Surface Processing, signed 4/21/2006 with addendum added on 8/15/2014.
- Hazards addressed at ANL include:
 - Chemical safety,
 - Cryogenic safety,
 - Pressure systems safety,
 - Radiation safety, and
 - Cryomodule component testing and assembly work control documents.

Inside Argonne | WCD 27296

WPC > WCD

WCD SCSPF Safety Analysis and Operating Procedures (27296.1)

[Copy](#) [Revise](#) [SOP Hazard Analysis](#) [WEA](#) [Back](#) [Home](#)

Details

SOP Number & Title: SCSPF Safety Analysis and Operating Procedures

Status: Approved as of 02/02/2017

Type: SOP-supporting Hazard Analyses

Approving Division: PHY

Risk: HWR Cryomodule

- Risk = HWR Cryomodule does not meet technical performance requirements

WBS / Ops Lab Activity	RI-ID	Title	Technical Impact	P * Impact (k\$)	P * Impact (months)	Probability
121.03 Linac	RT-121-03-06-001	HWR Cryomodule does not meet technical performance	1 (L) - somewhat substandard	217	2.4	20.00%

- Risk Mitigation:

- The cryomodule is fully tested in PIP2IT prior to use in PIP-II.
- All HWRs are tested off-line prior to installation in the cryomodule.
 - Performance testing:
 - all HWRs are tested with a high-external-Q coupler to characterize the RF losses, then
 - all HWRs are tested while fully dressed.
 - Solenoid field operation:
 - Two HWRs have been tested with a cryomodule solenoid. No performance limitations found, see slide 12.
- All components are tested in a real cryomodule environment prior to installation in the cryomodule.

Cost Summary

Charge #3

Basis of Estimates for COST



WBS Number	Title	Docdb #
121.3.4.2	<u>BOE Document for 121.3.4.2 HWR PM and Coordination</u>	<u>704</u>
121.3.4.3.1	<u>BOE Document for 121.3.4.3.2 HWR Cryomodule Final Integration</u>	<u>710</u>
121.3.4.3.2	<u>BOE Document for 121.3.4.3.3 HWR Cryomodule: Cryomodule RF Test at PIP2IT</u>	<u>713</u>

Level 4 WBS - Name	Direct Hrs	Direct M&S	Full Burden+Esc	EUC	% EUC	Total Cost
121.3.04.02 - Linac - HWR - Project Management and Coordination	708	\$2,096	\$111,380	\$11,398	10.2%	\$122,781
121.3.04.03 - Linac - HWR - CryoModule (HWR)	8,047	\$1,230,876	\$2,931,442	\$423,936	14.5%	\$3,355,383
Grand Total	8,755	\$1,232,972	\$3,042,822	\$435,334	14.3%	\$3,478,164

Full Burden + Esc = BOE + Escalation + Overhead

Cost Distribution and Estimate Quality

Charge #3




Costs = BOE + Overheads + Escalation

Estimate Quality Categories are per Fermilab Standards and descriptions can be found in Docdb item number 345

Obligation Profile – P6 Base Cost Only


Charge #3



Costs = BOE + Overheads + Escalation

Labor Profile – P6 Hours/FTE

Charge #3



PIP-II HWR Summary Schedule



PIP-II PROJECT - HWR CryoModule Summary Schedule



		FY18				FY19				FY20				FY21				FY22				FY23				FY24				FY25				FY26				FY27				FY28				FY29							
		2017				2018				2019				2020				2021				2022				2023				2024				2025				2026				2027				2028				2029			
		Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4							
T4. & T0. CD		CD-1				CD-2/CD-3a				CD-3																																CD-4				T0. CD-4							
121.3.04.03 HWR CM	121.3.04.03.01 CryoModule Final Integration					Suppt. to PIP-II Partners CM Components Design & Fabrication				Delivery of HWR CM from ANL Received @ Fermilab				QA/QC Inspection & ORC Documentation																																							
	121.3.04.03.02 CM RF Test					Transport, Installation, Cooldown & Cold Test																																															

DATA EXTRACTED BY P6 FROM FY18 - DECEMBER 2017

PREPARED BY L2 & L3 LEADERS, L. LARI & J. RANDALL
 CHECKED BY OFFICE OF SCIENCE - FERMI SITE OFFICE
 SUBMITTED BY S. HOLMES



Summary

- **Requirements are defined and traceable.**
 - The requirements determined the design.
- **Cryomodule and subsystems are almost finished.**
 - Then final assembly.
- **The cryomodule will be finished and beam tested as part of PIP2IT.**
 - Mitigates risk of cryomodule performance affecting PIP-II.
- **After PIP2IT the HWR cryomodule will be ready for PIP-II.**
- **We would like to thank FNAL for their help and support.**
- **Thank you for your attention.**