
Installation, Commissioning and the 2018 Run



ProtoDUNE-SP Commissioning and Operation Plan

The overall plan for the Commissioning of protoDUNE SP system and Operation is subdivided into FOUR subsequent **Periods - Main Tasks**:

		Tasks
Period 1	June	 TPC Completion (Jura side) Cryo-Instrumentation Installation Slw Ctrl System activation HV, APA-CE, PD final tests before manhole closing
Period 2	July (through August)	 Cryogenics Commissioning Operation of cryo-instrumentation for LAr quality and cryogenics parameters monitoring BeamLine Commissioning Inner detectors "pre-commissioning" procedures (APA-CE, PD performance tests, pedestal and calibration runs) DAQ development and Data Quality Monitoring from Control Room
Period 3	August	 Cryogenics Commissioning completed Beam Instrumentation Commissioning Muon Tagger Commissioning Trigger System Ready Detector Commissioning&Activation,
Phase 4	September-November	 Engineering Run → Physics Run w/ Beam (and Cosmics) → Detector Performance Data Analysis



Cryogenic Commissioning Plan

	CRYOGENICs				
Task	Duration	Specs	Tech Resp	Shift Resp	Monitoring
GAr Purging	1w + 1w (conting.)	20 Vol/dayleaks checks and repairs	CERN-NP	CERN-NP	GAr Purity
Safety Clearance	1d	All documentation ready	CERN-NP		
Cooling	1 w	- 1 K/hr, Δ T≈ 200 K	CERN-NP CERN TE-CRG	CERN-NP ProtoDUNE-SP	Temp T-Gradient GAr Purity
LAr Filling	3 w + 1 w (conting.)	 ~550 kL 2 trucks/day into 2x20000 L storage dewars 40000L/day, days/week 	CERN-NP CERN TE-CRG	CERN-NP + ProtoDUNE-SP	Temp T-Gradient LAr Level LAr Purity Visual (Camera)
LAr Recirc. & Purific.	1w (conting.)	Goals: Stable Cryo Cond. τ _e ≈2ms	CERN-NP + ProtoDUNE-SP	CERN-NP + ProtoDUNE-SP	T-Gradient LAr Purity

Start: last week of June

End: last week of Aug.

3+ weeks built-in contingency



ProtoDUNE-SP Commissioning Plan

System Experts and Teams on-site at CERN

Coordination of presence and action items sequence being defined in the **Commissioning Plan and Procedures document**,

July 2018

In parallel to (and within the limitations from) the concurrent Cryogenic Commissioning operations:

Task	Systems		
Operation of cryo- instrumentation for LAr quality and cryogenics parameters monitoring	LAr T-ProfilersLAr Purity MonitorsCamerasGas Ar Analyzers		
Inner detectors "pre- commissioning" procedures	 APA-CE: monitor noise levels, pedestal and calibration runs PD: monitor single PE rate (?) 		
Trigger Logic Configurations tests	Combinations ofBeam Detectors TriggersPD triggerMuon Tagger Trigger		
DAQ development and Data Quality Monitoring from Control Room	DAQDQM (p3s)SlwCtrl/DCSComputing		

August 2018


After completion cryogenic commissioning and LAr purification, and Beamline and Beamline-instrumentation commissioning

LAr DETECTOR	Commissioning	
Task	Duration	
Cathode HV ramp	4	
Wire Planes	1 w	
V-bias		
CE activation	+	
PD activation	Т	
DAQ activation		
On-Line Mon	1 w	
DQM	(conting.)	
Data Archiving		
completed by Sept. 5 -		

DQM: Data Quality Monitoring

Understanding the detector performance is DRA's top priority.

- DQM system is being designed to answer the following questions within a latency time of "few minutes", by processing 1% of raw data and displaying results on webpage
 - What is the noise level?
 - Are there dead/noisy channels?
 - What is the electron lifetime?
 - What is the signal-to-noise ratio?
 - Do we see tracks in the TPC?
 - DQM payloads T. Junk, B. Baller, D. Adams, G. Christodoulou
 - DQM infrastructure (p3s) M. Potekhin
 - * all algorithms have been implemented
 - ★ Testing tools on cold box data




DQM Infrastructure (Data Quality Monitor)
M. Potekhin (BNL)

DRA (Data Reconstruction and Analysis)

T Yang (FNAL), G. Christodoulou (CERN)

New APA1 TPC collection after deconvolution



ProtoDUNE-SP Beam Time Schedule

August 29, 2018 (Start)

November 11, 2018 (End)

H4 Beam Time Allocation to NP04 by SPS-C:

7.5 weeks (including Beam Commissioning Time) in 4 blocks (2w + 2w + 2w + 1.5w)

SPS user schedule for 2018



PS/SPS Exp. Other Exp. schedule issue date: 26-Jan-2018 Version: 1.0 LHC Exp. Sep Mar Apr Mai Jun Jul Aug Oct Nov Dec 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 49 | 50 Week 21 22 | 23 24 | 25 | 26 27 28 | 29 | 30 | 31 | 32 | 33 | 34 | 35 | 36 37 38 39 40 41 | 42 | 43 44 45 46 47 Machine TS2 Colde TS1 Coldex **NA61** Calice **NA61** NP₀2 NA61 SHINE TT20 T2 - H2 TIC **HCAL** Setup 8 SHINE SHINE (Sdhcal) Setup 26 14 18 SPS & SHiP GIF GIF **NA64** TT20 NP04 NP₀₄ RE29 DAMPE 7 NA63 CMS ECAL NP04 ATLAS ZDC T2 - H4 RD51 RD51 Muon Setup 14 14 SPS & **ATLAS** ATLAS ATLAS ATLAS North Area ATLAS ATLAS ITK Kartel TT20 ALICE ITK Outer T4 - H6 **AFP** ITK AFP ITK ITK Setup Kartel 21 SPS & ATLAS ATLAS **ALICE** ATLAS LHCb Tilecal (+UA9) LHCb HV-LHCb TOTEM ATLAS (+UA9) TRT HNX **TT20** HV-CMOS T4 - H8 Tilecal FOCAL Setup CMOS 21 18 SPS & TT20 **NA62** T4 - K12 Setup 217 SPS & TT20 NA58 COMPASS T6 - M2 Setup 217 **AWAKE AWAKE AWAKE AWAKE** TT41 21 21 21 For further information contact the PS/SPS-Coordinator. Email: Sps.Coordinator@cern.ch, Tel: +41 75 411 3845.

Beam exposure and Data taking Plan

Engineering Run:

- Beam-line detectors activation and DAQ sync,
- Beam Trigger activation/test/debug,
- Secondary (Pion) Beam Intensity Tuning (measure/mitigation Muon Halo in LArTPC) ⇒ StartUp Physics Run

Physics	Run	
[expected	3000	spill/day

- → Hadron Beam Goals:
- ≥ 500 k Pion evt per momentum setting
- ≥ 100 k Proton evt per momentum setting
- ⇒Electron Beam Goal:
- ≥ 75 k Electron evt per energy setting

Beam Setting (Mom, Sign)	Beam Rate		Beam Time
2 GeV/c – Negative	27 Hz	50% π -, 50% e-	1 week

Tentative Plan - to be revised Hadron Beam Cu Target				
Beam Setting (Mom, Sign)	Accumul. Stat. (goal)	Trig. Rate/Beam Rate	Beam Time	
2 GeV/c - Positive	750 k [500 k π]	25 Hz / 38 Hz	1 week	
3 GeV/c - Positive	750 k [500 k π]	25 Hz / 56 Hz		
no beam	-	-	1 week	
1 GeV/c - Positive	1 M [500 k π]	25 Hz / 27 Hz	2 week	
no beam	-	-	1 week	
4 GeV/c - Positive	600 k [500 k π]	25 Hz / 196 Hz		
5 GeV/c - Positive	600 k [500 k π]	25 Hz / 200 Hz	2 week	
6 GeV/c - Positive	600 k [500 k π]	25 Hz / 226 Hz		
7 GeV/c - Positive	600 k [500 k π]	25 Hz / 252 Hz		
no beam	-	-	1 week	
Electron Beam Pb Target				
Energy Ramp: 0.5, 0.6, 0.7, 0.8, 0.9, 1., 2., 3., 4., 5., 6., 7. GeV	75 k per En. setting 900 k Tot.	25 Hz / 60 Hz	1.5 week	

