
HINS PMG

April 5th, 2007


Agenda

HINS


- Beam-Line Elements -Technical Status and Issues (Giorgio)
- Plans for FY07-FY08 “
 - Funding of 2.2 M\$ in FY07, 2.8 M\$ in FY08
- Alignment of HINS with ILC multi-TeV system Test “

- Meson Facility - Technical Status and Issues (Bob)
- Compatibility of HINS and ILC Facilities in Meson “
- AD Involvement in HINS Operations “

HINS Front End - Stages (1) May AAC




- End FY06/Beg FY07
 - Klystron/Modulator/Power Distribution
 - RFQ
 - Test Cryostat/Prototype SSR
 - Klystron & Power Distribution



- End FY07/Beg FY08
 - RT Cavities
 - Focusing Solenoids
 - Buncher Cavities

**De-scoping Scenario:
no Chopper**

HINS Front End - Stages (2) May AAC




Ion Source (H^+ Plasmatron in MS6)

HINS




- Proton beam 70 mA @ 45 KeV, but beam goes away above 47 KeV
- New modulator available now for 4 msec pulses, under testing



Ion Source (H⁻ Magnetron)

HINS




- Demonstrated:
 - 40 mA for 1 ms at 10 Hz (need 45mA for Phase 2)
 - 15 mA for 3 ms at 2 Hz (need 2.5 Hz for Phase 1)
- **Problems with good quality emittance measurements!!!**
 - Believe that emittance for the 20 mA beam meets HINS requirements.
- Finding reliable operating points is the key to success.
- Designs for mating the Magnetron H⁻ source to the LEPT should begin this month.
 - This will require engineering and drafting support

SCRF in FY07 – Test Cryostat

HINS

■ Test Cryostat



- ❑ Redesign in course due to high bid
- ❑ 150 k\$ in budget, lowest bid at 440k\$



- Propose a horizontal test cryostat similar to the TTF capture cavity, ILC horizontal test cryostats and planned HINS horizontal cryostat, but without 2 K capability.
- Elimination of 2 K capability:
 - Reduces plumbing and valve count, eliminates large helium vessel inside cryostat, eliminates heat exchanger inside cryostat.
 - Precludes diagnostics afforded by 2 K capability.
- Horizontal orientation:
 - Eliminates need to remove shielding at each test article change.
 - Simplifies test article installation and removal.
 - Allows permanent cryogenic line installation, eliminating U-tube transfer lines.
- Implies another design, drafting, and bid cycle.

SCRF in FY07 – Test Cryostat

HINS






SCRF in FY07 – SSR1

HINS






RT Cavities



RT Cavities

HINS







- Cavity OK
- Plungers OK
- Power Coupler Not OK
 - Bad brazing
 - Bad manufacturing
 - Vendor problem
- Order for cavities #2-#4 placed
- Will place order for #5-#16

SC Solenoids in RT Section

- R&D Completed for RT Section Solenoids
 - Simple Solenoids
 - Solenoids with Correction Coils
- “Scope of Work” document to vendor for RFP

Number of solenoids in the section	4(MEBT) + 19
<u>Parameter</u>	
Bore diameter (mm)	20
Bore type	warm
Integrated Strength ($T^2 \cdot mm$)	1800
Field margin	30%
L_{eff} (cm) @ B_m	< 100 mm
1% field extension	< 2* L_{eff}
Available insertion gap (cm)	235 mm



Funding in FY07 - Requests

Plans for FY07 M&S (no Overhead)

- Optimum Scenario
 - 5.3 M\$ M&S
 - 3.6 M\$ would be OK
 - 550 k\$ for SSR1 in India
 - 800 k\$ for 23 RT Sol.
 - 850 k\$ for 23 RT Cav.
 - 550 k\$ for SSR1 in India
 - 250 k\$ Meson Beamline Services
 - Could live with 3.6 M\$
- Guideline
 - 0.73 M\$ for M&S

First Priorities	Test Cryst	Test Crystals FINAL	150	20
		Test Crystals Installation & Acceptance	25	
	RFQ	Acceptance Test (RF Power)	20	
		Acceptance Test (Beam Performance)	50	
	SC Spoke Cavit	2 SSR1 Cavitator In-fia	50	
		4 SSR1 He Vozzels	60	20
		4 SSR1 Slow Tuners	40	
		4 SSR1 Fast Tuners	40	
		6 Power Couplers (ghr Ceramic)	142	
		SC SSR1 Teeling	25	
	MOU Contracts	ANL-Shepard (SSR1 India Processing)	175	
		ANL-Ortzenow	250	
		LBNL (Buncher Cavitator Construction)	100	
	Solenoid	SO Wire (23)	50	
		RT Solenoid (23)	140	
		RT Crystals (23)	540	
		RT Power Leads (46)	70	
	RT Cavitator	RT Cavitator #2-#10	550	
		RT Power Couplers (16)	70	
		RT Tuners (22)	72	
		RT Cavitator Services (Pumps, Water, etc)	100	
		RT Cavitator Teeling	20	
		Rail	50	
		Teeling for Teeling	10	
	RF	RFQ-RTIONs	60	
		4-quadrant Power Supply	40	
		225 MHz Klystron Commissioning	20	
		Power Distribution System	20	
	Guest Personnel	G. Galarr - Eng.	45	
		Wladimir Arzoo - ANL Beam Simulation	90	
	Ion Source	Preparation H+	50	
		Preparation H-	100	
	PD Travel	Overall Travel	50	
	Services & LLR	Control	100	
		Cooling Water	25	
		Crystal Installation	60	
		Beam Diagnostic	60	
	Total First Priorities		3599	40
	Second Priorities	Chopper/MEBT	Chopper	100
		SC Spoke Cavit	SSR1 Full Order (India - 22 Cavitator)	550
			SSR1 Vozzels Full Order (22 Vozzels)	320
			SSR1 PC Full Order	220
		RF	Spare Klystron	510
	Total Second Priorities		1710	110
	Grand Total		5209	150

Funding in FY07 - Reality

HINS

- Plans
 - Test Cryostat 150 k\$
 - 2 SSR1 + 2 India 125 k\$
(completion)
 - All RT Sol+10 Cav. 1363 k\$
(or viceversa)
 - ANL-BNL MOUs 300 k\$
 - RF 200 k\$
 - Services (cryo, water) 230 k\$

- Total 2.7 M\$

**Actual Budget FY07: 2.2 M\$
+0.25 M\$**

		M&S (k\$)
Test Cryo	Test Cryostat FNAL	150
	Test Cryostat Installation & Accessories	25
RFQ	Acceptance Test (RF Power)	20
	Acceptance Test (Beam Performancer)	50
SC Spoke Cavities	2 SSR1 He Vessels	30
	2 SSR1 Slow Tuners	20
	2 SSR1 Fast Tuners	20
	2 Power Couplers (plus Ceramics)	54
MOU Contracts	ANL-Shepard (SSR1 India Processing)	50
	ANL-Ostromov	150
	LBNL (Buncher Cavities Construction)	100
	India MOU	50
Solenoids	SC Wire (23)	50
	RT Solenoids (23)	140
	RT Cryostats (23)	540
	RT Power Leads (46)	70
RT Cavities	RT Cavities #5-#10	400
	RT Power Couplers (#2-#10)	61
	RT Tuners (16)	72
	RT Cavities Services (Pumps, Water, etc.)	20
	RT Cavities Tooling	10
	Rail & Misc.	50
RF	RFQ-RT IQMs	60
	4-quadrant Power Supply	40
	325 MHz Klystron Commissioning	20
	Power Distribution System	80
Guest Personell	Slava Asseev - ANL Beam Simulation	45
Ion Source	Preparation H+	20
	Preparation H-	20
PD Travel	Overall Travel	15
Services & LLRF	Controls	50
	Meson Fire System	23
	Cooling Water	25
	Cryo Installation	100
	Beam Diagnostic	30
		2668

Plans for FY08

- Goal: stay on track for FE delivery in 2010
 - Complete & Operate RT
 - Procure & Test all SSR1 (18)
 - No cryomodule or focusing solenoids

- Plans
 - Cryo in Meson 200 k\$
 - Spare Klystron 600 k\$
 - RF Distribution 400 k\$
 - Utilities 600 k\$

 - Last RT Cavities 450 k\$
 - SSR1 (India) 2000 k\$
 - MOUs (ANL, LBL) 330 k\$



			M&S (k\$)
30.13.1 (Project Manag	Travel	Overall Travel	50
30.13.2 (Civil Design)	FESS/Consultants		
30.13.3 (Accelerator Systems)			
	Beam Diagn & Instr. Modulators, etc	BPMs, CTs, Profile Mon + Elect.	50
	Cryogenics	Cryo Distribution to Tunnel (up to RT)	200
	Klystron	Spare Klystron 325 MHz	600
	RF	Distribution to RT Section	150
		SSR1 IQMs	250
	Utilities	RT Solenoid & IQM Power Supplies	400
		Water/Water Distribution system	200
		Installation incl. electricians/pipefitters/etc	70
	Acc. Control & Softw.	Crates, Cars, etc for general control	125
30.13.4 (Beam Line Components)	System Engineering		
	IS through MEBT	Operation H+	10
		Operation H-	70
	RT Section	RT Cavities #11-16	400
		RT Power Couplers #11-16	50
	Spoke Cryomodules	Niobium	750
		18 (Production) SSR1 (India@20k\$)	360
		18 SSR1 He Vessels	270
		18 SSR1 Fast Tuners	180
		18 SSR1 Power Couplers	450
	Guest Personell	Slava Aseev - ANL Simulation	90
	MOU Contracts	ANL - Ostroumov	150
		ANL - Etching	150
		LBNL - Buncher Testing	30
			5055

■ **Total 5.1 M\$**

HINS/6 GeV ILC Alignment

HINS

- Idea:
 - Develop and build several ILC RF-units (5 or 6) for system integration studies,*ILC justifications*....
 - If ILC (delayed beyond 20##, not technically feasible, not right energy, etc.) then use facility as last accelerating stage of high intensity proton machine
- Items presently being considered (in order of “seriousness” of effort applied):
 - Beam dynamics Ostroumov, Carniero actively simulating
 - Power input to cavities Khabibouline providing “expertise”
 - Civil Engineering ...need FESS involvement, maybe at at Directorate level ? ...



- ILC1 : 2 quads/cryo. - 7 cavities/cryo. - 9 cryo
 - ILC2 : 1 quads/cryo. - 8 cavities/cryo. - 28 cryo
- 287 ILC cavities
~ 25 MV/m each cryo.






Beam Dynamics

8 ILC Unit after ILC1 (to replace ILC2)



- ILC2 : 1 quads/cryo. – 8 cavities/cryo. – 28 cryo – 224 cavities – 28 quads
- 8 ILC-units : $(9+8+9) \times 8 = 208$ cavities – 8 quads

idea





RMS long. emittance



Max envelope

Power to Cavities

HINS



	ILC	HINS/ILC	HINS
I, mA	9	26	26
Eacc, MV/m	31.5	31.5	26
U, MV	32.7	31.4	25.9
Tbeam	969	1000	1000
Tfill	596	215	223
Rep. rate	5	10	10
Phase, deg	1	16	16
P pulse, kW	294	817	674
P average, kW	2.30	9.92	8.25
Qext, coupler	3.7E+06	1.3E+06	1.1E+06

The TTF3 coupler goes only up to average power of 4.5kW traveling wave. The limiting effect is the temperature of the warm inner conductor. Bessy did some tests with air cooling of the inner conductor and were able to go to 10kW average at a cavity.

Sergey Belomestnykh
sab@lepp.cornell.edu
has a TTF3 like design with cooling of the inner conductor and increased cold coax diameter. It is under test right now and should go up to 80kW cw.

Tesla Power Coupler

HINS



- ILC Power Coupler as presently conceived will not work, but:
 - Lot of work on improving performance
 - Adjustable coupling to become available in TTFIII
 - If not adjustable, design needs to be optimized for 26 mA
- ..or, PC replacement (see next)

INPUT COUPLER FOR ERL INJECTOR CAVITIES *

V. Veshcherevich., I. Bazarov, S. Belomestnykh, M. Liepe, H. Padamsee, and V. Shemelin. Laboratory for Elementary-Particle Physics, Cornell University, Ithaca, NY 14853, USA

Table 1: Parameters of the injector cavities
 Energy of electrons, E 0.5 to 5.5 (15.5) MeV
 Beam current, I_0 100 (33) mA
 Frequency, f 1300 MHz
 Number of cells per cavity, N_c 2
 $Q_0 \geq 5 \times 10^9$
 Q_{ext} , nominal 4.6×10^4
 Q_{ext} , range 4.6×10^4 to 4.1×10^5
 R/Q 218 Ohm
 Cavity voltage, V 1 (3) MV
 RF power per cavity, P 150 kW






Table 2: Injector cavity coupler heat loads.







	Static	At 50 kW (CW, TW)
1.8 K	0.05W	0.2W
4.2 K	0.30W	2.0W
70 K	6.80W	31W

Cornell ERL – Modified TTFIII
for CW mode



HIGH POWER TEST OF COUPLER WITH CAPACITIVE WINDOW. S. Kazakov¹, H. Matsumoto¹, K.Saito¹, T.Higo¹, T.Saeki¹, M.Sato¹, F.Furuta¹, R.Orr², J.Hong¹, A.Yano³, H.Urakata³, O.Yushiro³

KEK – Capacitive coupling
1 cylindrical – 1 planar





CONCLUSION

The L-band high-power couplers with capacitive coupling mechanism at the cold window were made for superconductive accelerator cavity. Couplers were tested at high power level. Test demonstrated that couplers can successfully operate with pulse 1MW x 1.5ms x 5pps and 2MW x 1.5ms x 3pps with matching load and with pulse 500kW x 1.5ms x 5pps with short. Effect of multipactor is weak. Upper limit of multipactor is about 200 kW. These couplers will be used for STF in KEK.



Linac Proton Driver Site Plan


HINS





Klystron Gallery (HINS)/Tunnel (ILC) HINS





- ~50% increase in excavation
- Excavation is ~15% of civil