



# Conventional Facilities (WBS 121.06)

Steve Dixon

PIP-II Independent Project Review

4-6 December 2018

In partnership with:

India/DAE

Italy/INFN

UK/STFC

France/CEA/Irfu, CNRS/IN2P3

# Outline

- Scope/Deliverables
- Requirements
- Interfaces
- Preliminary Design, Maturity
- Design Review Plan
- Technical Progress to Date
- Organization
- Steps to CD-2
- ESH&Q
- Risks and Mitigations
- Responses to CD-1 recommendations
- Breakout Session topics
- Summary



## About Me:

- PIP-II Level 2 Manager for Conventional Facilities
- Relevant Experience
  - Licensed Architect;
  - Project Management Professional (PMP);
  - LEED Accredited Professional;
  - 26+ years at Fermilab;
  - NOvA Project L2 Manager for Site and Buildings;
    - 2014 CD-4
    - 2015 U.S. DOE Secretary's Award for Excellence
  - General Plant Project Manager for 15+ years
    - Short Baseline Neutrino (SBN) Near Detector Building;
    - Short Baseline Neutrino (SBN) Far Detector Building;
    - Experimental Operations Center;

- Conventional Facilities includes the design, procurement and construction of the utilities, roads, structures, enclosures and buildings to support the installation, assembly and operation of the technical components. <sup>[1]</sup>
- WBS
  - 121.06.01 – Project Management and Coordination
  - 121.06.02 – Site Preparation
  - 121.06.03 – Cryogenics Plant Building (23,245 square feet)
  - 121.06.04 – Utility Plant Building (21,275 square feet)
  - 121.06.05 – Linac Complex (88,550 square feet)
  - 121.06.06 – Booster Connection (7,750 square feet)

[1] See WBS Dictionary in PIP-II-doc-599 for complete description

- Conventional Facilities includes the design, procurement and construction of the utilities, roads, structures, enclosures and buildings to support the installation, assembly and operation of the technical components.
- WBS
  - 121.06.01 – Project Management and Coordination
  - 121.06.02 – Site Preparation
  - **121.06.03 – Cryogenics Plant Building – CD-3A Request**
  - 121.06.04 – Utility Plant Building
  - 121.06.05 – Linac Complex
  - 121.06.06 – Booster Connection



# Scope and Deliverables



## Conventional Facilities Systems Function and Configuration Document <sup>[1]</sup>

- Facility Scope

Associated conventional facilities including enclosures, equipment galleries, and utilities. The linac enclosure will be constructed with a length to accommodate at least two HB650 cryomodules beyond the nominal compliment required for 800 MeV.

- Functional Requirements

- The siting of the PIP-II facility will be consistent with future replacement of the existing 8-GeV Booster with either an 8 GeV Rapid Cycling Synchrotron or superconducting pulsed linac.
- The siting of the PIP-II facility will be consistent with future upgrades to provide 100 kW beams to the Mu2e hall on the Muon Campus.
- The SC Linac will be constructed in a manner that allows installation and commissioning without interruption to ongoing accelerator operations.
- Facility Lifetime equal to or greater than 40 years

- Safety Requirements

The Project will be built to applicable DOE and FNAL engineering, safety, and radiation standards as outlined in the Fermilab Engineering Manual and Fermilab ES&H Manual.

[1] Conventional Facilities Systems Function and Configuration Document, TeamCenter Document ED0008133

- Project Interfaces

- *Managed through PIP-II processes* <sup>[1]</sup>
- ED0007697 – Site Preparation
- ED0007698 – Cryogenic Plant Building
- ED0007699 – Utility Plant Building
- ED0007700 – Linac Complex
- ED0007702 – Booster Connection

Conventional Facilities interfaces with all Level 2 subprojects

- Fermilab Interfaces

- Infrastructure Connections (*Managed through FESS processes*)
- General Plant Projects (*Managed through FESS processes*)
- Accelerator Operations (*Managed through AD processes*)

- International Interface (*Managed through WBS 121.02*)

- Cryogenic plant is Indian partner deliverable

[1] See PIP-II Systems Engineering Management Plan at PIP-II-doc-1539  
FESS is Facilities Engineering Services Section




# Preliminary Design and Design Maturity

Charge #1

Breakout Talk

- Site Preparation (WBS 121.06.02)
  - 90% Design Maturity
  - Site Clearing package<sup>[1]</sup>
  - Site Work package<sup>[2]</sup>
  - Electrical Feeder package<sup>[2]</sup>
  - Site Restoration/Landscaping package<sup>[2]</sup>
- Cryogenics Plant Building (WBS 121.06.03)
  - Technical Requirements Complete (~40% design complete)<sup>[3]</sup>



Cryogenic Plant Building Plan



View Looking Southwest

[1] See TeamCenter ED0008374

[2] See TeamCenter ED0008459

[3] See TeamCenter ED0008373

# Preliminary Design and Design Maturity

Charge #1

- Utility Plant Building (WBS 121.06.04)
  - 30% Design Maturity based on Conceptual Design
- Linac Complex (WBS 121.06.05) - 30% Design Maturity
  - High Bay Building
  - Linac Tunnel
  - Linac Gallery
  - Beam Transfer Line
  - 30% Design Maturity based on Conceptual Design
- Booster Connection (WBS 121.06.06)
  - 30% Design Maturity based on Conceptual Design

Replace with Chart Provided

- General Progress Milestones
  - January 2018 - Value Engineering Workshop with the CF team [1]
  - April 2018 – Received updated cost/schedule estimate [2]
  - June 2018
    - Completed Geotechnical Engineering Investigation [3]
    - Chartered and held the first meeting of the PIP-II Architectural Advisory Board [4]
  - July 2018 –
    - Received favorable wetland determination for the US ACOE [5]
    - Developed preliminary shielding strategy for Cryogenics Plant Building with 121.03 (Accelerator Systems)
  - November 2018 – Preliminary Design Report
  - December 2018 – Completed the A/E recompetete process

[1] See PIP-II-doc-1377

[2] See PIP-II-doc-333

[3] See PIP-II-doc-1533

[4] See PIP-II-doc-1308 and PIP-II-doc-1548

[5] See PIP-II-doc-1630



# Progress to Date Since CD-1

Charge #1, 2


- Site Preparation – WBS 121.06.02
  - Design is ~90% Complete (scheduled for completion in December 2018)
  - Developed a Site Clearing construction package [1]
  - Received Authorization for Site Clearing package [1]
- Cryo Plant Building – WBS 121.06.03
  - Completed Technical Requirements Design [2]
  - Completed Water Quality Testing [3]

[1] See TeamCenter ED0008374

[2] See TeamCenter ED0008373

[3] See PIP-II-doc-155

# Organization



## Next Steps toward CD-2/3a

Charge #5

- Site Preparation – WBS 121.06.02
  - Complete the Site Clearing construction (FY19)  
*(Goal: Ready to start construction at the time of the Groundbreaking)*
- Cryo Plant Building – WBS 121.06.03 **(CD-3A Request)**
  - Complete Final Design (anticipated for Q3 FY19);
  - Initiate Procurement Processes to be ready to start construction (anticipated for Q2 of FY19);
  - Construction start dependent CD-3A approval and EA FONSI.
- CD-2 Activities
  - Start the detailed design (including 3D building model) for the Linac Complex, Booster Connection, Utility Plant Building (anticipated for FY19);
  - Coordination Mock Up of Linac Tunnel (anticipated in FY19);
  - External Independent Cost Estimate.

EA is Environmental Assessment  
FONSI is Finding Of No Significant Impact

# Schedule

Charge #1

- Add slide from Luisella with B.O. Milestones



Consider and plan for ES&H issues throughout the project life cycle

- Conceptual Design Phase
  - ES&H input includes review of the design, input from Tritium Task Force and Life Safety Analysis [1]
- Design Phase
  - ES&H is considered in A/E selection process;
  - ES&H is included in design reviews;
  - Implement Safety by Design process;
  - Incorporate Hazard Analysis Report hazards in the design process [2]
- Procurement/Construction Phase
  - Include safety performance as part of the subcontractor selection process;
  - Detail the responsibilities for team members including the Construction Subcontractor and Fermilab Construction Coordinator;
  - Independent oversight by ESH&Q Section

[1] Life Safety Analysis can be found at PIP-II-doc-120

[2] Hazard Analysis Report can be found at PIP-II-doc-140

## Charge #6

- PIP-II Project Processes [1]
- A/E Design Processes \*
- A/E Commissioning \*  
Processes
- FESS Subject Matter Experts
- Laboratory Experts
- Construction Subcontractor \*

Version Date: October 8, 2018

PIP-II CONVENTIONAL FACILITIES QUALITY ASSURANCE RESOURCES				
PIP-II Leadership	Stakeholders		PIP-II CF TEAM	Fermilab SME
	PIP-II Subprojects	Fermilab		

[1] PIP-II Quality Assurance Plan is at PIP-II-doc-142  
See PIP-II-doc-2291 for Quality Assurance Responsibility Matrix

- Conventional Facilities Risks
  - **0** High Risks
  - **15** Medium Risks
  - **31** Low Risks
- Top 3 Risks:
  - RT-121-06-001 – Subproject Requirement Changes
  - RT-121-06-002 – Accelerator Shutdown Schedule
  - RT-121-06-003 – Construction Bids Exceed Estimates

*Note: RT-121-01-006 – Inflation Exceeds Assumption is a Project Management Medium Risk*

# Response to Recommendations

Charge # 8

Breakout Talk

- Director's CD-1 Review (October 2017) <sup>[1]</sup>
  - 2 Recommendations, both closed
- DOE CD-1 Review (December 2017) <sup>[2]</sup>
  - 3 Recommendations, all closed
- P2MAC Review (March 2018) <sup>[3]</sup>
  - 3 Recommendations, all closed

[1] Review ID 47866

[2] Review ID 48107

[3] Review ID 48469



# Breakout Sessions

- Conventional Facilities In Depth
  - Schedule, Risks, Interfaces, ESH&Q and Review Recommendations
- Site Preparation
- Laboratory Interfaces
- Cryogenics Plant Building (Joint Session with SRF/Cryo)
- Requirements Documentation

# Summary

- Conventional Facilities scope and deliverables are understood and are based on requirements;
- Project Processes are in place and functioning;  
(Risk Management, ES&H, Quality Management, Reviews)
- CD-3A Scope (Cryo Plant Building) is on track;
- We are on track for CD-2/3a and look forward to your feedback
- Thank you for your attention

# END