



# Conventional Facilities Overview (WBS 121.06)

## Breakout Session

Steve Dixon

PIP-II IPR

4-6 December 2018

In partnership with:

India/DAE

Italy/INFN

UK/STFC

France/CEA/Irfu, CNRS/IN2P3

# Charge Questions Addressed

1. Is the project making adequate technical progress to ensure that the completed project will perform as planned and meet the key performance parameters?
2. Will execution of PIP II design plans and planned R&D program activities ensure most major technical risks will be appropriately mitigated or retired prior to CD-3?
3. Has the project made adequate progress on its resource-loaded schedule to complete it by the time of CD-2?
4. Are preparations for defining, documenting, and managing the international in-kind contributions suitable to ensure their timely delivery and technical fidelity?
5. Is the proposed CD-2 timeline reasonable and consistent with the current project status?
6. Is ESH&Q being handled appropriately?
7. Are the proposed risk mitigation strategies reasonable and are the proposed contingencies acceptable?
8. Has the project satisfactorily responded to the recommendations from previous reviews?
9. Are there any other significant issues that require HEP or project's attention?


# Outline

- Technical Progress
- Interfaces
- Risks and Mitigations
- ESH&Q
- Previous Review Recommendations
- Summary

## About Me:

- PIP-II Level 2 Manager for Conventional Facilities
- Relevant Experience
  - Licensed Architect;
  - Project Management Professional (PMP);
  - LEED Accredited Professional;
  - 26+ years at Fermilab;
  - NOvA Project L2 Manager for Site and Buildings;
    - 2014 CD-4
    - 2015 U.S. DOE Secretary's Award for Excellence
  - General Plant Project Manager for 15+ years
    - Short Baseline Neutrino (SBN) Near Detector Building;
    - Short Baseline Neutrino (SBN) Far Detector Building;
    - Experimental Operations Center;

# CF Schedule Overview




[1] Definitions from WBS Dictionary, PIP-II-doc-599



# Technical Progress

Charge #1

- Site Preparation (WBS 121.06.02) – 90% Design Maturity
  - Site Clearing package<sup>[1]</sup>
  - Site Work package<sup>[2]</sup>
  - Electrical Feeder package<sup>[2]</sup>
  - Site Restoration/Landscaping package<sup>[2]</sup>
- Cryogenics Plant Building (WBS 121.06.03) - 40% Design Maturity
  - Technical Requirements Complete<sup>[3]</sup>



Cryogenic Plant Building Plan



View Looking Southwest

[1] See TeamCenter ED0008374

[2] See TeamCenter ED0008459

[3] See TeamCenter ED0008373

- Utility Plant Building (WBS 121.06.04)
  - ~30% Design Maturity based on Conceptual Design
- Linac Complex (WBS 121.06.05)
  - Combined into one WBS
    - High Bay Building
    - Linac Tunnel
    - Linac Gallery
    - Beam Transfer Line
  - ~30% Design Maturity based on Conceptual Design
- Booster Connection (WBS 121.06.06)
  - ~30% Design Maturity based on Conceptual Design
  - Discussion of interface point between Linac Complex and Booster Connection based on accelerator shutdowns

- Project Interfaces (*Managed through PIP-II processes*) <sup>[1]</sup>
  - ED0007698 – Interface Control Document
  - WBS 121.02 - SRF & Cryo Systems
    - WBS 121.02.05 – Cryo Plant (B. Hansen)
    - WBS 121.02.06 – Cryogenic Distribution (A. Dalesandro)
- Fermilab Interfaces
  - Infrastructure Connections (*Managed through FESS processes*)
  - General Plant Projects (*Managed through FESS processes*)
- International Interface (*Managed through WBS 121.02*)
  - Cryogenic plant is Indian partner deliverable

*As a reminder, Subproject Requirement Changes is the highest Conventional Facilities risk*

FESS is the Facilities Engineering Services Section

[1] See PIP-II Systems Engineering Management Plan at PIP-II-doc-1539



# Interfaces

PIP-II L3 Interfaces by L3 System - Heat Map  
A. Dalesandro  
8/21/2018 Rev. 0

Level	WBS	System	SRF & Cryogenic Systems	Accelerator System	High Power Radio Frequency and RF Distribution (HPRF)	Magnets and Power Supplies (MagPS)	Vacuum (Vac)	Controls (Ctrl)	Safety Systems (SS)	Beam Instrumentation (BI)	Linac Installation & Commissioning	Warm Front End (WFE)	Test Infrastructure (TI)	Building Infrastructure (Bldg)	Linac Commissioning (Comm)	Accelerator Complex Upgrades	Main Injector and Recycler Ring (MIRR)	Transfer Line and Beam Absorber (TLBA)	Rings Installation (RInst)	Conventional Facilities	Site Preparation (SitePrep)	Cryoplat Building (CryoB)	Utility Plant Building (UPlB)	Linac Complex (Cmplx)	Booster Connection (BstC)
L2	121.2	SRF & Cryogenic Systems																							
L3	121.2.02	Half Wave Resonator CM (HWR)	65	1	3	6		1	4	4	2	4	4	1	4	11	49	13							2
L3	121.2.03	Single Spoke Resonator CM (SSR)	1	83	1	4	8	1	8	8	3	6	5	1	1	15	2	59	19						2
L3	121.2.04	650 MHz CryoModules (650MHz)		1	68	3	5		1	9	6		5	3	13	1	47	10							1
L3	121.2.05	Cryogenic Plant (CP)	3	4	3	32	5		1	3	1		3	1			5	7			12				
L3	121.2.06	Cryogenic Distribution System (CDS)	6	8	5	5	71			3		1	3	1		4	32	3			1				2
L2	121.3	Accelerator System																							
L3	121.3.02	Accelerator Physics (AP)	1	1	1			22		3	1	1	1	1							4	1	1	3	1
L3	121.3.03	High Power Radio Frequency and RF Distribution (HPRF)	4	8	9	1		442	63	4	3	31	17		21	137	156	155	5						43
L3	121.3.04	Low Level Radio Frequency (LLRF)	4	8	6	3	3	63	220		3	23	3	7	26	27	44	116	0		1	1	1	1	17
L3	121.3.05	Magnets and Power Supplies (MagPS)	2	3	1			1	4		20	4	6	1			10	41	3						3
L3	121.3.06	Vacuum (Vac)	4	6	9		1	1	3	3	4	105	3	1	5	10	9	7	25	6		3	3	9	1
L3	121.3.07	Controls (Ctrl)	4	5	3	3	3	1	31	23	6	3	148	11	6	9	2	12	46	10		3	3	1	1
L3	121.3.08	Safety Systems (SS)				1	1		17	3	1	1	11	92	2	3	1	11	35	2			2	1	2
L3	121.3.09	Beam Instrumentation (BI)	1	1				1		7		5	6	2	92	30		10	63	3			1	3	4
L2	121.4	Linac Installation & Commissioning																							
L3	121.4.02	Warm Front End (WFE)	4	1				1	21	26		10	8	3	30	113	5	17	99	3					5
L3	121.4.03	Test Infrastructure (TI)	11	15	13			137	27		8	2	1		5	182	6	65	3						1
L3	121.4.04	Building Infrastructure (Bldg)				4		156	41	10	7	12	11	10	17	6	297	124			3		6	9	8
L3	121.4.05	Linac Installation (LI)	49	59	47	5	32	8	155	116	41	75	46	35	63	99	65	127	53	41			15	15	88
L3	121.4.06	Linac Commissioning (Comm)	13	19	10	7	3	4	5	6	3	6	10	2	3	3	3	41	63		2		1	1	
L2	121.5	Accelerator Complex Upgrades																							
L3	121.5.02	Booster (BSTR)						1			3	3	2			3		2			15	1		7	1
L3	121.5.03	Main Injector and Recycler Ring (MIRR)						1								1		3							
L3	121.5.04	Transfer Line and Beam Absorber (TLBA)						1	7	3	1	2	1			6	15	1					47	33	1
L3	121.5.05	Rings Installation (RInst)						1	9	9	1	1	3			5	15	1		2		33	59		3
L2	121.6	Conventional Facilities																							
L3	121.6.02	Site Preparation (SitePrep)						4														26	8	8	1
L3	121.6.03	Cryoplat Building (CryoB)			12	1		1														8	25		
L3	121.6.04	Utility Plant Building (UPlB)																				8		17	
L3	121.6.05	Linac Complex (Cmplx)	2	2	1	2		5	43	17	3	1	2	6	4	5	1	67	89				1	3	8
L3	121.6.06	Booster Connection (BstC)						1								1		1	4		1			2	11

43: High Power RF

88: Linac Installation

67: Building Infrastructure

## Conventional Facilities Risks

- **0 High Risks**
- **15 Medium Risks**
- **31 Low Risks**

## Top 3 Risks

- RT-121-06-001 – Subproject Requirement Changes
- RT-121-06-002 – Accelerator Shutdown Schedule
- RT-121-06-003 – Construction Bids Exceed Estimates

## Link to Risk Register:

<https://fermipoint.fnal.gov/organization/occoo/ippm/Lists/Risk%20Register/all-risks.aspx>

Consider and plan for ES&H issues throughout the project life cycle

- Conceptual Design Phase
  - ES&H input includes review of the design, input from Tritium Task Force and Life Safety Analysis [1]
- Design Phase
  - ES&H is considered in A/E selection process;
  - ES&H is included in design reviews;
  - Implement Safety by Design process;
  - Incorporate Hazard Analysis Report hazards in the design process [2]
- Procurement/Construction Phase
  - Include safety performance as part of the subcontractor selection process;
  - Detail the responsibilities for team members including the Construction Subcontractor and Fermilab Construction Coordinator;
  - Independent oversight by ESH&Q Section

[1] Life Safety Analysis can be found at PIP-II-doc-120

[2] Hazard Analysis Report can be found at PIP-II-doc-140

- [1] PIP-II Quality Assurance Plan is at PIP-II-doc-142  
See PIP-II-doc-2291 for Quality Assurance Responsibility Matrix

[1] PIP-II Quality Assurance Plan is at PIP-II-doc-142  
See PIP-II-doc-2291 for Quality Assurance Responsibility Matrix

# Response to Recommendations

Charge # 8

- Director's CD-1 Review (October 2017) <sup>[1]</sup>
  - 2 Recommendations, both closed
- DOE CD-1 Review (December 2017) <sup>[2]</sup>
  - 3 Recommendations, all closed
- P2MAC Review (March 2018) <sup>[3]</sup>
  - 3 Recommendations, all closed

Link to iTrack database: <https://www.esh.fnal.gov/pls/cert/iTrackRPT.html>

[1] Review ID 47866

[2] Review ID 48107

[3] Review ID 48469

# Summary

- Focus of Technical Progress has been the Cryogenics Plant Building (CD-3A request) and the associated site work required.
- The Site Preparation work is 90% complete and on track for completion in December 2019;
- Project Management functions (ES&H, Quality, Interfaces and Risk) processes are in place and functioning;
- Previous review recommendations have been incorporated
- Thanks for your time.



# END