



Cryogenics Plant Building (WBS 121.06.03)

Breakout Session

Steve Dixon

PIP-II IPR

4-6 December 2018

In partnership with:

India/DAE

Italy/INFN

UK/STFC

France/CEA/Irfu, CNRS/IN2P3

Charge Questions Addressed

1. Is the project making adequate technical progress to ensure that the completed project will perform as planned and meet the key performance parameters?
2. Will execution of PIP II design plans and planned R&D program activities ensure most major technical risks will be appropriately mitigated or retired prior to CD-3?
3. Has the project made adequate progress on its resource-loaded schedule to complete it by the time of CD-2?
4. Are preparations for defining, documenting, and managing the international in-kind contributions suitable to ensure their timely delivery and technical fidelity?
5. Is the proposed CD-2 timeline reasonable and consistent with the current project status?
6. Is ESH&Q being handled appropriately?
7. Are the proposed risk mitigation strategies reasonable and are the proposed contingencies acceptable?
8. Has the project satisfactorily responded to the recommendations from previous reviews?
9. Are there any other significant issues that require HEP or project's attention?

Outline

- Scope/Deliverables
- Requirements
- Interfaces
- Preliminary Design, Maturity
- Technical Progress to Date
- ESH&Q
- Risks and Mitigations
- Summary

About Me:


- PIP-II Level 2 Manager for Conventional Facilities
- Relevant Experience
 - Licensed Architect;
 - Project Management Professional (PMP);
 - LEED Accredited Professional;
 - 26+ years at Fermilab;
 - NOvA Project L2 Manager for Site and Buildings;
 - 2014 CD-4
 - 2015 U.S. DOE Secretary's Award for Excellence
 - General Plant Project Manager for 15+ years
 - Short Baseline Neutrino (SBN) Near Detector Building;
 - Short Baseline Neutrino (SBN) Far Detector Building;
 - Experimental Operations Center;

- **WBS 121.06.03.01 – Project Management and Coordination**
Project management for the Cryoplant Building including the oversight and coordination of the technical effort, project planning and scheduling, cost estimating, risk and contingency analysis, and reporting. Includes travel costs for management, technical coordination, and vendor visits.
- **WBS 121.06.03.02 – Detailed and Final Design**
Services needed for the design of the Cryo Plant Building work scope. It describes the labor resources, materials and services, including architectural/engineering services, necessary for planning, oversight and engineering and design.
- **WBS 121.06.03.03 – Construction on Site**
Procurement and management for all contracted labor, materials, tools, equipment, and services needed for the construction of the Cryo Plant Building work scope. It describes the labor resources, materials and services necessary organization, planning, oversight and engineering, design, inspection and administration (EDIA) of the construction work on the Fermilab site.

[1] Definitions from WBS Dictionary, PIP-II-doc-599

WBS L3 System Requirements

Charge #2



Functional Requirements Specification [1]

Charge #2


Requirement #	Requirement Statement
F-121.06.03-A001	The CPB shall provide a safe environment for employees and the public.
F-121.06.03-A002	The CPB shall provide space and infrastructure with the proper floor load rating for the warm compressors.
F-121.06.03-A003	The CPB shall provide space and infrastructure with the proper floor load rating for the cold box.
F-121.06.03-A004	The CPB shall provide space and infrastructure for unloading/loading activities
F-121.06.03-A005	The CPB shall provide exterior space for storage tanks/dewars.
F-121.06.03-A006	The CPB shall provide space for operating the cryopant including control room space, meeting/planning space and support space.
F-121.06.03-A007	The CPB shall comply with the overall character of the PIP-II campus and applicable portions of the Fermilab Campus Plan.
F-121.06.03-A008	The CPB shall connect to existing Fermilab infrastructure. This includes electrical, domestic water, industrial cooling water, sanitary sewer, chilled water and data/communication.
F-121.06.03-A009	The CPB shall be located adjacent to the PIP-II Linac Complex such that the cryogenic distribution system feeds the front end of the Linac.
F-121.06.03-A010	The CPB shall provide foundations for gaseous helium storage tanks.
F-121.06.03-A011	The CPB shall provide foundations for a liquid helium dewar.
F-121.06.03-A012	The CPB shall provide foundations for a liquid nitrogen dewar.
F-121.06.03-A013	The CPB shall provide truck access for helium and nitrogen deliveries.
F-121.06.03-A014	The CPB shall provide space and infrastructure to support a 4.5 K cold box upgrade option

[1] See TeamCenter Document ED0006718

Technical Requirements Specification [1]

Charge #2

Requirement ID	FRS Reference	Requirement Statement
General		
T-121.06.03-A001	F-121.06.03-A009	The CPB shall be located at the upstream end of the Linac Complex
Architectural		
T-121.06.03-B001	F-121.06.03-A007	<p>The CPB shall be developed based on the 2018 Fermilab Campus Master Plan including the desire that the "design of buildings and open spaces should encourage interaction, creating the settings to bring staff, users and visitors together, becoming vibrant centers of laboratory life."</p> <p>To this end, the CPB will incorporate the appropriate portions of the design guidelines including:</p> <ul style="list-style-type: none"> • Entrances and ground floors that are welcoming and provide an opportunity for interactions; • Entrances that are evident in the daytime and at night; • The ground floor will emphasize transparency; • Service and utilities areas will be located so as to not negatively affect pedestrian paths or building entrances; • Provide long term flexibility and life cycle value; and • Uphold the unique character of Fermilab.
Cold Box Station		
T-121.06.03-C001	F-121.06.03-A004	<p>The Cold Box Station (CBS) shall include an overhead bridge crane with the following criteria:</p> <ul style="list-style-type: none"> • Capacity of 25 tons (50,000 pounds); • Hook limits to provide coverage for the major equipment and loading dock; • Hook height of 20 feet above finished floor;
T-121.06.03-C002	F-121.06.03-A004	The CBS shall include at grade loading dock space to accommodate a standard 55-foot-long semi-trailer.
T-121.06.03-C003	F-121.06.03-A004	The CBS shall include, as a minimum, a 16-foot-wide by 16-foot-tall overhead door;
T-121.06.03-C004	F-121.06.03-A003	The flatness and levelness of the new floor slabs built as part of the conventional facilities shall be designed for normal construction tolerances and a ASTM E1155 floor flatness value of F(F) 25 and a floor levelness F(L) of 20.



[1] See TeamCenter Document ED0006719

Interfaces

- Project Interfaces (*Managed through PIP-II processes*) ^[1]
 - ED0007698 – Interface Control Document
 - WBS 121.02 - SRF & Cryo Systems
 - WBS 121.02.05 – Cryo Plant (B. Hansen)
 - WBS 121.02.06 – Cryogenic Distribution (A. Dalesandro)
- Fermilab Interfaces
 - Infrastructure Connections (*Managed through FESS processes*)
 - General Plant Projects (*Managed through FESS processes*)
- International Interface (*Managed through WBS 121.02*)
 - Cryogenic plant is Indian partner deliverable

FESS is the Facilities Engineering Services Section


[1] See PIP-II Systems Engineering Management Plan at PIP-II-doc-1539

Preliminary Design and Design Maturity

- Technical Requirements Phase
 - Started in May 2018;
 - Completed in September 2018;
- Detailed/Final Design
 - Goal is to start in December 2018
 - Complete in May 2019
 - Dependent on architect/engineer award;
- Goal: **90% Design Maturity by CD-3A Review**

Schedule Detail


Cryo Plant Building and Site Preparation Design Complete Schedule and Cost Known



From 18OCT18 Integrated Project Team Meeting

Progress to Date

- Developed preliminary shielding strategy with 121.03 (Accelerator Systems)
- Requirement and Specification Review [1]
- Industrial Cooling Water Quality Testing Complete [2]
- Technical Requirements Phase (40% Design) [3]



From TeamCenter Document ED0008373

[1] See TeamCenter ED0008588

[2] See PIP-II-doc-155

[3] See TeamCenter ED0008373


- Design Phase Incorporates:
 - Architect/Engineer selection included ES&H considerations;
 - Life Safety Assessment requirements; [1]
 - Safety By Design process;
 - Input from Tritium Task Force;
 - Input from Hazard Analysis Report (HAR) hazards [2]

[1] Life Safety Analysis can be found at PIP-II-doc-120

[2] Hazard Analysis Report can be found at PIP-II-doc-140

Quality Management

- Process to date include:
 - Requirement and Specification Review (PIP-II process)
 - Comment and Compliance Review (FESS/E process)
 - QAQC Process Report (A/E process)



Version Date: October 8, 2018

PIP-II CONVENTIONAL FACILITIES QUALITY ASSURANCE RESPONSIBILITY MATRIX

Review/Item	PIP-II Leadership		Stakeholders		PIP-II CF TEAM		Fermilab SME		Architect/Engineering Team		Construction Subcontractor	Notes
	PIP-II Subgroups	Permits	Design and Document	Functional Requirements	Design and Document	Functional Requirements	Design Team	Commissioning Agent				
Development Phase												
Cost of Requirement Specification (P10)	Review and Approve TRS		Develop and Document	Functional Requirements	Review Requirements and Functional Requirements		Review and Approve TRS					
Cost for High Performance Sustainable Building (P10) criteria	Review and Approve TRS goals				Review Conceptual Design and Estimated Goals							See PIP-10a TRS
Technical Requirements Specification (TR5)	Review and Approve TRS		Develop and Document	Technical Requirements	Review Requirements and Respond to TRS		Review and Approve TRS					
Design Phase												
Issue of Design (BID) Document	Review BID Document		Review BID Document		Review BID Document		Review BID Document		Develop Bid Document Based on PRS and TRS	Review BID Documents		
Issue of Request for Proposals (RFP) Support Materials (Scope/Conditions)	Provide Input		Develop RFP		Develop RFP		Develop RFP		Review	Review		
Performance Design Review (PDR)	Participate and Approve		Participate and Approve	Review Design Documents	Lead Critical Elements and Identify Risks		Participate and Approve		Participate	Review Design Documents		
As-Built Independent Review			Participate		Participate		Participate		Lead initial review team (architect/contractor)			
Value Engineering Workshop			Participate		Coordinate and Lead		Participate		Participate			
3D BIM					Coordinate and Lead		Participate		Participate			
Final Design Review (PDR)	Participate and Approve		Participate and Approve	Review Design Documents	Lead Critical Elements and Identify Risks		Participate and Approve		Participate	Review Design Documents		
Final Design Review (PDR)	Provide Input		Review and Submit to DBS		Review		Review		Provide Input	Review		
Commissionable Review Team					Review		Review		Review	Develop		
Commissioning Plan					Review		Review		Develop and Incorporate into Submittal and Documents	Review		
Commissioning Network Specifications, Training, equipment, manuals, schedule, etc.					Review		Review		Develop	Review		
As-Built Comparison to Technical spec. and drawings	Participate and Approve		Participate and Approve	Review Design Documents	Lead Critical Elements and Identify Risks		Participate and Approve		Participate	Review Design Documents		
Production Readiness Review (PDR)												
Construction Phase												
Request for Information	Provide Technical Response		Provide Technical Response		Assess and Submit to Proprietor		Provide Technical Response		Provide Technical Response	Provide Technical Response		
Proposed Method Questions			Provide Technical Response		Coordinate Response		Provide Technical Response		Provide Technical Response	Provide Technical Response		
Request for Submittals	Review as Required		Provide Technical Response		Perform Technical Evaluation		Provide Technical Response		Provide Technical Response	Provide Technical Response		
Request for Information	Provide Technical Response		Provide Technical Response		Coordinate Response		Provide Technical Response		Provide Technical Response	Provide Technical Response		
Construction Phase												
Coordinate Network, and Storage, Networking, and System					Coordinate, Track and Review		Review		Review	Review		
Coordinate Construction Strategy					Coordinate, Track and Review		Review		Review	Review		
Engineering Change	Review and Approve		Coordinate as Required	Provide Input	Initiate, Coordinate, Track and Review		Review and Approve		Participate as Required	Participate as Required		Submit
Approval/Modification			Participate as Required		Participate as Required		Participate as Required		Participate as Required	Participate as Required		Lead
Construction Plan					Review		Review		Review	Review		Review
Installation Activities					Coordinate and Track Progress		Review		Review	Review		Track
Setup Equipment					Review Compliance Document		Review Compliance Document		Review Compliance Document	Review Compliance Document		Execute
Control Commissioning					Review Compliance Document		Review Compliance Document		Review Compliance Document	Review Compliance Document		Execute
Testing, System Functionality					Review Compliance Document		Review Compliance Document		Review Compliance Document	Review Compliance Document		Execute
As-Built, Measure Locally/externally					Coordinate, Track and Review		Review		Review	Review		Execute
System Start					Participate as Required		Participate as Required		Participate as Required	Participate as Required		Execute
Performance Commissioning	Review and Approve		Provide Input, Review and Approve		Coordinate Network/Storage/Networking, and System		Participate as Required		Participate as Required	Participate as Required		Initiate
Final Acceptance	Review and Approve		Provide Input, Review and Approve		Coordinate Network/Storage/Networking, and System		Participate as Required		Participate as Required	Participate as Required		Initiate
Post construction - documents												
Review and Submit to Functional Test			Review Compliance Document		Review Compliance Document		Review Compliance Document		Review Compliance Document	Review Compliance Document		Execute
Security Review			Participate as Required		Participate as Required		Participate as Required		Participate as Required	Participate as Required		Execute
Closeout												
Include history of Action												
Include history of Approval												

Cryogenic Plant Building Related Risks

- RT-121-06-001 – Subproject Requirement Change
- RT-121-06-003 – Construction Bids Exceed Estimates
- RT-121-06-005 – Cryoplant Design Requirements
- RT-121-06-008 – Cryoplant Cooling Water
- RT-121-06-039 – Cryogenic Plant Building BO Delayed

Steps to CD-3A (Cryogenics Plant Building)

- Complete the Construction Package
 - Design complete;
 - Specifications complete;
 - Updated cost/schedule estimate
 - Anticipated for May 2019
- Favorable EA FONSI
 - Anticipated in December 2018;
- Procurement Process
 - Advanced Acquisition Plan (start in January 2019)
 - Subcontractor Outreach Program

Summary

- Cryogenics Plant Building is a CD-3A request;
- Good progress on the design since CD-1;
- Design of the Cryogenic Plant Building is based on the requirements from two potential cryogenics plant vendors;
- On track for a CD-3A Review in Q3 FY19;
- On track to achieving the goal of having the building and supporting infrastructure ready in advance of cryogenic equipment arrival;
- Thanks for your time.

END