


ProtoDUNE-Dual Phase

CRP construction, cold box operation and tests


D. Duchesneau

- CRP construction
- Cold box and CRP instrumentation
- Lessons from cold tests
- Summary






Charge Readout Plane (CRP)

Components and operating conditions



Seen from top

4 CRPs



CRP construction steps: first CRP assembled in May 2018



3/05/18

Invar frame of 1st CRP in clean room



3/05/18

Complete assembly of the G10 frame from 9 submodules



9/05/18

Coupling of the G10 with invar frame with 50 special decoupling devices



9/05/18



17/05/18

Installation of HV distribution box and cabling + anodes



24/05/18

Installation of anodes and LEMs



25/05/18




31/05/18

07/12/2018


D. Duchesneau / LBNC review

CRP: grid production

The grid production and installation: for 1 CRP 30 modules => less than 10 days



- The grid wires have a tension at warm of 1.5N /wire (0.6N originally)
- At Liquid Argon temperature: G10 should contract less than inox
=> wire tension should increase to 3.5 N/wire



CRP3 assembly in September 2018

CRP3 and CRP4: no LEMs and anodes.
Those are replaced by 'fake anodes'
which are similar to real anodes but with a
copper surface on one side and no strip.


+ full grid mounted

CRP3 started while waiting CRP2 LEM
and anode production



A test in cold box done beginning of
October

Installation in NP02 cryostat: Nov 19th



CRP2 assembly in October 2018

New top LEM HV DB
And Bottom LEM cabling



CRP2

CRP1

CRP4 assembly

Started in November but paused to allow modifications on CRP1 and CRP2



This CRP will
have 4 real
anodes
without
LEM's put on
this corner


Will be resumed in January with grid
production and short cold test

07/12/2018


CRP planarity tuning

The planarity of the CRP is measured and adjusted on 50 points and 2-3 iterations.

This is performed in one day by CRP.



Planarity defect and defect repartition for CRP3 :



Results for measurements in CR185 (four CRPs) :

Values in mm	Initial max defect	Initial std dev	Final max defect	Final std dev
CRP1	3,71	1,03	1,53	0,309
CRP2	5,95	1,55	1,54	0,363
CRP3	4,22	1,192	1,57	0,357
CRP4	-	-	-	-

NP02 Cold box

Goals: Electrical and mechanical tests of each final CRP in nominal conditions on points where the 3x1x1 showed problems


- Characterisation of the operation voltage of each LEM
- Characterisation of the operation voltage of the grid
- Test the planarity of the CRP
- Test the tensioning of the extraction grid wires
- Test the HV contacts and connections (LEM & grid)



5 sessions of cold test: CRP1, CRP2 and CRP3

Cold box fulfils the requirements defined in December 2017:

- Built from January and commissioned in May 2018
- O₂ contamination < 50 ppm
- LAr evaporation less than 1 mm/h (< 700 W heat input)
- No boiling nor bubbles, level very quiet
- Control level +/-0.5 mm with constant refilling



2018-08-11_20-10-33-754

Cold box test procedure

When CRP and box closed (1 hour)

- Inject dry air during > 1 day and test the LEM HV
- Purge and flush with Gas argon for 1 day
- Cool down and fill LAr : 10 hours
- start tests of LEMs + grid




=> 3 days between closure and cold operation

To adjust horizontality the CRP wrt the liquid argon level:

The CRP is lowered or raised manually using the 3 suspension feedthroughs.

Liquid argon consumption during the various processes:

- Flushing/purge: 500Kg
- Cool-down: 750Kg
- Filling: mini 4000Kg
- Normal operation: 750Kg/24h (about 1400W)



Cold box monitoring instrumentation:

3 cameras


1 camera in the liquid looking below the CRP:

A third camera has been added for the second test:

1 camera in the gas looking above the CRP:

7 temperature probes (distance from the floor in cm):

- TT118 22 cm
- TT117 20 cm
- TT116 18 cm
- TT115 16 cm
- TT114 4 cm
- TT113 2 cm
- TT112 0 cm



For cryo operation:



- Cylindrical level meter AMI LE01
- Pressure meter PE04

CRP instrumentation:

Level meters and Pt probes

Used after the second cold test in July

4 additional level meters have been added on the sides of the CRP => total + 8




TT200	86.416 K
TT201	91.513 K
TT202	86.479 K
TT203	86.331 K
TT204	89.927 K
TT205	86.31 K
TT206	91.619 K
TT207	86.395 K
TT208	86.31 K
TT209	91.386 K





Pt sensors have been added to the 4 corners to give an indication of horizontality and if liquid is between grid and LEMs

2 per corner:
1 just above the grid and the 2nd just below the LEM



Comparisons of stability of LE01 (coaxial in cold box) with respect to LE02 (CRP level meter)


- During CRP1 third test with optimum argon level sitting between the grid and LEMs:
The regulation on CRP LE02 was 57% from 24/10 to 30/10



AMI

The coaxial level meter response varies with time and effects can be of the order of a 1-3 mm over several hours

Cold box tests of CRP from June to November



Lessons from the cold box tests

Two Upgrades and modifications on CRP were performed after the first 2 cold box tests of CRP1

- The grid tension and HV connection
- The HV distribution to the LEM top and bottom layer

HV operation and operating points of the LEMs

(cf: E. Mazzucato's talk)

=> 2 interventions needed after the last cold box tests of CRP1 and CRP2


- CRP1: 4 LEMs showed a problem => had to remove them
- CRP2: 1 LEM showed a problem => had to remove them

Modifications of the HV distribution of the LEM


After the second cold box test of CRP1:

Firs modification on the HV distribution of the LEMs bottom on the CRP1 in order to avoid any possible limitation due to sparking in the SHV connectors

- ✓ => distribution boxes have been removed during first week of September (3-5/09) and replaced them by 6m long HV cables going directly from LEM to outside of the cryostat.



Second modification on the LEM top distribution box (DB) done in Sept 2018 a few channels have lost the contact within the distribution box. This has been traced back, after a deep investigation, to a failure of the resistor which is embedded completely in Arathane glue in the box and suffer from some differential thermal behaviour. This happened only on 1 or 2 channel per box (each having 6).



new PCB boards without the use of Arathane

The CRP1 and CRP2 cold box tests in October and November ran with those modifications: no problem was seen with this new design

HV distribution for LEM and grid

For tests of CRP1 and CRP2 after September:


Connect directly the cables from the LEMs outside the box

=> Cables pass through special flange with 36 cables for LEM bot, 6 cables for LEM top DB and 1 cable for grid




The 36 Bottom LEM cables are soldered on 3 patch panels

The 36 cables with SHV are connected to a distribution box with 1 output for 6 inputs



Power supply crate used for the LEMs and grid



(cf: E. Mazzucato talk)

Extraction grid test and performance

Results of the first cold box tests of the first CRP (22/06 – 9/07):

HV tests of Grid:



- Shorts were present with a few (6 to 8) LEMs
- The maximum voltage was limited of the order of 2 kV in nominal CRP position

Modifications performed on CRP1 from 24/07 to 25/07 to :

Increase the tension of the grid


Add 1.5 mm spacers to increase the grid wire tension along the 4 sides of the CRP

Net result: tension at warm went from 0.6 N to 2 N




Spacers: 1 m long Vetronit material


HV connection to grid



Remove the soldered HV cable to the grid connection and the cable soldered on the main PCB plate




Replace the two by soldering an HV cable coming through the flange directly on the grid at the liquid level




Extraction grid: Results of the second cold box test for the CRP1

High Voltage tests: The 9 m² CRP has been operated in the dual phase configuration with its entire system of 36 LEMs and grid powered at High voltage for several cycles of liquid argon regulation (more than 10 hours).




Before that the situation was not simple:
Current fluctuating and some discharges from time to time



The solution was to remove the humidity around the SHV connector outside of the cold box to avoid discharges in the connector => thanks to the hair dryer which was heating the outside connector

After drying the connector there was no limit for the grid voltage > 7500 V with current less than 2 nA



- The 36 LEMs have been operated for several hours at a ΔV up to 31 kV/cm
- There was no interference nor contact with the grid wires or anything else
- The grid was operated at full capacity up to 7.5 kV together with the 36 LEMs turned on over several days.

Results of the CRP3, last CRP1 and CRP2 tests: the grid has been operated successfully at any voltage needed; no problem of humidity anymore for them (HV cable outside was longer)

Grid wires


- There are 1920 wires of 3m long on each CRP grid.
- For the 3 CRPs tested in the cold there was no broken wire or faulty soldering among the nearly 6000 wires
- CRP1 did also 3 times the cold test and the grid experienced the manual retensioning by 2N/wire in July

- Unfortunately a problem appeared during the insertion of CRP3 in the cryostat where 3 wires broke in the process and 7 more in the following days.
- The manipulation was not soft at all due to an abnormal use of the chain hoist and it has been requested to proceed much more smoothly for the next manipulations




After investigation and careful check of the 1920 wires it appeared that on a few wires of this CRP there was a sort of small coloration with small deposit along the wires. This was usually located between 1 and 10cm from the PCB supporting plate

- This is identified as a possible remnant of soldering flux which was not cleaned as it should have been after soldering. This flux is usually aggressive and may attack the metal. This could eventually explained the breaking of wires.
- The process of cleaning with distilled water was not properly done on a few wires for this CRP.
- We artificially increase the tension of the full grid to see which wires could have been weakened.
- In the meantime a thorough inspection of the other CRP grid wire by wire is going on.



Cold box tests of CRP from June to November



Next steps for the CRPs:

CRP#1:

- Reinstall grid after the replacements of 4 LEMs by 10/12
- Cold box test in December
- Bring to EHN1 beginning of January 2019

CRP#2:

- replace 1 LEM and some grid from 11/12 to 14/12
- Bring to EHN1 before Christmas

CRP#4:

- Resume the assembly and grid production mid January
- Short cold box test
- Bring to EHN1 end January

Summary:

- 3 CRPs are constructed and the last one will be completed in January.
- Several modifications and upgrades have been applied to CRP1 after the various cold box tests
- The CRP2 is built from this knowledge and is behaving as expected
- CRP1 and CRP2 LEM HV have been studied in details and results will be shown in the next talk
- Grid design and nominal performance have been reached and validated for the 3 constructed CRP
- The cold box is operating in an efficient way with a reasonable turn around; The sequence of operation is well defined and can be set up rather rapidly. It has worked for CRP1, CRP2 and CRP3
- The goal is to install the 4 CRPs in the cryostat by the end of January