



Timeline for ArgonCube2x2 at Fermilab






Ting Miao, Fermilab

Near Detector Workshop 5-25-2019


Scope of Works for 2x2 Test in MINOS

- Underground detector hall preparation
 - Minerva/Minos decommissioning and reconfiguration
 - 2x2 detector layout with support infrastructures
- Cooling and cryogenic infrastructures
 - LAr supply, cooling facility, purification and recirculation, control and monitoring
 - 2x2 cryostat vessel certification for use onsite at Fermilab
 - Cryostat venting, ODH mitigation and monitoring
- System integrations and safety design reviews
 - Interface of detector and cryo system
 - System integration of detector control and cryogenic control
 - System integration of readout and DAQ
 - Safety engineering design review (SEDR) for HV system
 - SEDR for front-end electronics
- Installation and commissioning

Detector Location



Detector Location and Configuration




Best-wish detector configuration:

ArgonCube2x2 at position #1 (baseline)
+ Reconfigured Minerva modules (optional)

12 Minerva modules at upstream and 24 downstream

- Need to lower Minerva modules to match 2x2 height
- Add a new bookend to hold upstream modules
- Minerva/MINOS decommissioning plan is being finalized



New Facilities in MINOS to Support 2x2 Test

- Cooling Facility with Substantial Power
- LAr Supply, Storage Dewar, Cryostat Vessel Venting Line
- ODH Mitigation for a 6000L LAr System Underground
- Cryogenics and Control
- Support Platforms for 2x2 Vessel and Cryogenic Equipment
- Support for TPC Module Insertion and Extraction
- Support for TPC Module Assembly and Checkout (new)
- Power Panels, Relay Racks, Cable Trays, Networks etc.
- Computing and Control Room

The list grew a bit since March ArgonCube collaboration meeting

Cryogenic Concept for 2x2@MINOS

- Cryo-cooler cooling option is favored after comparing M&S cost, engineering labor and ODH mitigation impact to a long LN₂ line
 - LN₂ tank on surface+700ft vacuum jacketed pipe line +phase separator & condenser
- Need 5 of the 300W cryo-cooler units – total M&S cost \$300K
- LAr recirculation and purification to be based on BERN system
 - Possibly new pressure relief device to work with existing MINOS venting line
 - Possibly new filter skid and purity monitor(s)
 - Same PLC control system implemented at Bern in May by Trevor Nichols
- Start to prepare safety and technical reviews
 - PFD available, P&ID in progress, equipment sizing and layout next
 - Engineering notes are being prepared

ODH Mitigation with 2x2 in MINOS Hall

- It is important for Fermilab to keep MINOS hall as ODH-0
 - Lowest oxygen deficiency hazard condition
 - Biggest concern is the accidental spill from the cryostat vessel
- Initial ODH mitigation recommendation:
 - Replace exhaust fan with two 5500CFM and connect them to backup generator
 - Integrate fan control into FIRUS notification system
 - Drop additional air duct to floor level to get closer to 2x2 vessel area
 - Install curtains around 2x2 vessel and its cryogenic devices
 - Instrument additional ODH monitoring sensors
- Cost is estimated to be around \$150K + labor
 - Engineering note in preparation
 - Need to get green light from safety panel before implementation
 - Aim to get mitigation system installed before detector arrives

Detector and Readout System Integrations

- Detector and cryogenic interface
 - Coordinated through weekly 2x2 cryo meetings
- Detector control system to be designed and implemented by collaboration effort with Fermilab support
 - Looking helps to define DCS protocol
 - Looking helps on HV system control and monitoring
- Readout electronics includes new 2x2 electronics from BERN and existing Minerva electronics
 - Power budget, grounding schemes, clean AC power for TPC readout
 - Beam timing electronics and trigger electronics
 - DAQ and online computing, control room setup
- Linda Bagby to serve as electrical project engineer
 - To work with subsystem leaders and Fermilab OPS group
 - To organize safety engineering design reviews and ORCs

Schedule for 2x2 Test in MINOS

- WBS schedule file with cost and labor available in google drive
 - Decommissioning schedule of Minerva/MINOS also available
- WBS deliverables include cryogenic infrastructure, cryostat support, electronics integration, equipment procurement and fabrication, installation, commissioning and operation
- Schedule is built around the milestone that in March 2020 Bern delivers cryostat vessel, TPC modules, cryogenics, HV PS and feedthrough, electronics, detector control and readout
 - Installation to start in Spring 2020
 - Commissioning to start in Summer 2020
- It is an aggressive schedule as we are aiming for result in 2020
 - Doable with proper support and careful coordination

Schedule and Resource Summary


WBS Element	WBS Description	Lead Institutions	Start Date	Finish Date	FNAL Labor (type : working days)	M&S (\$)
1	ArgonCube 2x2 Installation in MINOS Hall		10/25/18	2/4/21		
1.1	Preliminary Installation Design		10/25/18	6/20/19		
1.1.1	Review of argonCube 2x2 detector installation concept	BERN	10/25/18	4/23/19	Eng.Phys:70d + CryoE:125d + ME.FEA:10d	
1.1.2	Detector installation and transportation layout	FNAL	4/24/19	6/21/19	Eng.Phys:10d + Mech.Design:30d+ME:10d	
1.1.3	Cryogenic equipment requirement and layout	FNAL/BERN	10/25/18	8/20/19	CryoE:180d+ME.FEA:20d+ME:45d+ Mech.Design:70d+Eng.Phys:50d	
1.1.4	Electronics support requirement and layout	FNAL/BERN/LBNL/UTA	1/25/19	11/20/19	EE:95d+CompSP:40d +CryoE:10d+Mech.Design:5d	
1.1.5	<i>Preliminary detector and cryogenic installation design review</i>	FNAL/BERN	8/21/19	9/19/19	CryoE:5d+ME:5d+Mech.Design:5d+ EE:5d+ Eng.Phys:5d	
1.1.6	Preliminary electronics installation design review	FNAL/BERN/LBNL/UTA	11/21/19	12/6/19	EE:5d+Mech.Design:5d +CompSP:5d	
1.2	ArgonCube 2x2 Installation Design		9/20/19	3/25/20		
1.2.1	Cryostat and TPC module shipping container designs	BERN/FNAL	9/20/19	11/19/19	ME:5d+Mech.Design:5d+Eng.Phys:5d	
1.2.2	<i>Contract and ship ArgonCube 2x2 to FNAL from BERN</i>	BERN	11/20/19	3/18/20		
1.2.3	Detector support and access platform in MINOS hall		9/20/19	12/19/19	ME:30d+Mech.Design:30d+ CryoE:5d+Eng.Phys:10d	
1.2.4	Installation and transportation tooling		12/20/19	3/10/20	ME:25d+Mech.Design:50d + Eng.Phys:10d	
1.2.5	Cryogenic design and review		9/20/19	2/20/20	cryoE: 150d+ Mech.Design:65d +Eng.Phys:50d	
1.2.6	Review of installation tooling procurement plans	BERN/FNAL	3/11/20	3/25/20	Eng.Phys:5d	
1.3	Detector Support and Installation Tooling Procurement	FNAL	3/26/20	5/21/20	ME:5d+ Eng.Phys:5d	\$20 K
1.4	Cryogenic System and Support Procurement	FNAL	3/26/20	5/21/20	Eng.Phys:10d	\$300 K
1.5	Electronics Support Design and Procurement		12/9/19	4/3/20	EE:100d+CompSP:100d +ME.Process:40d	\$70 K
1.6	Assembly and Installation		3/26/20	8/19/20	ME:30d+CryoE:55d+EE:45d+MT:160d+ ET:40d+CompSP:20d+Eng.Phys:50d+ ME.Process:10d	\$110 K
1.7	ArgonCube 2x2 Commissioning		6/23/20	11/18/20	ME.Process:25d+CompSP:55d+CryoE:40d +ME:15d+EE:35d+Eng.Phys:60	\$20 K
1.8	Detector Operation and Maintenance Tests		11/19/20	2/4/21	ME.Process:5d+CompSP:30d+CryoE:20d+ ME:10d+EE:10d+MT:30d+Eng.Phys:20d	\$20 K

	Cryo Engineer + Eng. Physicist	Mech Engineer + Designer	Electrical Engineer	Mech Techs + Elec Techs	Computing Specialist
Technical support for WBS 1.1 to 1.2 Designs (2019+)	475d + 205d	255d+265d	105d		45d
Technical support for WBS 1.3 to 1.8 Installation & commissioning & test (2020)	185d + 175d	75d	190d	190d + 40d	205d



Schedule in Graphic

ArgonCube2x2@MINOS Schedule



Schedule Risks

- Engineering resource limit from neutrino division
 - Competing with other projects for engineer's time
 - Seeking support from DUNE project office
- 20+8 weeks delivery time from CryoMech for 5 cryo-coolers
 - Need to make cooling option choice by end of the year
 - Also to checkout existing cooling water line in NUMI in order to reuse 2 coolers Alan has
- Detector hall preparation relays heavily on PPD team and FESS
 - Minerva/Minos decommissioning needs 100 man-day ME and 800 man-day MT
 - ODH mitigation system installation to be coordinated with FESS facility management
- Potential conflict with MAGIS-100 for MINOS shaft use
 - Need to transfer big items to underground before MAGIS-100 starts
- Potential fabrication delays of LArPix and TPC modules
 - To look infrastructure requirement for LArPix-TPC assembly at Fermilab
- Start to identify schedule risks from technical issues
 - Potential repair work needed for existing vent line - pressure test scheduled
 - Vessel safety review delay due to lack of manufacturer certification
 - Need full FEA to calculate pressure rating from material list and and repair records

Safety and Design Reviews

- Subsystems coming to Fermilab need safety reviews
 - Best to identify safety issues during the design stage
 - Document as much as possible of your design
- Will schedule safety engineering design review sooner than later
 - Could go together with performance and integration review to save time
- Cryo system design review to start in August
 - Covers ODH mitigation, pressure vessel qualification and venting, and cryogenics
 - MINOS cryogenic safety panel: Mike White (chair), Del Allspach, Alex Martinetz, Angela Aparicio
 - Additional reviewers for performance, system integration and value engineering
- Next two subsystems to be reviewed
 - SEDR for HV system: PS, splitter, cable, noise filter, feedthrough, TPC connection...
 - SEDR for front readout integration: LArPix, Arty-Z7 FPGA boards, cables, LVs, racks

Team for 2x2 Test in MINOS

- ArgonCube2x2 in MINOS is a Fermilab test experiment T-1563
- Project manager Ting Miao
 - Working with collaboration and neutrino division to complete management team
- Management team
 - Detector Hall Preparation and Underground Liaison: **Jim Kilmer** + **Steve Hahn** (FNAL)
 - Cryo Engineering and System Integration: **Min Jeong Kim** (FNAL)
 - Electrical Project Engineer for System Integration: **Linda Bagby** (FNAL)
 - Installation Support and Coordination: **Sai Kancharla** (FNAL) + **James Sinclair** (Bern)
 - TPC Installation and Integration: **Knut Skarpaas** (SLAC) + **James Sinclair** (Bern)
 - Detector and Cryogenic Controls: Collaboration + **Trevor Nichols** (FNAL)
 - Readout Electronics Integration & Trigger: **Dan Dwyer** (LBNL) + **Clarence Wret** (Rochester)
 - Online and DAQ: **Rochester** + **LBNL** + **FNAL** + Collaboration
 - Commissioning Coordination: **Igor Kreslo** (Bern)

Summary

- 2x2 in MINOS is to provide critical test of ArgonCube near detector concept
- We are aiming to have the detector installed and commissioned in 2020
- We are working to secure resources needed to carry out the plan
- Works already started for new infrastructures to support 2x2 test underground
- Need more Fermilab and collaboration supports

Backup Slides

Scope of Design Review of ArgonCube2x2 Cryogenics

May 2, 2019

- Topics to be reviewed:
 - ODH calculation and mitigation method
 - Cryostat cooling scheme
 - Cryostat cooler sizing and selection
 - Thermal analysis FEA
 - Module vacuum insulation
 - Cryogenic scheme: PFD,PID, equipment sizing and layout
 - LAr filling scheme
 - LAr re-circulation and purification
 - Cryostat venting line size calculation and layout
 - vessel pressure release scheme
 - LAr supply dewar
 - a new pipe to extent the helium piping to reach ArgonCube2x2 vessel
 - assuming 2x2 vessel at the very downstream end of the hall
 - Cryostat vacuum insulation scheme, certification as low-pressure vessel
 - FEA and pressure test procedure
 - Cryogenic control and monitoring
 - (Possibly) Equipment layout, procurement, cost
- List of documentation to be prepared
 - Design requirement signoff
 - ODH analysis and mitigation
 - Argon piping engineering note
 - Low pressure vessel engineering note
 - Cryogenics: PFD, P&ID, instrument sizing and layout
 - BERN July cryogenic test result and module design decision
 - PLC system for control and monitoring
 - Equipment layout
 - Failure Mode & Effect Analysis
 - What-if analysis
- Prerequisite documentation: design requirement and BERN's cryogenic system

Cooling Concept

