#### 



# Status of cabling of the corners and fiber boxes

Geoff Savage WA104/ICARUS Technical Working Group Meeting 11-Dec-2019

#### Fermilab


#### Cables to chimneys (20-Nov-2019)



- Four readout crates at each chimney area
  - 3 on the chimney
  - 1 on the cryostat top
- One trigger cable to each crate
- HV cables to each flange
- 6 DAQ fibers to each crate



#### **Corner chimneys**







#### **Corner chimneys**

4-DEC b, 7. Skippy makes crossover. 2,3 Extender Hit Giberglass? 4 Big heavy hatch. fiberglass cable tray on edge. L'cables inside tray. 1.5,8 fiberglass tray on edge. - cables inside Splitduct. -or- Decision, & plastic uduct. For All PBring cables down vertical. (HV, timin Hlink). (5HV. (4+1space) 5 Htmlk 5 th link (4+1 spere) Ladder on chimney. -> Single cate flange. ? Excess cable in cable tray

- Skippy built and installed the infrastructure supports
- Vincent and Donato are installing the plastic duct and extending the cable runs
- Last week Vincent helped with East Mezz racks and additional supports on the cable trays on the top



#### Middle South – WES and EWS










#### Middle North – WEN and EWN







## **Prototype - WWS**










#### **Fiber Boxes**

- Connect DAQ fibers for the 6 crates
  - Matt Hogan has a document describing the fiber connection plan
  - DAQ fiber enclosures on detector top
  - DAQ fiber management in computer racks needs to be developed
- Production and installation of the DAQ fiber protection boxes.
  - Then install the DAQ and network fibers
  - Boxes ordered (25), four are here, 21 are back ordered through stockroom
  - Connectors ordered (100), 26 arrived, the others are back ordered and expected Dec 20 (I will be on vacation)
- Status
  - Construction of four boxes started yesterday by the Network guys. Installation should be this afternoon. Then Matt will install the DAQ fibers.
  - The four boxes will be placed to readout 6 tpc mini-crates





#### **Fiber boxes**






# Fermilab **Energy** Office of Science



**Old Slides Follow** 




#### **Cables to chimneys**





#### 🛟 Fermilab








#### 🛟 Fermilab







## Don't do this ... – 19-Nov-2019







## **Other short term projects – 19-Nov-2019**

- Installation of drift HV cables
- Work Plan FD HV drift cable tray and cable
  - Cat James
  - SBN Document 14928
- Installation of CRT supports on sides
- Readout crate protection and strain relief



## Decisions? - 19-Nov-2019

- Computer with SPEC card
  - Still needed
  - Right now this computer is in the timing rack
- Timing rack power
  - Connection to building UPS or non-UPS power