

Status & Summary of SRF Activities

Hans Weise / DESY





a common project of many SRF experts sharing the responsibility for the superconducting linac





Thanks to

Aboud Falou / LAL Olivier Napoly / CEA

as well as to all other work package leaders and co-leaders

further XFEL details in the WG contributions given by S. Aderhold, L. Lukovac, W.-D. Moeller, J. Sekutowicz









Civil Construction

New XFEL Infrastructure

Cavities

Coupler

Accelerator Modules

Plans / Schedule









XFEL Civil Construction Accelerator Module Test Facility



- AMTF hall available from 5/2010
- AMTF Controls Building 10/2010
- Technical infrastructure (mains, water etc.) 10/2010
- Concrete shielding & accessories end of 2010





EuropeanThe European XFELEuropeanAccelerator Module Test Facility (AMTF)XFELIncluding Single Cavity Tests





- Warm cryogenic piping 10/2010
- ISO- and UH Vacuum equipment 10/2010
 - Vacuum compressors commissioning 11/2010
 - cryo components (LHe sub cooler & He storage tank main transfer line & vertical cryostats) **are late** – fall 2011

- Commissioning
 - vertical tests late fall 2011
 - horizontal tests end 2011



XFEL Infrastructure for String & Module Assembly



irfu CEC

saclay

 Civil engineering and general equipments almost done; big assembly tools ordered and (to be) delivered.





XFEL String and Module Assembly - Workstations

C	1
8	

Clean Room Cold Coupler Area	(IS04-CC-WS1)	
 Cold coupler assembly 		
Clean Room String Assembly Area	(ISO4-SA-WS1, ISO4-SA-WS2)	
Roll-out Area	(RO-WS1, RO-WS2)	
 HOM adjustment, magnetic shielding, tuners, 		
 – 2PH-tube welding, cold-mass/string connection 		
Alignment Area	(AL-WS1, AL-WS2)	
 Cavity and quadrupole fine alignment 		
 Coupler shields and braids, tuner electric tests 		
Cantilever Area	(CA-WS1)	
 Welding of 4K and 70 K shields, super insulation 		
 Insertion into vacuum vessel and string alignment 		
Coupler Area	(CO-WS1, CO-WS2)	
 Warm couplers + coupler pumping line 		
 – Quad current leads 		
Shipment Area	(SH-WS1, SH-WS2) ^{i r f u}	
- Instrumentation	CED	
 Control operations (electrical, RF), "acceptance test" 	saclay	
 End-caps closing, N-insulation, loading. 		







All cavities with He tank, the coupler cold parts and the quadrupole-BPM units will be cleaned and dried externally before entering ISO4 area





XFEL Module Assembly - Workstations



















irfu



saclay





TTC Meeting, Fermilab, April 19/22, 2010 Hans Weise / DESY





Three Assembly Halls and Services (offices, dressing) rooms, warehouse, central courtyard, etc...) are currently under rehabilitation:

Hall n° 1 is ready Roll-out Area Alignment Area

(RO-WS1, RO-WS2) (AL-WS1, AL-WS2)

- **Hall n°** 2 is ready
 - **Cantilever Area Coupler Area** (CO-WS1, CO-WS2) + offices and warehouse

(CA-WS1)

Hall n° 3 is ready

Shipment Area

(SH-WS1, SH-WS2)

Assembly Hall and Services ready: April 2010 Central courtyard re-surfaced in June 2010.







XFEL Refurbished DESY Clean Room





Increased ISO4 assembly area

 Chemistry and ultra sound infrastructure now in ISO6/5 instead of ISO7/6
 New rotational clean room airlock

TTC Meeting, Fermilab, April 19/22, 2010 Hans Weise / DESY

Improved energy balance



15

XFEL XFEL RF Power Coupler





Max. RF Power of **5 MW**.

Conditioning rate of **8 couplers per week**.

Either pairs (4 x 2 couplers) or units of 4 couplers (under study).

Schedule is integrated in overall project schedule; depending on companies' cavity schedule... very tight with no contingency!

Direct delivery to assembly site at CE Saclay.



XFEL RF Conditioning at LAL Orsay





















European **Cavities – Call for Tender** XFEL



Accelerators | Photon Science | Particle Physics Deutsches Elektronen-Synchrotron A Research Centre of the Helmholtz Association

DESY, V401, 22603 Hamburg, Germany

[Click here and type recipient's address]

Purchas Durchase Drojects Tel. +49 40 8998-1539 Fax +49 40 8998-4009 Email: purchasing.v401/@desv.de

July 2, 200 CALL FOR TENDER EUROPEAN NEGOTIATED PROCEDURE DESY- Reference No.: EV 012-09-XFEL

Supply of 1.3 GHz Niob Resonators for XFEI

Dear Sir or Madam

With reference to the VOL/A (Conditions concerning Contracts for Supplies and Services, Part A), as well as the accompanying documents, we herewith request you to submit your best offer in accordance with and subject to the following requirements and guidelines:

PREAMBLE

In this document, the following shall apply:

- DESY refers to the Deutsches Elektron-Synchrotron in the Helmholtz-Gemeinschaft, Hamburg, Germany.
- INFN refers to the Istituto Nazionale di Fisica Nucleare, headquartered in Frascati (Rome) Italy

Orderer refers to the institution allocating the contract (DESY), or the institutions supervising the cavity production (DESY and/or INFN).

Contractor refers to the company (or companies) executing the cavity production. The possible Contractors must be previously qualified through the successful production and delivery of supercondu

DESY Deutscher Elektronen-Sync Notkestrasse 85 22607 Hamburo Germany Tel. +49 40 8998-0 Fax +49 40 8998-3282

Postal address

22603 Hamburo Germany Locations of DES) Hamburg Zeuthen/Brandenburg

Directorate Dr. R. Brinkmann Prof. Dr. H. Dosch (Chairman) Prof. Dr. J. Mnici C. Scherf Prof. Dr. E. Weckerl Dr. U. Gensch (Representative of Directors In Zeuthen)



After the PRR (reported during last MAC), the Cavity Call for Tender was published on July 2nd, 2009.

Production and preparation in industry.

Contracts to be allocated by DESY and supervision of cavity production by DESY/INFN.

Offers received end of November

Negotiations led to a second CFT...





XFEL Cavities – Conclusions from the CFT

- second CFT with modified constraints ...
 - no performance guarantee
 - Nb and NbTi and/or He-vessel procurement possibly by the orderer

Results:

- reasonable offers received
- understanding of increased costs, cost breakdown, risks & margin
- decision possible
- intention to place contracts a.s.a.p.
- series cavities to be delivered in 2012 & 2013
- total number of cavities / couplers / modules reduced to 80%
- consequences for the orderer (DESY) were carefully studied (add. effort, schedule, resources, ...)

<u>From the 1st XFEL MAC</u>: With realistic assumptions on lower beam emittance, linac energy reduction by 20% to 14 GeV appears as a reasonable compromise between cost aspects and scientific potential of the facility. CW mode remains an interesting future option, but: If CW mode is realized, this should go along with re-establishing the full (TDR) linac length to permit ~7GeV.



XFEL Cavities



Two schemes for the final surface treatment (*Final EP* and *BCP Flash*) were studied with cavities from two different vendors.

The preparation strategy to go for a final treatment with the cavity already welded into the He-vessel was investigated.



Results are:

- yield curves for the different schemes
- yield curves for the different vendors
- a preparation strategy allowing two different end preparations
- a strategy for the call for tender in terms of gradient, batch size, option
- Some tooling will come from DESY
- **DESY procedures and experience** described very much in detail in the CFT; publication unfortunately not earlier than 6 months after contract placing



XFEL XFEL RF Power Coupler





- **LAL Orsay** has taken over the responsibility for the XFEL RF power **coupler production**.
- **Conditioning** of the couplers will take place at LAL Orsay.
- The coupler interlock system was developed and will be contributed by DESY.



An open **Call for Tender** was **published** two weeks ago. Based on all the detailed work at LAL and DESY, discussions of a Coupler Expert Committee established by LAL, and a Production Readiness Review.







Frequency	1.3 GHz
Operation	Pulsed: 720 µsec filling time, 600 µsec at 5mA beam
Peak power + control margin (27%)	≤ 150 kW (for a cavity gradient of 23.6 MV/m)
Repetition rate	10 Hz
Coupling (Qext)	2x10 ⁶ / 2x10 ⁷
Two ceramic windows	Safe operation/ clean cavity assembly for high gradient
Maximum heat losses	0.06W at 2K/ 0.5W at 4K/ 6W at 70K
Insolated inner conductor	Bias voltage, suppressing multipacting
Cavity position during cool down	Fixed point (1.5mm longitudinal shrinkage)
Diagnostic	Sufficient for safe operation & monitoring



European







^{European}

XFEL-WP05_DCE_ANX_07 List of Inspections & Controls/ Visual Inspection





TTC Meeting, Fermilab, April 19/22, 2010 Hans Weise / DESY



24



XFEL-WP05_DCE_ANX_07 List of Inspections & Controls/ Visual Inspection



Spot	Description of the spot to be visual inspected	Rejection criteria
1	Knife edge	Sharp edges, scratches
2	Contact surface with the capacitor, fixation	Sharp edges, scratches
3	Brazing joint : regularity, smoothness, centering	Lack or excess of filler metal
4	Welding joint : regularity, smoothness, centering	According to the specific criteria
5	Cu rings : centering, shape, smoothness	According to the specific criteria
6	Ceramic brazed : regularity, smoothness, centering, metallization	Lack or excess of filler metal Excess of metallization
7	Ceramic and TiN coating : color, stains, no chips, no particles	Projections, discoloration
8	Ceramic brazed : regularity, smoothness, centering, metallization	Lack or excess of filler metal Excess of metallization
9	Cu ring : centering, shape, smoothness	According to the specific criteria
10	Welding joint : regularity, smoothness, centering	According to the specific criteria
11	Brazing joint : regularity, smoothness, centering	Lack or excess of filler metal
12	RF contact surface with the WGB	Sharp edges, scratches
13	Pumping port : radius, regularity, smoothness	Sharp edges, right angles
14	Knife edge _ orientation of holes	Scratches _ see details
15	Rounded inner edges	Sharp edges
	Orientation of the port	According to the tolerance range





XFEL RF Couplers/ from R&D to Mass Production Planning 2009-2013



ltem	description	Ressource	Deadline	CCTP/CCAP starting
1.1	CCTP/CCAP redaction, Lecture, comments, corrections	Technical Team + LAL SG	Mars 2009 W52 2009	■IN2P3 Project Review (6 th
1.2	French→ English Translation of full DCE (2 stages; technical & legal matters except market rules)		W48-W04 2010	of July)
.3	Revue de Projet Interne IN2P3 (LAL-Orsay)	T.T + Reviewers	06-07-2009	
1.4	CCTP (English) submission to CEC & PRR reviewers including drawings folders/ Lecture, comments, corrections	CEC + PRR reviewers	W48-W52	
.5	CEC Review (technical +project organization) & PRR session/ 2 days at LAL-Orsay	T.T + CEC + Reviewers	12-13 Jan 2010	CCTP/CCAP correction
1.6	Submission to PRR & CEC reviewers of full Call for Tender dossier including previous corrections & recommendations	T.T + LAL SG + DDA (CNRS)	W02 2010	■CEC/PRR (12-13-14 Jan)
.7	Approval of Call for Tender dossier by PRR reviewers	PRR Reviewers	14-15 Jan 2010	Call for Tender 12/04/2010
2.1	Administrative Approval of DCE & publication	DDA-CNRS	12/04/2010	
.2	Offers deadline to be submitted to DDA-CNRS	Candidates	27/05/2010	Market Award 05/07/2010
2.3	Offers analysis, audits, firm selection (single contract)	ET + DESY	W16/2010	
.4	Contrat Review/ Notification	DDA + contractor	W17/ 2010	Pre-series (24 couplers)
3.1	24 Pre-series production {components, assembly, cleaning, packing & delivery to LAL-Orsay with QA traveller.	Contractor	Q03/2010 to Q2/2011	From July 2010 to June 2011
3.2	RF Conditioning of pre-series 24 units (correctives actions	LAL	Q03/2010 to	
2 2	Ramp up in production rate, 6v8 couplers // pairs/month		From 003 to	-kamp up phase starting
5.5	(contractor) total of 72 units and 2011 (9 cryo-modules)		004/2011	
3.4	Monthly delivery of 2x16 couplers, total of 640+30 couplers	Contractor + LAL	Q01-2012 to	Regular Production phase



TTC Meeting, Fermilab, April 19/22, 2010 Hans Weise / DESY Delivery of Last couplers (June)



13

XFEL S.C. Magnets

2K-Magnets

- 3 magnet from CIEMAT delivered in 2008-2009
- Successfully tested at XMTS
- Field quality, strength and iron saturation is as required
- Persistent current effects appear to be large

Magnet redesign done in 2009

- decrease production costs
- use available materials
 - very difficult to get steel for low temperatures and pressure vessel conditions
- use better superconducting wires to reduce persistent current effects
 - with much smaller filament size
 - and to get better performance at low fields
- Difficulties to find proper materials

Next magnet

- coil production at CIEMAT done
- Magnet vessel in preparation in industry
- Delievery now expected soon; extensive cold test at XMTS (DESY)







XFEL S.C. Magnets / Current leads

Current leads

- Received 3 sets of current leads in 2009
- All tested at XMTS
- electrical performance up ok to 60A (50A nominal)
- But heat load to 2K are larger than expected (discovered in CMTB)
 - contributions of the leads to the total loads not separable on XMTS
 - measurements at CMTB indicate larger effects than at XMTS
- Redesign done
 - → now closer to the first version for the older modules (M8), which was ok at CMTB
 - Improved heat sink design
 - 3 leads ordered, first set installed in PXFEL3, the others to be extensively tested at XMTS
- Detailed tests on the operation safety done recently
 - → Leads con be operated up to 60A without the low T heat sink up to 60A
 - At 60mbar (no super-fluid Helium) the connection to the magnet and parts of the magnet get normal conduction and after "long" time trigger the power supply switch off
 - → Safe operation!





XFEL PXFEL Modules













European **PXFEL1 - The Chinese Module at CMTB**



The accelerator module PXFEL1 was conditioned and tested at the Cryo-Module Test Bench (CMTB).

The average maximum gradient is **32.5 MV/m**.

After string and module installation we have seen a gradient reduction of only 5%. PXFEL1 has been installed at FLASH and can be operated there with an average gradient of **30 MV/m**.

PXFEL1

40-

35-

30

20-

15-

10-

5-

E_{ACC} [MV/m] 25

The XFEL waveguide distribution is used.



FLASH 30MV/m

XFEL goal



(CW)

Cavity tests:

Vertical

🐹 Horizontal (10Hz) CMTB M8 (10Hz)





XFEL PXFEL1 being part of FLASH's 4-module string





XFEL Module Storage







XFEL Final Remarks



We see quite some success in the field of Cold Linac **BUT**...

there is no contingency for some of the long lead items.

We are ready to order and are waiting for the go-ahead of the respective funding agencies.

As soon as the final cavity production schedule is available we will check and perhaps adjust the overall schedule. The **cavities should be the dominating component** in the overall cold linac schedule. According to the actual status:

Infrastructure	ok
Cold mass & vacuum vessel	ok (CFT early summer)
Coupler	ok
HOM / tuner / magnets / vacuum	ok
AMTF hall	ok
AMTF installation	ok (no contingency)

At present we assume module installation and linac cool-down in 2014.







The end

