

NOvA: Accelerator Upgrades

Paul Derwent
Fermilab Institutional Review
June 6-9, 2011


Accelerator Upgrades for NOvA

- Increase power on ν target to 700 kW
 - Slip Stacking in Recycler
 - 1.33 second cycle in Main Injector
 - Target station upgrades
 - ν energy configuration
 - to handle increased power
- Element of NOvA Project: J. Cooper
 - 14 kton detector in Ash River MN
 - CD-3b Oct 2009
 - CD-4 Nov 2014


Operations for NuMI


- 11 batch injection into Main Injector & slip stacking
 - $10/_{15}$ second to accumulate beam in MI
- Ramp to 120 GeV and extract
 - 1.533 seconds
 - 2 for pbar production $\sim 8e12$ 70 kW
 - 9 to NuMI target $\sim 3.5e13$ 305 kW
- 2.2 second cycle
 - 5 Hz demand on Booster

Main Injector Beam Performance to Pbar



Main Injector Beam Performance to NuMI





NOvA ANU

- Injection and Slip Stacking in Recycler Ring
 - Cut $\frac{2}{3}$ second for injection from cycle
 - 12 batches from Booster instead of 11
- Single turn transfer to MI
- Ramp to 120 GeV
 - Faster ramp: 1.333 second
 - All 12 to NOvA target: $\sim 4.9 \times 10^{13}$ 706 kW
- 1.333 second cycle
 - 9 Hz demand on Booster
 - 12 consecutive pulses
 - 1.4×10^{17} /hour
- Target Station:
 - New target design
 - New Horn configuration

NOvA ANU: Recycler

- Recycler Upgrades: from a pbar storage ring to a proton slip stacking ring

MI 10, MI 20, MI 30 . Decommission pbar cooling and transfer lines

- . 2 new transfer lines

MI 8 and MI 10

- . Injection: Booster to RR
- . Preserve Booster Neutrino Beam and MI capabilities

MI 30

- . Extraction: Recycler to MI

- . New fast kickers 12 vs 11 injected 57 nsec rise/fall

MI 10, MI 30, MI 40

- . 5 different kicker systems

- . New magnets

- . New/modified designs PDS MLAW

- . Existing Designs PDD RQN

- . Refurbished Magnets ADCW

NOvA ANU: Magnet List

Type	Comment	Total Required	From Tunnel	Available From Storage	Construct New	Modify Existing	Status
PDS	New SmCo5 style double dipole	2	0	0	2	0	DONE
PDD	PDD 8 GeV style double dipole, existing style	5	0	0	5	0	DONE
PDDW	PDD dipole design, reduced field	2	0	0	2	0	DONE
RQNx	Recycler style 20 in. permanent magnet quad	48	0*	5	43	5	In progress, most parts in hand
MGS	Recycler dispersion suppressor mirror magnet	2	1	1	0	0	Need measurement
ADCW	Modified B1 style to open aperture	3	0	0	0	3	Almost Done (waiting on cooled beam pipe)
MLAW	MI style injection Lambertson, new, modified	2	0	0	2	0	Probably this fall
ILA	MI style Lambertson	1	1	0	0	0	
MQT	Old MR style quad trim	23	10	13	0	0	
HDC	Old MR style horizontal corrector used in Recycler	8	8	0	0	0	
VDC	Old MR style vertical corrector used in Recycler	9	9	0	0	0	
MCH	LEP Horizontal corrector	2	2	0	0	0	
MCV	LEP vertical corrector	2	2	0	0	0	

NOvA ANU: PDD Installation, March 2011



NOvA ANU: Recycler

- Recycler Upgrades:

MI 60

- 53 MHz RF for Capture and Slip Stacking
 - New cavities, under construction

- Instrumentation Upgrades

- BPMs cabling and electronics for 53 MHz
- MultiWires in transfer lines
- DCCT for intensity measurements

everywhere

MI 10 and MI 30

MI 60

NOvA ANU: Main Injector

MI 60

- To handle faster ramp:
 - 2 “New” RF stations 18 -> 20
 - Cavities from existing MI spares
 - New modulators, ferrite bias supplies, power amplifiers
 - Power upgrades
 - New transformer for quad bus
 - Move Tevatron Anode Power supply for RF

NOvA ANU: NuMI


A1 line, MI50,
NuMI line

- Transfer Line:
 - Magnet & PS upgrades: faster cycle time
 - Instrumentation & Diagnostics: intensity
- New Target Design Medium Energy position
 - No motion
 - Not constrained inside horn
 - Lessons learned from NuMI targets have been applied to design
 - IHEP design
 - IHEP & STFC/RAL construction
- Relocate Horn 2
 - ~9 m downstream
 - Utility upgrades



NuMI Target
hall

NuMI Target
hall

NOvA ANU: Target




NOvA ANU: Beryllium Window



- 135 mm dia X 1.25 mm thick
- PF-60 grade beryllium window.
- Diffusion bonding technique.
- Can withstand vacuum w/o beam and 3 psig with beam.
- IHEP to prototype, test, and build (3) windows
 - Prototype successful, 8.5 atm
- Brush-Wellman will build one window.

NOvA ANU: Resources




Project has priority and available resources for work

NOvA ANU: Shutdown


- Scheduled 11 month shutdown
 - Recycler and MI upgrades
 - NuMI Target Hall upgrades
 - 1 Mar 2012 – 1 Feb 2013
- Working on coordination since September 2010
 - Balancing of time, traffic, and tasks
 - Radiation and ALARA
 - MI 30 is hot
 - NuMI Target Hall is hot
 - Traffic: MI 60 is access point
 - Resources: people and equipment

NOvA ANU: Shutdown work



NOvA ANU: Shutdown scheduling

- Time: x axis
(weeks)
- Location: y axis
(vacuum sector)
- Color: crew
 - AD Installation
 - Electricians
 - Riggers
 - Pipefitters



NOvA ANU: Commissioning

- Plan under development
 - Hardware testing as part of installation
 - Beam Commissioning
 - Expect ~100 kW in weeks time frame
 - Anticipate ready with RR slip stacking and 1.33 second MI ramp in 6 months

NOvA Accelerator & NuMI Upgrades


- Plan to deliver 700 kW to NOvA target
 - Series of upgrades to:
 - Recycler
 - Main Injector
 - NuMI Target Hall
 - Resources in place to execute the plan
- CD-4 Requirement: Complex capable of delivering 700 kW
- On schedule for shutdown
 - 1 Mar 2012 – 1 Feb 2013

Backups

NuMI Target

- NOVA target water line is much further from target
- Will very likely fail in some different manner

Water cooling pipe




Aluminum tube for helium containment

Helium

MINOS LE target

All units mm

- water-cooled target must fit inside small radius of focusing horn
- intense beam; center of graphite $\Delta T = 270^\circ\text{C}$ each $9\ \mu\text{s}$ pulse



Target life-time history

Design goal	12 months
1 st target	16 months
2 nd target	33 months
3 rd target	10 months
4 th target	< 1 month
5 th target	4 months

After two targets quickly failed with water line leaks (downstream water turnaround):


- Did autopsy on highly radio-activated target 5 to confirm location of leak
- Then modified target 6 (more robust weld and geometry) before putting it in beam



← Old design
New design →





So, usual suspects



Weld sleeve

Ceramic transitions

Water turn-around





Target cross section comparison

water cooling 8 times as far away, 0.1 x the water hammer

MINOS beam spot size of 1.1 mm RMS is increasing to 1.3 mm for NOVA, increasing 6.4 mm target width to ~ 7.4 mm - reduces the neutrino flux ~ 1%, but eases alignment tolerance.

Spacing between fins
0.5 mm / 24 mm versus 0.2 mm / 20 mm



All
units
mm