

NOvA Project

John Cooper
Fermilab Institutional Review
June 6-9, 2011

NOvA CD-4 Deliverables

- Upgrade the Fermilab accelerator complex proton source from pre-NOvA 320 kW to a source capable of 700 kW
 - Paul Derwent is covering this in the parallel Accelerator breakout
- Build a new Far Detector Hall
 - At Ash River, Minnesota near the US-Canada border
 - The building is sized to hold an 18 kiloton detector
 - **We have beneficial occupancy of the building (as of 13Apr2011)**
- Build a 14 kiloton Far Detector at Ash River
 - This is a “Threshold Key Performance Parameter (KPP)”.
 - **18 kt is now authorized as an “Objective KPP” (as of 10Dec2010).**
- Build a 222 ton Near Detector
 - Which will be underground at Fermilab in the MINOS tunnel
- R&D goal: Integration Prototype Near Detector
 - **Now taking data on the surface near the MINOS Service building**

Progress on the Ash River building

- Bare ground in June 2009; Hole in the ground + Service Building in July 2010
- **Now complete, beneficial occupancy April 13, 2011.**
 - Granite berm and Barite overburden in place
 - Retention pond, landscaping, fencing, interior outfitting, well water still in progress
 - **Total cost ~ 34 M\$ (claims settled), compare to estimate of 45 M\$ + 10M\$ contingency at CD-2 in 2007 (ARRA funds came at the right moment)**



More Progress on Ash River Building

- June 2010:
Rock bolts
& concrete work
in progress





- **NOW -- Outfitting in progress**
 - Movable access platforms at ceiling
 - South wall being leveled (needs to be flat)
 - Pivoter rails on floor
 - Movable platforms in Assembly area, ventilation for adhesive nearly done
 - 4 levels of catwalks with lights, detector power, cable trays

Reminder: NOvA Basic Detector Element

To 1 APD pixel

- Liquid scintillator in a highly reflective PVC plastic cell
 - Passage of charged particles through scintillator create light
 - Light bounces off reflective PVC walls until captured in a thin wavelength-shifting fiber
 - Typically light hits fiber within ~ 50 cm of particle path, ~ 8 reflections
 - The fiber is U-shaped and both ends terminate in one pixel of a 32-pixel avalanche photodiode (APD)
- Simple construction, just repeat 357,120 times
 - Cells are 15 m long (so they just fit in a 53 ft semi-trailer truck)
 - For vertical cells, pressure from liquid scintillator is 19 psi at bottom




Detector Progress: prototype Near Detector

- New Near Detector Building at Fermilab
 - 64 planes in place in July 2009, **all 199 in place today**
 - **30,000 gallons of scintillator in place, all PVC modules filled.**
 - **Front-end and Data Acquisition Electronics in place**
 - Water cooling in place but not yet routinely on
 - **Shortage of APDs (see next slide)**
 - 83% of fiducial volume is live, 20% of shwr containment, 93% of μ catcher



Detector Progress: prototype Near Detector

- We learned a tremendous amount while assembling this prototype – this will make Ash River assembly smoother.
 - Tested access issues (rolling platform prototype), tested fill machines
 - Found mechanical interferences – modified Ash River plans
 - Found problems with PVC module manifolds
 - cracks reported here last year, but all now repaired in place
 - Water system redesigned after installation & tests with original
 - Learned APDs must be installed with care
 - Cleanliness counts !
 - Now working to add protective coating from Hamamatsu
 - Added 3 mil shim to keep fibers away from APD surface
 - Noise from thermoelectric cooler circuit, now fixed with a cap board
 - Data Acquisition software was a huge effort -- Now performs with headroom, stress tests continue





Detector Progress: prototype Near Detector

- **And we see neutrino events !**

- In NuMI neutrino mode

- 110 mrad off-axis
- First event seen on April 10, 2011
- Now have about 150 in-time events
 - ν_{μ} CC
 - NC with multiple vertices





- In NuMI anti-neutrino mode

- First event seen on Dec 15, 2010
- Now have about 900 in-time events

- Booster anti-neutrino mode

- 375 mrad off-axis
- Events seen in March 2011
- Now have > 200 in-time events



Detector progress: Commodities

- Scintillator (~ 3.2 million gallons)
 - Mineral Oil contract with Renkert Oil (Riverdale, Illinois) (fixed price)
 - 120 railcars of Mineral Oil. **First 3 railcars delivered (75,000 gallons)**
 - Fixed price if crude oil is in the range \$60 – \$110 bbl.
 - Outside this range we pay an indexed price.
 - e.g. at \$111/bbl would pay 22% more, have 30% contingency set aside
 - Pseudocumene, 155,000 gallons, 5% of mixture
 - 22 ISO tanks (international shipping method)
 - Also Renkert Oil, but here they are a broker with a Chinese firm.
 - Indexed price relative to Asian naptha (which follows crude oil)
 - Wave-shifting chemicals in hand (had these last year)
 - **Toll blending P.O. just placed with Renkert Oil (but at Wolf Lake, Indiana)**
 - **\$0.67 / gallon to blend + 600 K\$ of infrastructure. This is a fixed price**
 - **30,000 gallons blended as test (used in prototype Near Detector last fall)**
- Wavelength Shifting Fiber (~12,000 kilometers)
 - Fiber from Kuraray in Japan, still delivering after earthquake.
 - **5,400 kilometers already delivered (44% complete vs. 12% last June)**


Detector progress: Commodities

- PVC Extrusions

- ~ 23,000 required, 13.8 million pounds
- PVC resin from PolyOne in Pasadena, Texas, **fixed price \$ 1.00 / lb**
- Extruding by Extrutech in Manitowoc, Wisconsin, **fixed price \$ 0.96 / lb**
- Have final die tuned, **production started in January 2010**
- **Have 1184 extrusions in hand which meet our specifications**

- Specs on 6-inch long parts cut between each 51 ft extrusion: part size checked optically, part tensile strength test, part performance under 200 psi hydraulic test, reflectivity checked
- Part performance under 1 atmosphere pressure checked on every 51 ft extrusion


- **But we are still fighting some knitting problems and reflectivity problems which keep us from full rate production**



- Running at about 50% of full rate now, rest of the time is still R&D
- Melt temperature low, need 370–390 deg , some is outside this range
- Next step: change to more aggressive screws in extruder
- Next step: slight modification to die for 16 of the 70 knit points
- Next step: get TiO₂ vendor to remove rutile form in all shipments

Detector Progress: PVC Module Production

- Module factory is at the University of Minnesota
- Major effort over the last year to understand the cracked manifold issue, then to redesign the part to avoid cracks
 - Simpler part, removed all stress points
 - Learned how to check new parts for hidden cracks using acoustic micro imaging (Sonolab Midwest), so can check a samples for quality



- New manifolds are due in July
- Other parts to match final extrusion size specifications come in later, so production to start in November 2011

Detector Progress: Electronics

- Front End Board (FEB-4)
 - 400 assembled for Near Detector
- Components for FEBs at Ash River:
 - Avalanche Photo diodes (APDs)
 - Received 500 from Hamamatsu production for Near Detector
 - Hamamatsu yield was good enough for them to quote a cost of \$350 each
 - About 20% were lost on installation
 - Oil incident, fibers hitting APD surface, general dust and whiskers
 - Unable to clean any & restore functionality for longer than a few days
 - Pursuing thin (20 micron) protective coating, cost still unknown but expected to be small compared to the \$350 per part.
 - In most recent installation with more care, only 5% lost
 - Have ordered the low noise ASIC amplifiers
 - Have in hand all the ADCs
 - Starting to procure other parts (1 regulator unavailable → version 4.1)

Detector Progress: Data Acquisition


- General Overview of progress during the last year:
 - System installed for Near Detector works
 - Software / Firmware took a long time to shakedown (Oct-Feb)
 - Have now sustained the rate expected at Ash River all the way through the data logger
 - Stress tests of system in progress during “no target” time
- Data Concentrator Modules (DCMs) (Each read out 64 FEBs)
 - 11 installed on Near Detector
 - Ash River version will have a faster version of PPC processor (25%), increased processor RAM to 2 GB, and a Larger FPGA
- Time Distribution Units (TDUs)
 - 3 are installed on Near Detector, no major changes for Ash River.
- Data Acquisition / Networking / Computers: All commercial items
- Power Distribution, Cables
 - Buying parts for Ash River now, testing at Univ of Virginia

Detector Progress: Assembly

- Another prototype still remains, the Full Height Engineering Prototype (FHEP) at Fermilab, CDF deep pit
 - The prototype Pivoter machine is complete and tested, Nov 11, 2010.
 - Have also tested repeatability of placing a fake block (unistrut outline with sensors)
 - Tests with full height PVC modules still to come in July
 - Will fill this block with water after positioning studies are complete



FHEP PVC
Assembled
at ANL, move
to Fermilab




Detector Progress: Assembly

- Added personnel to Ash River detector outfitting so the assembly people can concentrate on a smaller scope of work
 - 5 Outfitting workshops held during the last 6 months.
 - Refined realistic schedule based on Near Detector now in hand.
 - Cable trays, water cooling, electronics installation, scintillator filling,...
 - Ash River Pivoter designed and under construction
 - Simpler construction, now bolt together 30 separate table sections
 - Lower weldments, counterweights, pivot uprights, hydraulics in hand
 - 250 drawing bid package for assembly table out, bids due next week
 - Ash River assembly simplified
 - One kind of PVC module, all made of thick (4.5 mm) PVC vs. original plan with thin (3.0 mm thick) horizontal PVC modules
 - Increased safety factor in structure, 1.3 \rightarrow 3.1, can fill immediately
 - All blocks will have 32 planes: H,V,H,V,.....,H,V \rightarrow 1st H will cause slight lean to south but < 0.5 inch after 20 years
 - Structure to be built with all blocks initially leaning south with nominal tilt of 1.0 inch \pm 0.5 inch, avoids large gaps between blocks
 - Safety factor when leaning is 2.5 for filled blocks after 20 years

Project Progress: Financial Status


- Our Total Project Cost is 278 M\$
- As of May 2011 have obligated 168 M\$, costed 110 M\$
 - The project is 70% obligated and 46% complete
vs 29% complete last July
 - The Estimate at Completion = 244 M\$, remaining 34 M\$ is contingency
- Basic data in Funding, Obligations, BCWS, BCWP & ACWP,
 - BCWS = Budgeted cost of work Scheduled
 - BCWP = Budgeted cost of work Performed
 - ACWP = Actual cost of work Performed



Project Schedule

- We are in the middle of a multi-month effort to rework the Far Detector assembly schedule in every WBS into a more realistic estimate
 - Currently show a 130 day schedule slip relative to a year ago when we had 275 days of float between the last deliverable milestone of “Neutrino events seen in last superblock at Ash River” and CD-4.
 - 6 month slip primarily due to PVC module delays from additional R&D and redesign due to the manifold cracks, but also due to Pivoter design and construction delays
 - Attempting to recover some of the lost float during this re-planning.
- Expect:
 - Start detector construction at Ash River in January 2011
 - Accelerator shutdown for NOvA, March 2012 – Feb 2013
 - Should have 1 block (0.5 kt) of the Far Detector operating just before the 2012 shutdown begins
 - At end of Accelerator shutdown, NOvA is operating about 60% of the Far Detector & the Accelerator is commissioning 700 kW beam.
 - CD-4 is November 2014


% Complete on the four basic parts of the Project



- Ash River building and Detector R&D are complete.
- Accelerator part of NOvA (discussed in the parallel session) is at 45%, finishes at the end of the 2012 accelerator shutdown
 - Need higher rate of work to get there – happens naturally in the shutdown.
 - 22 M\$ to go
- Detector part of NOvA at 26%, finishes in early 2014
 - 107 M\$ to go

Project Progress: Contingency Status

- Assigned contingency is assigned task by task according to risk
- Remaining contingency is “Available”
 - Increases unless tasks require more \$ than in base budget + assigned cont.
 - e.g., when we get the final price for APDs
 - Decreases as we add forgotten tasks
 - e.g. add QA, change a design,...
- Currently stand at 34.4 M\$ of contingency
- We have 26% Contingency on the remaining work.




Contingency Use

- **First** we use Available contingency to reduce project risk, to hold the project schedule, or to advance the project schedule
 - We have done this many times during the last year. (thicker PVC example)
- But we still dream of using some of it for other things
 - Now authorized to build > 14 kilotons, up to 18 kt (~9 M\$/ kt incl. contingency)
 - Also thinking about Near Detector items to address systematic issues
 - e.g. in a possible scenario where $\sin^2(2\theta_{13})$ is small and all experiments in the next round are chasing limits, not signals.
 - **Larger Near Detector**, 3 PVC modules wide instead of 2
 - Better event containment, can compare left/right samples to check the background we are extrapolating to Ash River
 - **Another Near Detector**, perhaps mobile in another larger hall to look for LSND / MiniBooNE effects at fixed L, variable E
 - Current Near Det at L/E = 0.4, but short baseline oscillation signals are above 0.4. Those events occur downstream of our Near Detector.
 - **SciNOvA in front of our Near Detector**.
 - Solid scintillator device (SciBooNE already took data) with half the cell size of NOvA to check our event pattern recognition & identification.
 - **Testbeam NOvA module** in an electron beam at Fermilab

SUMMARY

- The NOvA Project continues to make good progress.
- The project has sufficient funding and contingency
- The project schedule has slipped about 6 months, but we still have substantial float to CD-4 and funds to pursue work-arounds.

- **Still a major challenge ahead – fill this hall !**



Backup slides

Institutional contributions by WBS Level 2



- Accelerator and NuMI Upgrades
 - **Fermilab**
- Site and Building
 - **Fermilab, U of Minnesota**
- Scintillator
 - **Indiana U**, Fermilab, Southern Methodist U
- Fiber
 - **Michigan State U**, U Texas Dallas
- PVC Extrusions
 - **ANL**, Fermilab, U of Minnesota
- Extrusion Modules
 - **U of Minnesota**
- Electronics
 - **Caltech, Harvard, U of Virginia**, Indiana, Tufts U, Fermilab, Minnesota
- Data Acquisition
 - **Fermilab**, Minnesota, Indiana, U of South Carolina, U of Minnesota Duluth
- Detector Assembly
 - **ANL, Fermilab**, Minnesota

What NOvA can do in various θ_{13} scenarios

- **$\sin^2(2\theta_{13}) \approx 0.1$**
 - Determine the mass ordering for half of the δ space at the 1-3 σ level; combining with T2K, determine the mass ordering for the other half of the δ range at 1-2 σ level.
 - Exclude about half of the δ space at the 1-2 σ level.
 - Combining with Daya Bay, determine whether ν_3 couples more strongly to ν_μ or ν_τ at the 2 σ level if $\sin^2(2\theta_{23}) < 0.97$. (See G. Feldman talk at P5, Feb 2008)
- **$\sin^2(2\theta_{13}) \approx 0.06$**
 - Determine the mass ordering for half of the δ space at the 1-2 σ level; combining with T2K, determine the mass ordering for the other half of the δ range at 1-2 σ level.
 - Exclude about half of the δ space at the 1-2 σ level.
 - Combining with Daya Bay, determine whether ν_3 couples more strongly to ν_μ or ν_τ at the 2 σ level if $\sin^2(2\theta_{23}) < 0.94$. (See G. Feldman talk at P5, Feb 2008)
- **$\sin^2(2\theta_{13}) \approx 0.03$**
 - Determine the mass ordering for a quarter of the δ space at the 1 σ level.
 - Exclude about half of the δ space at the 1-2 σ level.
- **$\sin^2(2\theta_{13}) \approx 0.01$**
 - See a signal at the 1-3 σ level, confirming weak signals seen in other experiments.
(Or, we might be another voice to sort out conflicting results from Double CHOOZ, Daya Bay, RENO, T2K)

MINOS neutrino / anti-neutrino asymmetry

- Sensitivity after 3 years each of neutrino and anti-neutrino beam
- If the MINOS neutrino / anti-neutrino result persists, this is the sensitivity of NOvA to the difference in the parameters



Off-Axis Beam

Medium Energy Tune

