

Status of Project X and India Collaboration

Steve Holmes
IIFC Meeting
April 8, 2011





-
- Fermilab Long Range Plan
 - Project X Reference Design
 - R&D Plan
 - Timeline & Strategy
 - Collaboration Strategy


Project X website: <http://projectx.fnal.gov>



Fermilab is the sole remaining U.S. laboratory providing facilities in support of accelerator-based Elementary Particle Physics. Fermilab is fully aligned with the strategy for U.S. EPP developed by HEPAP/P5.


⇒ **The Fermilab strategy is to mount a world-leading program at the intensity frontier, while using this program as a bridge to an energy frontier facility beyond LHC in the longer term.**

Project X is the key element of this strategy






- A neutrino beam for long baseline neutrino oscillation experiments
 - 2 MW proton source at 60-120 GeV
- High intensity, low energy protons for kaon and muon based precision experiments
 - Operations simultaneous with the neutrino program
- A path toward a muon source for possible future Neutrino Factory and/or a Muon Collider
 - Requires ~4 MW at ~5-15 GeV
- Possible missions beyond P5
 - Standard Model Tests with nuclei and energy applications





-
- Three Project X configurations have been developed, in response to performance limitations identified at each step:
 - Initial Configuration-1 (IC-1)
 - 8 GeV pulsed linac + Recycler/MI
 - Fully capable of supporting neutrino mission
 - Limited capabilities for rare processes
 - Initial Configuration-2 (IC-2)
 - 2 GeV CW linac + 2-8 GeV RCS + Recycler/MI
 - Fully capable of supporting neutrino mission
 - 2 GeV too low for rare processes (Kaons)
 - Ineffective platform for Neutrino Factory or Muon Collider
 - Reference Design
 - 3 GeV CW linac + 3-8 pulsed linac + Recycler/MI
 - Ameliorates above deficiencies



Reference Design Capabilities



- 3 GeV CW superconducting H- linac with 1 mA average beam current.
 - Flexible provision for variable beam structures to multiple users
 - CW at time scales $>1 \mu\text{sec}$, 10% DF at $<1 \mu\text{sec}$
 - Supports rare processes programs at 3 GeV
 - Provision for 1 GeV extraction for nuclear energy program
 - 3-8 GeV pulsed linac capable of delivering 300 kW at 8 GeV
 - Supports the neutrino program
 - Establishes a path toward a muon based facility
 - Upgrades to the Recycler and Main Injector to provide ≥ 2 MW to the neutrino production target at 60-120 GeV.
- ⇒ Utilization of a CW linac creates a facility that is unique in the world, with performance that cannot be matched in a synchrotron-based facility.



Requirement	Description	Value
L1	Delivered Beam Energy, maximum	3 GeV (kinetic)
L2	Delivered Beam Power at 3 GeV	3 MW
L3	Average Beam Current (averaged over >1 μsec)	1 mA
L4	Maximum Beam Current (sustained for <1 μsec)	5 mA
L5	The 3 GeV linac must be capable of delivering correctly formatted beam to a pulsed linac, for acceleration to 8 GeV	
L6	Charge delivered to pulsed linac	26 mA-msec in < 0.75 sec
L7	Maximum Bunch Intensity	1.9×10^8
L8	Minimum Bunch Spacing	6.2 nsec (1/162.5 MHz)
L9	Bunch Length	<50 psec (full-width half max)
L10	Bunch Pattern	Programmable
L11	RF Duty Factor	100% (CW)
L12	RF Frequency	162.5 MHz and harmonics thereof
L13	3 GeV Beam Split	Three-way
P1	Maximum Beam Energy	8 GeV
P2	The 3-8 GeV pulsed linac must be capable of delivering correctly formatted beam for injection into the Recycler Ring (or Main Injector).	
P3	Charge to fill Main Injector/cycle	26 mA-msec in <0.75 sec
P4	Maximum beam power delivered to 8 GeV	300 kW
P5	Duty Factor (initial)	< 4%



Requirement	Description	Value
M1	Delivered Beam Energy, maximum	120 GeV
M2	Delivered Beam Energy, minimum	60 GeV
M3	Minimum Injection Energy	6 GeV
M4	Beam Power (60-120 GeV)	> 2 MW
M5	Beam Particles	Protons
M6	Beam Intensity	1.6×10^{14} protons per pulse
M7	Beam Pulse Length	~10 μ sec
M8	Bunches per Pulse	~550
M9	Bunch Spacing	18.8 nsec (1/53.1 MHz)
M10	Bunch Length	<2 nsec (fullwidth half max)
M11	Pulse Repetition Rate (120 GeV)	1.2 sec
M12	Pulse Repetition Rate (60 GeV)	0.75 sec
M13	Max Momentum Spread at extraction	2×10^{-3}
I1	The 3 GeV and neutrino programs must operate simultaneously	
I2	Residual Activation from Uncontrolled Beam Loss in areas requiring hands on maintenance.	<20 mrem/hour (average) <100 mrem/hour (peak) @ 1 ft
I3	Scheduled Maintenance Weeks/Year	8
I4	3 GeV Linac Operational Reliability	90%
I5	60-120 GeV Operational Reliability	85%
I6	Facility Lifetime	40 years
U1	Provisions should be made to support an upgrade of the CW linac to support an average current of 4 mA.	
U2	Provisions should be made to support an upgrade of the Main Injector to a delivered beam power of ~4 MW at 120 GeV.	
U3	Provisions should be made to deliver CW proton beams as low as 1 GeV.	
U4	Provision should be made to support an upgrade to the CW linac such that it can accelerate Protons.	
U5	Provisions should be made to support an upgrade of the pulsed linac to support a duty factor or 10%.	
U6	Provisions should be made to support an upgrade of the CW linac to a 3.1 nsec bunch spacing.	



-
- The Reference Design utilizes a superconducting pulsed linac for acceleration from 3 to 8 GeV
 - ILC style cavities and cryomodules
 - 1.3 GHz, $\beta=1.0$
 - 28 cryomodules (@ 25 MV/m)
 - ILC style rf system
 - 5 MW klystron
 - Up to four cryomodules per rf source
 - Must deliver 26 mA-msec to the Recycler every 0.75 sec. Options:
 - 1 mA x 4.4 msec pulses at 10 Hz
 - Six pulses required to load Recycler/Main Injector
 - 1 mA x 26 msec pulses at 10 Hz
 - One pulse required to load Main Injector



Linac


Particle Type	H ⁻	
Beam Kinetic Energy	3.0	GeV
Average Beam Current	1	mA
Linac pulse rate	CW	
Beam Power	3000	kW
Beam Power to 3 GeV program	2870	kW


Pulsed Linac

Particle Type	H ⁻	
Beam Kinetic Energy	8.0	GeV
Pulse rate	10	Hz
Pulse Width	4.3	msec
Cycles to MI	6	
Particles per cycle to MI	2.6×10^{13}	
Beam Power to 8 GeV	340	kW

Main Injector/Recycler

Beam Kinetic Energy (maximum)	120	GeV
Cycle time	1.4	sec
Particles per cycle	1.6×10^{14}	
Beam Power at 120 GeV	2200	kW








- The primary elements of the R&D program include:
 - Development of a wide-band chopper
 - Capable of removing bunches in arbitrary patterns at a 162.5 MHz bunch rate
 - Development of an H- injection system
 - Require between 4.4 – 26 msec injection period, depending on pulsed linac operating scenario
 - Superconducting rf development
 - Includes six different cavity types at three different frequencies
 - Emphasis is on Q_0 , rather than high gradient
 - Typically $1.5E10$, 15 MV/m (CW)
 - $1.0E10$, 25 MV/m (pulsed)
 - Includes appropriate rf sources
 - Includes development of partners
- Goal is to complete R&D phase by 2015

SRF Linac Technology Map




Section	Freq	Energy (MeV)	Cav/mag/CM	Type
SSR0 ($\beta_G=0.11$)	325	2.5-10	18 /18/1	SSR, solenoid
SSR1 ($\beta_G=0.22$)	325	10-42	20/20/ 2	SSR, solenoid
SSR2 ($\beta_G=0.4$)	325	42-160	40/20/4	SSR, solenoid
LB 650 ($\beta_G=0.61$)	650	160-460	36 /24/6	5-cell elliptical, doublet
HB 650 ($\beta_G=0.9$)	650	460-3000	160/40/20	5-cell elliptical, doublet
ILC 1.3 ($\beta_G=1.0$)	1300	3000-8000	224 /28 /28	9-cell elliptical, quad

SRF Development Integrated ILC/ Project X Plan



U.S. Fiscal Year	2008	FY09	FY10	FY11	FY12	FY13	FY14	FY15
1.3 GHz								
CM1 (Type III+)			Install CM	CM Test				
CM2 (Type III+)		Omnibus Delay	Process & VTS/Dress/HTS	CM Ass'y	sw ap			
CM3 (Type IV)		Design	Order Cav & CM Parts		2/3 CM			
CM4 (Type IV)						sw ap		
CM5 (Type IV)						sw ap		
CM6 (Type IV+) CW Design					Design CM 1.3 GHz CW		Install in CMTF	
NML Extension Building		Design	Construction					
NML Beam				Move injector/install beam components	Beam Available to RF Unit test except during installation periods (contingent upon cryogenic load/capacity)			
CMTF Building			Design	Construction				
650 MHz								
Single Cell Design & Prototype								
Five Cell Design & Prototype								
CM650_1				Design	Order 650 Cav & CM Parts	Process & VTS/Dress/HTS	650 CM Ass'y	
325 MHz								
SSR0/SSR2 Design & Prototype				Design (RF & Mechanical) all varieties of Spoke Reonators	Prototype (as required)	Process & Test (as required)		
SSR1 Cavities in Fabrication (14)			Procurement (already in progress)	Process & VTS/Dress/HTS				
CM325_1				Design	Procure 325 CM Parts	325 CM Ass'y		



SRF Development Cavity/ CM Status



- 1300 MHz
 - 88 nine-cell cavities ordered
 - ~ 44 received (16 from U.S. industry, AES)
 - ~ 30 processed and tested, 8 dressed
 - 1 CM built (DESY kit) + second under construction (U.S. procured)
 - CM1 is now cold and about to initiate rf testing
- 650 MHz: No Cavities yet
 - MOU signed with Jlab for 2 single cell $\beta = 0.6$ cavities
 - Order for six $\beta = 0.9$ single cell cavities in industry
 - $\beta = 0.9$ cavities under development at RRCAT
- 325 MHz:
 - 2 SSR1 $\beta = 0.22$ cavities (Roark, Zannon) both VTS tested
 - 1 SSR1 dressed and under test at STF
 - 2 SSR1 being fabricated at IUAC
 - 10 SSR1 ordered from Industry (Roark)
- Design work started on 325 and 650 MHz CM



- New Muon Lab (NML) facility under construction for ILC RF unit test
 - Three CM's driven from a single rf source
 - 9 mA x 1 msec beam pulse
 - Large extension and supporting infrastructure under construction
 - Refrigerator to support full duty factor operations
 - Horizontal test stands for all frequencies
 - Building extension for additional CM's and beam diagnostic area
- The Meson Detector Building (MDB) Test Facility ultimately comprises:
 - 2.5 – 10 MeV beam (p, H-): 1% duty factor, 3 msec pulse
 - 325 MHz superconducting spoke cavity beam tests
 - Chopper tests
 - H- beam instrumentation development
 - Shielded enclosures and RF power systems for testing individual, jacketed 1.3 GHz, 650 MHz, and 325 MHz superconducting RF cavities



- Reference Design is the facility that meets the mission requirements
 - We expect to build this, or something very close
- Strategy for CD-0 being developed with DOE
 - CD-0 = “Approve Mission Need”
 - Staging:
 - 3 GeV CW linac
 - Rare processes initial physics program
 - Cost range:
 - Cost vs. performance
 - Intensity Frontier Physics Workshop:
 - Neutrinos
 - Rare processes
 - Nuclear
 - Late summer/early fall
- Timeline
 - CD-0: Late 2011/early 2012
 - Approve Start of Construction: Late 2015/early 2016
 - 5 year construction period (spans two Indian 5-year plans)

⇒ Project X could be up and running in ~2020



- A multi-institutional collaboration has been established to execute the Project X RD&D Program.
 - Organized as a “national project with international participation”
 - Fermilab as lead laboratory
 - International participation established via bi-lateral MOUs.
 - Collaboration MOUs for the RD&D phase outlines basic goals, and the means of organizing and executing the work. Signatories:

ANL	ORNL/SNS	BARC/Mumbai
BNL	MSU	IUAC/Delhi
Cornell	TJNAF	RRCAT/Indore
Fermilab	SLAC	VECC/Kolkata
LBNL	ILC/ART	
- It would be natural for collaborators to continue their areas of responsibility into the construction phase.

Review of Current Institutional Responsibilities



	Front End	Cav & CMs	RF	Cryo	Instru	Cntrls	MI/Recycler	Beam Trnspt	Accel Phys	System Integ	Test Facil
ANL		X	X						X		
BNL		X						X			
Cornell		X					X				
Fermilab	X	X	X	X	X	X	X	X	X	X	X
LBNL	X				X				X		
SNS					X						
MSU		X		X							
TJNAF		X									
SLAC	X		X				X		X		X
ILC/ART		X									X
BARC	X	X	X	X	X						X
IUAC		X		X							
RRCAT		X	X	X							X
VECC		X		X							

India-Fermilab Collaboration



- Phase 1 and 2 (R&D)
 - Collaboration initiated in 2007
 - ILC/SRF
 - Reorientation to High Intensity Proton Accelerator in 2009
 - SRF at low betas
 - Expanded into other technical areas in 2010
 - All major technical components in the CW linac
 - Formalized management structure for IIFC implemented in 2010
- Phase 3 (Construction)
 - In process of outlining a schedule of Indian deliverables
 - Alignment of Indian technical aspirations with Project X requirements
 - Indian participation in installation and commissioning of Project X
 - Two Indian projects under discussion
 - SNS: 1-2 GeV linac + ring
 - ADS: ~1 GeV CW linac



-
- Accelerating cavities
 - 325 MHz: SSR1, SSR2
 - 650 MHz; $\beta=0.6, 0.9$
 - RF Power
 - 325 MHz
 - 650 MHz
 - Cryomodules
 - 325 MHz: focusing solenoids
 - 650 MHz: focusing quadrupole + other components
 - Cryogenic Plant
 - Instrumentation/controls
 - 325 MHz: BPMs, LLRF components
 - 625 MHz: BPMs, LLRF components
 - Personnel
 - ~20 Scientist/engineer
 - Management, design, fabrication, installation, commissioning
-



-
- Project X is central to Fermilab's strategy for development of the accelerator complex over the coming decade
 - World leading programs in neutrinos and rare processes
 - Potential applications beyond elementary particle physics
 - A mature design concept has been established, offering capabilities that are unique among any high intensity facility in existence or under design
 - 2 MW to the neutrino program over 60-120 GeV
 - 3 MW to the rare processes program
 - Flexible provision for variable beam formats to multiple users
 - R&D underway with very significant investment in srf infrastructure and development
 - Strategy for moving the project forward is being developed with DOE
 - Likely staging with CW linac as initial stage
 - Indian collaboration has been a primary driver in getting Project X to where it is today
 - Project X could be constructed over the period ~2016 – 2020
-



Operating Scenario 3 GeV Program



1 μ sec period at 3 GeV

Muon pulses (12e7) 162.5 MHz, 80 nsec

750 kW

Kaon pulses (12e7) 27 MHz



1500 kW

Nuclear pulses (12e7) 13.5 MHz

750 kW

Ion source and RFQ operate at 6.2 mA


83% of bunches are chopped @ 2.5 MeV \Rightarrow maintain 1 mA over 1 μ sec





- Cavity development is being undertaken in the U.S. as part of the ILC program
 - ILC goal: 31.5 MV/m (average CM gradient); $Q_0=8 \times 10^9$
 - Project X goals:
 - CW: $G=16$ MV/m; $Q_0=1.5 \times 10^{10}$
 - Pulsed: $G=25$ MV/m; $Q_0=1 \times 10^{10}$
- Development undertaken by a U.S. consortium of labs/universities/industry
 - Fermilab, JLab, Argonne, Cornell
 - Cavities from U.S. and European vendors
- Substantial investment in infrastructure at Fermilab
 - Vertical and horizontal test stands
 - Cavity and cryomodule assembly areas
 - ILCTA_NML
 - Goal is to have capability of 1 CM/month by 2015


3 GeV CW Linac Beam Dynamics at 1 mA



- 1σ beam envelopes
 - Transverse (upper)
 - Longitudinal (lower)



- Project X shares many features with the proton driver required for a Neutrino Factory or Muon Collider
 - NF and MC require ~4 MW @ 10 ± 5 GeV
 - Primary issues are related to beam “format”
 - NF wants proton beam on target consolidated in a few bunches; Muon Collider requires single bunch
 - Project X linac is not capable of delivering this format





⇒ It is inevitable that a new ring(s) will be required to produce the correct beam format for targeting.

Accelerator Requirements: Rare Processes




	Proton Energy (kinetic)	Beam Power	Beam Timing
Rare Muon decays	2-3 GeV	>500 kW	1 kHz – 160 MHz
(g-2) measurement	8 GeV	20-50 kW	30- 100 Hz.
Rare Kaon decays	2.6 – 4 GeV	>500 kW	20 – 160 MHz. (<50 psec pings)
Precision K ⁰ studies	2.6 – 3 GeV	> 100 μA (internal target)	20 – 160 MHz. (<50 psec pings)
Neutron and exotic nuclei EDMs	1.5-2.5 GeV	>500 kW	> 100 Hz

3 GeV CW Linac Energy Gain per Cavity






- Based on 5-cell 650 MHz cavity
 - Crossover point ~450 - 500 MeV
- Single cavity per power source
 - Solid State, IOT

3 GeV CW Linac Cryogenic Losses per Cavity




- ~42 kW cryogenic power at 4.5 K equivalent

SRF Development 325 MHz



- SSR1 ($\beta=0.22$) cavity under development
 - Two prototypes assembled and tested
 - Both meet Project X specification at 2 K
- Preliminary designs for SSR0 and SSR2







New Cryoplant & CM Test Facility




(300 W Cryogenic Plant, Cryomodule Test Stands, 10 MW RF Test Area)

Funded by ARRA

New Underground Tunnel Expansion

(Space for 6 Cryomodules (2 RF Units), AARD Test Beam Lines)

Existing NML Building







-
- Phase-1 Cryogenic System Operational (August 2007)
 - Delivery of First Cryomodule to NML (August 2008)
 - Begin Civil Construction of NML Expansion (March 2010)


 - First Cryomodule Ready for Cooldown (Fall 2010)
 - Cold RF Testing of First Cryomodule (Fall 2010)
 - Start Construction of CMTF Building (Fall 2010)
 - Delivery of 2nd Cryomodule to NML (S1) (2010)
 - Install Injector & Test Beam Lines (2011)
 - First Beam (2012)
 - New Cryoplant Installation/Operation (2013-14)
 - RF unit test with beam (2014)
-



- RDR Configuration
 - Inject and accumulate into the Recycler with single turn transfer to MI
 - Injection charge 26 mA-ms (1 mA – 4.3 ms – 6 injections and 10 Hz)
- Optional Configuration of interest
 - Inject 1 mA directly into the Main Injector in a single pulse over 26 ms, bypassing the Recycler
 - Reduced complexity
 - Reduced linac energy, from 8 to 6 GeV
- Default technology Carbon Foil Charge Exchange (stationary foil)
 - Low beam current/long injections time creates many “parasitic” interactions, and dominate the foil issues:
 - Foil heating, beam loss, emittance growth. (c.f. 1 mA → 2300 turns)
 - The number of parasitic hits is determined by injection insertion design, number of injection turns (linac intensity and injection time), linac and ring emittance, painting algorithm, foil size and orientation.
 - Issues appear manageable up to about 4.3 msec (400 turns).



- Injection Stripping technologies (2300 turns)
 - Unique foil implementation designs-> moving, rotating, segmented
 - Laser Assisted Stripping (3 Step process)
 - Laser Power Estimates



Estimates by T. Gorlov, SNS

Laser parameters	SNS	Prj X
Wavelength [nm]	355	1064
Pulse length [ps]	30	28
Pulse freq. [Mhz]	400	325
Pulse duration [ms]	1	1 to 30
Rep rate [Hz]	60	10 to 1
Peak Power [MW]	0.39	5 to 10
Pulse Energy [mJ]	0.03	0.4 – 0.7
Power @pulse freq [kW]	12	130 - 230

- Implementation Options
 - Direct illumination (advances in cryogenic laser amplifiers)
 - Build up cavity (low power laser but requires cavity in high radiation area)
 - Use higher wavelength (i.e. 2 mm) to reduce laser power by factor of 4 or 5




- NML Cryogenic System Plan
 - Start with two 625 W (4K) Tevatron satellite Refrigerators and large vacuum pump (~ 60 W at 1.8 K)
 - Move 1000 W (4 K) BABAR refrigerator from SLAC
 - Add new 250 W (2 K) refrigerator
- Status
 - Installed Refrigerator room & helium storage tanks
 - Tevatron Satellite Refrigerator #1 operational - 8/07
 - Tevatron Satellite Refrigerator #2 operational – 4/10
 - Distribution system - Feedbox, Feed Cap & End Cap installed
 - Vacuum pump and Frick compressor
 - Capture Cavity-2 (CC2) Cooled to 2K – 10/09
 - Cryomodule-1 (CM1) Cool down to 2K – Fall, 2010
 - 250 W refrigerator on order

Phase-1 Layout of NML



Capture Cavity 2 (CC2)

Cryomodule-1 (CM1)
(Type III+)



CC2 RF System

5 MW RF System
for CM1

HINS “Six-Cavity Test” Goals Statement

Bob Webber
October 28, 2009



Beams Document 2986-v2, High Intensity Neutrino Source R&D Program Goals Statement, specifically defines the goals of the Fermilab HINS program. The second of the four stated goals is:

Demonstrate the use of high power RF vector modulators to control multiple RF cavities driven by a single high power klystron for acceleration of a non-relativistic beam

The HINS “Six-Cavity Test” is an intermediate configuration of the front-end of the HINS Linac for achieving this particular goal in a period that precedes the availability of cryogenics required by superconducting solenoid magnets in the baseline HINS design.

The “Six-Cavity Test” configuration consists of the ion source and 2.5 MeV RFQ followed by a beam line comprising six HINS room-temperature RF cavities with individual vector modulators, quadrupoles for transverse focusing, beam diagnostics devices, and a beam absorber. The single 325 MHz Toshiba E3740A-Fermi klystron provides RF power for the RFQ and all six cavities.



-
- **November**
 - Re-install RFQ and re-connect to ion source
 - Begin Six-Cavity Test RF power distribution system installation
 - **December**
 - Re-condition RFQ with RF power
 - Begin installation of Six-Cavity Test cabling and other prep work
 - **January 2011**
 - Re-commission 2.5 MeV beam
 - 2.5 MeV beam energy, emittance, energy spread and bunch length measurements
 - **March - May**
 - Six-Cavity Test beam line and supporting systems installation
 - Begin preliminary tests of installed Six-Cavity Test subsystems
 - Commission new klystron
 - **June**
 - Six-Cavity Test commissioning
 - **July**
 - Install H- ion source

Project X


RF Unit Test Facility at NML



Status: conditioning couplers for CM1, cool down in Sept



- Project X shares many features with the proton driver required for a Neutrino Factory or Muon Collider
 - NF and MC require ~4 MW @ 10 ± 5 GeV
 - Primary issues are related to beam “format”
 - NF wants proton beam on target consolidated in a few bunches; Muon Collider requires single bunch
 - Project X linac is not capable of delivering this format



⇒ It is inevitable that a new ring(s) will be required to produce the correct beam format for targeting.