



Facility/Hardware

Jason St. John


MTA Accelerator Readiness Review

2020 September 9

This presentation

Reconfiguration & Installation Status

- **Facility:**
 - Site preparation
 - Shielding Improvements
 - Filling unused shielding penetrations
 - Shielding Cave and simulations
- **Hardware:**
 - Stripping foil
 - Repositioned final quadrupole focusing magnet triplet
 - Extension of evacuated beam pipe
 - Refurbished multi-wire detectors
 - Reconnected UHB03 power supply
 - Check UHB01 (pulsed C-magnet) performance



Facility

Access


These exterior doors are all on AC-4 key, available from the MCR for users.




Interlocked enclosure doors are on the MTA enclosure key



Facility




Site Preparation: Cleanout



A big puzzle disassembled with care

Site Preparation: Cleaned Out






Shielding Improvements:
Filled penetrations
(vertical)

Shielding Improvements: Filled penetrations (vertical)




Vertical penetration through berm for H2 vacuum vent

Shielding Improvements: Filled penetrations (vertical)



Piped cleared away, penetration capped and filled with sand (+ 3' poly beads)





Shielding Improvements:
Filled penetrations
(horizontal)

Shielding Improvements: Filled penetrations (horizontal)




Straight, horizontal penetrations to Counting House room for cryo



Shielding Improvements: Filled penetrations (horizontal)



Cleared out, filled with poly beads, sealed and locked.




Shielding Improvements:
Shielding Cave
and Simulations

Shielding Improvements: Shielding Cave and Simulation

Added shielding cave and analyzed MARS simulations for targets of different composition and in both Front Porch and Shielding Cave positions.

Outcome: Accident scenarios as in Shielding Assessment

- Worst-case trajectory accident scenario → Upper limit on beam intensity
- Worst-case intensity accident scenario → Interlocked chipmunk on berm



Facility notes


Completed Clearances:

- Movable shielding completed and documented
- Shielding Assessment

Pre-Start Recommendations:

- Housekeeping

Hardware




Stripping Foil

Final vertical bend
(sets final height of
level, horizontal
beam)

New Stripping Foil

Final
Focusing
Quads



Stripped protons bent
down 1.678° to flat &
level

Upward H^- ion
beam pitch: 1.678°


Stripping Foil


0.004" grade-4 Ti alloy beam window mounted on an empty multiwire frame, with lab-standard vacuum vessel, drive arrangement, and position controls

Two effects on beam:

- Expected ~100.0% electron **stripping** efficiency based on areal density (45.0 mg/cm², cf Booster's 0.30 mg/cm² carbon foils).
- Expected additional **scattering** ~0.290 milliradians (98% containment).

$$\theta_0 = \frac{13.6}{\beta_{cp}} z \sqrt{x/X_0} [1 + 0.038 \ln(x/X_0)]$$







Repositioned final quadrupole focusing magnet triplet

Final focus quadrupole triplet UQ10,11,12 relocated Dec. 2019 upstream 18” to open space for stripping foil. Recalculated magnet currents. (Smaller by a few percent for a given choice of focus, as expected with longer lever arm).

Q1: 26.199
Q2: -16.805
Q3: 28.189
Q4: -23.470
Q5: 36.460
Q6: -5.366
Q7: -74.993
Q8: 139.7`44
Q9: -31.0911
Q10: -31.870
Q11: 107.757
Q12: -34.223






Extension of evacuated beam pipe



**Replaced Ion Pump
IP03:**

**Gamma Titan 600 L
Conventional Diode**


**$1.6E-6 \rightarrow 5.0E-8$ Torr
(First 72 hours)**



Extension of evacuated beam pipe




Extension of evacuated beam pipe



EN04138

“Thermal Analysis of Grade 5 Ti-6Al-4V
3.625” Aperture Vacuum Window”
by Rob Ridgway

Includes App. A, calculation of beam
heating and effect on window strength.




Refurbished multi-wire detectors

Ti-wire stacked-style planes improve beam tuning speed
Re-using former FRIGMU node for SWIC controllers



Above:
One assembled vacuum can

Left: Readout and positioning electronics
Center: Close-up of wire planes in ceramic frame



Reconnect UHB03 power supply

Reconnected UHB03 power supply





Restored power to 1250 A, 120 V PEI power supply via critical device contactor



Check UHB01 (pulsed C-magnet) performance

Made use of down time Wed 2020-02-05 to test pulsed magnet with internal and external (\$02) triggers.



- Beampipe heating effect: $<90^{\circ}$ F equilibrium, (safety limit: 150° F)



Check UHB01 (pulsed C-magnet) performance

Made use of down time Wed 2020-02-05 to test pulsed magnet with internal and external (\$02) triggers.

- Waveform is a healthy sine arc
- Amplitude (current) correct correspondence to reference voltage at 960 V (1567 A), variation ~ 20 A (0.2%)



System Start-Up Sign Off

- Controls
- Electrical Engineering Support
- Radiation Safety
- External Beamlines
- Instrumentation
- Interlocks
- Mechanical Support
- Operations
- Proton Source
- ENG Support
- Shutdown Coordinator

From the header of the System Start-Up Sign Off sheet:

“The signatures... indicate that the relevant systems are ready for the restart of beam operations.”

Operation does not begin until all signatures have been affixed.

Hardware Notes

Completed Clearances:

- Vacuum window Engineering Note complete

Pre-Start Recommendations:

- Complete checkout of magnet & power supplies before commissioning

Summary

Facility completed changes:

- Site preparation
- Shielding improvements

Hardware completed changes:

- Inserted stripping foil and adjusted quad positions, refurbished instruments, added beam pipe, replaced vacuum window
- Thorough checkout of all systems will be complete before commissioning begins

Pre-start: Finish housekeeping and magnet / power supply checkout



Questions?


Backup Slides

Target Material and Placement Studies


Iron Slug



Front Porch



Shielding Cave



10 Si slabs

