

Overview of CM-1 Commissioning

Elvin Harms
Cryomodule One Commissioning
June 3, 2011



Outline

- CM-1 Introduction
- Milestones
- Test Plan
- Results to date
- Current activities
- Future Plans
- Conclusion

Introduction / What is CM1?


- Cryomodule 1, also dubbed 'S-1 Local'
- TTF Type III+ 8-cavity cryomodule
 - First one in the U.S.
- Provided to Fermilab by DESY as a 'kit'
 - Assembly by Fermilab, DESY, INFN-Milano
 - In exchange for 3.9 GHz cryomodule
 - Now in routine operation at DESY/FLASH
- Assembly at Fermilab
- Now installed at the refurbished New Muon Lab experimental hall



Recent Milestones

- Significant Progress has been made towards making CM1 operational in the past 18 months
 - 22 January 2010: Cryomodule moved into final position and aligned
 - 23 February 2010: Warm side of input couplers under vacuum
 - March - May: Cryogenic piping connections
 - 11 June 2010: permission to initiate RF commissioning and warm coupler conditioning
 - June - July: RF/Klystron commissioning
 - 2 August 2010: Warm coupler conditioning begins, one cavity at a time, beginning with Cavity 8/S33
 - 16 August 2010: Cavity 8 conditioning complete (14 days)
 - 26 August 2010: Cavity 7/Z91 conditioning complete (10 days)
 - 2 September 2010: Cavity 6/Z98 conditioning complete (8 days)
 - 17 September 2010: Cavity 5/Z107 conditioning complete (15 days)
 - 22 September 2010: Cavity 4/Z106 conditioning complete (6 days)
 - 27 September 2010: Cavity 3/AC73 conditioning complete (6 days)
 - 30 September 2010: Cavity 2/AC75 conditioning complete (4 days)
 - 3 October 2010: Cavity 1/Z89 conditioning complete (4 days)

Warm Coupler Conditioning



Pulse Width
(20 μ s - 1.2 ms)

Input power
(up to 1 MW)

Field Emission
probe and PMT
Response
(0-5 volts)

Cavity #1 (Z89)

Recent Milestones (2)


- . 12 November 2010: Insulating vacuum space leak tight and pumped down
- . 23 February 2010: Warm side of Couplers under vacuum
- . 17 November 2010: Cool down begins
- . 19 November 2010: Cool down to 4.5 Kelvin complete
- . 22 November 2010: At 2 Kelvin
- . 10 December 2010: Permission to initiate cold RF operation
- . 13 December 2010: Cold coupler conditioning and Performance evaluation begins, one cavity at a time, first RF into CM-1 at Fermilab beginning with #1
- . 17 December 2010 - 26 January 2011: Cavity 1/Z89
- . 28 January 2011 - 7 March 2011: Cavity 8/S33
- . 7 - 16 March 2011: Cavity 2/AC75
- . 18 - 22 March 2011: Cavity 1/Z89 *reprise*
- . 26 March - 4 April 2011: Cavity 3/AC73
- . 20 April - 19 May 2011: Cavity 4/Z106
- . 20 - 25 May: Cavity 5/Z107

Performance Evaluation Steps


- Each cavity is singly connected to the output of the klystron to determine its performance.
- A prescribed series of measurements are made following the 'DESY recipe' test sequence at the Cryo Module Test Bench (CMTB)
 - RF Cable Calibration
 - Technical Sensor/Interlock Check
 - RF/Waveguide Check
 - Warm Coupler Conditioning (off resonance)
 - Cooldown to 2K
 - Frequency spectra measurements
 - Cavity Tuning to 1.300 GHz via motorized slow tuner
 - Q_L adjust to 3 E6
 - LLRF calibrations
 - Cold Coupler Conditioning (on resonance)
 - Performance Evaluation including
 - Maximum gradient
 - Dynamic Heat Load (Q_0 vs. E_{ACC})
 - Dark Current and X-rays vs. E_{ACC}
- Once pairs of cavities are tested, they will be connected to the waveguide distribution system.
- Ultimately all 8 cavities will be powered simultaneously by the 5 MW Klystron.

Current Evaluation Status


- Cavity #1 (Z89) assessment complete
 - 18 MV/m, high heat load
- Cavity #8 (S33) assessment complete
 - 23.5 MV/m, tuner motor shorted
- Cavity #2 (AC75) assessment complete
 - 27.5 MV/m, ok
- Cavity #3 (AC73) assessment complete
 - 16.5 MV/m, high heat load
- Cavity #4 (Z106) assessment complete
 - 28.1 MV/m, ok
- Cavity #5 (Z107) assessment complete
 - 33.8 MV/m, ok
- Six cavities now tested.



Q_0 vs E for Cavities Tested to Date




Results to Date





Results to Date

Comparison of CM-1 Cavity Gradients



Subsystem Performance - Thermometry

- System has yet to be fully exploited
- Interfaced to ACNET
- Ongoing improvements






Fast Thermometry response during a possible quench in Cavity 1

Subsystem Performance - Microphonics

- System evolving
- Interfaced to ACNET
- Ongoing improvements

Cavity 4 Operation



Next Steps

- Begin Testing Cavity 6 later today
- Complete remaining cavities
Re-evaluate individual cavities as required (already done for 1)
- Carry out necessary electrical and LCW infrastructure work
- Begin complete module testing



Module Test Plan

- 1) Signal calibrations verified (1/2 day) 0.5
- 2) Waveguide distribution system assembled to all cavities (2 weeks)
10.0
- 3) Adjust Variable Tap Off's (VTO's) based on cavity maximum gradient data (2 days)
2.0
- 4) Adjust phase shifters – minimize field emission, dark current?
- 5) Verify power to cavities as seen on directional couplers (1/2 day) 0.5
- 6) Set $Q_L = 3 \text{ E}6$ for all cavities (1/2 day)
 - a. LLRF system should be ready for real time Q_L measurements 0.5
- 7) Set cavities to as close to the same resonant frequency as possible (except #8) (1/2 day)
0.5
 - a. LLRF should be ready for real time df measurements
- 8) Determine maximum achievable E_{ACC} (1 day) 1.0
- 9) Verify system LFDC/piezo system (6 months/3 weeks) 15 (parasitic)
- 10) Investigate Microphonics (parasitic)

Module Test Plan - 2

- 11) Determine LLRF regulation limits (3 days) 3
 - a. Assess any potential issue with 8/9 pi modes (7-8 of them)
 - b. Adjustable gain in LLRF controller to control 7 or 8 cavities
 - c. FF operation
 - d. Test phase and amplitude calibration scheme
 - e. FB operation
 - f. Test real time measurements (QI, detuning, control error, system noise)
 - g. Evaluate controller performance and regulation limits
- 12) Measure dark current/x-rays levels and source(s) (mostly parasitic)
- 13) HOM signal investigation (mostly parasitic)
- 14) Investigate possible cross-talk between cavities: de-tune one cavity at a time to investigate response (2 days) 2
- 15) Cryo heat load (should be parasitic)
- 16) Life test – investigate stability over 100? Hours 5
 - a. Stability / drift analysis (requires waveform DAQ storage system)
- 17) 9mA related studies (Carwardine et al, meeting next week) (tbd) 5
- 18) higher Q (1E7) /P-X studies resonance control 3

*48 days/5 = 9+ weeks

Not Just Cavity Testing

- Although the priority, CM-1 operation has competition for time:
 - NML is still a construction area
 - Tunnel extension
 - Electrical Upgrades
 - Water system
 - Gun window evaluation and conditioning (typically 1-2 days/week)
 - Photoinjector installation
 - Tours
 - Performance limitations
 - Insufficient LCW capacity and cooling
 - New skid to be brought on-line later this month
- Strive to run as much as possible
 - Overnights and weekends when practical and testing program allows
 - Growing involvement by MCR crews



the Team




Detailed Review of Cavity Performance

Elvin Harms
Cryomodule One Commissioning
June 3, 2011




Current Evaluation Status




Cavity 1/Z89 Performance

- Determination of Cavity gradient limit: 23-24 MV/m, consistent with Chechia tests (maximum 2 HZ repetition rate, 1.2 ms pulse length)
- Stable operation at 18 MV/m
- Cryo Heat Load larger than expected
- Large Q drop vs. gradient
- Insignificant Dark Current and X-rays



Variation of Q_L with gradient




Cavity 1/Z89 Performance



Displacements




Frequency Response



Microphonics - *courtesy of Mike McGee*


Cavity 1/Z89 Performance

- Cavity 1/Z89 re-testing
 - Previous results, especially larger than expected heat load reproducible? Yes
 - Dynamic Heat Load characterization





Quench?

Cavity 1/Z89 Performance



Cavity 8/S33 Performance

- Tuner Motor freezes after ~119/361 kHz motion, motor appears to be shorted
- LLRF master oscillator tuned to cavity frequency, 1.300 241 800 GHz
- Peak Gradient - 23.5 MV/m, quench limited (5 Hz repetition rate, 1.2 ms pulse)
- $Q_0 \sim 1.5 \text{ E}10$
- Dark current and X-rays detected




← 10 - 25 MV/m →

Maximum X-rays
at opposite end of
Cryomodule


Maximum Dark
Current at
opposite end of
Cryomodule

Cavity 8/S33 Performance




23 MV/m

Quench




Cavity 2/AC75 Performance


- Tuner Motor would not budge initially. Motor determined okay. Combination of slow tuner motor and piezo frees tuner.
- Cavity tuned to 1.300 000 GHz uneventfully
- 5 Hz operation, 1.2 ms maximum pulse width
- Insignificant X-rays or Dark current, conditioned away
- Peak Gradient - 27.5 MV/m, limited by cryogenic system stability (5 Hz repetition rate, 1.2 ms pulse width)
- $Q_0 = 1.2 \text{ E}10$ - preliminary



Cavity 2/AC75 Performance




Cavity 2/AC75 Performance



Cavity 3/AC73 Performance


- Uneventful Coupler Conditioning
- Tuner operation fine (no motor problems)
- Maximum gradient achieved - 19 MV/m
 - Limited to 2 Hz
 - Significant cryogenic response
 - No X-rays or Dark current detected
 - No clear quench indication
- LLRF closed loop operation
- LFDC demonstrated

Cavity 3/AC73 Performance



Cavity 3/AC73 Performance


Q_L vs. E_{ACC}
for varied
flattop
lengths




Cavity 4/Z106 Performance

- Coupler Conditioning took quite a while
 - 200 μ s, up to 1MW sequence
- Tuner operation fine (no motor problems)
- Maximum gradient achieved - 28.1 MV/m
 - 5 Hz
 - Abrupt quenching
 - X-rays detectible only during higher gradient operation - at middle of cryomodule
- LLRF closed loop operation
- LFDC demonstrated


Cavity 4/Z106 Performance




Cavity #4/Z106 Performance



Cavity #4/Z106 Performance




Cavity #4/Z106 Performance



Cavity 5/Z107 Performance


- Very quick Coupler Conditioning (24 hours)
- Tuner operation fine (no motor problems)
- No anomalous behavior seen (cryo is stable to quench limit)
- Some x-rays
- Peak performance
 - 33.8 MV/m, quench limited
 - LLRF closed loop set up
 - LFDC tuned up
 - Limited to 2.5 Hz operation with 1.2 ms pulse width by LCW temperature, flow

Cavity 5/Z107 Performance




Coupler Conditioning

Cavity 5/Z107 Performance




Maximum Performance

Cavity 5/Z107 Performance



Quench

Q_L vs. Gradient



Summary

- Cold operation of CM-1 in progress since November 2010
- Single cavity performance measurements in progress
 - 6 cavities completed; mixed results
- All sub-systems being understood and characterized
- Successes
 - Stable Cryogenics system
 - Evolving and flexible Controls
 - Growing involvement by AD/Operations
- A few issues
 - Tuner motor - Cavity 8
 - Cavities 1 & 3 Heat Load: other things to look at
- Much work remains, early results are encouraging
- Experience to date has led to re-visiting diagnostics and assembly and installation procedures for CM-2, enhancing same as deemed appropriate