



# 2x2 Overall Schedule and Cost

Ting Miao – Fermilab  
August 2, 2021

# 2x2 Project Documentation

- Project documentations are posted to the agenda indico
  - WBS, milestones, risk table, interfaces, M&S costs
  - DUNE docDB is used to achieve technical notes
- WBS schedule is resource loaded
- M&S cost tables for cryogenics, installation and electronics
- Milestones and risks are also tabulated
- Interface issues between subsystems are being documented
- To go through the documentation briefly now
  - Management session reserved for detail discussion

2x2 subsystem	Subsystem lead/contact
Installation and integration	<b>Min Jeong Kim</b> (FNAL)
FNAL Cryogenics design	<b>Mike Zuckerbrot</b> (FNAL)
Electronics integration	<b>Linda Bagby</b> (FNAL)
Light readout electronics	Nikolay Anfimov/Sasha Selyunin (Dubna)
Charge readout electronics	Armin Karcher (LBNL)
Drift HV - power supply, cable, filter box	Saba Parsa (Bern)
Drift HV - feedthrough	Knut Skarpaas (SLAC)
TPC module structure	Davide Porzio (Bern)
Cryostat, cryogenics and cryo feedthrough	Igor Kreslo / Roger Haenni (Bern)

- Major interface issues are captured
- Responsibilities are specified and documented

# Interface Topics and Responsibilities

Interface Issues	Subsystem Responsibly	DUNE docDB
Cryogenic equipment specification and procurement	<b>Bern</b> provides initial P&ID and list of equipment, their connection on main cryostat top and on TPC modules	
	<b>FNAL Cryogenics group</b> completes the P&ID and equipment list, and specify additional procurement	
LAr filter vessel design	<b>Bern</b> provides CAD file of filter vessel from singleCube test and list of equipment and connections implemented	
	<b>FNAL Cryogenics group</b> modifies the vessel diameter and specify procurement plan	
Cryo equipment AC and networking requirements	<b>FNAL Cryogenics group</b> provides AC power and networking requirements for cryogenics equipment	23112, 23093, 23090, 23096, 23098, 23106
	<b>Electronics group</b> provides AC outlets and network switch	
Cryo control rack layout and networking	<b>FNAL Cryogenic control</b> to provide specification of PLC rack, its power budget and network connection	21459, 21958
	<b>Electronics group</b> provides AC outlets, emergency backup power and network switch	
Cryo equipment layout and support requirement	<b>FNAL Cryogenics group</b> provides dimension of cryogenics equipment and piping connection scheme	
	<b>Installation group</b> provides layout design and installation support	
Piping routing and length	<b>FNAL Cryogenics group</b> provides piping scheme of cryogenics, venting and ODH mitigation	
	<b>Installation group</b> provide layout design and installation support	
Cryostat and cryogenics equipment access support	<b>FNAL Cryo group</b> provides cryostat and cryogenics operation and access requirement	
	<b>Installation group</b> designs and builds access platform, support stand and transfer cart	

# 2x2@LArTF Schedule



- Schedule-driven tasks
  - Cryogenics engineering and safety reviews (May 2021–Feb 2022)
    - P&ID, VIE, piping note, ODH analysis, process control
    - Cryogenics equipment specifications and procurements
    - Safety reviews – CSS panels for LArTF and for MINOS
  - TPC QA/QC and service feedthrough qualifications (Sept 2021–Oct 2021)
    - Consortium subsystem groups to be onsite for TPC QA/QC
    - Potential impact from travel limits
  - Readout electronics ORC (ongoing, to complete before Dec 2021)
- Resource demand is high especially for Oct 2021 – Feb 2022






# 2x2@LArTF Schedule

ArgonCube2x2@LArTF

- ★ Cryogenics system design and review
- Electronics Integration and Support Design
- Cryogenics Equipment Procurement
- Cryogenics and Instrumentation Installation**
- Certification of 2x2 cryostat: inspection, pressure test and review
- ★ TPC module inspection QA/QC
- ★ TPC service feedthrough inspections and certifications
- Installation of feedthrough on TPC module top
- Installation of cryostat and cryogenics equipment
- Assembly and inserting TPC modules to cryostat
- safety relief valve and venting piping connections
- Argon supply line and purification filter connections
- Argon recirculation filter system installation
- Cryocooler system installation
- Cryogenics instrumentation and control installation
- Electronics, DAQ and Computing Installation**
- Installation of clean AC power conduit and outlet
- Preparation MINOS racks for electronics installation
- ★ Light readout SEDR, installation and pORC
- Charge readout SEDR, installation and pORC
- Drift HV system SEDR, installation and pORC
- PLC, purity monitor, DCS SEDR, installation and pORC
- DAQ server and networking installation and pORC
- Final Readout electronics ORC for 2x2 commissioning
- Commissioning and testing**



# 2x2@LArTF Tasks with Detail Dates

Tasks for 2x2@LArTF	Start	Finish
Cryogenics system design and review for 2x2@LArTF	5/7/2021	12/15/2021
Electronics Integration and support Design for 2x2@LArTF	5/7/2021	10/29/2021
Cryogenics equipment procurement	5/7/2021	2/4/2022
Cryogenics and Instrumentation Installation	8/31/2021	2/22/2022
<i>Certification of 2x2 cryostat: inspection, pressure test and review</i>	<i>8/31/2021</i>	<i>9/29/2021</i>
<i>TPC module inspection QA/QC</i>	<i>9/1/2021</i>	<i>10/29/2021</i>
<i>TPC service feedthrough inspections and certifications</i>	<i>9/1/2021</i>	<i>10/29/2021</i>
<i>Installation of feedthrough on TPC module top</i>	<i>11/1/2021</i>	<i>12/1/2021</i>
<i>Installation of cryostat and cryogenics equipment</i>	<i>9/30/2021</i>	<i>11/30/2021</i>
<i>Assembly and inserting TPC modules to cryostat</i>	<i>12/2/2021</i>	<i>12/16/2021</i>
<i>safety relief valve and venting piping connections</i>	<i>12/17/2021</i>	<i>1/4/2022</i>
<i>Argon supply line and purification filter connections</i>	<i>1/5/2022</i>	<i>1/20/2022</i>
<i>Argon recirculation filter system installation</i>	<i>1/5/2022</i>	<i>1/20/2022</i>
<i>Cryocooler system installation</i>	<i>1/24/2022</i>	<i>2/22/2022</i>
<i>Cryogenics instrumentation and control installation</i>	<i>12/17/2021</i>	<i>1/19/2022</i>
Electronics, DAQ and Computing Installation	9/1/2021	2/15/2022
<i>Installation of clean AC power conduit and outlet</i>	<i>9/1/2021</i>	<i>9/30/2021</i>
<i>Preparation MINOS racks for electronics installation</i>	<i>9/1/2021</i>	<i>9/30/2021</i>
<i>Light readout SEDR, installation and pORC</i>	<i>10/1/2021</i>	<i>12/1/2021</i>
<i>Charge readout SEDR, installation and pORC</i>	<i>10/1/2021</i>	<i>12/1/2021</i>
<i>Drift HV system SEDR, installation and pORC</i>	<i>10/1/2021</i>	<i>12/1/2021</i>
<i>PLC, purity monitor, DCS SEDR, installation and pORC</i>	<i>11/16/2021</i>	<i>1/14/2022</i>
<i>DAQ server and networking installation and pORC</i>	<i>9/30/2021</i>	<i>11/30/2021</i>
<i>Final ORC of readout electronics and DAQ for 2x2@LArTF</i>	<i>1/18/2022</i>	<i>2/15/2022</i>
Commissioning and testing	1/18/2022	4/20/2022
<i>HV, PLC and detector control commissioning</i>	<i>1/18/2022</i>	<i>2/15/2022</i>
<i>DAQ commissioning</i>	<i>2/16/2022</i>	<i>3/17/2022</i>
<i>LAr filling and purifying</i>	<i>2/23/2022</i>	<i>4/20/2022</i>
<i>Commissioning runs to reach stable HV setting</i>	<i>4/6/2022</i>	<i>4/20/2022</i>
Cosmic Ray and BNB Runs	4/21/2022	5/19/2022

# 2x2@MINOS Schedule




- While testing 2x2 in LArTF, support infrastructures for MINOS hall will be designed and installed as parallel efforts
  - Cryostat access platform
  - Low noise transformer and AC distribution for LAr TPC electronics
- ODH mitigation is one key task for 2x2 in MINOS
  - ODH mitigation to involve FESS – updating exhaust fan and extra duct work
- The start of 2x2@MINOS installation is driven by delivery and QA/QC for the final TPC modules
  - Last two modules are scheduled to produced before summer 2022



# 2x2@MINOS Installation Schedule



ArgonCube2x2@MINOS



# 2x2@MINOS Tasks and Dates



WBS Tasks	Start Date	Finish Date
<b>Preliminary Installation Design</b>	<b>10/25/18</b>	<b>7/8/21</b>
<b>ArgonCube 2x2 Installation Design</b>	<b>5/7/21</b>	<b>10/17/22</b>
Cryogenics design and review for 2x2@LArTF	5/7/21	12/15/21
Cryogenic design and review for 2x2@MINOS	5/20/22	10/17/22
Transportation and installation tooling	5/10/21	6/6/22
Detector support and access platform in MINOS hall	9/13/21	4/7/22
<b>Detector Support and Installation Tooling Procurement</b>	<b>7/8/21</b>	<b>7/6/22</b>
<b>Cryogenic System Procurement</b>	<b>5/7/21</b>	<b>10/14/22</b>
<b>Electronics Integration Design and Procurement for 2x2@MINOS</b>	<b>7/9/21</b>	<b>9/14/22</b>
<b>ArgonCube 2x2@LArTF Installation and Test</b>	<b>9/1/21</b>	<b>5/19/22</b>
<b>Assembly and Installation in Underground MINOS Hall</b>	<b>7/9/21</b>	<b>1/3/23</b>
Re-installation of Minerva modules for ArgonCube test	7/9/21	11/2/21
Cryostat access platform support safety reviews, installation	4/8/22	6/6/22
→ ODH mitigation and monitoring system installation	8/17/22	10/14/22
Decommissioning of 2x2@LArTF and transfer cryostat and TPCs to MINOS hall	5/20/22	6/20/22
→ Module inspection QA/QC	6/21/22	8/3/22
Cryostat and TPC module installation safety reviews, installation	8/4/22	9/1/22
Cryogenics system installation	9/19/22	11/16/22
Cryogenics and operation safety review (pORC)	11/17/22	12/16/22
Electronics support infrastructure safety reviews, installation	7/20/22	9/15/22
Electronics and DAQ safety design reviews, installation	9/15/22	10/14/22
HV and detector control system safety design review, installation	9/15/22	10/14/22
Electronics operation safety review (pORC)	10/14/22	11/14/22
Final ORC review and safety walk-through	11/28/22	12/12/22
<b>ArgonCube 2x2 Commissioning</b>	<b>11/15/22</b>	<b>3/3/23</b>
<b>NuMI neutrino beam runs</b>	<b>3/6/23</b>	<b>6/30/23</b>



# 2x2 Milestones and Critical Tasks

- Three sets of milestones to track 2x2 progress
  - TPC module and electronics delivery
  - 2x2@LArTF installation
  - 2x2@MINOS installation
- Similarly, a list of critical tasks are compiled in the risk table
  - Impact on schedule is the most concern from those risks
  - Extra resources and extended durations are added to those tasks
  - Cost and technical risks are likely to be reduced with LArTF test

# 2x2 Milestones



TPC and Electronics Delivery

2x2@LArTF

2x2@MINOS

#	Milestone Tasks	Completion
1	2x2 cryostat arrives Fermilab from BERN	July 30, 2021
2	First TPC module and major cryogenics equipment received by FNA	August 31, 2021
3	Last TPC module received for LArTF test (2nd TPC)	October 29, 2021
4	All drift HV component received for 2x2@LArTF	November 1, 2021
5	All light readout electronics received for 2x2@LArTF	November 1, 2021
6	All charge readout electronics received for 2x2@LArTF	November 1, 2021
7	Completion of preliminary installation design	July 8, 2021
8	Completion of 2x2@LArTF cryogenics design	December 15, 2021
9	Electronics and DAQ are ready for 2x2@LArTF test	February 15, 2022
10	Cryogenics system is ready for 2x2@LArTF test	February 22, 2022
11	Completion of LArTF test and 2x2 is ready to move to MINOS hall	May 19, 2022
12	Final TPC modules received for MINOS test (3rd and 4th TPCs)	July 6, 2022
13	Completion of 2x2@MINOS cryogenics design	October 17, 2022
14	Cryogenics system is ready for 2x2 commissioning	December 16, 2022
15	Electronics and DAQ are ready for 2x2 commissioning	November 14, 2022
16	2x2 is ready to start commissioning	January 3, 2023
17	2x2 is ready for physics data running	March 3, 2023

# Risk Table

Ranking	Critical Tasks	Risk Impact	Task Completion Dates
1	Cryostat vessel certification	Schedule	9/29/21
2	Cryocooler system specification and delivery	Schedule & Cost	1/21/22
3	Cryogenics P&ID and equipment specification	Schedule	9/29/21
4	Cryocooler system installation	Schedule	2/22/22
5	Final ORC of readout electronics and DAQ for 2x2@LArTF	Schedule	2/15/22
6	TPC module inspection QA/QC	Schedule & Cost	10/29/21, 8/3/22
7	Additional cryogenic equipment procurement for MINOS	Cost, Schedule & Technical	10/14/22
8	ODH mitigation and monitoring system installation for 2x2@MINOS	Cost & Schedule	10/14/22
9	Cryogenics and operation safety review for 2x2@MINOS	Schedule	12/16/22
10	Cryostat access platform support installation	Cost & Schedule	6/6/22
11	Low-noise transformer and AC distribution in MINOS	Cost	11/2/21
12	Networking upgrade in MINOS hall	Cost	9/14/22
13	Timing and trigger interfaces with ACNET system	Schedule	9/14/22

# Labor and Cost

- Labor and cost estimates are based on past experiences of LAr TPC experiments and underground installations
  - 2x2 has a very experienced engineering team
- Engineering labors are from neutrino division and PPD
  - Engineers from the two divisions have good record of working together
- M&S estimates are from vendor quotes or past procurements
  - Major cryogenics equipment procurement are almost completed
  - Key electrical infrastructure equipment are none-cost: uBooNE spare AC transformer, DC power supply from MINOS etc.



# Technical Labor and M&S Cost



All Divisions	Cryo Engineer (FTE days)	Mech Engineer (FTE days)	Mech Designer (FTE days)	Process Control Engineer (FTE days)	Mech Technician (FTE days)	Electrical Engineer (FTE days)	Electrical Technician (FTE days)	Computing Specialist (FTE days)
Technical support for FY2019-20	105	105	50	10	0	50	0	0
Technical support for FY2021	190	125	70	10	104	125	25	95
Technical support for FY2022-2023	367	205	117	189	225	213	155	327

All Divisions	M&S	Cryo Engineer (FTE days)	Mech Engineer (FTE days)	Mech Designer (FTE days)	Process Control Engineer (FTE days)	Mech Technician (FTE days)	Electrical Engineer (FTE days)	Electrical Technician (FTE days)	Computing Specialist (FTE days)
Support for FY2022	\$450 K	277	200	117	147	225	153	155	162

# Summary

- 2x2 schedule was put together using past experiences of LAr TPC experiments and underground installations
- High level milestones are defined
- Interfaces issues of 2x2 subsystems are being documented
- Time-critical tasks of TPC delivery, cryostat certification, and equipment procurement are identified and being monitored
- 2x2@LArTF is a critical step to work out technical and schedule issues before underground installation

# Overall Schedule 2x2 Test at Fermilab



WBS Tasks	Start Date	Finish Date
Preliminary Installation Design	10/25/18	7/8/21
ArgonCube 2x2 Installation Design	05/07/21	10/17/22
Detector Support and Installation Tooling Procurement	7/8/21	7/6/22
Cryogenic System Procurement	5/7/21	10/14/22
Electronics Support Design and Procurement for 2x2@LArTF	5/7/21	10/29/21
Electronics Integration Design and Procurement for 2x2@MINOS	7/9/21	9/14/22
ArgonCube 2x2@LArTF Installation and Test	9/1/21	5/19/22
Assembly and Installation in Underground MINOS Hall	4/8/22	1/3/23
ArgonCube 2x2 Commissioning	11/15/22	3/3/23
2x2 NuMI Runs	3/6/23	12/29/23

# Backup Slides

# Interface Issues and Responsibilities (Cont.)

Interface Issues	Subsystem Responsibly	DUNE docDB
Rack layout and installation	<b>Electronics group</b> provides list of racks, size of racks, access and space clearance requirement	22971, 22639
	<b>Installation groups</b> provides layout 3d model and installation support	
Cable routing and cable tray	<b>Electronics group</b> provides cable routing scheme from TPC to electronics on the cryostat top and in the electronics readout racks	
	<b>Installation group</b> provides layout 3d model, cable length calculation and installation support	
Cable tray support installation	<b>Electronics group</b> provides list of cable trays and their locations	
	<b>Installation group</b> provides layout 3d model and cable tray support design	
Layout and AC support for on-detector TPC electronics	<b>Dubna/LBNL/Bern groups</b> provide equipment list, AC/DC power budget and networking requirement for light/charge/drift HV electronics located on top of cryostat flange	21540, 20615, 20681, 18300
	<b>Electronics and installation groups</b> provide AC distribution, electrical safety protection, network switch and layout 3d model	
Rack building for electronics and DAQ	<b>Dubna/LBNL/Bern groups</b> provide single line electrical diagram of light/charge/drift HV readout and control electronics placed inside electronics racks	22809, 21809, 20490, 20943, 20681
	<b>Electronics group</b> provides clean AC outlets, racks, rack protection, network switch, cabling support and guidance for operation readiness clearance (ORC) review	
Cryostat feedthrough and safety review	<b>Bern/SLAC/DUBNA/LBNL groups</b> provide list of feedthrough, design file and their pressure test of module structure, drift high voltage, light and charge readout systems	21579
	<b>Cryogenics group</b> provides 3d layout, guideline for feedthrough pressure test, guidance for operation readiness clearance (ORC) review	
Cryostat and TPC module installation	<b>Bern/LBNL groups</b> provide CAD file, equipment list on cryostat and TPC modules	
	<b>Installation group</b> provides integration 3d model, lifting fixture and installation engineering and safety review	
TPC module assembly and QA/QC	<b>Bern provides</b> TPC module QA/QC procedure and instruction from module-0 experience.	
	<b>Installation group</b> to provide mechanical support	

# 2x2@LArTF WBS and Resource

Tasks for 2x2@LArTF	Start	Finish	FTE Labor/M&S
<b>Cryogenics system design and review for 2x2@LArTF</b> <i>Cryogenics P&amp;ID, equipment specification and layout</i> <i>Cryogenics equipment layout and support design</i> <i>Cryocooler &amp; condenser process system design and engineering notes</i> <i>Water chiller process system design and engineering note</i> <i>Argon filter vessel engineering note and safety review</i> <i>Argon piping and engineering notes: supply, filling and venting</i> <i>ODH analysis and mitigation design</i> <i>Cryogenics control design</i> <i>Cryogenics operation engineering note - failure mode and effect, what-if analysis</i> <i>Cryostat vessel FEA, engineering notes and certification test design</i> <i>Cryogenics and control design review</i> <i>Cryocooler system connection and installation design</i> <i>Cryogenics piping layout and connection design</i>	5/7/2021 5/7/2021 5/7/2021 7/20/2021 8/17/2021 9/16/2021 8/31/2021 10/29/2021 9/16/2021 11/15/2021 7/6/2021 12/1/2021 10/15/2021 10/29/2021	12/15/2021 9/29/2021 9/29/2021 9/15/2021 10/14/2021 10/15/2021 10/28/2021 11/30/2021 11/15/2021 11/30/2021 9/29/2021 12/15/2021 12/14/2021 11/30/2021	CryoE:120d + ME:40d + ME.Design:30d+ME.Proc:20d CryoE:10d+ME.Design:5d ME:5d+ME.Design:3d CryoE:10d CryoE:10d CryoE:10d CryoE:30d+Me:5d+ME.Design:5d CryoE:10d ME:Process:20d CryoE:5d ME-FEA:20d+CryoE:15d CryoE:5d+ME.Design.5d + ME:5d CryoE:10d+ME.Design.5d + ME:5d CryoE:5d+ME.Design.5d
<b>Electronics Integration and Support Design</b> <i>AC distribution and isolated TPC grounding scheme</i> <i>Rack layout and AC power budget</i> <i>DAQ, computing and networking for 2x2@LArTF</i> <i>Integration design for drift HV, detector and cryogenics control for 2x2@LArTF</i> <i>Support design for TPC on-detector electronics and DAQ readout for 2x2@LArTF</i> <i>Documentation and review of electronics installation plan for 2x2@LArTF</i>	5/7/2021 5/7/2021 6/7/2021 8/3/2021 8/3/2021 8/3/2021 9/30/2021	9/29/2021 8/31/2021 8/31/2021 9/29/2021 9/29/2021 9/29/2021 10/29/2021	EE:60d + ME.Proc:10d + CompSP:45d EE:20d EE:15d+ComSP:15d CompSP:10d+Physicist:10d Physicist:10d+ME.Process:10d+CompSp:10d+EE:10d Physicist:10d +CompSP:5d +EE:10d Physicist:5d +CompSP:5d +EE:5d
<b>Cryogenics Equipment Procurement</b> <i>Cryostat cooling equipment procurement</i> <i>Cryostat valves and filter vessels procurement</i> <i>Additional equipment procurement for main cryostat and filter vessels</i>	5/7/2021 5/7/2021 7/2/2021 6/7/21	2/4/2022 2/4/2022 12/27/2021 10/28/21	CryoE:45d \$280 K \$30 K \$20 K
<b>Cryogenics and Instrumentation Installation</b> <i>Certification of 2x2 cryostat: inspection, pressure test and review</i> <i>TPC module inspection QA/QC</i> <i>TPC service feedthrough inspections and certifications</i> <i>Installation of feedthrough on TPC module top</i> <i>Installation of cryostat and cryogenics equipment</i> <i>Assembly and inserting TPC modules to cryostat</i> <i>safety relief valve and venting piping connections</i> <i>Argon supply line and purification filter connections</i> <i>Argon recirculation filter system installation</i> <i>Cryocooler system installation</i> <i>Cryogenics instrumentation and control installation</i>	8/31/2021 8/31/2021 9/1/2021 9/1/2021 11/1/2021 9/30/2021 12/2/2021 12/17/2021 12/17/2021 1/5/2022 1/5/2022 1/24/2022 12/17/2021	2/22/2022 9/29/2021 10/29/2021 10/29/2021 12/1/2021 11/30/2021 12/16/2021 1/4/2022 1/20/2022 1/20/2022 2/22/2022 1/19/2022	CryoE:60d+ME:40d + ME.Process:10d + EE:12d+MT:120d+ET:20d CryoE:10d+ MT:10d+ME_FEA:10d physicist:20d +ME:5d+EE:5d+MT:10d physicist:20d +CryoE:5d+ME:5d+MT:10d CryoE:5d+ME:5d+MT:20d CryoE:10d+ME:5d+MT:20d ME:5d+MT:5d CryoE:5d+MT:10d CryoE:5d+MT:10d CryoE:5d+MT:10d CryoE:10d+ME:5d+EE:2d+MT:20d CryoE:5d+ME.Proce:10d+ EE:5d+ET:20d
<b>Electronics, DAQ and Computing Installation</b> <i>Installation of clean AC power conduit and outlet</i> <i>Preparation MINOS racks for electronics installation</i> <i>Light readout SEDR, installation and pORC</i> <i>Charge readout SEDR, installation and pORC</i> <i>Drift HV system SEDR, installation and pORC</i> <i>PLC, purity monitor, DCS SEDR, installation and pORC</i> <i>DAQ server and networking installation and pORC</i> <i>Final ORC of readout electronics and DAQ for 2x2@LArTF</i>	9/1/2021 9/1/2021 9/1/2021 10/1/2021 10/1/2021 10/1/2021 11/16/2021 9/30/2021 1/18/2022	2/15/2022 9/30/2021 9/30/2021 12/1/2021 12/1/2021 12/1/2021 1/14/2022 11/30/2021 2/15/2022	EE: 36d + ET:60d+ME.Proc:12d + CompSP:7d EE:5d EE:5d+ET:20d EE:10d+ET:20d EE:5d+ET:10d EE:5d+ET:10d EE:2d+ME.proce:5d+ET:5d EE:2d+ComSP:5d+ET:5d CryoE:2d+ME:2d+ EE:2d+ME.proce:2d+ComSP:2d
<b>Commissioning and testing</b> <i>HV, PLC and detector control commissioning</i> <i>DAQ commissioning</i> <i>LAr filling and purifying</i> <i>Commissioning runs to reach stable HV setting</i>	1/18/2022 1/18/2022 2/16/2022 2/23/2022 4/6/2022	4/20/2022 2/15/2022 3/17/2022 4/20/2022 4/20/2022	CryoE:30d+EE:20d+ME.proce:20d+ComSP:20d EE:10d+ME.proces:5d Physicist:40d+ComSP:20d CryoE:30d+ME.proces:10d+EE:5d EE:5d+ME.Process:5d
<b>Cosmic Ray and BNB Runs</b>	4/21/2022	5/19/2022	CryoE:5d+EE:5d+ME.proce:5d+ComSP:5d

Resource assignment for each task



# 2x2@LArTF Key Design Tasks



Tasks for 2x2@LArTF	Start	Finish
Cryogenics system design and review for 2x2@LArTF	5/7/2021	12/15/2021
<i>Cryogenics P&amp;ID, equipment specification and layout</i>	5/7/2021	9/29/2021
<i>Cryogenics equipment layout and support design</i>	5/7/2021	9/29/2021
<i>Cryocooler &amp; condenser process system design and engineering notes</i>	7/20/2021	9/15/2021
<i>Water chiller process system design and engineering note</i>	8/17/2021	10/14/2021
<i>Argon filter vessel engineering note and safety review</i>	9/16/2021	10/15/2021
<i>Argon piping and engineering notes: supply, filling and venting</i>	8/31/2021	10/28/2021
<i>ODH analysis and mitigation design</i>	10/29/2021	11/30/2021
<i>Cryogenics control design</i>	9/16/2021	11/15/2021
<i>Cryogenics operation engineering note - failure mode and effect, what-if analysis</i>	11/15/2021	11/30/2021
<i>Cryostat vessel FEA, engineering notes and certification test design</i>	7/6/2021	9/29/2021
<i>Cryogenics and control design review</i>	12/1/2021	12/15/2021
<i>Cryocooler system connection and installation design</i>	10/15/2021	12/14/2021
<i>Cryogenics piping layout and connection design</i>	10/29/2021	11/30/2021
Electronics Integration and support Design for 2x2@LArTF	5/7/2021	10/29/2021
<i>AC distribution and isolated TPC grounding scheme</i>	5/7/2021	8/31/2021
<i>Rack layout and AC power budget</i>	6/7/2021	8/31/2021
<i>DAQ, computing and networking for 2x2@LArTF</i>	8/3/2021	9/29/2021
<i>Integration design for drift HV, detector and cryogenics control for 2x2@LArTF</i>	8/3/2021	9/29/2021
<i>Support design for TPC on-detector electronics and DAQ readout for 2x2@LArTF</i>	8/3/2021	9/29/2021
<i>Documentation and review of electronics installation plan for 2x2@LArTF</i>	9/30/2021	10/29/2021
Cryogenics equipment procurement	5/7/2021	2/4/2022
<i>Cryostat cooling equipment procurement</i>	5/7/2021	2/4/2022
<i>Cryostat valves and filter vessels procurement</i>	7/2/2021	12/27/2021
<i>Additional equipment procurement for main cryostat and filter vessels</i>	6/7/21	10/28/21
Cryogenics and Instrumentation Installation	8/31/2021	2/22/2022
Electronics, DAQ and Computing Installation	9/1/2021	2/15/2022
Commissioning and testing	1/18/2022	4/20/2022
Cosmic Ray and BNB Runs	4/21/2022	5/19/2022



# 2x2@MINOS WBS and Resource



Task for 2x2@MINOS	Start	Finish	FTE Labor/M&S
<b>Cryostat and TPC Installation Design</b>	5/10/2021	6/6/2022	ME:95d + ME.Design:70d+ME.FEA:10d+CryoE:5d
<i>Design and review of cryostat transfer cart</i>	5/10/2021	7/7/2021	ME:10d+ ME.Design:10d
<i>Design and review of module installation</i>	7/7/2021	9/1/2021	ME:10d+ ME.Design:10d+ME.FEA:10d
<i>Cryostat vessel support and access platform design and review</i>	9/13/2021	2/8/2022	ME:25d+ME.Design:25d
<i>Cryostat cooling and LAr supply equipment layout and support</i>	2/9/2022	4/7/2022	ME:20d + ME.Design:10d + CryoE:5d
<i>Tooling design for installation in MINOS hall</i>	2/9/2022	4/7/2022	ME:20d+ME.Design:10d
<i>Engineering and safety review of installation for 2x2@MINOS</i>	4/8/2022	6/6/2022	ME:10d+ME.Design:5d
<b>Cryogenics Installation Design</b>	5/20/2022	#####	CryoE:110d + ME:40d + ME.Design:40d+ME.Proc:25d
<i>Cryogenics P&amp;ID, equipment specification and piping engineering notes</i>	5/20/2022	7/19/2022	CryoE:20d+ME.Design:10d
<i>Cryogenics venting engineering note and layout design</i>	5/20/2022	8/16/2022	CryoE:30d+ME.Design:5d
<i>ODH mitigation, monitoring and installation design</i>	5/20/2022	8/16/2022	CryoE:30d+ME.Design:10d
<i>Cryogenics equipment support design</i>	5/20/2022	8/16/2022	ME:30d+ME.Design:15d
<i>Final cryogenics control design</i>	8/17/2022	10/14/2022	ME.Process:10d +CryoE:10d
<i>Cryogenics operation engineering note - failure mode and effect, what-if analyse</i>	8/17/2022	9/15/2022	CryoE:10d
<i>Cryogenics and control design review</i>	9/16/2022	10/17/2022	CryoE:10d+ME:10d + Me.Process:5d
<b>Electronics Integration and support Design</b>	7/9/2021	8/26/2022	EE:40d + ME.Proc:40d + ET:10d +ComSP:95d
<i>Low-noise transformer and AC distribution</i>	7/9/2021	11/2/2021	EE:10d+ET:10d
<i>Isolated TPC grounding scheme and monitoring</i>	5/20/2022	7/19/2022	EE:10d +ET:10d
<i>Timing and trigger interfaces with ACNET system</i>	5/20/2022	9/14/2022	Physicist:20d+CompSP:15d
<i>HV, detector and cryogenic control system</i>	5/20/2022	9/14/2022	Physicist:10d+EE:20d+CompSP:20d +ME.Process:40d
<i>DAQ and networking</i>	5/20/2022	9/14/2022	physicist:20d+CompSP:40d
<i>Control room support in Wilson hall ROC-west</i>	5/20/2022	9/14/2022	CompSP:20d
<b>Cryogenic equipment procurement</b>	7/19/2022	#####	CryoE:10d+ME:5d
<i>Additional cryogenic equipment procurement for MINOS</i>	8/17/2022	10/14/2022	\$50 K
<i>Cryogenics equipment support structure procurement</i>	7/19/2022	9/14/2022	\$20 K
<b>Assembly and Installation in Underground MINOS Hall</b>	7/9/2021	1/3/2023	CryoE:55d+ME:55d + ME.Des:10d+ ME.Proc:15d + EE:70d+MT:194d+ ET:70d+ComSP:65d
<i>Re-installation of Minerva modules for ArgonCube test</i>	7/9/2021	11/2/2021	ME:10d+ MT:64d +EE:10d +ET:25d+ComSP:20d
<i>Cryostat access platform support installation</i>	4/8/2022	6/6/2022	ME:10d+ ME.Design:10d+ MT:20d
<i>ODH mitigation and monitoring system installation</i>	8/17/2022	10/14/2022	ME.Process:10d+ ME:10d +MT:20d
<i>Decommissioning of 2x2@LARTF and transfer cryostat and TPCs to MINOS hall</i>	5/20/2022	6/20/2022	CryoE:5d+ME:5d+EE:5d +ET:10d+MT:20d
<i>TPC module inspection QA/QC</i>	6/21/2022	8/3/2022	ME:5d+ MT:10d
<i>Cryostat and TPC module assembly and installation</i>	8/4/2022	9/1/2022	CryoE:5d+ME:10d+ MT:30d
<i>Cryogenics system installation</i>	9/19/2022	11/16/2022	CryoE:20d+ MT:40d+ME:10d
<i>Cryogenics and operation safety review (pORC)</i>	11/17/2022	12/16/2022	CryoE:10d + EE:5d
<i>Electronics support infrastructure installation</i>	7/20/2022	9/15/2022	EE:20d + ET:20d +ComSP:20d
<i>Electronics and DAQ installation and safety review</i>	9/15/2022	10/14/2022	EE:10d + ET:10d +ComSP:10d
<i>HV and detector control system installation and safety review</i>	9/15/2022	10/14/2022	EE:5d+ET:5d+ME.Process:5d +CompSP:5d
<i>Electronics operation safety review (pORC)</i>	10/14/2022	11/14/2022	EE:5d+CompSP:5d
<i>Final ORC review and safety walk-through</i>	12/16/2022	1/3/2023	CryoE:5d+ME:5d +EE:5d+ComSP:5d
<b>ArgonCube 2x2 Commissioning</b>	11/15/2022	3/3/2023	CryoE:30d+ ME.Proc:25d + EE:25d+ComSP:90d
<i>HV &amp; detector control commissioning</i>	11/15/2022	12/14/2022	ME.Process:5d+EE:5d +ComSP:10d
<i>DAQ commissioning</i>	11/15/2022	1/13/2023	EE:10d+ComSP:40d
<i>LAr filling and purifying</i>	1/4/2023	3/3/2023	CryoE:20d+ME.Process:10d
<i>First runs to reach stable HV setting</i>	2/16/2023	3/3/2023	CryoE:10d+EE:10d+ME.Process:10d+ CompSP:40d
<b>2x2 NuMI Runs</b>	3/6/2023	12/29/2023	CryoE:35d+ME.Proc:20d +EE:20d+ComSP:70d
<i>NuMI neutrino beam runs</i>	3/6/2023	6/30/2023	CryoE:20d+EE:20d+ME.Process:20d+ CompSP:40d
<i>DAQ runs and 2nd round NuMI neutrino runs</i>	7/3/2023	12/29/2023	CryoE:15d+ME.Process:15d+ CompSP:30d



# M&S Cost for Cryogenics and Installation



Equipment / Service	Brand / Vendor	Procurement Status	Cost Estimate [\$]	Contingencye [\$]	Contingency [%]	Contingency code	FY21	FY22	FY23	WBS
1.8KW Cryocoolers	CryoMech AL600	PO approved. Jane Graves is the buyer	\$205K	\$.0K	0%	M1	\$51K	\$154K		1.4.1.2
Condenser	CryoMech or Ability Engineering	Talking to CryoMech	\$50K	\$10.0K	20%	M3	\$50K			1.4.1.4
Chiller	Haskris	Procurement in process	\$38K	\$.0K	0%	M1	\$38K			1.4.1.6
Relief valve	Alternative to AG9300 (Bern fund)	Vendor search by Mike Z								1.4.2.2
LAr filter vessels	Based on Bern vessel (Bern fiund)	Need design modification								1.4.2.4
Cryostat qualification (contract for cryostat inspection )	local boiler inspection company		\$10K	\$3.0K	30%	M4	\$10K			1.6a.1
Cryogenic equipment on main cryostat vessel	Bern deliverable	To define additional items for 2x2@FNAL	\$20K	\$6.0K	30%	M4	\$20K			1.6a.2.3
Cyogenic equipment on LAr filters	Bern deliverable	To define additional items for 2x2@FNAL	\$10K	\$3.0K	30%	M4	\$10K			1.6a.2.3
Roughing/Turbo pump for cryostat vaccum insulation	Pfeiffer vacuume	PO submitted	\$30K	\$.0K	0%	M1	\$30K			1.4.2/6
Heater/vaporizer	Recycled from PC4		\$2K	\$.4K	20%	M3	\$1K	\$1K		1.4.1
Venting connection line (MINOS cavern; LArTF)			\$20K	\$4.0K	20%	M3	\$10K	\$10K		1.6a.2.6
Supply connection line (LArTF)			\$5K	\$1.0K	20%	M3	\$5K			1.6a.2.5
Purity monitor feedthrough and its readout electronics	New matching flange on 2x2		\$5K	\$1.0K	20%	M3	\$5K			1.6a.2.8
Gas analyzers	Recycle from uBooNE and PAB	uBooNE/PAB	\$5K	\$1.0K	20%	M3	\$1K	\$5K		1.6a.2.8
Module lifting fixture		Design	\$5K	\$2.0K	40%	M5	\$5K			1.3.4
Cryostat transfer cart	In-house Design	Grainger for caster and Ryerson for channel	\$5K	\$.0K	0%	M1	\$5K			1.3.3
LAr filter transfer cart			\$5K	\$1.5K	30%	M4	\$5K			1.3.5
Cryo equipment support			\$5K	\$1.5K	30%	M4	\$5K			1.3.5
Implementation of ODH measures; exhaust fan replacement		conceptual design --> detailing early 2022	\$120K	\$48.0K	40%	M5		\$120K		1.6.3
LAr supply for 2x2 in MINOS			\$40K	\$12.0K	30%	M4		\$20K	\$20K	1.7.6&1.8.3
Cryostat access platform and cryostat support, support for cryogenic equipment, racks and cable trays etc.		conceptual design --> detailing early 2022	\$80K	\$32.0K	40%	M5		\$80K		1.3.1



# M&S Cost for Electronics Support



Equipment / Description	Base Cost Estimate [\$]	Contingency [\$]	Contingency [%]	Contingency Code	FY2021 Cost	FY2022 Cost	FY2023 Cost	WBS
MINOS AC for MINERvA racks (208V 3-phase)	\$10K	\$4.0K	40%	M5	\$10K			1.6.1
LArTF electrician work for clean AC and grounding impedance monitor	\$20K	\$4.0K	20%	M3	\$20K			1.6a.3.1
LArTF electrician work for cryogenics AC power	\$10K	\$2.0K	20%	M3	\$10K			1.6a.3.1
LArTF network equipment and installation for 2x2@LArTF	\$10K	\$2.0K	20%	M3	\$10K			1.5a.3
Old DAQ servers re-installation for 2x2@LArTF	\$5K	\$1.5K	30%	M4	\$5K			1.6a.3.7
Refurbishing Electronics racks and VME crates for 2x2	\$15K	\$3.0K	20%	M3	\$15K			1.6a.3.2
Recabling Weiner DC Power Supply for light readout	\$5K	\$2.0K	40%	M5	\$5K			1.6a.3.3
Cryo control PLC rack rebuilt for 2x2	\$5K	\$1.0K	20%	M3	\$5K			1.5a.4
License fee for Ignition SCADA	\$20K	\$4.0K	20%	M3	\$20K			1.5a.4
LAr pump VFD and its control with PLC	\$5K	\$1.5K	30%	M4		\$5K		1.6a.3.6
Purity monitor readout electronics	\$20K	\$2.0K	10%	M3		\$10K		1.6a.3.6
Timing and trigger equipment - WR switch, decoders	\$10K	\$2.0K	20%	M3		\$10K		1.6a.3.7
MINOS hall network updating for 2x2@MINOS	\$35K	\$7.0K	20%	M3		\$35K		1.5.5
MINOS ODH monitoring and alarming with PLC	\$20K	\$6.0K	30%	M4		\$20K		1.6.3
DAQ servers for 2x2@MINOS	\$25K	\$7.5K	30%	M4		\$10K	\$15K	1.5.5
Control room setup	\$15K	\$4.5K	30%	M4			\$15K	1.5.6
MINOS low-noise AC transformer and grounding impedance monitor	\$10K	\$3.0K	30%	M4		\$10K		1.5.1
MINOS grounding impedance monitor	\$5K	\$1.0K	20%	M3		\$5K		1.5.2