



# 2x2 Overall Schedule and Cost

Ting Miao – Fermilab  
August 2, 2021

# 2x2 Project Documentation

- Project documentations are linked in the indico page
- WBS schedule is with resource loaded
- Cost tables for equipment and services
  - M&S cost for cryogenics and installation support
  - M&S cost for electronics support
- Milestones and risks are tabulated and being tracked
- Interface issues between subsystems is being documented
- DUNE docDB is used to achieve technical notes
  - Tagged with topic “ArgonCube2x2”

# Interface Documentnation – DUNE docDB 23046



2x2 subsystem	Subsystem lead/contact
Installation and integration	Min Jeong Kim
FNAL Cryogenics design	Mike Zuckerbrot
Electronics integration	Linda Bagby
Light readout electronics	Nikolay Anfimov/Sasha Selyunin (Dubna)
Charge readout electronics	Armin Karcher (LBNL)
Drift HV - power supply, cable, filter box	Saba Parsa (Bern)
Drift HV - feedthrough	Knut Skarpaas (SLAC)
TPC module structure	Davide Porzio (Bern)
Cryostat, cryogenics and cryo feedthrough	Igor Kreslo / Roger Haenni (Bern)

- Major issues are captured
- Responsibilities are being spelled out

# Interface Issues and Responsibilities

Interface Issues	Subsystem Responsibly	DUNE docDB
Rack layout and installation	<b>Electronics group</b> provides list of racks, size of racks, access and space clearance requirement	22971, 22639
	<b>Installation groups</b> provides layout 3d model and installation support	
Cable routing and cable tray	<b>Electronics group</b> provides cable routing scheme from TPC to electronics on the cryostat top and in the electronics readout racks	
	<b>Installation group</b> provides layout 3d model, cable length calculation and installation support	
Cable tray support installation	<b>Electronics group</b> provides list of cable trays and their locations	
	<b>Installation group</b> provides layout 3d model and cable tray support design	
Layout and AC support for on-detector TPC electronics	<b>Dubna/LBNL/Bern groups</b> provide equipment list, AC/DC power budget and networking requirement for light/charge/drift HV electronics located on top of cryostat flange	21540, 20615, 20681, 18300
	<b>Electronics and installation groups</b> provide AC distribution, electrical safety protection, network switch and layout 3d model	
Rack building for electronics and DAQ	<b>Dubna/LBNL/Bern groups</b> provide single line electrical diagram of light/charge/drift HV readout and control electronics placed inside electronics racks	22809, 21809, 20490, 20943, 20681
	<b>Electronics group</b> provides clean AC outlets, racks, rack protection, network switch, cabling support and guidance for operation readiness clearance (ORC) review	
Cryostat feedthrough and safety review	<b>Bern/SLAC/DUBNA/LBNL groups</b> provide list of feedthrough, design file and their pressure test of module structure, drift high voltage, light and charge readout systems	21579
	<b>Cryogenics group</b> provides 3d layout, guideline for feedthrough pressure test, guidance for operation readiness clearance (ORC) review	
Cryostat and TPC module installation	<b>Bern/LBNL groups</b> provide CAD file, equipment list on cryostat and TPC modules	
	<b>Installation group</b> provides integration 3d model, lifting fixture and installation engineering and safety review	
TPC module assembly and QA/QC	<b>Bern provides</b> TPC module QA/QC procedure and instruction from module-0 experience.	
	<b>Installation group</b> to provide mechanical support	

# Interface Topics and Responsibilities (cont.)

Interface Issues	Subsystem Responsibly	DUNE docDB
Cryogenic equipment specification and procurement	<b>Bern</b> provides initial P&ID and list of equipment, their connection on main cryostat top and on TPC modules	
	<b>FNAL Cryogenics group</b> completes the P&ID and equipment list, and specify additional procurement	
LAr filter vessel design	<b>Bern</b> provides CAD file of filter vessel from singleCube test and list of equipment and connections implemented	
	<b>FNAL Cryogenics group</b> modifies the vessel diameter and specify procurement plan	
Cryo equipment AC and networking requirements	<b>FNAL Cryogenics group</b> provides AC power and networking requirements for cryogenics equipment	
	<b>Electronics group</b> provides AC outlets and network switch	
Cryo control rack layout and networking	<b>FNAL Cryogenic control</b> to provide specification of PLC rack, its power budget and network connection	21459, 21958
	<b>Electronics group</b> provides AC outlets, emergency backup power and network switch	
Cryo equipment layout and support requirement	<b>FNAL Cryogenics group</b> provides dimension of cryogenics equipment and piping connection scheme	
	<b>Installation group</b> provides layout design and installation support	
Piping routing and length	<b>FNAL Cryogenics group</b> provides piping scheme of cryogenics, venting and ODH mitigation	
	<b>Installation group</b> provide layout design and installation support	
Cryostat and cryogenics equipment access support	<b>FNAL Cryo group</b> provides cryostat and cryogenics operation and access requirement	
	<b>Installation group</b> designs and builds access platform, support stand and transfer cart	

# 2x2@LArTF Schedule



- Schedule-driven tasks
  - Cryogenics engineering and safety reviews (May 2021–Feb 2022)
    - P&ID, VIE, piping, ODH analysis, process and control
    - Cryogenics equipment specifications and procurements
    - Safety reviews – CSS panels for LArTF and for MINOS
  - TPC module QA/QC and service feedthrough qualification (Sept 2021–Oct 2021)
    - Consortium subsystem groups to be onsite for module QA/QC
    - Potential impact from travel limits
  - Readout electronics ORC (ongoing, to complete before Dec 2021)
- Resource demand is high especially for Oct 2021 – Feb 2022






# 2x2@LArTF Schedule

ArgonCube2x2@LArTF

- ★ Cryogenics system design and review
- Electronics Integration and Support Design
- Cryogenics Equipment Procurement
- Cryogenics and Instrumentation Installation**
- Certification of 2x2 cryostat: inspection, pressure test and review
- ★ TPC module inspection QA/QC
- ★ TPC service feedthrough inspections and certifications
- Installation of feedthrough on TPC module top
- Installation of cryostat and cryogenics equipment
- Assembly and inserting TPC modules to cryostat
- safety relief valve and venting piping connections
- Argon supply line and purification filter connections
- Argon recirculation filter system installation
- Cryocooler system installation
- Cryogenics instrumentation and control installation
- Electronics, DAQ and Computing Installation**
- Installation of clean AC power conduit and outlet
- Preparation MINOS racks for electronics installation
- ★ Light readout SEDR, installation and pORC
- Charge readout SEDR, installation and pORC
- Drift HV system SEDR, installation and pORC
- PLC, purity monitor, DCS SEDR, installation and pORC
- DAQ server and networking installation and pORC
- Final Readout electronics ORC for 2x2 commissioning
- Commissioning and testing**



# 2x2@LArTF Tasks with Detail Dates

Tasks for 2x2@LArTF	Start	Finish
Cryogenics system design and review for 2x2@LArTF	5/7/2021	12/15/2021
Electronics Integration and support Design for 2x2@LArTF	5/7/2021	10/29/2021
Cryogenics equipment procurement	5/7/2021	2/4/2022
Cryogenics and Instrumentation Installation	8/31/2021	2/22/2022
<i>Certification of 2x2 cryostat: inspection, pressure test and review</i>	<i>8/31/2021</i>	<i>9/29/2021</i>
<i>TPC module inspection QA/QC</i>	<i>9/1/2021</i>	<i>10/29/2021</i>
<i>TPC service feedthrough inspections and certifications</i>	<i>9/1/2021</i>	<i>10/29/2021</i>
<i>Installation of feedthrough on TPC module top</i>	<i>11/1/2021</i>	<i>12/1/2021</i>
<i>Installation of cryostat and cryogenics equipment</i>	<i>9/30/2021</i>	<i>11/30/2021</i>
<i>Assembly and inserting TPC modules to cryostat</i>	<i>12/2/2021</i>	<i>12/16/2021</i>
<i>safety relief valve and venting piping connections</i>	<i>12/17/2021</i>	<i>1/4/2022</i>
<i>Argon supply line and purification filter connections</i>	<i>1/5/2022</i>	<i>1/20/2022</i>
<i>Argon recirculation filter system installation</i>	<i>1/5/2022</i>	<i>1/20/2022</i>
<i>Cryocooler system installation</i>	<i>1/24/2022</i>	<i>2/22/2022</i>
<i>Cryogenics instrumentation and control installation</i>	<i>12/17/2021</i>	<i>1/19/2022</i>
Electronics, DAQ and Computing Installation	9/1/2021	2/15/2022
<i>Installation of clean AC power conduit and outlet</i>	<i>9/1/2021</i>	<i>9/30/2021</i>
<i>Preparation MINOS racks for electronics installation</i>	<i>9/1/2021</i>	<i>9/30/2021</i>
<i>Light readout SEDR, installation and pORC</i>	<i>10/1/2021</i>	<i>12/1/2021</i>
<i>Charge readout SEDR, installation and pORC</i>	<i>10/1/2021</i>	<i>12/1/2021</i>
<i>Drift HV system SEDR, installation and pORC</i>	<i>10/1/2021</i>	<i>12/1/2021</i>
<i>PLC, purity monitor, DCS SEDR, installation and pORC</i>	<i>11/16/2021</i>	<i>1/14/2022</i>
<i>DAQ server and networking installation and pORC</i>	<i>9/30/2021</i>	<i>11/30/2021</i>
<i>Final ORC of readout electronics and DAQ for 2x2@LArTF</i>	<i>1/18/2022</i>	<i>2/15/2022</i>
Commissioning and testing	1/18/2022	4/20/2022
<i>HV, PLC and detector control commissioning</i>	<i>1/18/2022</i>	<i>2/15/2022</i>
<i>DAQ commissioning</i>	<i>2/16/2022</i>	<i>3/17/2022</i>
<i>LAr filling and purifying</i>	<i>2/23/2022</i>	<i>4/20/2022</i>
<i>Commissioning runs to reach stable HV setting</i>	<i>4/6/2022</i>	<i>4/20/2022</i>
Cosmic Ray and BNB Runs	4/21/2022	5/19/2022



# 2x2@MINOS Schedule




- While testing 2x2 in LArTF, support infrastructures for MINOS hall will be designed and installed in parallel
  - Cryostat access platform to cryostat
  - Low noise transformer and AC distribution for LAr TPC electronics
- ODH mitigation is one key design for cryogenics underground
  - ODH mitigation involves FESS for updating exhaust fan and extra duct work
- The 2x2@MINOS schedule is also driven by the delivery and QA/QC time of the last 2 TPC modules
  - Last two modules are scheduled to be available in early summer 2022

# 2x2@MINOS Installation Schedule



ArgonCube2x2@MINOS



May-21 Jul-21 Aug-21 Sep-21 Oct-21 Dec-21 Jan-22 Feb-22 Apr-22 May-22 Jun-22 Aug-22 Sep-22 Oct-22 Dec-22 Jan-23 Feb-23 Apr-23 May-23 Jun-23

# 2x2@MINOS WBS Tasks



WBS Tasks	Start Date	Finish Date
<b>Preliminary Installation Design</b>	<b>10/25/18</b>	<b>7/8/21</b>
<b>ArgonCube 2x2 Installation Design</b>	<b>5/7/21</b>	<b>10/17/22</b>
Cryogenics design and review for 2x2@LArTF	5/7/21	12/15/21
Cryogenic design and review for 2x2@MINOS	5/20/22	10/17/22
Transportation and installation tooling	5/10/21	6/6/22
Detector support and access platform in MINOS hall	9/13/21	4/7/22
<b>Detector Support and Installation Tooling Procurement</b>	<b>7/8/21</b>	<b>7/6/22</b>
<b>Cryogenic System Procurement</b>	<b>5/7/21</b>	<b>10/14/22</b>
<b>Electronics Integration Design and Procurement for 2x2@MINOS</b>	<b>7/9/21</b>	<b>9/14/22</b>
<b>ArgonCube 2x2@LArTF Installation and Test</b>	<b>9/1/21</b>	<b>5/19/22</b>
<b>Assembly and Installation in Underground MINOS Hall</b>	<b>7/9/21</b>	<b>1/3/23</b>
Re-installation of Minerva modules for ArgonCube test	7/9/21	11/2/21
Cryostat access platform support safety reviews, installation	4/8/22	6/6/22
ODH mitigation and monitoring system installation	8/17/22	10/14/22
Decommissioning of 2x2@LArTF and transfer cryostat and TPCs to MINOS hall	5/20/22	6/20/22
Module inspection QA/QC	6/21/22	8/3/22
Cryostat and TPC module installation safety reviews, installation	8/4/22	9/1/22
Cryogenics system installation	9/19/22	11/16/22
Cryogenics and operation safety review (pORC)	11/17/22	12/16/22
Electronics support infrastructure safety reviews, installation	7/20/22	9/15/22
Electronics and DAQ safety design reviews, installation	9/15/22	10/14/22
HV and detector control system safety design review, installation	9/15/22	10/14/22
Electronics operation safety review (pORC)	10/14/22	11/14/22
Final ORC review and safety walk-through	11/28/22	12/12/22
<b>ArgonCube 2x2 Commissioning</b>	<b>11/15/22</b>	<b>3/3/23</b>
<b>NuMI neutrino beam runs</b>	<b>3/6/23</b>	<b>6/30/23</b>



# 2x2 Milestones and Critical Tasks

- Three sets of milestones to track 2x2 progress
  - TPC module and electronics delivery
  - 2x2@LArTF installation
  - 2x2@MINOS installation
- Similarly, critical tasks with high impacts on schedule, cost and technical are compiled in the risk table
  - Most of the risk impacts are on schedule
  - Cost and technical risks are likely to be reduced with LArTF test

# 2x2 Milestones

#	Milestone Tasks	Completion
1	<i>2x2 cryostat arrives Fermilab from BERN</i>	<i>July 30, 2021</i>
2	<i>First TPC module and major cryogenics equipment received by FNA</i>	<i>August 31, 2021</i>
3	<i>Last TPC module received for LArTF test (2nd TPC)</i>	<i>October 29, 2021</i>
4	<i>All drift HV component received for 2x2@LArTF</i>	<i>November 1, 2021</i>
5	<i>All light readout electronics received for 2x2@LArTF</i>	<i>November 1, 2021</i>
6	<i>All charge readout electronics received for 2x2@LArTF</i>	<i>November 1, 2021</i>
7	<i>Completion of preliminary installation design</i>	<i>July 8, 2021</i>
8	<i>Completion of 2x2@LArTF cryogenics design</i>	<i>December 15, 2021</i>
9	<i>Electronics and DAQ are ready for 2x2@LArTF test</i>	<i>February 15, 2022</i>
10	<i>Cryogenics system is ready for 2x2@LArTF test</i>	<i>February 22, 2022</i>
11	<i>Completion of LArTF test and 2x2 is ready to move to MINOS hall</i>	<i>May 19, 2022</i>
12	<i>Final TPC modules received for MINOS test (3rd and 4th TPCs)</i>	<i>July 6, 2022</i>
13	<i>Completion of 2x2@MINOS cryogenics design</i>	<i>October 17, 2022</i>
14	<i>Cryogenics system is ready for 2x2 commissioning</i>	<i>December 16, 2022</i>
15	<i>Electronics and DAQ are ready for 2x2 commissioning</i>	<i>November 14, 2022</i>
16	<i>2x2 is ready to start commissioning</i>	<i>January 3, 2023</i>
17	<i>2x2 is ready for physics data running</i>	<i>March 3, 2023</i>



# Risk Table

Ranking	Critical Tasks	Risk Impact	Task Completion Dates
1	Cryostat vessel certification	Schedule	9/29/21
2	Cryocooler system specification and delivery	Schedule & Cost	1/21/22
3	Cryogenics P&ID and equipment specification	Schedule	9/29/21
4	Cryocooler system installation	Schedule	2/22/22
5	Final ORC of readout electronics and DAQ for 2x2@LArTF	Schedule	2/15/22
6	TPC module inspection QA/QC	Schedule & Cost	10/29/21, 8/3/22
7	Additional cryogenic equipment procurement for MINOS	Cost, Schedule & Technical	10/14/22
8	ODH mitigation and monitoring system installation for 2x2@MINOS	Cost & Schedule	10/14/22
9	Cryogenics and operation safety review for 2x2@MINOS	Schedule	12/16/22
10	Cryostat access platform support installation	Cost & Schedule	6/6/22
11	Low-noise transformer and AC distribution in MINOS	Cost	11/2/21
12	Networking upgrade in MINOS hall	Cost	9/14/22
13	Timing and trigger interfaces with ACNET system	Schedule	9/14/22

# Resource and Cost

- Resource and cost estimates are based on experiences of LAr TPC experiments and underground installations
  - 2x2 has a very strong engineering team
- Engineering resources are drawn from neutrino division and PPD
  - Engineers from both divisions have good record of working together
- Most M&S estimates are from vendor quotes or old procurements
  - Major procurement for cryogenics are almost completed
  - Key electronics equipment are none-cost: uBooNE spare AC transformer, racks from MINOS decommissioning, Weiner PS from MINOS etc.

# Technical Labor and M&S Cost



All Divisions	Cryo Engineer (FTE days)	Mech Engineer (FTE days)	Mech Designer (FTE days)	Process Control Engineer (FTE days)	Mech Technician (FTE days)	Electrical Engineer (FTE days)	Electrical Technician (FTE days)	Computing Specialist (FTE days)
Technical support for FY2019-20	105	105	50	10	0	50	0	0
Technical support for FY2021	190	125	70	10	104	125	25	95
Technical support for FY2022-2023	367	205	117	189	225	213	155	327

All Divisions		Cryo Engineer (FTE days)	Mech Engineer (FTE days)	Mech Designer (FTE days)	Process Control Engineer (FTE days)	Mech Technician (FTE days)	Electrical Engineer (FTE days)	Electrical Technician (FTE days)	Computing Specialist (FTE days)
Support for FY2022	\$450 K	277	200	117	147	225	153	155	162

# Summary

- 2x2 schedule was put together with past experience of LAr TPC experiments and underground installations
- High level milestones was defined
- Interfaces between 2x2 subsystems are being developed and documented
- Time-critical tasks of TPC module delivery, cryostat certification, and cryogenics procurement are identified. Risk mitigations are being investigated
- 2x2@LArTF is a critical step to work out technical and schedule issues before underground installation
- Thank you all for the help!

# Overall Schedule 2x2 Test at Fermilab



WBS Tasks	Start Date	Finish Date
Preliminary Installation Design	10/25/18	7/8/21
ArgonCube 2x2 Installation Design	05/07/21	10/17/22
Detector Support and Installation Tooling Procurement	7/8/21	7/6/22
Cryogenic System Procurement	5/7/21	10/14/22
Electronics Support Design and Procurement for 2x2@LArTF	5/7/21	10/29/21
Electronics Integration Design and Procurement for 2x2@MINOS	7/9/21	9/14/22
ArgonCube 2x2@LArTF Installation and Test	9/1/21	5/19/22
Assembly and Installation in Underground MINOS Hall	4/8/22	1/3/23
ArgonCube 2x2 Commissioning	11/15/22	3/3/23
2x2 NuMI Runs	3/6/23	12/29/23