


# ND-LAr: Module Assembly and Test Facility at IERC

Date: 29<sup>th</sup> June 2022

Name: Louise Suter



Schweizerische Eidgenossenschaft  
Confédération suisse  
Confederazione Svizzera  
Confederaziun svizra



U.S. DEPARTMENT OF  
**ENERGY**

Office of  
Science

# Outline

- Introduction – Who are we?
- Scope
- Requirements
- Interfaces
- P&ID
- Risks
- Cost
- Schedule
- Summary

## Introduction – Who are we?

- We are a team of Fermilab scientists and engineers tasked to support (plan, design, procure, install and operate) a Module Acceptance Test Facility (MATF) for the purpose of testing of 35 production modules (and spares) to verify their performance.
  - Louise Suter: MATF coordinator – Scientist, 6 years at lab, 5 years as NOvA's Operations Manager, 2x2 QA/QC onsite co-coordinator
  - Cryogenic Engineers - Michael Geynisman & Michael Zuckerbrot - long history of expertise in cryogenic systems, including 35 ton, LARIAT, MicroBooNE, SBND, and ICARUS, iceberg
  - Leo Bellantoni: IERC coordinator – Senior scientist with 20 years of experience at the lab



# WSB element for Module Assembly and Testing Facility

The MATF scope is defined through **WBS 131.ND.02.10 – ND LArTPC Module Assembly and Testing Facility (MATF)**

- Module Assembly and Testing Facility
  - Supporting Infrastructure for ND-LAr Module Assembly
    - Does not include assembly, handling, or lifting fixtures – covered by Assembly and Testing
  - Cryo-Testing System for ND-LAr Modules
  - Supporting Infrastructure for Cryo-Testing System
  - Formal schedule and resource estimate updates

Assembly & testing program is not covered – that is covered by TPC Module Assembly and Testing

| Task/Item                                 | Institutions | Funding Source  |
|---|--------------|-----------------|
| Cryostats (design)                        | CSU          | DUNE-US Project |
| Cryostats (specification and procurement) | FNAL         | DUNE-US Project |
| Cryostat lids (design)                    | CSU          | DUNE-US Project |
| Cryostat lids (procurement)               | FNAL         | DUNE-US Project |
| Mezzanine (design)                        | CSU          | DUNE-US Project |
| Mezzanine (procurement, installation)     | FNAL         | DUNE-US Project |
| Internal Cryogenics System                | FNAL         | DUNE-US Project |
| Proximity Cryogenics System               | FNAL         | DUNE-US Project |
| External Cryogenics System                | FNAL         | IERC S.S. Funds |
| Cryogenic Control System                  | FNAL         | DUNE-US Project |
| Clean power and ground                    | FNAL         | DUNE-US Project |
| Clean tent                                | FNAL         | DUNE-US Project |
| Racks and cable trays                     | FNAL         | DUNE-US Project |
| Facility installation and check-out       | FNAL         | DUNE-US Project |
| Facility operations support               | FNAL         | DUNE-US Project |
| Facility Integrated Design and Management | FNAL         | DUNE-US Project |



# Module Assembly and Testing Facility outline

**Modules (35 modules + spares) will be assembled in a dedicated clean space at MATF. After assembly MATF will perform cold acceptance testing**

- Directly after assembly, TPC modules will be **tested in LN2**
  - Checks Basic functionality after component integration – validation of TPC module assembly process
  - Requirement: test at cold temperatures similar to those in ND-LAr cryostat
    - LN2 chosen over GN2 for faster testing timescale and uniformity of temperature profile across TPC module
  - If FSD indicates the need for a LAr, then the testing facility can be upgraded for LAr (included as risk)
- To fit the schedule **two cryostats** are planned for use at MATF
  - Talk two weeks to test one TPC module tested in one cryostat (allowing for time to debug any irregularities)
  - Therefor two cryostats
    - Allow for faster testing timescale of module per week
    - Reduce labor costs during operations (cryogenic engineer/technician can monitor activities in both cryostats at same time)
    - Added redundancy

# MATF facility at Fermilab IERC building

## Location requirements (captured in requirements and MATF-IERC interface)

Not in consortium

- ❑ High-bay sufficient for cleanroom for ~4m-tall module assembly, and storage for subsystem components, with a mezzanine structure for cryostat(s).
- ❑ Crane with ~4m clearance above cryostat for module installation/removal.
- ❑ External system for LN2 storage & delivery of liquid and gaseous nitrogen and venting of gaseous cryogenics
- ❑ ODH safety system for the MATF hall

## MATF requirements (captured in requirements and MATF-TPC A&T interface )


Consortium Scope

- ❑ Cryostats capable of hosting ~4m x 1m x 1m module. Two cryostats to parallelize assembly and testing.
- ❑ Internal system for LN2 distribution, cooldown and warmup of 2 x 7000 L cryostats
- ❑ Common process control system required for providing I/O management through PLCs-based controls and computers-based HMI.


**The facility at IERC is being built specifically for MATF and had consortium input through the design and build**

# Scope: MATF facility at Fermilab IERC building

<https://edms.cern.ch/project/CERN-0000218344>



Cryostats located in pit to enable clearance



SHIPPING CONTAINER  
56 x 76 x 180 INCHES  
(1.42 x 1.93 x 4.57 METERS)





| ITEM No. | DESCRIPTION              | DUNE No.     | REF. No.                        |
|----------|--------------------------|--------------|---------------------------------|
| 1        | SERVICE DRIVE            |              | C2.1                            |
| 2        | ARGON CUBE TRENCH INLET  |              | A50-50                          |
| 3        | LAB OVERHEAD DOOR        |              |                                 |
| 4        | ARGON CUBE PIT           |              | A4-03, S10-10a, A10-02a, S81-03 |
| 5        | ARGON CUBE MEZZAINE      | DU-1002-2973 |                                 |
| 6        | CRANE HOOK               |              |                                 |
| 7        | CRANE HOOK WIDTH REACH   |              |                                 |
| 8        | CRANE HOOK LENGTH REACH  |              |                                 |
| 9        | SERVICE PLAEI            |              | A50-51                          |
| 10       | HIGH BAY TRENCHS         |              | S40-05                          |
| 11       | CRYOSTAT ASSY            | DU-1002-2866 |                                 |
| 12       | CRYOSTAT SENSOR AARRAY   | DU-1002-1285 |                                 |
| 13       | CLEAN ROOM TENT          | DU-1002-1272 |                                 |
| 14       | CRYOSTAT FILTRATION ASSY | DU-1002-6415 |                                 |
| 15       | ARGON PUMP ASSY          | DU-1002-3552 |                                 |
| 16       | LAr CONDENSER            | DU-1002-6414 |                                 |
| 17       | LN2 PHASE SEPARATOR      | DU-1002-3521 | DU-1002-2723                    |



# Scope: Module Assembly and Test Facility at FNAL <https://edms.cern.ch/project/CERN-0000218344>


(Architectural drawings are in complete state and 3D model is in EDMS)




Channel Raceway  
Provides Power & Data

Service Panels:

- Compressed Air
- Nitrogen
- Vacuum
- Water



Incoming/Outgoing  
Cryogenics




Cryostats located in pit  
to enable clearance



# Integration Research Engineering Center progress

Beneficial occupancy end of 2022, photos from June 2022  
Lab will be used for other DUNE cryo R&D work until MATF



# Requirements – General Facility

<https://edms.cern.ch/document/2589287/1>

| Name  | Primary Text   | Value  | Rationale  | Parent Req/Spec ID(s) |
|---|--|--|--|-----------------------|
| MATF Facility Access  | MATF shall provide access to FNAL and ND-LAr Consortium personnel for the given time window per day  | 8AM - 8PM  | Required to meet production schedule   | INT-001, INT-002      |
| MATF Facility Support   | MATF shall provide resources to support TPC A&T activities as they relate to usage of facility infrastructure  | 50% Cryo Eng<br>100% Mech Tech   | Support for cyro-system is necesssary to avoid downtime  | INT-001, INT-002      |
| MATF Facility Management  | MATF shall provide management for TPC A&T activities as they relate to the usage of facility infrastructure  | 100% Application Physicist   |  | INT-001, INT-002      |
| MATF Uninterrupted Power Source (UPS) for Short-term Power Failures | The MATF shall provide a UPS to mitigate power failures that are less than the given duration  | 30 minutes   | Shorter duration power outages are likely with the ongoing construction for PIP-II; with continuous cryogenic operations this could impact system reliability and safety | INT-001, INT-002      |
| MATF Temperature and Humidity range                                 | MATF shall maintain the given temperature and humidity environment   | 25C +/- 2C (WAG)<br>55% RH +/- 5% (WAG)                                    | Required to maintain dimensional stability of assembly components and keep water absorbtion by materials controlled  | INT-001, INT-002      |
| Lifting Capabilities for MATF Construction                          | MATF shall be capable of lifting components with maximum size (XX kg), maximum weight (W x H x L) and to a maximum height (H) during MATF construction | (1.5m X .5m X 3.5m)<br>100 kg to height Y - (TBC )                         | Necessary to construct facility  | INT-001, INT-002      |
| MATF Lifting Capabilities for ND-LAr Module                         | MATF shall be capable of lifting and inserting an ND-LAr module of maximum size (W x H x L) and maximum mass (XX kg) into the cryostat                 | <a href="#">1m X 1m X 4m</a><br><a href="#">EDMS 2458090 (mass budget)</a> | Necessary to install/remove modules from cryostat  | INT-001, INT-002      |



| Name                                    | Primary Text   | Value                             | Rationale   | Parent Req/Spec ID(s) |
|---|--|-----------------------------------|---|-----------------------|
| MATF Clean Assembly Areas               | MATF shall provide the given number of clean assembly areas of a minimum of the follow size (W x H x L)  | 2 areas of size 12' x 18' x 8'    | Necessary to maintain module cleanliness and LAr purity | INT-023, INT-025      |
| MATF Component Acceptance Check Areas   | MATF shall provide the given number of component acceptance check areas of a minimum of the follow size (W x H x L)                            | 2 areas of size 12' x 18' x 8'    | Necessary for component reception and QC activities     | INT-016               |
| MATF Component Receipt Area             | MATF shall be capable of receiving ND-LAr Components of the given maximum size (W x H x L) and maximum mass (XX kg) from Consortum Sub-systems | (1.5m X .5m X 3.5m)<br>100 kg TBC | Necessary for component reception and QC activities     | INT-016               |
| MATF Assembled Module Storage Space     | Amount of storage space at the MATF for fully-assembled TPC modules prior to testing   | TBC                               |   | INT-017, INT-018      |
| MATF Clean Assembly Area Classification | MATF shall provide clean assembly area of size (W x H x L) with the given ISO designation or better  | 12' x 18' x 8'<br>ISO 8           | Necessary to maintain module cleanliness and LAr purity | INT-024               |
| MATF Low-Noise Detector Environment -   | MATF shall provide low-noise environment for TPC testing at level of X   | TBC                               | ND modules require low-noise environment                | INT-001, INT-002      |

# Requirements – Cryo and Mezzanine

<https://edms.cern.ch/document/2589287/1>

| Name                                   | Primary Text  | Value                        | Rationale  | Parent Req/Spec ID(s) |
|--|---|------------------------------|--|-----------------------|
| MATF Testing Cryogen                   | MATF shall provide the cryogen of the specific type   | liquid Nitrogen              | Based on outcome of testing task force   | INT-001, INT-002      |
| MATF Cryogen Liquid Volume             | MATF shall provide a system of the given size   | 11 tons                      | Based upon initial system sizing   | INT-001, INT-002      |
| MATF Cryogen system design             | MATF shall provide a system with the following number of cryostats  | 2                            | Based on throughput and number of modules in ND-LAr  | INT-001, INT-002      |
| MATF Module Cool-down                  | MATF cryo-plant shall be capable cool-down of the ND-LAr module on the given timescale                                    | 48 hrs                       | Based upon recent prototype testing  | INT-001, INT-002      |
| MATF Module Cryo Temperature stability | MATF cryo-plant shall be capable of maintaining stable temperatures (within X degrees) during the given testing timescale | TBC                          | Based upon recent prototype testing  | INT-001, INT-002      |
| MATF Module Warm-up                    | MATF cryo-plant shall be capable of warm-up on the given timescale  | 48 hrs                       | Based upon recent prototype testing  | INT-001, INT-002      |
| MATF Cryo-Plant Thermal Management     | MATF cryo-plant shall be capable of removing the stated maximum TPC heat load   | <a href="#">EDMS 2458088</a> | Based upon recent prototype testing, heat load must be rejected to maintain LAr temperature  | INT-001, INT-002      |
| MATF Cryostat & Cryostat Lid Access    | The MATF shall provide a mezzanine that allows access to the cryostat and cryostat lids                                   | NA                           | Access is required to install, test, and remove TPCs   | INT-001, INT-002      |
| Mezzanine Loading at MATF              | The MATF mezzanine shall be capable of supporting the given loading conditions  | TBC                          | Must support both component and personnel loading, assuming maximum number of individuals allowed on the structure at a given time | INT-001, INT-002      |
| Mezzanine Access Area at MATF          | The MATF mezzanine shall provide access over the given footprint  | W X H X L - TBC              | Access area required to perform work, egress governed by FESHM   | INT-001, INT-002      |
| Mezzanine Safety                       | The MATF mezzanine shall provide railings, fall protection and egress requirements per FESHM                              | NA                           | Required by FNAL FESHM and potentially DOE requirements  | INT-001, INT-002      |


# MATF Interfaces

- MATF to IERC - <https://edms.cern.ch/document/2745422/1>
  - MATF has well-defined interfaces to IERC to ensure that the lab as-built needs the requirements. Some of the main areas include:
    - Crane specs and clearance
    - cryogenics facilities
    - High bay, access, and clearance in the facility
    - ODH and safety process controls
- MATF to TPC assembly and testing – <https://edms.cern.ch/document/2741843/1>
  - Facility access, power and environmental
  - Cryo system and process and controls
  - Assembly space and assembly and testing needs (cleanliness, clean power)




# P&ID (external - LN2 and GN2 supply system – FNAL supported )

<https://edms.cern.ch/document/2459144>



**P&ID (internal – showing single LN2 cryostat for simplicity ; dual cryostats are considered with LN2 transfer by pressure push)**



<https://edms.cern.ch/document/2459144>

# Risks and Opportunities

| RI-ID         | Title   | Probability | Cost Impact              | Schedule Impact     |
|---------------|---|-------------|--------------------------|---------------------|
| RT-131-ND-087 | Uncosted Labor - CRO, Module Integration/assembly, Installation | 25%         | 1000 -- 4000 -- 6000 k\$ | 2 -- 3 -- 6 months  |
| RT-131-ND-153 | Module Testing Timescale at MATF Longer than Anticipated        | 25%         | 132 -- 198 -- 397 k\$    | 2 -- 3 -- 6 months  |
| RT-131-ND-151 | Test Program Uncertainty  | 15%         | 3000 k\$                 | 0 -- 3 -- 12 months |
| RT-131-ND-114 | Insufficient storage space for fully tested LArTPC modules      | 15 %        | 302 -- 605 -- 908 k\$    | 3 -- 6 -- 9 months  |

## Risks:

- ☐ Escalation of M&S prices forcing reduction of scope due to “build-to-cost” requirement
- ☐ Delays due to commissioning, procurement, installation, safety review, inefficient resources
- ☐ Safety issues, e.g. critical lifts
- ☐ Later state design changes due to results of FSD and 2x2
- ☐ Operations support shortages, external labor vs. Fermi labor based on cost and schedule
- ☐ Not enough available storage for completed modules

## Opportunities:

Re-use of cryostats from FSD experiments and availability of “lessons learned” from SLAC FSD experiments



## Recommendation from previous reviews

Held Internal review in 2021 that was a dry-run PDR

| Review               | Comment   | Response   |
|----------------------|---|--|
| Internal review 2021 | The MATF team and the installation team should band together to draft detailed testing goals, justifications, procedures, and the pass/fail criteria. The tests during module assembly and detector assembly are likely to be very similar from a QC perspective. This document will be important for justifying the cold test in pure liquid argon of all the modules. | Closed - Baseline is tests in LN2, therefore the comment is not relevant any more  |
| Internal review 2021 | Requirement for a fully redundant cryogenics system for the test facility should be reviewed and justified before the system goes to an external review.  | Closed - Testing plan as been re-assessed to LN testing at reduced cost. This was presented at March 2022 US Cost Review |
| US ND Cost Review    | Consider reuse of equipment and sites for FSD and MATF activities   | Open – reuse of SLAC FSD cryostats or equipment has been discussed   |

## ESH Codes and Standards

- Team has many years of experience safely building similar facilities at Fermilab.
- Cryogenic Engineers - Michael Geynisman & Michael Zuckerbrot - long history of expertise on cryogenic systems, including 35 ton, LARIAT, MicroBooNE, SNBD, and ICARUS.
- Fermilab based team well versed in FESHM and labs ESH procedures.
  - See list of relevant FESHM chapters

<https://edms.cern.ch/document/2745423/1>

### Material Handling and Transportation

- Overhead Cranes and Hoists (FESHM 10100)
- Below – The – Hook Lifting Devices (FESHM 10110)
- Powered Industrial Trucks (FESHM 10120)
- Lift Plans (FESHM 10200)
- Slings and Rigging Hardware (FESHM 10130)

### Mechanical, Cryogenic and Structural Safety per ASME BPVC Section VIII, B31.3/EN13480, API standards

- Pressure Vessels (FESHM 5031)
- Piping Systems (FESHM 5053.1)
- Inspection and Testing of Relief Systems (FESHM 5031.4)
- Low Pressure Vessels and Fluid Containment (FESHM 5031.5)
- Cryogenic System Review (FESHM 5032)
- Liquid Nitrogen Dewar Installation and Operation Rules (FESHM 5032.1)
- Low Pressure Vessels and Fluid Containment (FESHM 5031.5)

### Structural safety

- Structures per FESHM 5100

### Electrical Safety

- Electrical safety program (FESHM 9100)
- Grounding Requirements for Electrical Distribution and Utilization Equipment (FESHM 9190)
- Management and Use of Cable Tray Systems (FESHM 9130)
- High Voltage Coaxial Connectors (FESHM 9150)
- Uninterruptible Alternating Current Power Back-Up Systems (FESHM 9170)

### Occupational Safety

- Fall Protection (FESHM 7060)
- Ladder and Scaffold Safety (FESHM 7070)

### Fire Protection

- Concepts of Egress (FESHM 6020.4)

## ND-LAr Total Resource by WBS


|  | Design & Prototyping |                  |                 |                  | Production      |                  |                 |                  |                          |                 |
|--|----------------------|------------------|-----------------|------------------|-----------------|------------------|-----------------|------------------|--------------------------|-----------------|
|  | On-Project           |                  | Off-Project     |                  | On-Project      |                  | Off-Project     |                  | On-Project               |                 |
| 131.ND.02: ND-LAr                        | M&S<br>[CY-k\$]      | Labor<br>[k-hrs] | M&S<br>[CY-k\$] | Labor<br>[k-hrs] | M&S<br>[CY-k\$] | Labor<br>[k-hrs] | M&S<br>[CY-k\$] | Labor<br>[k-hrs] | Total Cost<br>[FBAY-k\$] | Avg.<br>Uncert. |
| 01 ND LArTPC Management                  | \$401.5              | 18.3             | -               | 43.9             | \$412.5         | 13.8             | -               | 72.5             | \$10,114.9               | 10%             |
| 02 Module Structure                      | -                    | -                | -               | 14.3             | -               | -                | \$2,448.0       | 22.0             | -                        | -               |
| 03 HV                                    | -                    | -                | -               | 10.5             | -               | -                | \$816.0         | 14.0             | -                        | -               |
| 04 Field Structure                       | \$159.1              | 9.4              | -               | 0.6              | \$3,560.1       | 4.9              | -               | 6.5              | \$7,642.6                | 60%             |
| 05 Charge Readout                        | \$1,331.3            | 17.7             | -               | 16.6             | \$3,366.0       | 5.5              | -               | 20.8             | \$10,741.6               | 35%             |
| 06 Light Readout                         | -                    | -                | -               | 71.1             | -               | -                | \$5,508.0       | 15.1             | -                        | -               |
| 07 Calibration                           | \$193.7              | 1.3              | -               | 33.1             | -               | -                | -               | 20.3             | \$414.0                  | 50%             |
| 08 TPC Module Assembly and Testing       | \$368.1              | 7.1              | -               | 8.6              | \$103.0         | 5.7              | -               | 32.0             | \$1,865.1                | 41%             |
| 09 TPC Integration and Installation      | \$584.2              | 11.4             | -               | 12.4             | \$426.0         | 9.6              | -               | 15.0             | \$5,384.2                | 50%             |
| 10 Module Assembly & Test Facility       | -                    | 5.7              | -               | -                | \$1,483.0       | 10.8             | -               | 27.3             | \$4,114.0                | 60%             |
| 11 Full-scale Demonstrator Test Facility | \$1,497.5            | 9.1              | -               | 6.3              |                 |                  |                 |                  | \$3,726.2                | 60%             |
| 12 ArgonCube Test Facility               | -                    | -                | \$1,250.0       | 20.9             |                 |                  |                 |                  | -                        | -               |
| 13 2x2 NUMI Test Beam Facility           | -                    | -                | \$2,300.0       | 15.0             |                 |                  |                 |                  | -                        | -               |
| Total:                                   | \$4,535.3            | 79.9             | \$3,550.0       | 253.2            | \$9,350.6       | 50.5             | \$8,772.0       | 245.5            | \$44,002.5               | 43%             |

### Notes:

1. Extracted from current resource-loaded schedule (P6/Cobra ND-LAr Sandbox, 22 Mar. 2022)
2. Includes all on-project and majority of off-project resource estimates for ND-LAr Consortium.
3. Off-project resources include both international and domestic investments
4. CY-k\$: Costs in current-year direct kilo-dollars. FBAY-k\$: Costs in fully-burdened at-year (escalated) kilo-dollars.

# ND-LAr Schedule: High-Level Milestones

## Near Detector LAr





## Summary

- ❑ The location of MATF at the Fermilab IERC building will receive beneficial occupancy in 2022.
  - ❑ FNAL is supporting external cryogenics and ODH safety system and process control for the facility.
  - ❑ This new lab will be used for other R&D until MATF operations
- ❑ The MATF design is mature. It has been informed by 2x2 and we will continue to learn from FSD
  - ❑ The preliminary design of the cryogenic system is complete with a full set of process schematics and a list of valves and instrumentation, plus 3D model for the MATF hall.
  - ❑ The interface documents with IERC and TPC A&T have been produced.
  - ❑ A basic cost analysis has been produced.
  - ❑ A basic estimate of operational costs has been provided.
  - ❑ The risks have been evaluated

# Summary of supporting material

| MATF Documentation           | Description  | EDMS Link   |
|------------------------------|--|---|
| MATF Folder                  | Top level folder for MATF documentation                              | <a href="https://edms.cern.ch/project/CERN-0000217534">https://edms.cern.ch/project/CERN-0000217534</a> |
| Requirements                 | Spreadsheet with all ND-LAr requirements, see sheet "MATF (10)"      | <a href="https://edms.cern.ch/document/2589287">https://edms.cern.ch/document/2589287</a>               |
| Internal ICDs                | Interface control documents (ICDs) internal to the ND-LAr Consortium | <a href="https://edms.cern.ch/project/CERN-0000223195">https://edms.cern.ch/project/CERN-0000223195</a> |
| Analyses                     | ODH Analysis   | <a href="https://edms.cern.ch/project/CERN-0000231265">https://edms.cern.ch/project/CERN-0000231265</a> |
| QAQC Plan                    | ESH QAQC plan  | <a href="https://edms.cern.ch/project/CERN-0000231266">https://edms.cern.ch/project/CERN-0000231266</a> |
| Previous Review Tracking     | Spreadsheet with previous review recommendations, see "MATF"         | <a href="https://edms.cern.ch/document/2741842">https://edms.cern.ch/document/2741842</a>               |
| Cost                         | High-level cost estimate for ND-LAr and subsystems                   | <a href="https://edms.cern.ch/document/2742778">https://edms.cern.ch/document/2742778</a>               |
| Schedule                     | High-level "one-pager" schedule for ND-LAr Consortium activities     | <a href="https://edms.cern.ch/document/2603073">https://edms.cern.ch/document/2603073</a>               |
| CAD Model (Facility)         | Solidworks "Pack & Go" and Parasolid exports of CAD models           | <a href="https://edms.cern.ch/project/CERN-0000231267">https://edms.cern.ch/project/CERN-0000231267</a> |
| Mechanical Assembly Drawings | Subsystem assembly drawing   | <a href="https://edms.cern.ch/project/CERN-0000218344">https://edms.cern.ch/project/CERN-0000218344</a> |
| Parts List                   | Subsystem parts list   | <a href="https://edms.cern.ch/project/CERN-0000231268">https://edms.cern.ch/project/CERN-0000231268</a> |
| P&ID Cryo System             | Piping and Instrumentation Diagram for Cryogenics System             | <a href="https://edms.cern.ch/document/2459144">https://edms.cern.ch/document/2459144</a>               |

# Labor cost breakdown

- ❑ Labor is estimated based on previous experience at Fermilab and typical installations in 2019-2021 i.e. ICARUS, SBND, ICEBERG
- ❑ The labor covers required labor for all phases of design, procurement, and installation of the MATF Internal cryogenic system.
- ❑ Operations support includes Cryogenic engineers and mechanical technicians, but at least stage least mature due as the testing plan gets developed.
- ❑ Does include Grad student and post-doc uncosted labor, lack of availability of that labor is included as risk
- ❑ The labor gap in 2024 and 2025 creates issues with cryogenic engineers and techs transitioning focus to other projects and schedules for IERC opponency.

| Sum of Units                                  | FY     |          |             |
|---|--------|----------|-------------|
|   | Labor  | Nonlabor | Grand Total |
| WBS-Task-Resource                             |        |          |             |
| SB Near Detector - ND LAr Sandbox             | 15,941 | 27,954   | 43,895      |
| 02 ND LArTPC                                  | 15,941 | 27,954   | 43,895      |
| 10 Module Assembly & Test Facility @ FNAL     | 15,941 | 27,954   | 43,895      |
| 01 ND-LAr MATF Preliminary Design             | 998    | 1,026    | 2,024       |
| Cryogenics Engineer                           | 998    |          | 998         |
| Cryogenics Engineer - LBNL                    |        | 90       | 90          |
| Mechanical Designer - LBNL                    |        | 468      | 468         |
| Mechanical Engineer - LBNL                    |        | 468      | 468         |
| 02 ND-LAr MATF Final Design                   | 3,699  |          | 3,699       |
| Cryogenics Engineer                           | 2,000  |          | 2,000       |
| Mechanical Design Engineer                    | 999    |          | 999         |
| Mechanical Designer                           | 700    |          | 700         |
| 03 MATF Procurement, Fabrication and Assembly | 5,244  | 14,928   | 20,172      |
| Cryogenics Engineer                           | 1,234  |          | 1,234       |
| Electrical Technician                         | 200    |          | 200         |
| Grad Student Uncosted - Colorado              |        | 8,352    | 8,352       |
| Grad Student Uncosted - Generic Univ          |        | 1,600    | 1,600       |
| Mechanical Assembly Technician                | 2,888  |          | 2,888       |
| Mechanical Design Engineer                    | 522    |          | 522         |
| Physicist Uncosted                            | 400    |          | 400         |
| Post Doc Uncosted - Colorado                  |        | 4,176    | 4,176       |
| Post Doc Uncosted - Generic Univ              |        | 800      | 800         |
| 04 MATF Operations Support                    | 6,000  | 12,000   | 18,000      |
| Cryogenics Engineer                           | 2,000  |          | 2,000       |
| Grad Student Uncosted - Generic Univ          |        | 8,000    | 8,000       |
| Mechanical Assembly Technician                | 4,000  |          | 4,000       |
| Post Doc Uncosted - Generic Univ              |        | 4,000    | 4,000       |


# Example of current state of cryogenic cost breakdown for 2 cryostat N2 system

| Equipment name   | Quantity | Type of cost        | Subsystem   | Cost (new/use)    | Total M&S cost   | Total Lab       | Existing or New | Vendor                                       | BOE              |
|--|----------|---------------------|-------------|-------------------|------------------|-----------------|-----------------|--|------------------|
| <b>Process control (Project responsibility)</b>  |          |                     |             |                   |                  |                 |                 |  |                  |
| Process controls   | 1.5      | M&S                 | all systems | \$50,000          | \$75,000         |                 |                 | Fermi  | Fermi, SBN       |
| Proces controls  | 45       | Tech Labor days     | all systems | \$1,000           |                  | \$45,000        | new             | Fermi  | Fermi, SBN       |
|  |          |                     |             | <b>Sub cost =</b> | <b>\$75,000</b>  | <b>\$45,000</b> |                 |  |                  |
| <b>Proximity or Internal (Project responsibility)</b>  |          |                     |             |                   |                  |                 |                 |  |                  |
| Coldbox (insulated) ASME   | 2        | M&S                 | Internal    | \$165,000         | \$330,000        |                 | new             | Cryofab                                      | quote 2022       |
| Cryostat top plate w/penetrations  | 2        | M&S                 | Internal    | \$10,000          | \$20,000         |                 | new             | Cryofab                                      | best guess       |
|  |          |                     |             |                   |                  |                 |                 |  |                  |
| Internal cryo piping   | 2        | M&S                 | Internal    | \$5,000           | \$10,000         |                 | new             | Fermilab                                     | prior experience |
| Cryostat RDs w/o diverters   | 6        | M&S                 | Internal    | \$1,500           | \$9,000          |                 | new             | TBD  | prior experience |
|  |          |                     |             |                   |                  |                 | new             |  |                  |
| Control valves   | 14       | M&S                 | Internal    | \$5,000           | \$70,000         |                 | new             | TBD  | Velan            |
|  |          |                     |             |                   |                  |                 |                 |  |                  |
| Hand valves  | 60       | M&S                 | Internal    | \$500             | \$30,000         |                 | new             | TBD  | US typical       |
|  |          |                     |             |                   |                  |                 |                 |  |                  |
| Instrumentation  | 120      | M&S                 | Internal    | \$350             | \$42,000         |                 | new             | TBD  | Siemens          |
|  |          |                     |             |                   |                  |                 |                 |  |                  |
| Reliefs for piping   | 40       | M&S                 | Internal    | \$300             | \$12,000         |                 | new             | CS   | SBN              |
|  |          |                     |             |                   |                  |                 |                 |  |                  |
| Piping, tubing, components   | 2        | M&S                 | Internal    | \$30,000          | \$60,000         |                 | new             | TBD  | Fermi, SBN       |
|  |          |                     |             | <b>Sub cost =</b> | <b>\$523,000</b> | <b>\$0</b>      |                 | \$154,000                                    |                  |
| <b>Labor costs for design, procurement, supervision for instalation</b>  |          |                     |             |                   |                  |                 |                 |  |                  |
| Proximity+Internal+Cryostat - <u>Final design</u> , procurement and overseeing installation costs (for all non-technician disciplines) | 60.00    | weeks @ \$6000/week | All systems | \$6,000           |                  | \$360,000       |                 | Fermi labor - Project cost                   | Fermi, SBN       |
| <b>Labor costs for technical for instalation</b>   |          |                     |             |                   |                  |                 |                 |  |                  |
| <u>In-place installation costs (mech techs and welders)</u> to integrate all 3 systems   | 200      | Tech Labor days     | All systems | \$1,200           |                  | \$240,000       |                 | Fermi labor (Fermi personnel, contract, etc) | Fermi, SBN       |
| <u>In-place installation costs (electrical techs and electricians)</u> to integrate all 3 systems                                      | 200      | Tech Labor days     | All systems | \$1,200           |                  | \$240,000       |                 | Fermi labor (Fermi personnel, contract, etc) | Fermi, SBN       |

Note: see backup slide for comparison between the costs of a cryogenic system required for testing in purified argon versus in liquid nitrogen ( single and duel cryostats for both)



# Backup slide: estimation of costs for testing options (w/o operations)



# M&S cost breakdown

| Total M&S Cost          | QTY | Unit Cost      | Total cost LAr | Total Cost N2 estimate | Total Cost   |  |
|-------------------------|-----|----------------|----------------|------------------------|--------------|--|
| Cryogenic System        | 0   | \$2,189,200.00 | \$2,189,200.00 | \$-                    | \$ -         | removed, added assumed cold box              |
| LN2 two cryostat sytsem | 1   | \$523,000.00   | \$-            | S-                     | \$523,000    | based on estimate from fnal enginners        |
| LN Cold Box system      | 0   | \$1,123,000.00 | \$-            | \$1,123,000.00         | \$0          | based on FD cold box cost                    |
| Mezzanine               | 1   | \$80,000.00    | \$80,000.00    | \$80,000.00            | \$80,000     |  |
| CleanRoom               | 1   | \$50,000.00    | \$50,000.00    | \$50,000.00            | \$50,000     |  |
| Isolation Transformer   | 0   | \$30,000.00    | \$30,000.00    | \$30,000.00            | \$0          | removed for N2                               |
| Saturable Inductor      | 0   | \$30,000.00    | \$30,000.00    | \$30,000.00            | \$0          | removed for N2                               |
| General Tooling         | 1   | \$25,000.00    | \$25,000.00    | \$25,000.00            | \$25,000     |  |
| Storage Cabinets        | 5   | \$2,000.00     | \$10,000.00    | \$10,000.00            | \$10,000     |  |
| Workbenches             | 1   | \$5,000.00     | \$5,000.00     | \$5,000.00             | \$5,000      |  |
| Granite Table           | 1   | \$5,000.00     | \$5,000.00     | \$5,000.00             | \$5,000      |  |
| Liquid Argon            | 0   | \$75,000.00    | \$75,000.00    | S-                     | \$0          | 6X 25,000L fills @ \$3/liter, removed for N2 |
| Cold N2 gas system      | 1   | \$50,000.00    | \$-            | \$50,000.00            | \$50,000     | Assumed cost of N2 gas system for cold box   |
| Process controls        | 1   | \$75,000.00    | \$75,000.00    | \$75,000.00            | \$75,000     |  |
|                         |     |                |                |                        |              |  |
| Total                   |     |                | \$2,574,200.00 | \$1,483,000.00         | \$823,000.00 |  |


## ND-LAr: On-Project Labor vs. Time

|   | Design and Prototyping |            |             |             |            | (Gap)      | Production and Installation |            |            |            |            |            |
|---|------------------------|------------|-------------|-------------|------------|------------|-----------------------------|------------|------------|------------|------------|------------|
| Fiscal Year                                     | 2020                   | 2021       | 2022        | 2023        | 2024       | 2025       | 2026                        | 2027       | 2028       | 2029       | 2030       | 2031       |
| <b>ND LArTPC Total [FTE]</b>                    | <b>3.1</b>             | <b>4.9</b> | <b>14.6</b> | <b>11.3</b> | <b>5.1</b> | <b>3.6</b> | <b>5.7</b>                  | <b>8.3</b> | <b>6.3</b> | <b>4.7</b> | <b>6.2</b> | <b>0.5</b> |
| <b>01 ND LArTPC Management</b>                  | 0.8                    | 1.7        | 2.0         | 2.0         | 2.0        | 1.8        | 1.3                         | 1.3        | 1.4        | 1.7        | 1.8        | 0.5        |
| <b>04 Field Structure</b>                       | 0.4                    | 0.6        | 1.9         | 1.4         | 1.0        | -          | 0.5                         | 1.4        | 0.7        | 0.3        | -          | -          |
| <b>05 Charge Readout</b>                        | 0.8                    | 1.2        | 5.4         | 2.8         | 0.3        | 0.2        | 1.2                         | 1.3        | 0.3        | 0.2        | 0.2        | 0.0        |
| <b>07 Calibration</b>                           | -                      | 0.1        | 0.4         | 0.3         | -          | -          | -                           | -          | -          | -          | -          | -          |
| <b>08 TPC Module Assembly and Testing</b>       | 0.7                    | 0.6        | 0.9         | 1.2         | 0.7        | -          | 0.3                         | 0.9        | 1.5        | 0.2        | 0.2        | -          |
| <b>09 TPC Integration and Installation</b>      | -                      | 0.3        | 0.5         | -           | 0.9        | 1.6        | 1.1                         | 1.6        | 0.8        | 1.1        | 4.0        | -          |
| <b>10 Module Assembly &amp; Test Facility</b>   | 0.5                    | 0.3        | 1.2         | 1.3         | -          | -          | 1.4                         | 1.9        | 1.7        | 1.2        | -          | -          |
| <b>11 Full-scale Demonstrator Test Facility</b> | -                      | 0.3        | 2.3         | 2.3         | 0.2        | -          | 0.0                         | 0.0        | -          | -          | -          | -          |

**Breakdown of on-project labor by fiscal year provided for reference.**

- Resource smoothing is required, pending finalization of LBNF/DUNE budget profile

# Requirements for US cryogenic contributions



- ❑ The requirements for the testing cycle include controlled cooldown of the TPC structure from ambient, testing in LN2 bath, and controlled warmup to ambient.
- ❑ The testing of the TPC modules will be done with dual identical cryostats ([contribution #1](#)) to speed up the entire testing campaign and provide for greater flexibility and reliability. The cryostats are technically defined
  - ❑ An opportunity exists to reuse one or both cryostats from FSD experiments conducted prior to MATF operations.
- ❑ The internal cryogenic system ([contribution #2](#)) is required to support testing of 35 production modules to verify their performance at cryogenic temperatures.
- ❑ Common process control system ([contribution #3](#)) required for providing I/O management through PLCs-based controls and computers-based HMI.



# Cost Breakdown

- ❑ Original testing strategy was for testing all modules in LAr → cost prohibitive, task force to develop new strategy → de-scoped to testing all modules in LN2 bath
- ❑ M&S cost driven by cold-test system, This is a de-scope pre-conceptual level estimate based on FD cold box
- ❑ We have been working to produce a accurate cost for LN2 testing. Most of the component M&S are estimated based on previous experience at Fermilab and typical purchases in 2019-2021. Cost escalation is not applied to estimates.
- ❑ Detailed cost estimate for M&S is currently 823k for procurement, fabrication and facility prep. Will be updated in P6. LN2 cryo-system cost ~523k
  - ❑ Major cost driver are cryostat vessels per ASME BPVC → \$165K each (*Cryofab quote 2022*).
  - ❑ The cost for M&S assumes new purchases (no re-use) for the components of the internal cryogenic system funded by the LBNF/DUNE Project.
  - ❑ M&S cost also cover process controls, mezzanine, cleanroom, general facility outfitting – tooling, cabinets

## ND-LAr Resource Breakdown: 131.ND.02.10 – Module Assembly and Test Facility

|  | Design & Prototyping |                  |                 |                  | Production       |                  |                 |                  |
|--|----------------------|------------------|-----------------|------------------|------------------|------------------|-----------------|------------------|
|  | On-Project           |                  | Off-Project     |                  | On-Project       |                  | Off-Project     |                  |
|  | M&S<br>[CY-k\$]      | Labor<br>[k-hrs] | M&S<br>[CY-k\$] | Labor<br>[k-hrs] | M&S<br>[CY-k\$]  | Labor<br>[k-hrs] | M&S<br>[CY-k\$] | Labor<br>[k-hrs] |
| <b>131.ND.02.10: Module Assembly &amp; Test Facility</b> |                      |                  |                 |                  |                  |                  |                 |                  |
| 01 MATF Preliminary Design                               | -                    | 2.0              | -               | -                | -                | -                | -               | -                |
| 02 MATF Final Design                                     | -                    | 3.7              | -               | -                | -                | -                | -               | -                |
| 03 MATF Procurement, Fabrication and Assembly            | -                    | -                | -               | -                | \$1,408.0        | 4.8              | -               | 15.3             |
| 04 MATF Operations Support                               | -                    | -                | -               | -                | \$75.0           | 6.0              | -               | 12.0             |
| <b>Total:</b>  | -                    | <b>5.7</b>       | -               | -                | <b>\$1,483.0</b> | <b>10.8</b>      | -               | <b>27.3</b>      |

M&S cost driven by cold-test system, cryostat vessels per ASME BPVC → \$165K each

### Notes:

1. Extracted from current resource-loaded schedule (P6/Cobra ND-LAr Sandbox, 22 Mar. 2022)
2. Includes all on-project and majority of off-project resource estimates for ND-LAr Consortium.
3. Off-project resources include both international and domestic investments
4. CY-k\$: Costs in current-year direct kilo-dollars. FBAY-k\$: Costs in fully-burdened at-year (escalated) kilo-dollars.

*Google sheet version:*

<https://docs.google.com/spreadsheets/d/148nVlj-4tz2FAodYIRAp29K3ZVE00Dw3HJ6oV-j5qXU>

# Cryostat quote

CRYOFAB, INC.  
540 NORTH MICHIGAN AVE. • P.O. BOX 485  
KENILWORTH, NEW JERSEY 07033  
908-686-3636 x14 • FAX 908-686-9538  
E-MAIL: tam@cryofab.com  
WEBSITE: http://www.cryofab.com



To: Marco Oriunno , SLAC-Stanford University

From: Tam Tu

Email: [oriunno@slac.stanford.edu](mailto:oriunno@slac.stanford.edu)

Pages: 1

Phone:

Date: 2/16/2022

Re: Quotation for Dewar Flask

CC:

☐ Urgent

☒ For Review

☐ Please Comment

☐ Please Reply

☐ Please Recycle

● Comments:

We are pleased to offer pricing for our CF series Dewar Flask that you had requested.

- Item-1, Qty-1
- Custom DUNE FSD Cryostat per your requirements.  
Cryofab Model CF65148-F-BD Open Mouth LARG Dewar Flask with Top Flange  
Notes & Exceptions:
  - 65" nominally inner vessel diameter by 148" inner depth at full diameter
  - 69" outer diameter by 172" overall height (est.)
  - Top flange with double o-ring groove and bolt holes per spec
  - 15 psig MAWP
  - 1" O.D. bottom drain exits inner reservoir through the bottom dished head followed by a 90 degree elbow and then terminates at the outer vessel cylindrical shell with a DN25CF flange welded at the outlet.
  - Inner vessel designed and tested per ASME Code sec VIII, Div.1
  - The coverplate used for the hydrostatic pressure test would be supplied in lieu of the .125" thin lid required for shipping purposes.
  - All shell and flange thicknesses to be determined by Cryofab and in accordance with ASME code requirements.
  - Insulation and internal structural integrity designed per Cryofab standards
  - No additional cleaning provided on inner vessel other than general wipe down with aqueous cleaning solution and rinse.

Unit Price: \$162,450.00

Item-2

Shipping skid with saddles\*

\$3,500.00

Delivery: 8 months ARO  
F.O.B.: Kenilworth, NJ  
Terms: 50% deposit with purchase order, Net 30 days balance.  
Quoted prices are in US Dollars and valid for 90 days.

\*Dewar is packaged horizontally and strapped to an oversized steel reinforced wooden skid on saddles. It would have to be shipped by either via a dedicated container/flatbed or by secured/sealed LTL freight trailer.

Regards,  
Tam Tu