

# FD2 PDS Short-term Plan

DUNE Far Detector #2  
Photon Detector System  
FD2 PDS Photo-collector Working Group

Last update: September 27, 2022  
Ryan Rivera & Flavio Cavanna

# FD2 PDS Weekly Schedule

Reviews and Deliveries	Module-0	Cold Box	Date	Week #	Month
			05-Sep	37	Sep '22
		Cold Box B++ Run	12-Sep	38	
FBK 250 SIPM Delivery		Cold Box CRP3 Install	19-Sep	39	
Spain Hamamatsu 702 SIPM Delivery			26-Sep	40	
INFN Hamamatsu ? SIPM Delivery	Module-0 Orders	Cold Box CRP3 Run	03-Oct	41	Oct '22
		Cold Box CRP2b Install (v4 / v5)	10-Oct	42	
			17-Oct	43	
			24-Oct	44	
		Cold Box CRP2b Run	31-Oct	45	
	Module-0 Production		07-Nov	46	Nov '22
			14-Nov	47	
	Module-0 Flange & Feedthrough Install	Cold Box CRP4 Install (v6)	21-Nov	48	
			28-Nov	49	
Final Design Review	4x Module-0 non-TCO Membrane Install (v6)	Cold Box CRP4 Run	05-Dec	50	Dec '22
			12-Dec	51	
			19-Dec	52	
			26-Dec	53	
			02-Jan	1	Jan '23
			09-Jan	2	
FBK 750 SIPM Delivery	8x Module-0 Cathode Install		16-Jan	3	
CERN Collaboration Meeting			23-Jan	4	
			30-Jan	5	
	4x Module-0 TCO-side Membrane Install		06-Feb	6	Feb '23
			13-Feb	7	
			20-Feb	8	
			27-Feb	9	
			06-Mar	10	Mar '23
CD2/3 Director's Review			13-Mar	11	
	Module-0 Install milestone		20-Mar	12	
Internal PD Design Workshop			27-Mar	13	
			03-Apr	14	Apr '23
			10-Apr	15	
			17-Apr	16	
			24-Apr	17	
			01-May	18	May '23
CD2/3 DOE Review			08-May	19	
			15-May	20	
			22-May	21	
			29-May	22	
		Cold Box D Install (v7) "Module-1"	05-Jun	23	Jun '23
			12-Jun	24	
			19-Jun	25	
			26-Jun	26	
			03-Jul	27	Jul '23
		Cold Box D Run "Module-1"	10-Jul	28	
			17-Jul	29	
			24-Jul	30	
			31-Jul	31	
			07-Aug	32	Aug '23
			14-Aug	33	
			21-Aug	34	
	Module-0 Ops		28-Aug	35	




We are here

# XA Frame Mechanics Plan

- V4 and V5 will be the last divergent frame design
- Starting with the V6, we will have one joint VD frame design
  - Same design for Cathode and Membrane XA frame; Membrane will just have a blank backing board.

# CRP3 Cold Box Installation

- Active now:
  - Fix light leakage, attempt to stop laser leaking, demonstrate bias generation options




Picture from Chris Macias (Iowa)

# CRP3 XA Modifications


- Light leakage mitigation is critical
  - E.g. Copper-clad G10 box
  - E.g. Silicone/potting



Past ↗




Now ↗



Future? ↗

# Cable/Fiber Topology

- 1 HD-cable per 2 membrane-XA
- 8 fibers per cathode-XA
- 15 Response & Monitoring fibers per penetration (20 penetrations per long-wall)



# CE Schedule (Production/Installation)

- 60 FBK + 140 HPK SiPM Flex boards ordered by UCSB
  - Flex expected 14-Oct, then ship to INFN
  - INFN/Spain expect 952 SiPMs by 24-Oct
    - Enough for only 5 X-ARAPUCA!**
      - 250 FBK + 702 HPK (+750 FBK Jan 23')
        - Missing 1700?
    - INFN is planning SiPM population order
      - Keep SiPMs for 8x Membrane XA
        - For CERN/Ciemat/INFN XA assembly?
      - Ship NIU SiPMs for 8x Cathode XA
    - Fallback plan** is use SiPMs from 4x Cold Box XA and 3x Test Stand XA for 12x ProtoDUNE2-VD install
- 17-Oct: Readout/DC-DC PCB Designs and BOMs frozen
  - 2-weeks to place order + 4-week lead times on turnkey orders
- Critical Path Severity: **High**


	Date	Week #	Month
	05-Sep	37	Sep '22
	12-Sep	38	
	19-Sep	39	
	26-Sep	40	
	03-Oct	41	Oct '22
	10-Oct	42	
	17-Oct	43	
	24-Oct	44	
	31-Oct	45	
	07-Nov	46	Nov '22
	14-Nov	47	
	21-Nov	48	
	28-Nov	49	
	05-Dec	50	Dec '22
	12-Dec	51	
	19-Dec	52	
	26-Dec	53	
	02-Jan	1	Jan '23
	09-Jan	2	
	16-Jan	3	
	23-Jan	4	
	30-Jan	5	
Module-0			
		Cold Box B++ Run	
		Cold Box CRP3 Install	
		Cold Box CRP3 Run	
		Cold Box CRP2b Install (v4 / v5)	
		Cold Box CRP2b Run	
		Cold Box CRP4 Install (v6)	
		Cold Box CRP4 Run	
		4x Module-0 non-TCO Membrane Install (v6)	
		8x Module-0 Cathode Install	

Do we consider 1-ch (4-flex) X-ARAPUCAs?

# Module-0 Topology

New possibility?!

- Flange/Cables/Fibers/Cable trays installed November 2022
- 2-or-4 Membrane-mount XA installed December 2022
  - One column on short-wall is being pushed from a mechanical perspective
    - This could have a significant interference with the instrumentation cabling or CALCI.
  - PD consortium would like to plan for two columns, one on each short-wall
- 8 Cathode-mount XA installed January 2023
- Response & Monitoring installed December 2022 and January 2023
  - Attached to top CRP
  - Direct to XA
- 2-or-4 Membrane-mount XA installed February 2023
  - The 2nd column on TCO side





# Organizing FD2 PDS Travel

- PD team is entering unconfirmed/confirmed travel to help everyone plan:
  - [https://docs.google.com/spreadsheets/d/1qT\\_wY5rvEtjS2t741bd8TGejxSAtKZIWu3m8GozzA/edit?usp=sharing](https://docs.google.com/spreadsheets/d/1qT_wY5rvEtjS2t741bd8TGejxSAtKZIWu3m8GozzA/edit?usp=sharing)
- Latest daily schedule maintained here (source for weekly schedules):
  - <https://calendar.google.com/calendar/u/0?cid=bjVmaGNqZ2NhMzM1MmFrbmJtYjNIODRkMmtAZ3JvdXAuY2FsZW5kYXluZ29vZ2xILmNvbQ>