


# KLOE to SAND Progress Report

Antonio Di Domenico

Dipartimento di Fisica, Sapienza Università di Roma  
and INFN-Roma, Italy



on behalf of the SAND-ECAL and SAND-Magnet WGs



DUNE CM – CERN – 24 January 2023

# KLOE-to-SAND: dismounting of KLOE


## List of operations:

1. survey, revision and design of mechanical tools
2. unplugging and cables removal, FEE removal
3. extraction of KLOE Drift Chamber
4. extraction of ECAL barrel modules
5. dismounting of ECAL endcaps
6. magnet test
7. extraction of coil
8. dismounting of iron yoke



# KLOE-to-SAND: dismounting of KLOE

## Organizational structure





# KLOE-to-SAND: dismounting of KLOE

## SAND-ECAL working group

- The activities at LNF of the whole **KLOE-to-SAND** project are followed and discussed inside the ECAL WG, including the SAND-MAGNET WG activities.  
SAND-ECAL WG conv.: A.D.D. , D. Domenici  
KLOE-to-SAND technical coordinator: S. Gazzana  
SAND-Magnet: G. Delle Monache (cryogenics), R. Ricci (PS)

## Manpower

- huge efforts from 8 participating INFN institutions BO, FE, LE, LNF, LNS, PD, PI, RM1 in terms of technicians, and engineers.
- Constant presence at LNF of a specialized company personnel

## Unplugging and cables removal, FEE removal

- 32 racks, 150 crates, 3000 boards have been removed from the detector platforms
- All cables removed




- ECAL signal+HV cables 15+15 m long in 12 storage boxes (to be re-used)



# KLOE DC extraction: preparation

## Extraction of KLOE Drift Chamber

- Resp. A. Miccoli (INFN-Lecce)




Supports mounted on the concrete blocks columns  
Long beam inserted in the KLOE DC




# KLOE DC extraction: preparation



Beam extension mounted,  
concrete block column removed  
Alignment and positioning  
Test of the rail system








video



# KLOE DC extraction



Long beam at the center of ECAL removed  
KLOE DC outside KLOE Hall  
(it will be on exhibition in a dedicated site at LNF).



# ECAL barrel modules

## Extraction of ECAL barrel modules


- Resp. F. Raffaelli (INFN-Pisa)

Refurbishment of the insertion/extraction tool:  
equipment completely disassembled, all  
recovered parts sanblasted and painted,  
some components replaced.






Linear bearing + housing  
Shaft

Wheels







# ECAL barrel modules



Ancillary supports and  
platforms for ECAL  
extraction/insertion  
Supports: design ready,  
being built.  
Platform: commercial  
solution, being purchased







EndCap Module Fixing  
and Rotation tool  
(to be revamped)

8

## Extraction of ECAL end-caps modules

- Resp. F. Noto (INFN-LNS)



Tools are being revamped (structural analysis done), some parts replaced  
Design of supports for handling and transportation of each End-cap quarter in progress



Before shipping ECAL modules to FNAL we plan to:

- replace thin protective adhesive tape of the barrel modules
- check light tightness
- test basic performance with cosmic rays



CAEN

N.5 A7030P boards 48 Channel 3 kV/1 mA  
N.1 SY4527B mainframe

already purchased as part of the final  
ECAL HV system

- 150 spare PMTs (Hamamatsu fine mesh R5946-02 designed for KLOE) ordered at Hamamatsu, already delivered at FNAL



# Magnet test


Agreement with **ASG** superconductors to refurbish and revamp the KLOE magnet: new power supply system, magnet controls, DAQ etc..

## Superconductive Coil test with ASG support:

An operational test at low current (800-1000A) is foreseen at LNF (2024) before shipping the magnet to FNAL with the new power supply, the test will be repeated at FNAL before final installation

cooling down with cryogenic liquids:  
25kl of LN2 cool down from 300K to 100K  
6kl of LHe to cool down from 100K to 4.4K

~8 weeks for test (vacuum pump, cool down, switch on)





# Coil extraction and transportation

## Extraction of coil


- Resp. A. Saputi (INFN-Ferrara)



Reverse engineering of vessel  
Design and construction of handling and transportation tools  
Extraction  
Certification and safety procedures  
Shipping at FNAL

# SAND detector: test of the push-pull system

Test of the push-pull system of the SAND/KLOE detector  
Gathering information (piston stroke length, bolt pattern etc..) => minor modifications needed for use in the ND Hall rail system



# KLOE-to-SAND time schedule



	2022								2023												2024												2025													
	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
Safety Operation Documentation																																														
KLOE Hall Housekeeping																																														
Unplugging and Cables removal																																														
- DC cables removal on platforms																																														
- DC crates removal																																														
- DC cables removal on plates																																														
- Cryo pump, valve box, electric panel removal																																														
- ECAL SDS to TDC cables removal																																														
- Trigger cables and crates removal																																														
- ECAL cables unplugging																																														
- ECAL crates removal																																														
- Racks removal																																														
- ECAL HV+Signal cables removal																																														
DC Tooling Draw and Construction																																														
Drift Chamber Extraction																																														
ECAL Tooling Preparation																																														
ECAL Barrel Extraction																																														
ECAL Module Test																																														
ECAL EndCaps Dismounting																																														
Coil PS and Cryo Interface procurement																																														
Coil PS Intallation																																														
Coil Test																																														
Coil Extraction																																														
Foke Dismounting																																														
Shipping																																														

	2028												2029											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
ND hall ready and available for detector installation																								
Starting Yoke, magnet and ECAL installation in ND hall																								



Spare slides

# KLOE DC extraction: preparation

## Extraction of KLOE Drift Chamber

- Resp. A. Miccoli (INFN-Lecce)



Supports mounted on the concrete blocks columns