

Status of RAON heavy-ion accelerator

Feb. 28, 2023

FNAL-IBS/RISP joint workshop

Yeonsei Chung on behalf of Rare Isotope Science Project

Contents

- 001. Project Overview & Status
- 002. Accelerator Systems
- 003. RI & Experimental Systems
- 004. Beam commissioning
- 005. Summary and Outlook

Part 1.

Project Overview

Rare Isotope Science Project (RISP)


- **Goal:** To build a heavy ion accelerator complex RAON, for rare isotope science research in Korea.

* RAON - Rare isotope Accelerator complex for ON-line experiments

- **Budget:** KRW 1,518 billion (US\$ 1.32 billion, 1\$=1,146krw)
 - accelerators and experimental apparatus : 522.8 billion won
 - civil engineering & conventional facilities : 996 billion won (incl. site 357 billion won)
- **Period:** 2011.12 ~ 2022.12(1st Phase)
2023.01 ~ (2nd Phase)

System Installation Project

Development, installation, and commissioning of the accelerator systems that provides high-energy (200MeV/u) and high-power (400kW) heavy-ion beam



- ◆ Providing high intensity RI beams by ISOL and IF
ISOL: direct fission of ^{238}U by 70 MeV proton
IF: 200 MeV/u ^{238}U (intensity: 8.3 μA)
- ◆ Providing high quality neutron-rich beams e.g., ^{132}Sn with up to 250 MeV/u, up to 10^9 particles per second
- ◆ Providing More exotic RI beam production by combination of ISOL and IF

Facility Construction Project


Construction of research and support facility to ensure the stable operation of the heavy-ion accelerator, experiment systems, and to establish a comfortable research environment




※ Accelerator and experiment buildings, support facility, administrative buildings, and guest house, etc.

Campus Layout

- ◆ Campus Area : 952,066m² (including the reservation area of 144,640m²)
- ◆ Period : 2014 ~ 2021(8 years)
- ◆ Cost : 996 billion won (incl. 357 billion won for land)
- ◆ Building Area : 76,259m² (11 Bds)
- ◆ Total Bd. Area : 116,252m²
- ◆ Constructor : POSCO Consortium(11 companies)




RAON Layout



- SCL1 has been decided to postpone
: SCL3 is going to be taking a role of SCL1 in the early operation

RIBs at RAON



● RAON will provide access to unexplored regions of the nuclear chart

View of Construction Site

● View of Construction Place (20.10)



<`17.01>



<`18.01>



<`19.01>



<`20.10>



<Assembly Bd.>



<SRF Test Bd.>



<High Energy Exps.>



<Control Center>



<Low Energy Exps.>



<SCL3>



<ISOL>

Conventional Facilities



SRF Test Bd.



Assembly Bd.



Control Center



HQ Office Bd.



Utility Bd.



Electricity Bd.

Accelerator Building, Experimental Halls



SCL2



SCL3



Low Energy A/B




ISOL




IF/ High Energy A




High Energy B



SCL3




Bending Section





SCL3-gallery

Part 2.

Accelerator Systems



Accelerator Systems



Injector System

Two ECR-IS on high voltage platforms

- 14.5 GHz ECR ion source
- 28 GHz superconducting ECR ion source

LEBT ($E = 10 \text{ keV/u}$)


- 10 keV/u, Dual bending magnet
- Chopper & Electrostatic quads, Instrumentation

RFQ ($E = 500 \text{ keV/u}$)

- 81.25 MHz, Transmission Eff. $\sim 98\%$
- CW RF Power 94 kW (SSPA: 150 kW)

MEBT ($E = 500 \text{ keV/u}$)


- Four RF bunchers (SSPA: 20, 15, $2 \times 4 \text{ kW}$)
- Simple quadrupole magnets, Instrumentation



Installation completed and beam commissioning from October, 2020

Control System

Control Center





Main Control Room




Data Storage System

Integrated Control System



Timing System



Fast Protection System


Local Control System



EPICS IOC Controllers



SCL3 Control System(43)



Beam Diagnostics Control System


Clean Assembly @ Accelerator Tunnel

(Cryomodule + Warm section) + (Cryomodule + Warm section)

- Cryomodule & Warm section is clean assembled in the clean booth@tunnel
- Total Particle counts(size=0.5um above/10 mins) were less than 30 counts




Superconducting Linac, SCL3 Tunnel and Gallery



QWR & HWR Cryomodule



Cryogenic Distribution to Cryomodule




Clean beam line assembly



CM/Cryogenic Control Rack and SSPA

Installation completion and ready for beam commissioning in 2021

SRF Test facility




On-site SRF test facility




- 3 pits for VT; up to 3 cavities per pit
- 3 HT bunkers
- To cover all RAON cavities - QWR (82.125 MHz), HWR (162.5 MHz) and SSR1 & 2 (325 MHz)


LLRF System




81.15 MHz (SEL)




81.25 MHz (SEL)




162.4 MHz (SEL)




162.5 MHz (SEL)



LLRF Latency Test



QWR Cavity Control Test@SRF




CSS OPI

- Test and confirmation with SEL(Self-Excited Loop) mode(± 100 kHz) & GDR(Generator Driven Resonator) mode; GDR mode@nominal operation
- Realized, LLRF and control system via EPICS

RF Control Test of HWR#26

RF Control Test(Amplitude/Phase feedback with Tuner control)

RF Amplitude, Phase Control



- Target RF amplitude, $6.6 \text{ MV/m} (\pm 0.13\%) < 1\%$, Phase= $100^\circ (\pm 0.63^\circ) < 1 \text{ deg}$
- Tuner operation threshold : $\pm 5 \text{ deg}$
- Control bandwidth: 90~160 Hz

Cryo-plant

- SCL3 cryoplant (4.2 kW @ 4.5 K)



Compressors and Oil Removal System (WCS)

Cold Box(CB)

- SCL2 cryoplant (13.5 kW @ 4.5 K)




Compressors and Oil Removal System (WCS)

Cold Box (CB)

(Left warm side, right – cold side)


Cryogenic Distribution Systems

- Layout of cryogenic distribution system @ SCL3 and SCL2



The First Cool-Down Curve of SCL3


Cooling down cryogenic distribution system, thermal shields of all CM with SCL3 cryo-plant, simultaneously.



✘ 1st cool-down of SCL3 : more conservative way – step cooling ! + manually checking dT @ cryogenic distribution system


Part 3.

RI & Experimental Systems




RI & Experimental System

Neutron Facility




Low Energy Exp. Bldg


HPMMS



CLS




Bio-medical facility






Ultra-low Exp. Bldg

High Energy Exp. Bldg

ISOL




KOBRA




ISOL System




ISOL Target Room



ISOL Beam Line





EBIS Charge Breeder



MMS/MR-TOF

TIS, EBIS, RFQ-CB, beam line were tested with SI(Cs) beam, completed in 2021

ISOL System



- Driver beam : proton 35<K<70 MeV, up to 70 kW
- Target : UCx, MgO, BN, CaO, BeO, SiC, etc
- Ion Source : Surface, RILIS, Plasma
- RIB : 6< A < 250, 10<K< 80 keV, 10^8 pps(Sn), >90% purity @Exp.
- incident to RFQ of Post accelerator 10 keV/u
- full remote maintenance system with TIS modularization

Beam lines for injector area

EBIS branching point

Beam lines for RFQ-CB and EBIS area

Test stable-ion source

A/Q separator and beam lines

Pre-mass separator and beam lines

70 MeV Cyclotron

Pre-mass Separator-1

TIS-1

TIS-2

Pre-mass Separator-2

Test facility

HRMS

Beamline-2

Beamline-1

A/q Separator

RFQ-C/B

EBIS-CB



MMS

CLS



- ISOL beam lines including sub-systems are commissioned with Cs beam in 2021

- RI beam commissioning using SiC target (Q1 2023)



KoBRA Spectrometer commissioning in 2021



Alpha source (^{241}Am)




Other Experimental Systems



All exp. systems are installed and machine-commissioned by 2022


Part 4.

Beam Commissioning




Beam commissioning (LEBT)


- Beam parameter measurements (Allison scanners, wire scanners)
 - measuring initial beam parameters (fitting beam sizes of wire scanners)
 - controlling optics when needed
 - do matching to RFQ
- Emittance measurement (Allison scanner, quad scan)
- Beams: Ar9+ ($\sim 30\mu\text{A}$), Ar8+ ($\sim 47\mu\text{A}$)



Beam emittance (Allison scanner)



Beam emittance (quad scan)



emittance comparison

	X	Y
Allison	0.048	0.067
Quad Scan	0.041	0.038

LEBT beam parameters

Select the Section: LEBT (14.5 GHz)

x rms size [mm]	<input checked="" type="checkbox"/> WS01x	<input checked="" type="checkbox"/> WS02x	<input checked="" type="checkbox"/> WS03x	<input checked="" type="checkbox"/> WS04x	<input checked="" type="checkbox"/> EmSx
	3.19	4.49	2.26	3.5	5.27
y rms size [mm]	<input checked="" type="checkbox"/> WS01y	<input checked="" type="checkbox"/> WS02y	<input checked="" type="checkbox"/> WS03y	<input checked="" type="checkbox"/> WS04y	<input checked="" type="checkbox"/> EmSy
	3.71	5.22	2.03	3.99	2.53

Energy [MeV/u]: 0.01 | Atomic number: 40 | Charge: 9 | Beam Current [mA]: 0.032 | Mass/u [MeV/u]: 931.494

rms emittance | beta | alpha

X plane	0.034592	1.4713	0.41093
Y plane	0.033409	3.6314	0.89131


$\epsilon_x = 0.035$
 $\epsilon_y = 0.033$

Matching Quads: Quad 1, Quad 2, Quad 3, Quad 4



Before Matching	0	0	0	0
After Matching	0	0	0	0

RFQ Beam Transmission

- RFQ RF set-point (Ar9+, Ar8+):
 - beam transmission measured using MEBT ACCT2
 - Fitting against model
- * Measured transmission = 94 % (simulation = 98%)
- Cavity RF power: 51.5 kW (Design ~39.1 kW (20% margin))



RFQ RF set-point
(error bar: 3σ)




Injector Transmission


- 10% beam duty operation: 96 minutes, 10Hz, 10msec (2021.12.07.)

* Injector transmission > 94%




- MEBT beam emittance measurement based on quad scan



TRACK (blue)
Measured (red)



MEBT quad scan
emittance measurement





$$\epsilon_x = 0.064 \text{ mm-mrad}$$




$$\epsilon_y = 0.049 \text{ mm-mrad}$$

Bunch Length Measurement, Fast-FC

■ Fabrication of Stripline type Fast Faraday Cup




Frequency component < 3 GHz
With 0.13 ns bunch length



Oscilloscope (4 GHz, 25 GSPS)


- Semi-rigid SMA cable in vacuum
- PEEK insulator
- Ta plate in front of FFC
- Bolting at irregular position




Amplifier (43 dB Gain)
Bandwidth 300 kHz ~ 14 GHz

- Ar 8+, 50 uA, at the end of MEBT (4 bunchers)
- 100 μ s macro pulse commissioning beam
- Expected peak amplitude was \sim 4 mV
- RF amplifier and oscilloscope prepared, considering frequency component


The 1st SCL3 Beam Commissioning (Oct. 7, 2022)




Ar⁹⁺ beams accelerated by QWR #1 ~ #5 on the 7th of Oct, 2022



The 2nd SCL3 Beam Commissioning (Dec. 16, 2022)




Ar⁹⁺ beams accelerated by QWR #1 ~ #22 on the 16th of Dec, 2022



Final Results :

- 2.457 MeV/u (Measured)
- 2.444 MeV/u (TRACK)

QWR#3, #20 excluded



Part 5.

Summary & Outlook

Summary & Outlook

- **Injector beam commissioning was carried out, achieving machine setting and key measurements :**
 - measured beam parameters (energy, emittance, Twiss parameters, beam sizes etc)
 - capable of controlling LEFT and MEFT beam optics freely as needed
 - achieved beam transmission of 95% max (routinely > 90%)
 - machine verification including diagnostics devices
- **RAON is preparing for Linac(SCL3) beam commissioning**
 - 1st/2nd beam commissioning using 22 QWR CMs in SCL3 were successfully done
 - ECR → SCL3 → KoBRA using Ar-40(9+) in Q1/Q2 of 2023
 - Cyclotron → ISOL for RI beam extraction is expected in Q1 of 2023
- **Plan for SIB/RIB experiments**
 - RIBs from ISOL to be injected into SCL3 in Q4 of 2023
 - SIB experiments(ECR→SCL3 → KoBRA/NDPS) will be carried out in Q4 of 2023
 - RIB experiments in ISOL beamline using Al isotope beams
- **Plan for SCL2 linac construction**
 - CM(SSR1, SSR2) R&D project : 2022.12~2025.12
 - SCL2 construction is expected to begin in 2026

노벨상 향한 대장정 스타트
중이온가속기 라온

가속기는 '노벨상의 산실'로 불린다. 기초과학 연구에는 필수 실험시설이자, 산업계에는 새로운 기술 개발의 터전이다. 머리카락 한 올 두께보다 작은 나노미터(nm·1nm는 10억 분의 1m)와, 이보다 100만 배 더 작은 펨토미터(fm·1fm는 1000조 분의 1m)의 세계를 보여주는 최첨단 '현미경'이기도 하다. 한국형 중이온가속기 '라온(RAON)'이 2021년 완공을 목표로 구축에 들어갔다. 빅뱅 3분 뒤의 우주를 재현하고, 한국의 이름을 붙인 새로운 원소 '코리아늄'을 발견해 주기율표에 등재하겠다는 포부도 세웠다.

감사합니다.
Thank you