




Commissioning of RAON Injector and Superconducting Linac

**Dong-O Jeon,
Ji-Ho Jang, Hyunchang Jin, Hyung-Jin Kim
on behalf of the project
2023.02.28.**


Accelerator Systems




KoBRA Beam Line





SCL2(SSR1)



SCL2(SSR2)




Injector




SCL3 (HWR)



SCL3 (QWR)



Cyclotron



IF System

SRF Test Facility & Cavity Tests



SRF Test Facility



- 1 onsite - 3 VT pits and 3 cavities per pit, 3 HT bunkers
- 1 offsite (15 Km from site) - 2 VT pits and 2 cavities per pit
- Test all RAON cavities - QWR (82.25 MHz), HWR (162.5 MHz) and SSR1 & 2 (325 MHz)

Frequency (MHz)	Optimum β	Eacc (MV/m)	Vacc (MV)	Q0	# of cavity	# of module	Op. temp (K)
81.25	0.047	6.1	1.06	1.3e+8	22	22	4.5

Frequency (MHz)	Optimum β	Eacc (MV/m)	Vacc (MV)	Q0	# of cavity	# of module	Op. temp (K)
162.5	0.12	6.6	1.46	1.5e+9	106	A/B = 14/19	2.05



SCL3 (Superconducting Linac)

SCL3 and Cryo-plant Installation completed 2022 & Beam commissioning started in Oct, 2022

- Cryomodule(CM) & Warm section were assembled in the clean booth at tunnel
- Total Particle counts(size=0.5um above/10 mins) were less than 30 counts

- SCL3 cryo-plant (4.2 kW @ 4.5 K)



Compressors and Oil Removal System (WCS)



Cold Box(CB)

- SCL2 cryo-plant (13.5 kW @ 4.5 K)




Compressors and Oil Removal System (WCS)



Cold Box (CB)

(Left warm side, right - cold side)



SCL3

Injector Beam Commissioning



- Injector

- * Ion Source: 14.5 GHz ECR IS
- * LEPT: 10 keV/u
- * RFQ: 507 keV/u, 98% transmission
- * MEPT: 507 keV/u, 4 bunchers

- Beams: Ar⁹⁺(A/q=4.4), Ar⁸⁺(5.0), Ar¹¹⁺(3.6)

- Beam Diagnostics


	LEPT	MEPT
Allison scanner	2 (X,Y)	-
Wire scanner	4	4
Faraday cup	4	2
ACCT	1	2
BPM	-	6
Beam viewer	2	1
Fast Faraday Cup	-	1




LEBT beam emittance & parameters

- Beams: Ar⁹⁺ (~30μA), Ar⁸⁺ (~47μA)
- Beam parameter measurements (Allison scanner, wirescanner)
 - BIPAM measures initial beam parameters (wirescanner)
 - controlling beam optics
 - matching to RFQ
- Emittance measurement (Allison scanner, BIPAM, quad scan)

Beam emittance (Allison scanner)



0.038 mm-mrad



Beam emittance (quad scan) Ji-Ho Jang

emittance comparison

	ϵ_x (mm-mrad)	ϵ_y (mm-mrad)
Allison	0.048	0.067
Quad Scan	0.041	0.038

LEBT beam emittance & parameters

BIPAM measures initial beam parameters (emittance and Twiss parameters)

ABIF

Select the Section **LEBT (14.5 GHz)**

x rms size [mm]	<input checked="" type="checkbox"/> WS01x	<input checked="" type="checkbox"/> WS02x	<input checked="" type="checkbox"/> WS03x	<input checked="" type="checkbox"/> WS04x	<input checked="" type="checkbox"/> EmSx
	3.19	4.49	2.26	3.5	5.27
y rms size [mm]	<input checked="" type="checkbox"/> WS01y	<input checked="" type="checkbox"/> WS02y	<input checked="" type="checkbox"/> WS03y	<input checked="" type="checkbox"/> WS04y	<input checked="" type="checkbox"/> EmSy
	3.71	5.22	2.03	3.99	2.53

Load beam size data

Energy [MeV/u]	Atomic number	Charge	Beam Current [mA]	Mass/u [MeV/u]
0.01	40	9	0.032	931.494


Find Beam Parameters **Do Again** **Close**

rms emittance	beta	alpha
X plane: 0.034592	1.4713	0.41093
Y plane: 0.033409	3.6314	0.89131

Matching

Matching Quads	Quad 1	Quad 2	Quad 3	Quad 4
Before Matching	0	0	0	0
After Matching	0	0	0	0

Setting Quads





$$\epsilon_x = 0.035 \text{ mm-mrad (norm rms)}$$

$$\epsilon_y = 0.033 \text{ mm-mrad (norm rms)}$$


LEBT orbit correction

- orbit correction
- beam tracking (TRACK, DYNAC, Trace3D codes)

Hyunchang Jin





TRACK (beam dynamics code)






RFQ (Radio Frequency Quadrupole)

- RFQ RF set-point (Ar^{9+} , Ar^{8+}):
 - beam transmission measured using MEBT ACCT2
 - Fitting against model
- * Measured transmission = 94 % (simulation = 98%)
- Cavity RF power: 51.5 kW (Design ~ 39.1 kW (20% margin))

Ji-Ho Jang



Off-axis beam injection to RFQ



- Off-axis beam injection to RFQ can increase beam emittances and degrade beam transmission.
- LEBT orbit correction and on-axis injection matter.

MEBT beam emittance & parameters

Select the Section: **MEBT**

x rms size [mm]: WS01x (1.82), WS02x (2.83), WS03x (2.7), WS04x (0), EmSx (0)

y rms size [mm]: WS01y (1.78), WS02y (1.59), WS03y (1.96), WS04y (0), EmSy (0)

Load beam size data

Energy [MeV/u]: 0.5, Atomic number: 40, Charge: 9, Beam Current [mA]: 0.032, Mass/u [MeV/u]: 931.494

Find Beam Parameters, Do Again, Close

rms emittance, beta, alpha

X plane: 0.068, 0.566, -1.666

Y plane: 0.044, 0.342, 0.532


Matching

Matching Quads: Quad 1, Quad 2, Quad 3, Quad 4

Before Matching: 0, 0, 0, 0

After Matching: 0, 0, 0, 0

Setting Quads





BIPAM

- measuring initial beam emittances & parameters
- matching to SCL3

emittance comparison



	ϵ_x (mm-mrad)	ϵ_y (mm-mrad)
BIPAM	0.068	0.044
Quad Scan	0.064	0.049

Quad scan
Ji-Ho Jang



MEBT buncher RF set-point


- MEBT bunchers RF set-points were set using phase scan technique:
 - obtained RF set-points of 4 bunchers
 - measured beam energy is 514 keV/u (design 507 keV/u)





MEBT Bunch Length Measurement

- Bunch length measurement at the MEBT with Fast Faraday Cup (FFC).
- Bunch length was $0.297 \text{ ns} = 8.7^\circ (1\sigma)$.


Courtesy of Ki-Dong Kim et al



Beam hole
Diameter 2mm





Buncher phase scan at MEBT



Last buncher RF phase [deg]


Injector transmission

- 10% beam duty operation: 96 minutes, 10Hz, 10msec (2021.12.07).
 - * Injector transmission > 94% (determined by RFQ)
- orbit correction and matching help to increase the beam transmission.



Injector beam transmission

SCL3 Beam Commissioning





- One QWR cavity per cryomodule.
- Quad doublets are used for focusing.
- Beam diagnostics including Halo Collimators (aperture 36 mm) installed at beam boxes.

Beam Transmission

- Transmission ~94%, using ACCT(LEBT) and ACCT(MEBT)
- Transmission averaged over 5 minutes.

Ji-Ho Jang



QWR RF set-point by Phase Scan

ACAPS

Typical QWR phase scan

Press Start button to initialize

Start Scaler_Des_Ar40_9p.dat

Cavity to scan SCL31-RF:QWR005

RF phase [deg] min 0 step 5 max 359

RF amplitude min 0 step 0.1 max 5.0

BPMs to use for scan

BPM1 SCL31-DIAG:BPM005

BPM2 SCL31-DIAG:BPM006

Energy in [MeV/u]	Atomic number	Charge	Mass/u [MeV/u]	Energy out [MeV/u]
0.65679	40	9	931.49	0.697157

Do Scan **Stop Scan** **Close**

Analysis mode BPM2 - BPM1 wo Energy Fit

Get RF setpoint

RF amplitude	RF phase [deg]
4487.52	18.2592

Set RF setpoint **Save Scaler Data** **Clear Scaler Data**


ϕ_{BPM1}

ϕ_{BPM2}

$\phi_{\text{BPM2}} - \phi_{\text{BPM1}}$


QWR tuning (Oct/2022)

- Tuning 5 QWR cavities were done in Oct/2022 and achieved a beam energy of 0.697 MeV/u.
- Measured beam energy was slightly less than beam dynamics TRACK calculation.



QWR tuning (Dec/2022)

- **Beam tuning of the 22 QWR cavities achieved in 2 days:**
 - QWR beam energy : (phase scan) 2.457 MeV/u (TRACK) 2.444 MeV/u,
 - QWR3, QWR20 were off: RF control issue and detuned frequency,
 - Re-phasing of nearby cavities was done to compensate the off cavities.



SCL3 Profiles & Beam Parameters

Emittances and beam parameters using wirescanner profile data

Select the Section **SCL31**

x rms size [mm]	<input checked="" type="checkbox"/> WS01x	<input checked="" type="checkbox"/> WS02x	<input checked="" type="checkbox"/> WS03x	<input checked="" type="checkbox"/> WS04x	<input type="checkbox"/> EmSx
	2.12	1.04	2.25	1.07	0
y rms size [mm]	<input checked="" type="checkbox"/> WS01y	<input checked="" type="checkbox"/> WS02y	<input checked="" type="checkbox"/> WS03y	<input checked="" type="checkbox"/> WS04y	<input type="checkbox"/> EmSy
	1.96	1.26	2.08	1.65	0

Load beam size data

Energy [MeV/u]	Atomic number	Charge	Beam Current [mA]	Mass/u [MeV/u]
0.5	40	9	0.032	931.494


Find Beam Parameters **Do Again** **Close**

	rms emittance	beta	alpha
X plane	0.075	0.929	-3.174
Y plane	0.07	1.376	4.637

Matching

Matching Quads	Quad 1	Quad 2	Quad 3	Quad 4
Before Matching	0	0	0	0
After Matching	0	0	0	0

Setting Quads





$\epsilon_x = 0.075$ mm-mrad (norm rms)
 $\epsilon_y = 0.070$ mm-mrad (norm rms)

Halo monitors

- **Zero beam loss detected.**

- Halo monitors for QWR1~QWR5 showing noise in background level.
- Halo monitors for QWR6 showing back-streaming electron from the Faraday Cup (observed only when beam is on).
- Signal increases, as the cavities are tuned.

Ji-Ho Jang




Summary

- Through the injector beam commissioning, beam tuning procedures and applications have matured.
- The SCL QWR section was commissioned, achieving 2.457 MeV/u for Ar⁹⁺ beam.
- Beam parameters were measured and ~100% transmission achieved for MEBT/SCL3.
- **Identified some issues:**
 - Multipacting issue (couplers)
 - Stability issue: some QWR cavities have stability issues due to helium pressure fluctuation etc.
- **Planning to do the commissioning of the rest SCL3 in Mar/2023.**

RAON Layout

- Accelerator System
- RI producing System
- Conventional Utilities
- Experimental System



- ◆ Campus Area : **952,066m²** (including the reservation area of **144,640m²**)
- ◆ Building Area : **76,259m²**(**11 bldgs**) with total bldgs. Area of **116,252m²**

RI Beam production

	KoBRA	ISOL	IF Separator
Driver	SCL3(ECR/ISOL)	Cyclotron	SCL3 + SCL2
(Post) Acceleration		SCL3 or SCL3 + SCL2	
Production Mechanism	Direct reactions Multi Nucleon Transfer	P induced U fission	PF, U fission
RIB Energy	< a few tens of MeV/u	> a few of keV/u	< hundreds of MeV/u

