



# 2x2 Schedule

Jen Raaf

ND-LAr Consortium Management Meeting

March 29, 2023



# Schedule updates

- Large uncertainties on:
  - AC distribution upgrade work timeline (contractor)
  - ODH fan upgrade work timeline (FESS/ISD prioritization)
  - ~~Cryomech condenser system rework completion (external company)~~
    - Target shipping date June 5, 2023 (expect delivery ~1 week later)
  - Controls system completion (procurement delays)

# Schedule

Not yet final (need firm dates for AC distribution work and ODH fan upgrade work), but cryo system completion now in end of July

We will not be able to collect beam data before the shutdown begins on July 9<sup>th</sup>.

But still plan to complete installation and do commissioning this summer, to be fully prepared for beam return in Fall 2023

