



# 2x2 Updates

Jen Raaf

ND-LAr Management Meeting

May 17, 2023



# Updates since last time

- 2x2 Modules
  - This week: Finalizing rack builds and ORC documentation
  - Still up: Discussion w/consortium leads and plan regarding LRO connection robustness
- AC distribution upgrade work
  - Still no motion on scheduling this work in the past week
  - Escalated to Chief Procurement Officer – investigation in progress
    - Start date and duration of work still unknown
- ODH fan upgrade work
  - ✓ Finishing code and comment review period
  - Next: Procure belt-drive fans, & installation job goes for bids, then scheduled & executed

# Updates, cont'd

- Cryogenics
  - ✓ Internal electrical conduit & junction box installation to be finished soon (waiting on one part from McMaster-Carr)
  - ✓ Condenser stand fabrication completed; priming + painting to happen this week, then move to MSB until needed
  - ✓ Purity monitor rack review/modification for underground operation, in progress. Parts for modification ordered (note: this rack can go in later, so this does not affect anything in the schedule)
  - Next:
    - Filter regeneration; Finish LAr transfer lines fabrication; Rework uB gas analyzer panel for 2x2

No updates to schedule yet – still need duration of work for AC electrical upgrade & ODH fan work.