


LCLS-II-HE Cavity and Cryomodule Test Progress



James Maniscalco | SRF Engineer | SLAC National Accelerator Laboratory

5 December 2023

LCLS-II-HE project scope



1. Add 23 additional cryomodules (L4 linac) to increase the LCLS-II accelerator energy to 8 GeV.
2. Install new cryogenic distribution box and transfer line between the cryoplant and the new L4 linac.
3. Upgrade soft X-ray undulator for 8 GeV operation.
4. Upgrade the LCLS Hard X-ray endstations for MHz beam and data rates.
5. Develop conceptual design of a Low Emittance Injector including a tunnel design; also fund construction of a prototype high-gradient SRF gun for the LEI.


LCLS-II-HE SRF plan overview

- Building on the success of LCLS-II cavity production to meet higher performance requirements
 - $E_{\text{acc}} \geq 23$ MV/m
 - Quality factor: $Q_0(21 \text{ MV/m}) \geq 2.5 \times 10^{10}$ (in vertical test)
 - No field emission accepted in vertical test
- Improvements to LCLS-II cavity production strategy
 - Updated nitrogen doping recipe following R&D program
 - Expanded process reporting requirements (QA/QC)
 - Frequent in-person visits to cavity supplier
- Cavity acceptance testing at Fermilab and Jefferson Lab
 - Cavities tested as-is from vendor (static vacuum)
 - HPR as needed to recover from field emission

Vertical test performance so far – as of Dec. 1, 2023


167 cavities tested, of which:

- 132 qualify (79%)
 - 109 as received
 - 12 after 1 rerinse
 - 11 after 2+ rerinses
- 8 placed “on hold” (marginal E_{acc}) (4.8%)
 - 7 with marginal E_{acc}
 - 1 with marginal Q_0
- 9 disqualified (5.8%)
 - 4 with low E_{acc}
 - 1 with low Q_0
 - 3 with persistent FE
 - 1 with HOM scratch
- 11 undergoing other rework (6.6%)
 - 7 bellows damage
 - 4 surface rework at labs
- 6 awaiting re-test after high-pressure rinse to mitigate field emission (3.6%)
- 13 of the above recently sent back to the supplier for repair/rework




Vertical test performance so far – E_{acc} and Q_0

Accelerating gradient




Quality factor @ 21 MV/m



Cavity production challenges – field emission radiation

- **Early and continuing issue**
 - 40% of initial cavities had FE in first vertical test
 - Has been a recurring issue, similar long-term average rate to LCLS-II (20%)
 - Higher E_{acc} for LCLS-II-HE means we are likely cleaner now than in earlier project
 - High pressure rinsing (HPR) has removed FE in some cavities (29 of 38 so far)
 - Some FE may be due to issues at labs
- **Site visits**
 - Initial visit to evaluate clean room practices & recommend changes
 - Periodic follow-on site visits
- **Rework at cavity supplier**
 - 2 FE cavities included in rework plan




Cavity production challenges – bellows damage

- **Damage at supplier and laboratory to ~8% of cavities**
 - Delicate external bellows is a weak point in the LCLS-II/LCLS-II-HE cavity design
 - Problem early in production despite using incumbent vendor (“rusty” technicians; loss of expertise/training)
 - Damage also caused due to mishandling at the laboratories
- **Schedule and cost impact**
 - Several months total delay to shore up deficient procedures at supplier and lab
 - Cost to repair cavities damaged after receipt
- **Mitigations effective but imperfect**
 - External covers and retraining only go so far



Cavity production challenges – further bellows issues


- **Incumbent bellows supplier not willing to continue supply**
 - Cavity supplier could not reach an agreement with incumbent supplier
- **Quality issues with new supplier**
 - Many months of prototyping and QA/QC to produce acceptable parts
 - Titanium supply chain issues caused further delays
 - Parallel effort to identify another supplier took very long, quality issues resolved first.
- **Good quality achieved after 5-6 months**
 - Additional QC in place at cavity supplier



Cavity production challenges – weak vacuum

- Cavities found in a state of “weak vacuum” at time of string assembly
 - Vacuum well below atmosphere but above acceptance level (1e-3 – 1e-1 torr)
 - 9 cavities encountered so far (7 FNAL, 2 JLab)
 - All > 3.5 months with static vacuum
 - 7 had last vacuum pulled at supplier; 2 at labs
- Root cause study in progress
 - Strongly suspected: VAT right angle valves
 - Not rated for cryogenic use; known to develop intermittent leaks
 - Does anyone know of a different valve type that is rated for particle-free UHV *and* cryo use?
 - Also suspected: other re-used cavity accessories (burst disks, etc.)
 - Leak checking has been inconclusive
 - Ongoing “sleeper” issue – likely that this will be encountered again as work continues

Cryomodule assembly and testing in progress



Cryomodule assembly and testing in progress

Average Usable Gradient (MV/m)

24.3


Average Usable Voltage (MV)

203


Average Q-factor (1e10)

2.9

CMs Usable Gradient Summary




CMs Q-factor Summary




F1.3-21 built using recovered LCLS-II cavities

Cavity performance in cryomodules



Cavity performance in cryomodules


Accelerating gradient



$$\Delta E_{\text{acc}} = 2.7 \pm 2.8 \text{ MV/m}$$

Excluding field emission
and administrative limits

Quality factor @ 21 MV/m



$$\Delta Q_0 = 2.1 \pm 3.8 \times 10^9$$

Cryomodule issues

- **Field emission encountered in approximately 13% of cavities**
 - 2 worst cases caused by off-normal work to repair damaged beamline bellows
 - No root cause determined for other cases
 - No captured dark current detected so far, only X-rays
- **Partial rebuilds to correct other issues**
 - Another case of damaged beamline bellows
 - Lessons learned from first case → revised disassembly scheme & requalification of cavities
 - Beamline leak
 - Leak localized to field probe feedthrough; full rebuild required
 - Leak only appeared after > 6 thermal cycles! Will be investigated after disassembly.
 - Chipped FPC ceramics
 - Rebuild required
 - We are taking a conservative approach, prioritizing quality over schedule.

Outlook

- 13 of 192 production cavities remaining to be delivered
 - Final delivery coming in May 2024
- 13 rework cavities to be delivered Dec 2023 – Feb 2024
- Vertical test qualification to continue through June/July 2024
- Cryomodule assembly and test to continue through mid 2025
- Installation scheduled to start Summer 2025




Thank you

Backup slides

LCLS-II-HE cavity and cryomodule requirements

- Objective: increase beam energy from 4.0 to 8.0 GeV
 - 23 new cryomodules added to existing 35




Quantity	LCLS-II Cavities	LCLS-II Cavities in HE	HE Cavities in HE	Unit
Number of 1.3 GHz cavities	280	280	193 [†]	
Minimum average cavity Q_0 at nominal E_{acc}	2.7	2.7	2.7	10^{10}
Vertical test qualifying gradient	19		23	MV/m
Assumed fraction of failed cavities	6	3	6	%
Nominal average operating gradient	15.7 in L2-3	16.9 in L2-3	20.8	MV/m
Vertical test field emission onset min.	17.5		No FE allowed	MV/m
Maximum CM captured dark current	10	10	30	nA

[†] includes injector CM (8) and BCC (1)

High-Q/High-Gradient R&D

- R&D program following LCLS-II project to improve nitrogen doping recipe and surface processing (2018-2020):
 - Research collaboration between SLAC, Fermilab, Jefferson Lab, Cornell University
 - Increase cavity gradient without degrading Q_0
 - Improve uniformity of performance with tighter QA
 - Challenge: long lag between vendor activities and cavity tests (2-3 month minimum)
- New “2N0” recipe chosen
 - Update to LCLS-II “2N6” recipe
 - R&D results:
 - 4 of 5 cavities exceeded 30 MV/m
 - Average $Q_0(21 \text{ MV/m}) \approx 3.5 \times 10^{10}$




LCLS-II-HE recipe

LCLS-II	LCLS-II-HE
Bulk EP	Bulk EP 1
High Temperature Furnace Treatment & Doping (2N6)	High Temperature Furnace Treatment
Fine EP	Bulk EP 2 (last portion cold)
	Doping (2N0)
	Fine EP (all cold)

- Additional changes:
 - Require continuous RGA spectrum during furnace runs
 - Require continuous monitoring of temperatures during electropolishing runs
 - Sort cavity half-cell material by required heat treatment temperature

LCLS-II-HE cavity scope

- 10 qualification + 168 main production + 24 additional cryomodule cavities ordered from an industrial vendor in Europe, following competitive bid process
 - Qualification cavities went into “verification cryomodule” (vCM)
- Cavity qualification testing overseen by Cavity Technical Board (CTB)



CTB: SRF experts from SLAC, JLab, and FNAL

Cavity hold point data (some examples)

- Mechanical measurements**

- CMM reports
- Eccentricity

- Frequency & field measurements**

- Passband modes
- 9x9 field flatness measurements

- Process data**


- Furnace temps and RGA
- EP temps, voltage, current
- Assembly particle counts

- Other inspections**

- Final visual inspection
- Weld reports

- ~16 MB per cavity + photos**

Example final inspection photo



Example hold point data form

Inspection sheet: Y_M02
Final dimension report

Test number: Y_M02	Test location: Dimensional control workshop
Test object: Completed cavity	Vendor codename: RI Research Instruments GmbH
Serial number: CAVR053	Inspector: RI Friedrichs
Article number: P98933	Date & time: Fri, Feb 25, 2022 16:22
FP#: 4715-0001.43	AG: 130
Test instrument: Accura	Test instrument serial number:
Remarks:	Result summary:

	Dimensions [mm] [deg]								
	1	2	3	4	5	6	7	8	9
Maximum value	650.80	650.80	342.95	342.95	272.35	300.50	1.00	24.00	24.00
Minimum value	649.20	649.20	341.95	341.95	271.35	298.50	0.00	23.70	23.70
Measured value	650.00	649.99	342.13	341.88	272.11	300.50	0.53	23.86	23.89
Within tolerance?	good	good	good	good	good	good	good	good	good

	Dimensions [mm] [deg]								
	10	11	12	13	14	15	16	17	18
Maximum value	24.00	24.00	0.25	0.25	24.00	24.00	0.50	0.50	0.50
Minimum value	23.70	23.70	0.00	0.00	23.70	23.70	0.00	0.00	0.00
Measured value	23.89	23.86	0.06	0.06	23.85	23.85	0.13	0.13	0.13
Within tolerance?	good	good	good	good	good	good	good	good	good

	Dimensions [mm] [deg]								
	19	20	21	22	23	24	25	26	27
Maximum value	174.50	174.50	174.50	174.50	174.50	174.50	174.50	174.50	174.50
Minimum value	171.70	171.70	171.70	171.70	171.70	171.70	171.70	171.70	171.70
Measured value	172.31	172.31	172.31	172.31	172.31	172.31	172.31	172.31	172.31
Within tolerance?	good	good	good	good	good	good	good	good	good

Database & GUI for data review

Cavity	Vendor
CAVR051	RI
CAVR052	RI
CAVR053	RI
CAVR054	RI
CAVR055	RI
CAVR056	RI
CAVR057	RI
CAVR058	RI

Report	Object	Processing Step	Vendor	Date
EP23	CAVR052	Looping run	RI	25-Jan-22 10:10
EP24	CAVR052	Remove Nb caps	RI	27-Jan-22 00:00
EP25	CAVR052	Cavity weighing	RI	27-Jan-22 00:00
X_F02	CAVR052	Post-doping field flatness	RI	31-Jan-22 10:10
X_M02	CAVR052	Post-doping eccentricity	RI	31-Jan-22 10:10
EP28	CAVR052	Rinse to resistivity & fill with water	RI	01-Feb-22 00:00
EP29	CAVR052	Drying	RI	01-Feb-22 00:00
EP30	CAVR052	Light EP	RI	03-Feb-22 00:00

General Report Information

Test Number	EP30
Test Object	Finished cavity
Test Obj. SN	CAVR052
Location	Haus 29
Vendor	RI Research Instruments
Inspector	C. Sonntag
Date & Time	03-Feb-22 00:00
Test Instrument	Haus 29 EP
Test Inst. SN	-
Summary	
Remarks	Cells 5-9 temperatures were not recorded due to a sensor issue.

Light EP

Acid fill time [min]	2.00
Polishing duration [min]	63.00
Ret. line avg. temp. [C]	7.57
Average voltage [V]	14.50
Average current [A]	74.10
Avg. acid flow [L/min]	NaN
Avg. overlay flow [L/min]	65.00
Acid drain duration [min]	0.50
Rinsing duration [min]	50.00
Resistivity [MΩ-cm]	12.00
Water pH	7.00

Time-Dependent EP Data

Buttons: Open Report outside MATLAB, Open Report Directory outside MATLAB, YLim [0 200], Reset EP Axes

LCLS-II-HE cavity timeframes

- Mechanical fabrication begins: $t=0$
- Bare 9-cell cavity complete: 6 months
 - Hold Point 1 data submitted and reviewed
- Steps through doping: +1 month
 - Hold Point 2 data submitted and reviewed
- Steps through final assembly: +1.5-2 months
 - Hold Point 3 data submitted and reviewed
- Shipping: +2 weeks
- First vertical test: +1 week – 3 months
 - Prioritization scheme in place to ensure new and old cavities tested
- High pressure rinse and retest: +1-2 months

Timely review of process/hold point data is crucial for identifying production issues

Vertical qualification testing – requirements

- **Gradient:** $E_{\text{acc}} \geq 23 \text{ MV/m}$
- **Quality factor:** $Q_0(21 \text{ MV/m}) \geq 2.5 \times 10^{10}$
 - VT stainless steel flange $R = 0.8 \text{ n}\Omega$
- **HOM coupling:** $Q_{\text{ext}} > 2.7 \times 10^{11}$
- **HOM power:** $P_{\text{HOM}}(21 \text{ MV/m}) < 1.7 \text{ W}$
- **Field emission:** no detectable FE up to quench
- **Frequency:** $f = 1300.25 \pm 0.10 \text{ MHz}$
- **Field probe coupling:** $2.5 \times 10^{11} < Q_{\text{ext}} < 7.0 \times 10^{11}$
- **Multipacting:** *fully processed before final Q vs. E*
- **$7\pi/9$ mode:** *avoid mode buildup \rightarrow quick measurements*

High pressure rinse to mitigate field emission

