

Far Detector & Cryogenics Subproject Introduction

Jolie Macier, FDC Subproject Manager

LBNF/DUNE-US FDC Risk Workshop

16-17 January 2024

Workshop Agenda

- Introduction/Overview – this talk
- Risk Methodology
- Review of Risks in the “I&I Era”
 - Inherited risks from FSCF/EXC and FSCF/BSI
 - Supply Chain/Logistics/Damage
 - Labor
 - Interfaces
 - Facility
 - Services
 - ESH
 - Regulation
 - Technical
 - Procurement
- *Throughout: “what are we missing?”*

Today

Tomorrow

LBNF/DUNE-US FDC I&I Risk Workshop



Jan 16, 2024, 8:00 AM → Jan 17, 2024, 2:00 PM US/Mountain

Classroom (Sanford Lab Homestake Visitor Center)

Jolie Macier (Fermilab), Marco Verzocchi (Fermilab)

Description I&I Risk Workshop for the Far Detector & Cryogenics subproject of LBNF/DUNE-US

2024 01 13 Risks - ...

Registration You are registered for this event.

[Check details](#)

Participants

A Allan Stratman **B** Bryce Pietzyk **D** David Montanari **D** Deanne Randich **G** Gustaaf Brooijmans
J Jack Fowler **J** Jacob Davis **J** James Stewart **J** Joe Pygott **J** Jolie Macier **J** Joshua Willhite

TUESDAY, JANUARY 16



8:00 AM → 10:30 AM **Welcome & Overview**

🕒 2h 30m

Summary Presentation
- FDC I&I Scope & Schedule, including key assumptions & installation phases
- Detector & Installation Prototyping
- Labor Overview, including staff profile & work schedules / shifts
- Logistics Planning
- Dependencies on FSCF/EXC & FSCF/BSI
- Facility Dependencies
- Services provided by Host Lab
Q&A

Speakers: Jolie Macier (Fermilab), Marzio Nessi (CERN)

MACIER_FDC Sub-...

10:30 AM → 11:00 AM **FDC Risk Methodology**

🕒 30m

Speakers: Lucas Taylor (Fermilab), Marco Verzocchi (Fermilab)

11:00 AM → 12:30 PM **EXC/BSI Risks - Impact on FDC**

🕒 1h 30m

Speakers: David Montanari (Fermilab), Jolie Macier (Fermilab), Joshua Willhite (Fermilab), Marco Verzocchi (Fermilab), Marzio Nessi (CERN), Michael Gemelli (FRA)

12:30 PM → 1:30 PM

Lunch

🕒 1h

1:30 PM → 3:00 PM **FDC risks (I) - I&I, FD, PM**

🕒 1h 30m

Discuss according to category:
- Supply Chain/Logistics/Damage
- Labor
- Interfaces

Speaker: Marco Verzocchi (Fermilab)

FDC Risks - I.pdf

3:00 PM → 3:20 PM

BREAK

🕒 20m

3:20 PM → 4:50 PM **FDC risks (II)- PM, I&I, Cryo**

🕒 1h 30m

Discuss according to category:
- Facility
- Services
- ESH

Speaker: Marco Verzocchi (Fermilab)


FDC Risks - II.pdf

4:50 PM → 5:00 PM **Daily Wrap-Up**

🕒 10m

Speaker: Jolie Macier (Fermilab)

WEDNESDAY, JANUARY 17



8:00 AM → 10:00 AM **FDC risks (III)**


🕒 2h



Discuss according to category:

- Regulation
- Technical
- Procurement

Speaker: Marco Verzocchi (Fermilab)

 FDC Risks - III.pdf

10:00 AM → 10:30 AM

BREAK

🕒 30m

10:30 AM → 12:30 PM **Discussion: New, Missing Risks**

🕒 2h



Speaker: Jolie Macier (Fermilab)

12:30 PM → 1:00 PM **Discussion & Meeting Wrap-Up**


🕒 30m



Speakers: Jolie Macier (Fermilab), Marco Verzocchi (Fermilab), Marzio Nessi (CERN)


Outline

- FDC I&I Scope & Schedule, including key assumptions & installation phases
- Risk Summary & Methodology
- Labor Overview, including staff profile & work schedules / shifts
- Logistics Planning
- Dependencies on FSCF/EXC & FSCF/BSI
- Facility Dependencies
- Services provided by Host Lab
- Detector & Installation Prototyping
- Q&A




FDC as part of LBNF/DUNE Organization

- Integrated team includes DUNE Collaboration and LBNF/DUNE-US Project
- Support from Joint Project Office



FDC Integrated Team

- Interaction between Collaboration & DOE Project
- Support from JPO
- Dedicated Project Controls & Procurement
- Building SD-based team




Personnel Risks

Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-PM-181	[PM] Loss of key personnel	20%	0 – 125 – 250 k\$	0 – 1 – 4 months

FDC Scope defined in WBS Dictionary

- The Far Detectors (FD1 and FD2) and Far Site Cryogenic Infrastructure (C) project management, design, fabrication, construction, and installation, for the LBNF/DUNE-US Project.
- Control Account Managers defined
- Defines DOE/non-DOE scope
 - See also DUNE MOU annexes



131.FDC.02 - Far Detector 1 (FD1)

- Completed final designs
- Fabrication at labs & universities
- Major procurements from Fermilab and Brookhaven National Lab
- Full-scale prototypes completed
- Custom hardware developed "in house" (national laboratories and universities) from the design to the manufacturing
- Component descriptions have been prepared to assist with ICE

WBS DICTIONARY

Design, prototyping, procurement, fabrication, and installation of one 10kT Liquid Argon (LAr) detector to be built underground at SURF in South Dakota. Far Detector 1 (FD1) will utilize horizontal drift technology. FD1 will be funded by both DOE and international partners. This effort include the management, oversight and travel.

DOE: Assembly of 15/152 Anode Plane Assemblies (APAs) including fabrication of necessary components and cable harnesses and CR, G-bias, CE adapter and SHV boards for all APAs. Component fabrication (with exception of resistive panels) for and assembly of Cathode Plane Assemblies (CPAs). Component fabrication (with the exception of profiles) for and assembly of Field Cage Modules. Electronics and supporting infrastructure needed to read out all of the active TPC channels including both cold front-end and warm readout electronics. Photon Detector (PD) rails and cables for all APAs. PD warm readout electronics and monitoring system. DAQ dataflow server hardware and system software development. Component fabrication for and assembly of cryostat purity monitors. Contributions to the conceptual designs of FD1 elements are captured in WBS 131.FDC.07. Contributions to the preliminary designs of FD1 elements and the fabrication of ProtoDUNE-I detector components are captured in 131.FDC.06.

non-DOE: Assembly of 137/152 APA modules including fabrication of necessary components as well as geometry boards and mesh grounding panels for all APA modules. Resistive panels for CPAs and profiles for Field Cage Modules. Detector high-voltage delivery system (Power Supply, Cables, Filters, and feedthrough). Photon Detector photosensors and cold front-end electronics for 1500 PD Modules. Component fabrication for and assembly of 1500 PD modules. Hardware for DAQ timing, readout, and high-level data filtering systems. Software development for control, configuration, and monitoring systems. Component fabrication for and assembly of cryostat temperature monitors.

131.FDC.03 – Far Detector 2 (FD2)

- Completed final designs
- Fabrication at labs & universities
- Major procurements from Fermilab and Brookhaven National Lab
- Full-scale prototypes completed
- Mostly custom hardware developed "in house" (national laboratories and universities) from the design to the manufacturing

WBS DICTIONARY

All phases of design, prototyping, procurement, fabrication, and installation of one 10kT Liquid Argon (LAr) detector to be built underground at SURF in South Dakota. Far Detector 2 (FD2) will utilize vertical drift technology. FD2 is funded by both DOE and international partners. This effort includes the management, oversight, travel and support for installation in South Dakota.

DOE: Assembly of 80/160 Charge Readout Planes (CRP) (bottom) including fabrication of necessary components (anodes, adaptor boards, support feet), but excluding the composite support frame and the assembly of anode panels into an anode plane. Component fabrication (with the exception of profiles) for and assembly of Field Cage Modules. Electronics and supporting infrastructure needed to read out all of the CRP channels including both cold front-end and warm readout electronics. Photon Detector System (PDS) x-Arapuca mechanical frames and cold electronics and assembly of 320 cathode PDS modules. DAQ dataflow servers (42) and software. Component fabrication and assembly of five (5) purity monitors.

non-DOE: Assembly of 80/160 CRP modules (top) including fabrication of necessary components (anodes, adaptor boards, composite support frame, suspension system) and design of the CRP support superstructure. Cold and warm electronics for readout of the 80 top CRP modules. Profiles for Field Cage Modules, 80 cathode modules and suspension system. Detector high-voltage delivery system (Power Supply, Cables, Filters, and feedthrough). Photon Detector photosensors, dichroic filters, wavelength shifting plates and warm electronics for all 640 PDS Modules. Assembly of 320 membrane mounted modules. Hardware for DAQ timing, readout, and high-level data filtering systems. Software development for control, configuration, and monitoring systems. Component fabrication and assembly of cryostat temperature monitors.

131.FDC.04 – Far Site Cryogenics Infrastructure

- Infrastructure Cryogenics includes Argon Receiving facilities, Nitrogen System, Argon distribution (pipes/valves), Cryostat Pressure control system, GN2 supply to cryostat insulation.
- Process controls includes readout modules, PLC architecture, HMI/SCADA, ODH, Integration.
- LAr procurement for two 17.5 kton modules with ability to conduct additional purchases for future modules.
- The FDC Cryo scope is acquired using an engineering/manufacturing/installation/testing (or startup/commissioning) approach. The documentation that we have prepared is adequate for acquiring the systems with this method (SOW, Interface documents, 3D envelope models, etc.).
- Process controls is "in house"

WBS DICTIONARY

Design, procurement, on-site installation, integration and testing of Infrastructure and Proximity cryogenic systems to support two 17-kt total mass detectors. Infrastructure includes LAr procurement as well as installation of the In-Kind Contributions. Includes design of the internal cryogenics, which will be provided as In-Kind Contribution.

DOE: The Infrastructure cryogenics (a DOE responsibility) includes the Nitrogen System (Refrigeration System, LN2 buffer tanks, LN2/GN2 distribution, Nitrogen generation), Argon receiving facilities on the surface, Argon distribution, miscellaneous items (GN2 purge of the cryostat insulation and cryostat pressure control system), and the installation of the Proximity Cryogenics delivered as In-Kind-Contribution, as well as assistance to partners delivering In-Kind Contributions. Design, procurement, installation and testing of the process controls are included. Labor and M&S Travel supporting purge, cool down and fill are also included.

Non-DOE: The Proximity cryogenic system includes reliquefaction and purification sub-systems, associated instrumentation and monitoring equipment and LAR circulation pumps.

131.FDC.05 – Far Site Integration & Installation

- Labor and material to support installation of cryostats (IKC), infrastructure and detectors
- Includes labor for services as well as dedicated installation activities
- Final design complete for infrastructure
- Procurements include COTS, fabrication and services
- Significant installation prototyping activities completed to inform labor and material estimates
- Some aspects are close to facility construction (cavern outfitting)


WBS DICTIONARY

Integration and installation coordination at SURF. Includes M&S and labor to support cryostat installation and detector installation support for two 10kT Liquid Argon (LAr) detectors. Also includes post-FSCF cavern enhancements such as bridges, stairs, mezzanines, barracks and CUC control room outfitting. Cryogenics installation activities included in 131.FDC.04.

Cryostats and Internal Cryogenics are nonDOE deliverables. FD consortia also provide support for detector installation.

Finalizing designs, building technical readiness and preparing to start SD work

- Final Design Complete
 - Technical Design Reports
 - Prototyping activities & testing processes
- Planning
 - Procurement
 - Updated estimates
 - Coordinating with our team -> **October workshops!**
 - Settling scope with partners -> **MOUs signed!**
 - Documenting our plans
- At CERN, Universities, BNL, FNAL



FDC Design Maturity

In this summary, I&I is fully assigned to FD1 and FD2

Design Status as of May 31, 2023

3-May-23	Design Status	% Design Maturity	Comment
131.FDC.02.02 FD1 Anode Plane Assemblies (APA)	Final	98%	PRR in March 2022
131.FDC.02.03 FD1 High Voltage (HV)	Final	90%	FDR in Oct 2022
131.FDC.02.04 FD1 TPC Electronics (TPC Elec)	Final	93%	partial PRR in March 2022; FDR in Aug 2022
131.FDC.02.05 FD1 Photon Detector (PDS)	Final	93%	FDR in March 2023; SiPM PRR Nov 22; Rails/Cables Oct 22
131.FDC.02.06 FD1 DAQ and Monitoring (DAQ)	Final	90%	FDR in Feb 2023
131.FDC.02.07 FD1 Cryogenic Instrumentation	Final	90%	FDR Jan 2023; Final Prototypes in ProtoDUNE-HD-Module 0
131.FDC.03.02 FD2 Charge Readout Units (CRU)	Final	90%	FDR in Apr 2023
131.FDC.03.03 FD2 Charge Readout Plane (CRP)	Final	90%	FDR in Apr 2023
131.FDC.03.05 FD2 Bottom Drift Electronics (BDE)	Final	93%	FDR in March 2023
131.FDC.03.06 FD2 High Voltage (HV)	Final	90%	FDR in Apr 2023
131.FDC.03.07 FD2 Photon Detector System (PDS)	Final	90%	SiPM PRR Nov 22; FDR in April 2023
131.FDC.03.08 FD2 Data Acquisition (DAQ)	Final	90%	FDR in Feb 2023
131.FDC.03.09 FD2 Cryogenic Instrumentation	Final	90%	FDR Jan 2023
131.FDC.04.02 Nitrogen System	Final	100%	Subcontract signed.
131.FDC.04.03 LAr Receiving Facility	Final	100%	Acquisition document prep completed; FDR completed.
131.FDC.04.04 Argon Distribution and Vents	Final	86%	FDR completed. Finalizing acquisition documents.
131.FDC.04.05 Miscellaneous FS Cryogenics Items	Final	61%	FDR completed. Finalizing acquisition documents.
131.FDC.04.06 In Kind Contributions Support and Installation	Final	93%	FDR completed. Finalizing documents for partners.
131.FDC.04.07 Process Controls	Final	77%	FDR completed. Working on logic specs, typically after Final Design completed.
131.FDC.04.08 Post Installation, Purge, Cool down	Final	62%	Requirements well defined. Statement of Work in progress.
131.FDC.04.09 Cryogenic Fluids and Filling	Final	80%	Requirements well defined. Statement of Work in progress.
131.FDC.05.01 FS Facility Support & Services	Final	90%	mostly LOE; Rigging design needed
131.FDC.05.02 FS Cavern Outfitting and Cryostat Installation	Final	90%	FDR in Apr 2023
131.FDC.05.03 Far Detector #1 Installation	Final	90%	FDR in Apr 2023
131.FDC.05.04 Far Detector #2 Installation	Final	90%	FDR in Apr 2023
131.FDC.02.08 FD1 Anode Plane Assemblies (APA) CD-3a	Final	100%	PRR in March 2022
131.FDC.02.09 FD1 TPC Electronics (TPC Elec) CD-3a	Final	100%	PRR in March 2022
131.FDC.02.10 FD1 Photon Detector (PDS) CD-3a	Final	100%	
131.FDC.05.05 Integration and Installation CD-3a	Final	100%	
FDC Overall Design Maturity		92%	

- [Technology Readiness Assessment](#) performed for Far Detector 1 & Far Detector 2
- Design completion calculations defined by “Design Maturity Assessment Process” in [LBNF/DUNE-US Project Management Plan](#) (section 6.1)
- Cryogenics design maturity is estimated differently, using a contracted engineer/manufacture/procure/install method based on preparation of reference design by Project




$$\text{Subproject Design Maturity} = \frac{\sum(\text{WBS element Design Maturity} \times \text{cost of associated WBS element})}{\text{total cost of all associated WBS elements}}$$

Interface Risks

Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-FI-101	[I&I] Scope is missing due to poor interface definition at Far Site	20 %	500 -- 2000 -- 5000 k\$	0 -- 1 -- 3 months

DUNE Participation (orange) + LBNF (Cryogenics) in-kind contributors

Far Detector Partners



DUNE Far Detector consortia are responsible to deliver their scope. DUNE-US is a contributor to DUNE.

--

Cryostat & Cryogenics are in-kind contributions to LBNF

LBNF excavation at Sanford Lab on schedule for June 2024 completion

By Wendy Pittlick Black Hills Pioneer May 13, 2023 0



A drill and mucker are seen excavating for the Deep Underground Neutrino Experiment at the 4850 Level at SURF. Photo by Matthew Kapust, Sanford Underground Research Facility

Listen to this article now
Powered by Trinity Audio
00:00 06:06



LEAD — The world is coming to Lead and anxiously awaiting the excavation and outfitting of the Long Baseline Neutrino Facility that will house the Deep Underground Neutrino Experiment.

On Wednesday, representatives from Fermilab, along with scientists and engineers involved with building DUNE and officials from the Sanford Underground Research Facility hosted a community information meeting to provide updates about progress for the massive facility and experiment, and answer any questions. Lead residents and interested stakeholders filled the conference room at the Sanford Lab Homestake Visitor's Center.

"The world is coming to Lead," Fermilab's Jolie Macier, who is involved with building the DUNE experiment, told the residents as she explained the global involvement for DUNE that includes 1,300 collaborators from 33 countries and CERN, and 200 institutions. DUNE is being hailed as the largest neutrino experiment in the world.

The world is coming to Lead




LBNF/DUNE Far Site Summary Schedule

Excavation subproject creates the underground cavern space, installs cranes, wall supports & ceiling anchors for cryogenics mezzanine


Buildings & Site Infrastructure subproject installs all house services: electrical, ventilation, architectural, chilled water, fire protection

FDC subproject installs cryostats, detectors & cryogenics; LAr filling



LBNF/DUNE-US Far Site Schedule

- Handoffs from FSCF/EXC and FSCF/BSI are very clear
- FDC work begins in **North Cavern with warm structure #1 installation (Oct 2024)**
- Significant planning to understand and define conditions at handover and during co-working timeframe
- FDC interfaces to FSCF/EXC, FSCF/BSI defined
- Phased Transition to Operations for LBNF/DUNE




FSCF/EXC and FSCF/BSI Med/High Risks – Impacts to FDC (Subset)

- Most FSCF/EXC will be retired imminently as EXC is nearly complete
- FS Unavailability of SURF or FRA supplied systems & spaces at SURF-high prob, low imp (BSI)
- Escalation/Market uncertainty exceeds plans (BSI)
- Ross shaft logistic interference EXC/BSI/Cryostat #1 delays FSCF contractors (BSI)
- Cranes for North Caverns arrive late to EXC Subproject and Impact FDC Subproject (EXC)
- FS SURF infrastructure projects impact LBNF/DUNE project (BSI)
- Specialized construction labor is unavailable (BSI)
- Cryogenics or FD changes impact layout/design of Far Site facilities (BSI)
- Shaft Piping Contracted Outside SDSTA (BSI)
- Conveyor System Removal Required (EXC)
- General Logistics/Subcontractor Productivity Delays (BSI)
- Commissioning Delays (BSI)
- FS ESH Incident Stops Work Temporarily (BSI)

Key FDC Assumptions (i)

- Contributions to LBNF are documented in Project Planning Documents; DUNE deliverables are delineated in the DUNE MOU Annexes – **signed in November!**
- Installation activities take place in Lead, SD, at Sanford Underground Research Facility (SURF)
- At SURF, FDC activities (surface & underground) occur in DOE-leased space, adhering to Fermilab ESH governance (10 CFR 851)
- SURF's Ross Shaft is available for LBNF/DUNE-US Project use; Yates Shaft is for emergency secondary egress
- Underground activities occur in the LBNF campus at 4850 and 4910 levels, beginning first in the North Detector Cavern. There is a period of concurrent work at SURF with FSCF/BSI.



Key FDC Assumptions (ii)

- There is insufficient laydown space at the SURF site; FDC must provide its own SD regional storage
- Shift work is optimized to support partners & compliance with underground headcount limits. SDSTA refuge chamber will be expanded to support 250 persons
- FDC access at SURF must comply with the requirements of their Risk Transfer Protocol including insurance. Costs are supported by Host Lab.
- FDC costs include power & Ross Shaft hoisting. Costs are also supported by Host Lab.
- The LBNF/DUNE-US Joint Project Office provides overarching management support
- Maintenance of conventional facilities is the responsibility of Fermilab Neutrino Division and Infrastructure Service Division, based on the FSCF/BSI Transition to Operations
- DUNE Coordination Office & SDSD facilitate host lab services to FDC

Facility Risks - Access

Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-PM-010	[PM] Unavailability of SURF-/FRA-supplied systems at SURF - High P / Low impact	50 %	375 -- 750 -- 1500 k\$	0.5 -- 1 -- 2 months
RT-131-FDC-PM-006	[PM] Ross skip hoist brakes failure	30 %	500 k\$	2 months
RT-131-FDC-PM-012	[PM] Unavailability of SURF-/FRA-supplied systems at SURF - Low P / High impact	20 %	750 -- 1500 -- 4500 k\$	1 -- 3 -- 6 months
RT-131-FDC-PM-007	[PM] Ross skip drum cracks require repair	15 %	687 k\$	1.5 months
RT-131-FDC-PM-182	[PM] Oro Hondo shaft ventilation path is blocked (FDC)	5 %	0 -- 50000 k\$	0 -- 24 months

Facility Risks – SURF expansion


Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-PM-009	[PM] SURF underground cavern expansion project impacts LBNF/DUNE project	15 %	5700 -- 11400 -- 22800 k\$	1.5 -- 3 -- 6 months
RT-131-FDC-PM-126	[PM] SURF underground drift expansion project impacts LBNF/DUNE project	20 %	400 -- 800 -- 1600 k\$	0.5 -- 1 -- 2 months

Facility Risks - occupancy


Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-FD-301	[DAQ] FD1 SURF infrastructure stability impacts DAQ uptime	10 %	0 k\$	0 -- 1 -- 3 months
RT-131-FDC-FI-004	[I&I] Underground Occupancy limit not enough to execute work as planned	10 %	0 k\$	0 -- 3 -- 6 months
RT-131-FDC-FI-001	[I&I] Membrane Cryostat damaged during Detector Installation	5 %	100 -- 500 -- 1000 k\$	3 -- 6 months
RT-131-FDC-PM-011	[PM] General Security at SURF	4 %	0 -- 1000 k\$	0 -- 6 months
RT-131-FDC-CR-112	[CRYO] Oxygen deficiency hazard (ODH) incident caused by rock fall from the cavern	1 %	0 -- 50 -- 100 k\$	0 -- 2 -- 4 months
RT-131-FDC-FI-028	[I&I] Fire inside the cryostat during installation	1 %	500 -- 5000 k\$	1 -- 12 months

Installation Schedule

- FDC underground work in SD begins in North Cavern with warm #1 cryostat (CERN IKC) installation
- Storage supports delivery of cryostat components prior to start of underground work
- FDC activities continues surface and underground as FSCF/BSI is completed
- Detector installation activities supported by FD1/FD2 consortia



Schedule Summary: Facility Support & Services 131.FDC.05.01




Activities for Facility Support & Services span the entire installation and filling period for FDC; starting with regional storage; concludes with handoff to Operations

Facility Support & Services- 131.FDC.05.01

- Supports all Installation activities, starting with cryostat installation and continuing through LAr filling (Cryogenics scope)
- Regional storage (warehouse & laydown yard) are the first services organized by FDC; requirements established through engagement with FDC team: cryostat, cryogenics & detector consortia
- Provides Logistics services support storage, transportation from interim storage to SURF and delivery to caverns
- Logistics planning considers movement of materials and personnel
- Material Handling Equipment + Repair
- General Consumables + ESH PPE
- Equipment maintenance, office space, janitorial services, portable restroom, trash, recycling





Schedule Summary: Cavern Outfitting & Cryostat Installation 131.FDC.05.02



Activities for Cavern Outfitting & Cryostat Installation commence with receipt of the caverns from Conventional Facilities and continue through support of network costs until Operations

Cavern Outfitting & Cryostat Installation - 131.FDC.05.02



- Cryostat Installation support: G10 & elastomeric bearing pads; grout & ventilation
- Mezzanines, bridge, walkways
- Central Utility Cavern outfitting (UPS, racks, furnishings)
- Barracks & outfitting
- Electrical racks, UPS
- Permanent Stairs
- (HD) Detector Support System (rails & feedthroughs)
- Underground and surface networking equipment, in coordination with FNAL Computing & DUNE DAQ consortium; Slow Controls



*Top of cryostat (top);
Detector Support System*

Cryostats – a CERN in-kind contribution (IKC)


- Steel frame = warm structure
- Internal insulation = cold structure
- Fabrication in process
- Material shipments begin in 2024
- **First I&I underground activity**
- Installation also IKC; I&I provides technician support & interfacing infrastructure
- Sequential installation, starting in north cavern (~1 year each)
 - Warm structure – North Cavern
 - Cold structure – North Cavern & Warm structure – South Cavern
 - Cold structure – South Cavern
- Temporary Construction Opening allows access for detector installation



Schedule Summary Detector Installation

131.FDC.05.03

131.FDC.05.04





Activities for **Detector Installation** begin when top of cryostat is available and continue through movement of detector components into the cryostat and conclude with closing of cryostat Temporary Construction Opening (TCO)

Far Detector #1 (HD) Installation

131.FDC.05.03

- Detector components:
 - Anode Plane Assemblies
 - High Voltage System, including Field Cages and Cathode Plane Assemblies
 - Photon Detector System, which are integrated into each Anode Plane Assembly
 - Cold Electronics cabling and feedthroughs
 - Data Acquisition System
 - Cryogenic instrumentation
- Includes work on top of cryostat & inside cryostat
 - Installation activities inside cryostat occur using TCO
- Includes significant temporary installation infrastructure
 - Structural steel cleanroom
 - 12m' high cold boxes for integrated testing
 - Work platforms
- Approximately 12 months installation period




Key Documents
[FD1 Installation Plan](#)

FD1 Cleanroom & APA Towers adjacent to cryostat TCO

Far Detector Installation – Top of Cryostat

131.FDC.05.03

131.FDC.05.04



Barracks on cryostat mezzanine

- Detector installation starts during cold cryostat installation, with work on top of the cryostat:
 - DAQ equipment is installed in the barracks
 - Racks are installed on the detector mezzanine for detector electronics
 - Mini racks are installed on the cryostat surface
 - Cable trays from the racks to the DAQ & electronics feed-throughs
 - Gaseous Argon purge lines are installed to the feed-throughs
 - Flooring and railing is added to the cryostat and mezzanines
- TPC installation progresses sequentially



Far Detector #2 (VD) Installation

131.FDC.05.04

- Detector components:
 - Data acquisition (DAQ)
 - High Voltage (HV)
 - Charge readout planes (CRP)
 - Top Drift electronic readout (TDE)
 - Bottom drift electric readout (BDE)
 - Photon detection (PD)
 - Cryogenic instrumentation
- Includes work on top of cryostat & inside cryostat
- Includes temporary installation infrastructure
- Approximately 12 months installation period


Key Documents
[FD2 Installation Plan](#)

Detector Infrastructure on top of FD2 cryostat



Assumptions for installation (i)

- All detector components are delivered at the South Dakota Warehouse Facility (SDWF) at least 3 months ahead of the delivery into the cavern (deliveries can start in January 2025)
 - The APAs are an exception
 - first 144 APAs are shipped (from Europe/from UChicago) to Fermilab for wire tension QC and storage, then shipped to SURF (not enough space to store APAs at SDWF)
 - last batch of APAs are shipped directly from Europe to SURF
- All detector components delivered in the cavern 4 weeks ahead of the installation
 - Enough space in the cavern to have buffer against transport problems





Assumptions for installation (ii)

- Work at SURF does not follow the five shifts (8 hours) per week schedule to take into account inefficiencies related to time required for cavern access, personnel will work on 10 hours shifts (4 shifts per week, 2 shifts per day)
 - We are assuming for the moment that we will have
 - eight 10 hours shifts per week during the installation of the warm structure of the cryostat
 - six 10 hours shifts per week during the installation of the cold insulation of the cryostat
 - eight 10 hours shifts per week during the installation of FD1 with Fri/Sat/Sun (only 1 shift per day on Sat/Sun) will be devoted to QC activities and reserved for additional work in case of delay / problems
 - For FD2 use six 10 hours shifts per week (Mon-Sat)
- Schedule planning takes into account work inefficiencies at the level of ~50% based on experience with the installation of MINOS @ Soudan mine, other underground experiments
- Additional inefficiencies arising from access problem to SURF taken into account by addition idle days in the schedule (7 additional days in Winter to account for snow days, mask the 10 days of the Sturgis motorcycle festival during the installation of the detectors)
- We have float built into the schedule during the installation of FD1, serves as mitigation for the possible risks (delay / problems during the installation), see later for FD2 float in I&I
- Actual schedule for the installation of the warm structure/cold insulation will be finalized when CERN has chosen the contractor(s) who will do the work

Prototyping – ProtoDUNE NP04 & NP02 at CERN Neutrino Platform

- Full-scale detector components
- Cryogenics system
- Installation processes
- Integrated teams accomplishing work
- 1/20th scale cryostats

*Anode Plane Assemblies (APA)
in ProtoDUNE NP04; Integrated
APA in NP04 cold box*



Installation Prototyping – Ash River, Minnesota

- Prototyping set-up at NOvA far detector
- Full-scale testing
- Participation from across consortia and installation planning teams
- Identify lessons learned
- Informs procedures and labor estimates

Full-height (12 meter) prototyping at Ash River, Minn (NOvA Far Detector)



I&I Prototyping – APA Shipping Frame


- November 2022
- Critical Transport (FESHM 10300)
- Critical Handling (DOE-STD-1090)
- Structural behavior
- Shipping
- Ross Shaft lowering
- Coordination of teams
- UK -> FNAL -> SURF

*APA Shipping Frame (ASF) Test Lift
at Ross Shaft (SURF), Nov 2022*





I&I Prototyping – Cryostat Steel

- Preliminary movement trials performed by SDSTA with wood model.
- Design and engineering underway for tooling/carts for manipulation and movement of L beam in/out of cage for transport underground
 - Cart design moving towards use of air casters
 - AMTT working group advancing carts for trial manipulations and movements in preparation for installation.
- First L beam and I beam arrived at SURF Jan. 9th for trial manipulations and test lifts



Planning for FDC I&I Staffing

- SD-based team includes LOE services & activity-based personnel for installation
- Hiring underway with strong engagement from Fermilab HR




FDC South Dakota Resources

- FDC I&I
- FDC Cryogenics
- FD consortia/scientific



FDC SD Resources



HR hiring planning

Title	Number of Hires	FY 24												FY25	
		Q2			Q3			Q4			Q1				
		Dec-23	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25
Electrical Engineer	1														
Designer	1														
Logistics Clerk	2														
Rigging Group Lead	1														
Rigging Lead	2														
Installation Scheduler Manager	1														
Installation Manager	3														
Electrician Lead	1														
Mech Technician Lead	1														
Survey Lead	1														
Transport Crew Lead	2														
Safety Coordinator	3														
mechanical technician	2														
Rigging	14														
Surveyor	1														
Transport Crew (Day)	12														
mechanical technician	1														
mechanical technician	2														
Recruiting Events															
Black Hills Job Fair															
Tapps															
Hire the hills															
Internal Event															
Gillette Job Fair															
School Of Mines Job Fair															
Fermilab Job Fair Lead															

HR Hiring and Events

RECRUITING

- Global Services (Mission Support) – Candidate selected - Offer in-process
- Integration Manager (Mission Support) – Offer Accepted – Starts March 5th
- Construction Supervisor (FSCF) – Offer Accepted - January 22, 2024
- Designer – Offer Accepted – Starts February 19, 2024
- Electrical Engineer – posted
- Installation Scheduling Manager – posted
- Installation Manager Deputies – to be posted this week
- Rigging Lead – to be posted late January

OUTREACH AND EVENTS 2024

- SD School of Mines & Technology – February 6
- Ellsworth TAP & Western Dakota Tech (Rapid City) - February 7
- Mitchell Tech General Career Fair (Mitchell) – February 22
- BIG Career and Internship Fair (Sioux Falls) – February 27
- Black Hills State University Career Fair (Spearfish) – February 29
- The Monument Job Fair (Rapid City) - March 6
- Sanford Visitor Center Spring Career Fair (Lead) – April 16
- NorthWest Career Fair (Gillette, WY) 68+ employers last year – April 4

LBNF and Mission Support FRA employees hired in 2023 with an average of 45 day hiring average from job requisition to FRA hire date.

HR Generalist- Feb 2023

System Administrator- Feb 2023

Mechanical Engineer- May 2023

Senior Cryogenic Engineer- May 2023

Procurement- May 2023

HR Administrator- June 2023

Recruiter- Aug 2023

Logistics lead- Aug 2023


Communications and Community Relations Manager- Oct 2023

Project Controls Deputy Manager- Nov 2023

FRA employees hired in SD to support LBNF Project and FDC Subproject in 2023

Exit Interview Data FY23 – Retention Risk Overview

Top Termination Reasons	% of Terminations
Retirement	28%
Other Employment	31%



Detailed reasons
• Supervisor/Management
• Desire for change
• Other*
• Salary
• Was not looking; contacted by another company/ recruiter/ former employer
• Limited career path/ promotional opportunity

Liked Best about Fermilab
• Science/Mission of Lab
• Work Environment
• Interesting/Unique Work
• People
• Professional Development Opportunities

Areas for improvement
• Increase staffing
• Increase communication across Lab
• Remove bureaucracy
• Expand career paths
• Increase salary

*Other note – a few noted difficulty adjusting to relocating (to Illinois)

- Plan for retention in our hiring planning of approximately 5% based on FRA 2023 metrics.
- Enhanced SD onboarding & Orientation may help.
- Employee engagement will be critical

Personnel Risks (II)

Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-FI-014	[I&I] Unavailability of FS Integration Labor	50%	5000 – 10700 \$k	2 – 6 months
RT-131-FDC-FD2-034	[FD2-PDS] Additional on-project labor required during installation	30%	100 – 500 \$k	1 month
RT-131-FDC-PM-171	[PM] Insufficient scientific personnel for the FD1 integration and installation	30%	450 – 1800 k\$	0 – 3 months
RT-131-FDC-PM-172	[PM] Insufficient scientific personnel for the FD2 integration and installation	30%	300 – 750 k\$	0 – 3 months
RT-131-FDC-FD2-034	[FD2-PDS] Additional on-project labor required during installation	30 %	100 -- 500 k\$	1 months
RT-131-FDC-FD2-059	[FD2-CRP] Insufficient contributed labor for the installation of bottom CRP in FD2	30 %	25 -- 75 k\$	0.5 -- 2.5 month

Risk/Contingency

- Active Risk Management across FDC
- Leverage enterprise tool with consistent processes
- LBNF/DUNE Monthly Risk Management Board with full Project participation & JPO coordination
- Project Management risks dominated by SD work
- Deliberate interface with FSCF/EXC and FSCF/BSI to capture correlated risks



Risks - by WBS

Row Labels	Count of Title
0 (Negligible)	24
1 (Low)	57
2 (Medium)	32
3 (High)	13
Grand Total	126

- Lab Goals
- Lab Objectives
- Lab Activities
- Lab Capabilities
- Lab Achievements
- Risk Management
 - Enterprise Risk
 - Project Risk
 - Operations Risk
 - Fermilab ERM Board
 - Risk Breakdown Structure
- Annual Lab Plan
- POG Meeting
- Lessons Learned Database (FQTS)
- IPPM Contacts
- Recent
 - RMB meeting notes
 - Workforce Actions FY2020
 - OCPO-workplan

Select L2 WBS / Operations activity by clicking icon below right

131.FDC - Far Detectors + FS Cryogenic Infrastructure

Risks by L2 WBS

Edit	Risk Type	Risk Status	R
		Risk Status : Closed - Managed (30)	
		Risk Status : Closed - Obsolete (46)	
		Risk Status : Closed - Retired (96)	
		Risk Status : Open (124)	
		Risk Status : Open - Realized (2)	
		Risk Status : Proposed (18)	
		Risk Status : Rejected (123)	
		+ Add new item	

FDC PM risks reflect South Dakota based installation impacts

RI-ID	Title	Owner	Probability	Cost Impact	Schedule Impact	Risk Rank	P * Impact	P * Impact
RU-131-FDC-PM-099	[PM] Future escalation rates are uncertain	Jolie R Macier	100.00%	-12752 -- 0 -- 21094 k\$	0 months	3 (High)	2,781	0.0
RT-131-FDC-PM-024	[PM] FS long-term housing unavailable	Jolie R Macier	40.00%	2200 -- 5000 k\$	0 months	3 (High)	1,440	0.0
RU-131-FDC-PM-103	[PM] Partner Insurance at SURF	Jolie R Macier	100.00%	-200 -- 1500 -- 3000 k\$	0 -- 0.25 -- 1 months	3 (High)	1,433	0.4
RT-131-FDC-PM-026	[PM] US reinstates duties on steel imports from Europe	Jolie R Macier	50.00%	1747 -- 3494 k\$	0 months	3 (High)	1,310	0.0
RU-131-FDC-PM-005	[PM] Changes to the Estimate of Duties for Imports	Jolie R Macier	100.00%	-200 -- 500 -- 1500 k\$	0 months	3 (High)	600	0.0
RT-131-FDC-PM-010	[PM] Unavailability of SURF-/FRA-supplied systems at SURF - High P / Low impact	Jolie R Macier	50.00%	375 -- 750 -- 1500 k\$	0.5 -- 1 -- 2 months	3 (High)	438	0.6
RU-131-FDC-PM-215	[PM] Fluctuations in exchange rates cause variations of the costs of detector	Cheng-Ju Stephen Lin	100.00%	-1500 -- 1500 k\$	0 months	3 (High)	0	0.0
RU-131-FDC-PM-114	[PM] Offsite Indirect Rates uncertainty	Jolie R Macier	100.00%	-2667 -- 0 -- 2621 k\$	0 months	3 (High)	-15	0.0
RT-131-FDC-PM-009	[PM] SURF underground cavern expansion project impacts LBNF/DUNE project	Jolie R Macier	15.00%	700 -- 11400 -- 22800 k	1.5 -- 3 -- 6 months	2 (Medium)	1,995	0.5
RT-131-FDC-PM-182	[PM] Oro Hondo shaft ventilation path is blocked (FDC)	Marco Verzocchi	5.00%	0 -- 50000 k\$	0 -- 24 months	2 (Medium)	1,250	0.6
RT-131-FDC-PM-109	[PM] FS Medical Services Needed on-site	Jolie R Macier	20.00%	5500 k\$	0 months	2 (Medium)	1,100	0.0
RT-131-FDC-FI-023	[PM] [CD3a] South Dakota Taxes for cryostat #1 warm structure and labor	Jolie R Macier	50.00%	977 k\$	0 months	2 (Medium)	489	0.0
RT-131-FDC-PM-012	[PM] Unavailability of SURF-/FRA-supplied systems at SURF - Low P / High impact	Jolie R Macier	20.00%	750 -- 1500 -- 4500 k\$	1 -- 3 -- 6 months	2 (Medium)	450	0.7
RT-131-FDC-FI-051	[PM] South Dakota Taxes for I&I Outfitting & Detector Installation Labor	Jolie R Macier	50.00%	734 k\$	0 months	2 (Medium)	367	0.0
RT-131-FDC-PM-171	[PM] Insufficient scientific personnel for the FD1 integration and installation	Marco Verzocchi	30.00%	450 -- 1800 k\$	0 -- 3 months	2 (Medium)	338	0.5
RT-131-FDC-PM-126	[PM] SURF underground drift expansion project impacts LBNF/DUNE project	Jolie R Macier	20.00%	400 -- 800 -- 1600 k\$	0.5 -- 1 -- 2 months	2 (Medium)	187	0.2
RT-131-FDC-PM-003	[PM] ESH Incident Stops Work Temporarily	Michael P Andrews	40.00%	200 -- 500 k\$	0.5 -- 1 -- 6 months	2 (Medium)	140	1.0
RT-131-FDC-PM-008	[PM] Extended U.S. Congressional Continuing Resolution after CD-2	Jolie R Macier	30.00%	0 k\$	1 -- 3 -- 9 months	2 (Medium)	0	1.3
RT-131-FDC-PM-113	[PM] Ross shaft logistics scheduling challenges impact FDC installation schedule	Jolie R Macier	40.00%	0 k\$	3 -- 4 -- 6 months	2 (Medium)	0	1.7
RT-131-FDC-PM-172	[PM] Insufficient scientific personnel for the FD2 integration and installation	Marco Verzocchi	30.00%	300 -- 750 k\$	0 -- 3 months	1 (Low)	158	0.5
RT-131-FDC-PM-006	[PM] Ross skip hoist brakes failure	Jolie R Macier	30.00%	500 k\$	2 months	1 (Low)	150	0.6
RT-131-FDC-PM-007	[PM] Ross skip drum cracks require repair	Jolie R Macier	15.00%	687 k\$	1.5 months	1 (Low)	103	0.2
RT-131-FDC-PM-004	[PM] Codes or standards change resulting in scope increases FS	Jolie R Macier	5.00%	0 -- 2950 k\$	0 -- 2 months	1 (Low)	74	0.1
RT-131-FDC-PM-011	[PM] General Security at SURF	Jolie R Macier	4.00%	0 -- 1000 k\$	0 -- 6 months	1 (Low)	20	0.1
RT-131-FDC-PM-014	[PM] Detrimental Changes to the Overall DOE funding profile before CD-2 Baseline	Christopher J. Mossey	15.00%	0 k\$	0 -- 3 months	1 (Low)	0	0.2
RT-131-FDC-PM-125	[PM] Lack of Agreement on international codes/standards affects partner design	Jolie R Macier	15.00%	0 k\$	0 -- 0.5 -- 6 months	1 (Low)	0	0.3
RT-131-FDC-PM-131	[PM] Non-US Workers Visa Delays	Jolie R Macier	10.00%	0 k\$	1 -- 3 months	1 (Low)	0	0.2
RT-131-FDC-PM-173	[PM] International partners fail to provide personnel for FD1 and FD2 installation	Marco Verzocchi	20.00%	0 k\$	0 -- 3 months	1 (Low)	0	0.3
RT-131-FDC-PM-002	[PM] Union Work Stoppage Delays Project at Far Site	Jolie R Macier	10.00%	0 k\$	-- 0.25 -- 0.5 month	0 (Negligible)	0	0.0

Top Risks (Cost & Schedule)

Top ten risks in terms of probability times cost impact


RI-ID	Title	Probability	Cost Impact	Schedule Impact	Risk Rank	P * Impact (k\$)	P * Impact (month)
RU-131-FDC-PM-099	[PM] Future escalation rates are uncertain	100.00%	-12752 -- 0 -- 21094 k\$	0 months	3 (High)	2,781	0.0
RT-131-FDC-CR-105	[CRYO] Heat load to cryo plant exceeds estimated load	10.00%	26620 k\$	5 months	2 (Medium)	2,662	0.5
RT-131-FDC-PM-009	[PM] SURF underground cavern expansion project impacts LBNF/DUNE project	15.00%	700 -- 11400 -- 22800 k\$	1.5 -- 3 -- 6 months	2 (Medium)	1,995	0.5
RT-131-FDC-FI-024	[IPM] South Dakota Taxes for cryostat#1 cold M&S/labor & cryostat#2 warm/cold M&S/labor	50.00%	3206 k\$	0 months	3 (High)	1,603	0.0
RT-131-FDC-PM-024	[PM] FS long-term housing unavailable	40.00%	2200 -- 5000 k\$	0 months	3 (High)	1,440	0.0
RU-131-FDC-PM-103	[PM] Partner Insurance at SURF	100.00%	-200 -- 1500 -- 3000 k\$	0 -- 0.25 -- 1 months	3 (High)	1,433	0.4
RT-131-FDC-PM-026	[PM] US reinstates duties on steel imports from Europe	50.00%	1747 -- 3494 k\$	0 months	3 (High)	1,310	0.0
RT-131-FDC-CR-175	[CRYO] South Dakota Taxes for In-Kind Contributions to Cryogenics	50.00%	2605 k\$	0 months	3 (High)	1,303	0.0
RT-131-FDC-PM-182	[PM] Oro Hondo shaft ventilation path is blocked (FDC)	5.00%	0 -- 50000 k\$	0 -- 24 months	2 (Medium)	1,250	0.6
RT-131-FDC-PM-109	[PM] FS Medical Services Needed on-site	20.00%	5500 k\$	0 months	2 (Medium)	1,100	0.0

Top ten risks in terms of probability times time schedule impact

RI-ID	Title	Probability	Cost Impact	Schedule Impact	Risk Rank	P * Impact (k\$)	P * Impact (month)
RT-131-FDC-CR-129	[CRYO] LAr fluids procurement process is delayed	40.00%	0 k\$	4 -- 8 -- 12 months	3 (High)	0	3.2
RT-131-FDC-PM-113	[PM] Ross shaft logistics scheduling challenges impact FDC installation schedule	40.00%	0 k\$	3 -- 4 -- 6 months	2 (Medium)	0	1.7
RT-131-FDC-CR-176	[CRYO] IDIQ IKC installation and Argon distribution review & approval takes longer than	40.00%	0 k\$	2 -- 4 -- 6 months	2 (Medium)	0	1.6
RT-131-FDC-FD-268	[FD1-APA] Delay in UK APA production before 2026	50.00%	0 k\$	0 -- 6 months	2 (Medium)	0	1.5
RT-131-FDC-PM-008	[PM] Extended U.S. Congressional Continuing Resolution after CD-2	30.00%	0 k\$	1 -- 3 -- 9 months	2 (Medium)	0	1.3
RT-131-FDC-CR-157	[CRYO] Partners require engineering assistance to design and deliver IKC	50.00%	264 -- 1501 -- 2739 k\$	1 -- 2 -- 4 months	3 (High)	751	1.2
RT-131-FDC-FI-104	[I&I] Underground cryostat installation is less efficient than planned	40.00%	0 k\$	1 -- 3 -- 4 months	2 (Medium)	0	1.1
RT-131-FDC-PM-003	[PM] ESH Incident Stops Work Temporarily	40.00%	200 -- 500 k\$	0.5 -- 1 -- 6 months	2 (Medium)	140	1.0
RT-131-FDC-CR-177	[CRYO] PLC equipment procurement is delayed	50.00%	0 k\$	1 -- 2 -- 3 months	2 (Medium)	0	1.0
RT-131-FDC-FI-013	[I&I] Goods Damaged during Shipment	10.00%	200 -- 500 -- 5000 k\$	3 -- 6 -- 18 months	2 (Medium)	190	0.9

Environment, Safety, Health & Quality

- ESH & QA Plans address all work phases: design, prototyping, production as well as planning for underground installation
- ESH team to manage programmatic oversight, conduct training and work each shift to be attentive to work activity planning & execution
- Specific plans attentive to new era, where installation work will occur underground
 - Construction (cryostat & cryogenics)
 - Detector installation
 - Training requirements identified for all workers during Installation



Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-PM-003	[PM] ESH Incident Stops Work Temporarily	40%	200 -- 500 k\$	0.5 -- 1 -- 6 months


Interfaces

- Multi-layered interfaces reflect our integrated team
 - FDC to FSCF/EXC and BSI
 - Consortia to consortia
 - Consortia to I&I
 - FDC & Host Lab – MOA & Host Lab Plan
 - FDC & SDSTA - MOU
 - FDC within LBNF/DUNE-US - PMP



FDC Challenges

- EXC/BSI schedule impacts on FDC
- Concurrent work with FSCF/BSI (Ross shaft coordination)
- I&I Labor
- Procurement
- Host Lab Support



Ross Shaft Utilization

- Double/single deck cage
- Skip transport included
- Travel speeds in accordance with SDSTA standard operation
- Staffing levels and shift schedule from installation plan
- Materials list
- Calculated roundtrips times for lift types
- Total capacity adjusted for maintenance and other anticipated stoppages

Shaft & Logistics Risks



Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-PM-113	[PM] Ross shaft logistics scheduling challenges impact FDC installation schedule	40 %	0 k\$	3 -- 4 -- 6 months
RT-131-FDC-FI-115	[I&I] Complications with internal supply chains and logistics	10 %	0 k\$	0 -- 0.5 -- 3 months
RT-131-FDC-FI-108	[I&I] Customs delays	30 %	10 -- 250 -- 500 k\$	0 -- 1 -- 3 months
RT-131-FDC-FI-013	[I&I] Goods Damaged during Shipment	10 %	200 -- 500 -- 5000 k\$	3 -- 6 -- 18 months

Regulatory Risks

Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RU-131-FDC-PM-005	[PM] Changes to the Estimate of Duties for Imports	100 %	-200 -- 500 -- 1500 k\$	0 months
RT-131-FDC-PM-026	[PM] US reinstates duties on steel imports from Europe	50 %	1747 -- 3494 k\$	0 months
RT-131-FDC-FI-051	[PM] South Dakota Taxes for I&I Outfitting & Detector Installation Labor	50 %	734 k\$	0 months
RT-131-FDC-FI-023	[PM] [CD3a] South Dakota Taxes for cryostat #1 warm structure and labor	50 %	977 k\$	0 month
RT-131-FDC-FI-024	[IPM] South Dakota Taxes for cryostat#1 cold M&S/labor & cryostat#2 warm/cold M&S/labor	50 %	3206 k\$	0 months
RT-131-FDC-CR-175	[CRYO] South Dakota Taxes for In-Kind Contributions to Cryogenics	50 %	2605 k\$	0 months

FDC Procurement Overview

- Procurement Planning activities included in P6 schedule; planning timelines informed by published Procurement Acquisition Lead Times (PALT); informed by value, contract type, approvals needed
- FDC supported by FNAL Central Procurement as well as LBNF/DUNE JPO Procurement team, including SD-based FTE
- Two Procurement actions selected for MA approval (N2, LAr supply)



Procurement Risks

Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-CR-158	[CRYO] Difficulties in finding suitable installation subcontractor #1 and #2	10.00%	934 -- 2629 k\$	1 -- 6 months
RT-131-FDC-CR-172	[CRYO] Need alternate LN2 supply for APA integrated cold boxes	20.00%	655 k\$	0 months
RT-131-FDC-CR-176	[CRYO] IDIQ IKC installation and Argon distribution review & approval takes longer than planned	40.00%	0 k\$	2 -- 4 -- 6 months

Implementation of the Host Lab Plan

- Host Lab Task Force initiated July 2022; Host Lab Plan (2 volumes) published May 2023
 - Volume 2: Identification of services by Mission Support Divisions of Fermilab
- Establishment of the FNAL - DUNE Coordination Office
- Includes the South Dakota Services team
 - Working on solutions for more office space; Conducting a Request for Information for local housing resources and solutions
 - Working with SDSTA on joint approach for several services and host responsibilities.
 - Mission Support Workshops
 - Host Lab Plan, Mission Support document updates
 - Working to better understand Quality of Life/User Support functions needed in SD

Implementation of the Host Lab Plan

- Communications: Hired a Lead-based Communications & Community Relations Manager to continue to build local relationships.
- ESH: Understanding occupational medical service needs and working towards a solution.
- Emergency & Security Management
 - Continue to manage and improve the badging process and Site Access requirements.
 - Hired Physical Security Manager and an individual to manage the badging process in SD.
- Finance/Procurement: Working to understand increased travel arrangements and hotel agreements; Rental car process and agreements
- Human Resources
 - Full team in place to support hiring in SD.
 - Continue to participate in outreach and job fair events.
- Information Technology: Launching procurement process for surface & underground networking.
- Infrastructure Services: Continue to explore service contract needs and support; Ross Dry remodel

Host Lab-Related Risks

Risk ID	Risk Title	Probability	Cost Impact	Schedule Impact
RT-131-FDC-PM-024	[PM] FS long-term housing unavailable	50 %	2200 -- 5000 k\$	0 months
RU-131-FDC-PM-103	[PM] Partner Insurance at SURF RETIRED	100 %	-200 -- 1500 -- 3000 k\$	0 -- 0.25 -- 1 months
RT-131-FDC-PM-109	[PM] FS Medical Services Needed on-site RETIRED	20 %	5500 k\$	0 months
RT-131-FDC-PM-131	[PM] Non-US Workers Visa Delays	10 %	0 k\$	1 -- 3 months
RT-131-FDC-PM-XX	[PM] Operations funding is insufficient to support Host Lab services delivery NEW	20 %	[to be calculated]	[to be calculated]

Risk/Contingency

- Active Risk Management across FDC
- Leverage enterprise tool with consistent processes
- LBNF/DUNE Monthly Risk Management Board with full Project participation & JPO coordination
- Project Management risks dominated by SD work
- Deliberate interface with FSCF/EXC and FSCF/BSI to capture correlated risks



Risks - by WBS

Row Labels	Count of Title
0 (Negligible)	24
1 (Low)	57
2 (Medium)	32
3 (High)	13
Grand Total	126

- Lab Goals
- Lab Objectives
- Lab Activities
- Lab Capabilities
- Lab Achievements
- Risk Management
 - Enterprise Risk
 - Project Risk
 - Operations Risk
 - Fermilab ERM Board
 - Risk Breakdown Structure
- Annual Lab Plan
- POG Meeting
- Lessons Learned Database (FQTS)
- IPPM Contacts
- Recent
 - RMB meeting notes
 - Workforce Actions FY2020
 - OCPO-workplan

Select L2 WBS / Operations activity by clicking icon below right

131.FDC - Far Detectors + FS Cryogenic Infrastructure

Risks by L2 WBS

Edit	Risk Type	Risk Status	R
		Risk Status : Closed - Managed (30)	
		Risk Status : Closed - Obsolete (46)	
		Risk Status : Closed - Retired (96)	
		Risk Status : Open (124)	
		Risk Status : Open - Realized (2)	
		Risk Status : Proposed (18)	
		Risk Status : Rejected (123)	
		+ Add new item	

Backup – I&I Scope Detail

Facility Support and Services 131.FDC.05.01 Documents

- LBNF/DUNE Far Site Post-Conventional Facilities Logistics plan (<https://edms.cern.ch/document/2373312/2>)
- Ross Shaft load Envelope (<https://edms.cern.ch/document/2698746>)
- Far Site Shipping manual (<https://edms.cern.ch/document/2390576>)
- Materials summary status (<https://edms.cern.ch/document/2699052/1>)
- Awkward Material Transport Team Charge (<https://edms.cern.ch/document/2459131/1>)
- APA Shipping Frame Test Lift at SURF - Lessons Learned (<https://edms.cern.ch/document/2782262/1>)
- [CD-3a Approval](#)

Cavern Outfitting & Cryostat Installation

131.FDC.05.02

- Drawings and Models
- Compliance office documents
 - Analysis plans
 - Engineering notes
 - Validation notes
- Interface documents

Electrical documents

FDC electrical drawings	https://edms.cern.ch/document/2169065/LAST_RELEASED
Grounding Requirements	https://edms.cern.ch/document/2095975/LAST_RELEASED
FD1 Cleanroom ESD Requirements	https://edms.cern.ch/document/2774137/LAST_RELEASED
Surface UPS specs	https://edms.cern.ch/document/2169065/LAST_RELEASED
FD1 and FD2 UPS specs	https://edms.cern.ch/document/2169065/LAST_RELEASED
Impedance monitors	https://edms.cern.ch/document/2805053
FD1/FD2 Cable Tray Specification	https://edms.cern.ch/document/2670964/LAST_RELEASED
FD1 Detector Rack Layouts	https://edms.cern.ch/document/2429058
FD2 Detector Rack Layouts	https://edms.cern.ch/document/2741879
FD 4850 single line electrical drawings	https://edms.cern.ch/document/2169065/LAST_RELEASED
Rack layout drawings	https://edms.cern.ch/document/2427700

Mechanical models

FD1 3-D mechanical model of the completed detector	https://edms.cern.ch/document/2053096/LAST_RELEASED
FD1 3-D model of the cryostat and installation infrastructure	https://edms.cern.ch/document/2450871/LAST_RELEASED
FD2 3-D model of the completed detector	https://edms.cern.ch/document/2756552/LAST_RELEASED
FD2 Mechanical CAD Model for the cleanroom and cryostat during installation with related 2D drawings	https://edms.cern.ch/project/CERN-0000217125
Far site CF models	https://edms.cern.ch/project/CERN-0000215601

Engineering Analysis Documents

FD1 Cleanroom Ventilation Analysis	https://edms.cern.ch/document/2440997
FD1/2 Detector mezzanine analysis plan	https://edms.cern.ch/document/2818072
FD1/2 Detector mezzanine engineering analysis	https://edms.cern.ch/document/2822247/1
FD1/2 Detector mezzanine CO validation	https://edms.cern.ch/document/2823067/1
FD1/2 Cryogenic mezzanine analysis plan	https://edms.cern.ch/document/2818072
FD1/2 Cryogenic mezzanine engineering analysis	https://edms.cern.ch/document/2826189/1
FD1/2 Cryogenic mezzanine CO validation	https://edms.cern.ch/document/2827023/1
FD1 DSS - installed engineering analysis	https://edms.cern.ch/project/CERN-0000205482
FD1 Coldboxes analysis plan	https://edms.cern.ch/document/2825997/LAST_RELEASED
FD1 Coldboxes engineering analysis	https://edms.cern.ch/document/2874218/LAST_RELEASED
FD1 Coldboxes CO validation	https://edms.cern.ch/document/2883252/1
FD1 APA towers analysis plan	https://edms.cern.ch/document/2820055
FD1 APA towers engineering analysis	https://edms.cern.ch/document/2846193
FD1 APA towers CO validation	https://edms.cern.ch/document/2823147/1
FD1 Cleanroom roof analysis plan	https://edms.cern.ch/document/2871942/1
FD1 Cleanroom roof engineering analysis	https://edms.cern.ch/document/2871945/1
FD1 Cleanroom roof CO validation	https://edms.cern.ch/document/2871951/1
FD1 Bridge and walkways analysis plan	https://edms.cern.ch/document/2826865/1
FD1 Bridge and walkways engineering analysis	https://edms.cern.ch/document/2827298/1
FD1 Cavern bridge CO validation	https://edms.cern.ch/document/2827302/1
FD2 TCO beam and hoist engineering analysis	https://edms.cern.ch/document/2736702/LAST_RELEASED
FD2 TCO hoist beam support CO validation	https://edms.cern.ch/document/2822888/1
FD2 Cryostat BDE wall cable trays engineering analysis	https://edms.cern.ch/document/2736703/1
FD2 Cryostat BDE wall cable trays CO validation	https://edms.cern.ch/document/2822846/1
FD2 Chimney installation hoist/cart design	https://edms.cern.ch/document/2824631

Far Detector Installation 131.FDC.05.03, 131.FDC.05.04 Documents

- Design Documents
- Requirements


Design Documents	
LBNF DUNE FDC I&I FDR	https://docs.dunescience.org/cgi-bin/sso/RetrieveFile?docid=19054&extension=pdf&asof=2023-08-25
Far Detector Basis of Design	https://docs.dunescience.org/cgi-bin/sso/RetrieveFile?docid=28388&filename=LBNF-DUNE-US-FDC-Far-Detector-Codes-Standards.pdf&asof=2023-08-25

Requirements Documents	
EB-Held Requirements	https://edms.cern.ch/document/2346091/LAST_RELEASED
TB-Held Requirements	https://edms.cern.ch/document/2384645/LAST_RELEASED
FD1 Cleanroom requirements	https://edms.cern.ch/document/2264352/LAST_RELEASED
FD2 Cleanroom requirements	https://edms.cern.ch/document/2873221/LAST_RELEASED
FD1 Coldbox Requirements	https://edms.cern.ch/document/2373857/LAST_RELEASED
FD1 Coldbox Cryo Requirements	https://edms.cern.ch/document/2208939/LAST_RELEASED

Backup information re: I&I Staffing

FDC Integration & Installation Team – Planning -> Execution

- 11 hiring priorities:
- Electrical Engineer
 - Designer
 - Installation Scheduler
 - Installation deputies (2)
 - ESH Coordinators (3)
 - Logistics Clerks (3)



FDC Integration & Installation Team – Planning -> Execution

✓ Services Manager

- Organizes LOE resources & services

✓ Installation Manager

- Directs activity-based labor with task leaders

✓ Activity Coordinators


- Provide SME input

✓ Engineering Manager

- Manages models, documentation, supports work packages


• ESH

- Program services (existing staff)
- Shift coverage (new)



FDC I&I Facility Support and Services – 131.FDC.05.01


- organizes and provides the services necessary to enable installation activities to be executed efficiently
- Led by Services Manager



FDC I&I Facility Support and Services – 131.FDC.05.01 - Logistics


- Subcontract management for regional surface and warehouse storage
- Real-time logistics management of all material (ID, database)
- Subcontract for the transport from the regional storage to the Ross Shaft
- Relations with custom brokers, harmonized tariffs and SD taxes

- Assistance with DOE property transfers
- ✓ One logistics Manager
- ✓ One logistics Lead
- **3 logistics assistants**
- 1 candidate from ISD



FDC I&I Facility Support and Services – 131.FDC.05.01 – Technical Intervention Team


- Provides technical assistance to several activities during installation
- Scheduled work activities assigned during the week.
- Supports urgent intervention
- **Potential staff support from SDSTA**



FDC I&I Facility Support and Services – 131.FDC.05.01 – Transport Crew


- Handles transport of material into the headframe/conveyance
- Handles material transport from the 4850 station to the cavern entrance
- Access through the Ross Shaft to the underground caverns is provided by SDSTA.
- Lift plans up to the entrance of the experimental caverns are the responsibility of the transport crew.

✓ Anticipate utilizing KAJV through BSI period




FDC I&I Facility Support and Services – 131.FDC.05.01 – Rigging Team

- Service coordinated with Installation team
- 1 lead + 5 crane operators per weekday shift
- 2 crane operators per weekend shift
- Surge need during concurrent activities
- **Staff + subcontract approach (more discussion)**




FDC I&I Facility Support and Services – 131.FDC.05.01 – Survey Team

- Needed during cryostat and detector installation
- Ensures consistency in installation
- **Anticipate subcontracted approach**




FDC I&I Installation Manager + deputies

- Installation Manager, assisted by 3 deputies (1/shift), oversees all underground activities
- Coordinates with the Services Manager, the Engineering Manager, the FDC Deputy Project Manager for Cryogenics, Task Leaders, Activity Coordinators, FDC PM and FDC DPD
- Resident at the Far Site
- Organizes a briefing at shift start with the tasks leaders
- Issues daily reports on activities and issues
- Anticipate a transition in management after completion of FSCF/BSI
- Installation Manager + 1 deputy identified
- **2 deputies needed to be recruited**



FDC I&I Technical Labor for Cavern Outfitting, Cryostat and Detector Installation


- I&I technicians
 - Managed by the Installation Manager
 - Assigned to the various tasks based on prioritized activities
 - Lead Technicians defined for each shift
 - Leads interact directly with the Installation Management and report all issues.
 - The number of I&I technicians varies according to the defined activities
 - I&I technicians assist and perform all material manipulation and mechanical activities related to the detector installation
 - Welder activities also defined



FDC I&I Engineering Team

- ✓ Manager supports all I&I activities, providing engineering resources and schedule coordination
- Organizes information from Installation, Services & Engineering teams, plus input from Task Leaders to support planning meetings
- Manages models, documentation, supports work packages
- ✓ Designer starts 5 February

- **Posted openings:**
 - **Electrical Engineer**
 - **Installation Scheduler**



FDC ESH

✓ ESH Manager provides overall direction and expertise for ESH matters


- ESH Coordinators (2+3) report to the LBNF/DUNE ESH Manager and the FDC DPD and FDC PM.

✓ 2 for program management / training on the surface

- 3 for underground shift coverage


- Provide a safety review of task documentation

- Anticipate depth from existing KAJV and TMI staff



FDC I&I Task Leaders


- Specific experts leading execution of particular installation activities (Cryostat, Cryogenics, Detector, I&I infrastructure), resident at SURF
- Key work planning activities
 - Provide detailed of work (definable features of work)
 - Provide list of personnel to perform the work + required training
 - Provide information regarding required materials needed for tasks + QC status



FDC I&I Activity Coordinators


✓ Senior members of the FDC management team

- Provide SME support in situ for FDC activities at the Far Site
- Support the full range of design activities, component construction and installation planning.
- Paired in a 2-person rotation at the Far Site
- In daily contact with the FDC DPD, PM, and I&I team leaders




FDC I&I Far Detector Installation – Scientific Labor

- DUNE Consortia have responsibility for the design, fabrication, installation, commissioning, and operation of the different detector subsystems
- Installation plans for each subsystem are developed by the consortia and integrated by the I&I installation managers into an overall plan and schedule for the work to be performed underground
- Consortia provide scientific and technical personnel for the installation, who participate in and validate each of the installation steps for their subsystem
- The consortia also provide any specialized tooling required for the installation of their subsystems



For Reference: I&I Organization

- Monthly Work Planning Meetings
 - Logistics
 - Engineering
 - Installation
- Weekly Work Planning Meetings
- Daily Work Planning Meetings
- Executive Board
- Information Meetings

 Long Baseline Neutrino Facility, DUNE	https://edms.cern.ch/document/2777646				
Document EDMS identifier: 2777646	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%; padding: 2px;">Created: 31-Aug-22</td> <td style="width: 50%;"></td> </tr> <tr> <td style="padding: 2px;">Last Modified: 9-August-23</td> <td style="padding: 2px;">Rev. No.: 1.0</td> </tr> </table>	Created: 31-Aug-22		Last Modified: 9-August-23	Rev. No.: 1.0
Created: 31-Aug-22					
Last Modified: 9-August-23	Rev. No.: 1.0				
<h2 style="margin: 0;">LBNF/DUNE FDC I&I Organization</h2> <p style="margin: 10px 0;">This document describes the Far Detector & Cryogenics (FDC) Integration and Installation (I&I) organization in situ at the Far Site (Lead, SD) for the entire installation phase, starting with activities in the North Cavern.</p> <p style="margin: 10px 0;">This document is Attachment 2 to the <i>Management of the Far Detectors and Cryogenics (FDC) Subproject</i> (Appendix D of the <i>LBNF/DUNE Project Management Plan</i>)</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%; padding: 5px; vertical-align: top;"> Prepared by: J. Macier M. Nessi </td> <td style="width: 33%; padding: 5px; vertical-align: top;"> Checked by: J. Fowler J. Pygott M. Verzocchi J. Bishop D. Montanari E. James S. Kettell S. Rajagopalan M. Pfaff J. Stewart B. Miller </td> <td style="width: 33%; padding: 5px; vertical-align: top;"> To be approved by: J. Macier M. Nessi </td> </tr> </table> <p style="text-align: center; margin-top: 10px;"><i>Distribution List</i></p>		Prepared by: J. Macier M. Nessi	Checked by: J. Fowler J. Pygott M. Verzocchi J. Bishop D. Montanari E. James S. Kettell S. Rajagopalan M. Pfaff J. Stewart B. Miller	To be approved by: J. Macier M. Nessi	
Prepared by: J. Macier M. Nessi	Checked by: J. Fowler J. Pygott M. Verzocchi J. Bishop D. Montanari E. James S. Kettell S. Rajagopalan M. Pfaff J. Stewart B. Miller	To be approved by: J. Macier M. Nessi			