



In the hall (What you see)

T. Diehl (FNAL)

Mu2e bi-weekly meeting

11-Dec-2023

Mu2e-docdb-47179

Solenoid installation

- TSu is within a fraction of a mm of its final place.
- Bases are tack-welded to the floor.
- J. Brandt and co, riggers, and alignment crew continue to tweak the position on Wednesday.
- Maybe done as of this time.



Cable Installation

- We have a cable installation plan. See docdb 47456. It describes the cable routes, and the paths the cables (that we know about) take from the DAQ room to the IFB.
- We have a pass at the order that they'll need to be installed.
- We have some volunteers to help install cables. You know who you are.
- I hope we will start early February
- We'll let volunteers know when the work will start as soon as we know that ourselves.
- But ...

Cable Installation

- Two parts of the Cable Management System need to be installed first.
 - Below: top tray of the x-trench.
 - To Right: the movable cable tray.



And More

- DS Feedbox is almost done (see RHS)
- HRS lifting fixture cranes (see below).

