



# Step 1: Cavern Outfitting



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
I&I: Cavern Outfitting	50	2 - Riggers 2 - I&I Coordinators	<b>Critical Path</b>	Same as Cavern		No Add'l
PRISM: Install Prep PRISM: Scaffolding Install PRISM: ND-LAr Energy Chain		2 - Riggers 2 - Mech Techs	<b>Parallel</b>	Same as Cavern		No Add'l



Inspect every feature that can affect integration or installation (Rails, Mezzanines, Corbels, any other NSCF/ND interface). 3D scan to update models where needed.



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
PRISM: ND-LAr Energy Chain	17	2 - Riggers 2 - Mech Techs	Critical Path			
			Parallel	CRYO: External Cryogenic Tanks		1 - Riggers 2 - Mech Techs






What equipment is required for installation?  
 What substeps are involved?




### Step 3: Install the Cryostat PRISM Rollers



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
PRISM: ND-LAr Rollers	5	2 - Riggers	Critical Path			
CRST: Install Prep PRISM: Take down and re-assemble energy chain scaffolding	5	2 - Mech Techs	Parallel	CRYO: Cryo Controls (Surface)		2 - Mech Techs






**Step 4: PRISM Frame Assembly**


Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: PRISM Frame Assembly	15	2 - Riggers 4 - Mech Techs	<b>Critical Path</b>			
CRYO: Fixed Mez Phase Separators		1 - Rigger 2 - Mech Techs	<b>Parallel</b>			







**Step 5: Install the Cryostat Mezzanine**




Step 6: ND-LAr Control Cabinet Install

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
PRISM: ND-LAr Control Cabinet Install	10	2 - Riggers 4 - Mech Techs	Critical Path			
			Parallel			






How much room will this need?

Where do we attach the cabinets?  
How do we connect the energy chain?



Step 7: Finish the Cryostat Warm Structure Walls

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Warm Structure/Muon Window CRYO: Protego Valve Sleeve	25	2 - Riggers 4 - Mech Techs	Critical Path			
I&I: EE connection of power to cabinet.		1 - Electrician	Parallel			





Scaffolding




# Step 8: Lid Section Test

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Lid section test fitup	15	2 - Riggers 4 - Mech Techs	Critical Path			
I&I: pORC for PRISM Cabinet		LOE	Parallel			







**Step 9: Energy Chain Connection to Mez**





Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
PRISM+CRST: Energy Chain Connection to Mez	5	2 - Riggers 4 - Mech Techs	Critical Path			
			Parallel			





# Step 10: Integrated ND-LAr PRISM Test

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
PRISM: Integrated ND-LAr PRISM Test	30	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
PRISM: Lower and Stage TMS PRISM Equipment		2 - Riggers	Parallel			





Movement Space



**Step 11: Move the Cryostat out of Crane Coverage**




Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Move the Cryostat out of Crane Coverage	6	1 - Eng 1 - Phys 2 - Mech Techs	<b>Critical Path</b>			
PRISM: Lower and Stage TMS PRISM Equipment		2 - Riggers	<b>Parallel</b>			





Step 12: LAr Shaft Piping Install

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
10: LAr Shaft Piping Install	65	Contract Labor	Critical Path			
15M: TMS Energy Chain 15M: TMS Rollers 15T: Cryostat Warm Membrane welding 15: TMS Install Prep.		3 - Riggers 4 - Mech Techs	Parallel			





Exploring the possible scope transfer of 10 lines to NSCF.



Step 13: Assemble TMS PRISM Sub-Frame

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Assemble TMS PRISM Sub-Frame	41	2 - Riggers 3 - Mech Techs	Critical Path			
CRST: Welding/leak check of vapor barrier		4 - Mech Techs	Parallel			





How many pieces will the frame be lowered in?  
Will it be welded or bolted in the cavern?

Scaffolding



Step 14: TMS Mezzanine Assy

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: TMS Mezzanine Assy	10	2 - Riggers 3 - Mech Techs	Critical Path			
			Parallel			



How many pieces will the frame be lowered in?  
Will it be welded or bolted in the cavern?

Scaffolding









Step 16: TMS Energy chain connection to TMS

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS+PRISM: TMS Energy chain connection to TMS	5	2 - Riggers 3 - Mech Techs	Critical Path			
I&I: EE connection of power to cabinet. I&I: pORC for PRISM Cabinet		1 - Electrician LOE	Parallel			












# Step 18: Install Lower Magnet Coils





Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Install Lower Magnet Coils	18	2 - Riggers 3 - Mech Techs	Critical Path			
			Parallel			





# Step 19: Install First TMS Layer

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Install First TMS Layer	1	2 - Riggers 3 - Mech Techs	Critical Path			
			Parallel			





Scaffolding



# Step 20: Install DAQ Rack and Cables for first TMS Layer

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Install DAQ rack & cable up 1st TMS layer	1	2 - Riggers 3 - Mech Techs	Critical Path			
			Parallel			





Scaffolding




**Step 21: Get pORC and DAQ running, check noise, check out First Plane**

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Get pORC and DAQ running, check noise, check out First Plane	9	2 - Riggers 3 - Mech Techs	Critical Path			
			Parallel			



Scaffolding



**Step 22: Prepare and Move TMS out of Crane 1**


Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Prepare and Move TMS out of Crane 1	6	1 - Eng 1 - Phys 2 - Mech Techs	<b>Critical Path</b>			
CRST: Clean up and prepare for move		2 - Mech Techs	<b>Parallel</b>			










# Step 24: Cold Membrane Installation, Protego

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Cold Membrane Installation CRYO: Protego	120	2 - Riggers 2 - Mech Techs Contract labor	<b>Critical Path</b>			
TMS: 1st Plane Checkouts		Off Project labor	<b>Parallel</b>			






**Step 25: TPC Mezzanine Perimeter Installation**




Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: TPC Mezzanine Perimeter Installation	5	2 - Riggers 4 - Mech Techs	Critical Path			
			Parallel			



# Step 26: Move Cryostat out of Crane 2





Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Move Cryostat out of Crane 2	1	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
			Parallel			





**Step 27: Move TMS into Crane 1**



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Move TMS into Crane 1	1	1 - Eng 1 - Phys 2 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo		2 - Mech Techs	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





Step 28: Layer #2-33 Install



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Layer #2-33 Install	50	2 - Riggers 3 - Mech Techs	Critical Path			
CRYO: Lar Proximity Cryo		2 - Mech Techs	Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





Step 29: Move TMS out of Crane 2



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMs: Move TMS out of Crane 2	1	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
CRYO: LAr Proximity Cryo		2 - Mech Techs	Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





# Step 30: Move Cryostat into Crane 2



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Move Cryostat into Crane 2	1	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
			Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





### Step 31: Install the first TPC Module Row

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST+LArTPC: Cryo service section and internal piping, TPC Row 1 Install, rapid test with teststand, lid weld, floors, trays, racks install.	35	2 - Riggers 4 - Mech Techs	Critical Path			
			Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





What installation activities will take place in the cavern vs. on the surface?



Step 32: Move Cryostat out of Crane 3



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Move Cryostat out of Crane 3	1	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
			Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





# Step 33: Move TMS into Crane 2



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Move TMS into Crane 2	1	1 - Eng 1 - Phys 2 - Mech Techs	<b>Critical Path</b>			
CRYO+LARTPC: LAr Proximity Cryo, Populate racks and trays, Module Row Checkouts, and possible cryo lid routing		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





# Step 34: Layer #33-64 Install



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Layer #33-64 Install	50	2 - Riggers 3 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LARTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





Step 35: Move TMS Out of Crane 3



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Move TMS Out of Crane 3	1	1 - Eng 1 - Phys 2 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LARTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





# Step 36: Move Cryostat into Crane 3

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Move Cryostat into Crane 3	1	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
			Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor













Step 38: Move Cryostat out of Crane 4

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Move Cryostat out of Crane 4	1	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
			Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor







Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Move TMS into Crane 3	1	1 - Eng 1 - Phys 2 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LARTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





# Step 40: Layer #67-100 Install

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Layer #67-100 Install	33	2 - Riggers 3 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LARTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





TPC Modules can be tested in parallel with TMS installation activities.



# Step 41: Install Upper Magnet Coils

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Install Upper Magnet Coils	35	2 - Riggers 3 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LARTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





TPC Modules can be tested in parallel with TMS installation activities.



# Step 42: Magnetic Coil Gap Filler

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Magnetic Coil Gap Filler	5	2 - Riggers 3 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LARTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





TPC Modules can be tested in parallel with TMS installation activities.



### Step 43: Checkout, FNAL Signoff, Power-up Magnet

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Checkout, FNAL Signoff, Power-up Magnet	8	Off Project labor	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LArTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor





TPC Modules can be tested in parallel with TMS installation activities.



Step 44: Move TMS Out of Crane 4



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
TMS: Move TMS Out of Crane 4	1	1 - Eng 1 - Phys 2 - Mech Techs	<b>Critical Path</b>			
CRYO: LAr Proximity Cryo LARTPC: Module Row Checkouts		2 - Mech Techs Off Project Labor	<b>Parallel</b>	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor






# Step 45: Move Cryostat Into Crane 4



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Move Cryostat Into Crane 4	1	1 - Eng 1 - Phys 2 - Mech Techs	Critical Path			
			Parallel	LArTPC: TPC Integration		2 - Riggers 2 - Mech Techs Off Project labor










Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST+LArTPC: Row 5-7 Install, racks install, rapid test and lid weld	40	2 - Riggers 4 - Mech Techs	Critical Path			
			Parallel			








Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: Final CRST commissioning - gas pressure test, metrology	10	4 - Mech Techs	Critical Path			
			Parallel			







Step 48: Module Row Checkouts




Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
LArTPC: Module Row Checkouts	10	Off Project labor	Critical Path			
			Parallel			






Step 49: Connect Argoncube to Cryogenics





Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRYO: Connect ArgonCube Modules to Cryogenics	30	1 - Rigger 2 - Mech Techs	Critical Path			
			Parallel			



# Step 50: TPC Mezzanine Interior Installation





Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
CRST: TPC Mezzanine Interior Installation	10	2 - Riggers 4 - Mech Techs	Critical Path			
			Parallel			






# Step 51: Final Electrical Infrastructure Installation



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
I&I: Final step of electrical Infra Install	5	1 - Electrician	Critical Path			
			Parallel			










Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
LArTPC: Final Grounding, Electrical, LAr Det Checkouts, and ORC	30	1 - Electrical Eng. Off Project labor	Critical Path			
			Parallel			







Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
LArTPC: Ready for Cooldown and Commissioning	1		Critical Path			
			Parallel			






# SAND Install - Off Project






**Step 55: Assemble the Bottom Yoke Pieces on the middle rails**



Assumptions:  
 Status: SAND size shown includes all yoke pieces and endcaps installed.  
 Open Questions:




Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			



Assumptions  
 Status: Similar to previous, actual yoke piece geometries not yet captured. Rightmost top yoke pieces left off for magnet installation.  
 Open Question:







Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			<b>Critical Path</b>			
			<b>Parallel</b>			

SAND magnet:  
5.7m x 5.7m


Assumptions  
 Status: SAND magnet size must be smaller than Yoke footprint, just needs to be measured.  
 Open Question: Turret on the magnet facing away from beam, towards shaft







Assumptions  
 Status: SAND magnet size must be smaller than Yoke footprint, just needs to be measured.  
 Open Question: Turret on the magnet facing away from beam, towards shaft











Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			





Assumptions  
 Status:  
 Open Question:



# Step 61: Install STT/GRAIN Support Structure

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			





Assumptions: STT modules conveyed by SB crane

Status: STT modules mainly moved/installed by crane and mobile lift.

Open Question: IS the fixture really be under the shaft? If yes, does it forbid the lowering of the STT components? Does it require FNAL safety exception?



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			<b>Critical Path</b>			
			<b>Parallel</b>			




Assumptions: STT modules conveyed by SB crane

Status: STT modules mainly moved/installed by crane and mobile lift.



Open Question: IS the fixture really be under the shaft? If yes, does it forbid the lowering of the STT components? Does it require FNAL safety exception?



Source: Stanco-ND-SAND-17dec2020-v.pptx



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			





Assumptions: LAr Target conveyed by SB crane  
 Status:  
 Open Question:



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			


Top mez/hoists installed prior to endcaps




Assumptions  
 Status: Top Mez dimensions driven by motors/mechanisms attached to the edges. Can these be attached later?  
 Open Question:



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			<b>Critical Path</b>			
			<b>Parallel</b>			



Endcap installation and top mez installation order may be swapped.




Assumptions: Yoke end cap pieces can be installed without SAND top mezzanines/Hoists in place  
 Status:  
 Open Question:



Box interferes with wall? Can we  
 by actual picture without mezza  
 What are the assumptions?  
 How much clearance right now?

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			












Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			







Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			



**SAND: 10m x 9m** ←


Can the side mezzanines be installed with a fork truck? If so we could install the mezzanines in the main hall, with ND-LAr shifted shaft side. Mezzanines installed first, then populated.





Assumptions  
 Status: Top Mez dimensions driven by motors/mechanisms attached to the edges. Can these be attached later?  
 Open Question: What is the coverage of the alcove crane?



Work continue in the mezzanine, connections to NSCF, energization etc...



Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			











Add'l Details not in 10k View



Step 73: Final Electrical Infrastructure Installation


Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
I&I: Final step of electrical Infra Install	5	1 - Electrician	Critical Path			
			Parallel			



Energization?



Step 74: Install the Cryostat Warm Structure Base




How many parts do we want in the cavern at once?

This process will require a rental crane.



Step 75: Install the Cryostat Warm Structure Walls




Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			

What type of scaffolding do we want?

Significant fixturing is required.



Step 76: Weld and Leak Check the Vapor Barrier






What kind of fixtures and scaffolding will be required?



# Step 77: Install the TMS PRISM Energy Chain




Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			






# Step 78: Install the TMS PRISM Rollers

Cavern Activity	Dur.	Resources	Activity Type	Surface Activity	Dur.	Resources
			Critical Path			
			Parallel			










Step 79: Begin the Install of the Cryostat Cold Membrane




How is the cold membrane constructed?



**Step 80: Switch the Detectors**




# Step 81: Install more of the Cold Membrane



TMS Planes can be tested in parallel with Cryostat installation activities



