
DUNE-ND LArTPC Cryostat Assembly Process

2024-09

Peter Tennessen, Joe Angelo, Fabrice Matichard




U.S. DEPARTMENT OF
ENERGY


Office of
Science




Cryostat Assembly Sequence Overview




PRISM Frame and Cryogenics Mezzanine Subframe Installed on PRISM Rollers




Warm Structure Installed




Cryogenics Mezzanine Installed



Cold Membrane Installed by GTT-licensed Subcontractor




TPC Mezzanine Perimeter Installed



Internal Piping and Lid Sections Installed

Parts are first delivered to storage at Fermilab, then moved to the ND service building and lowered into the cavern just in time for assembly




Notes

- Maximum part size set by US flatbed trailer sizes
- Deliveries expected up to 1 year in advance
- Structural steel parts to be stored under tents or tarps (weather protected but not temperature controlled), then pressure washed before installation
- Cold membrane parts, instrumentation, and other sensitive components to be stored in warehouses


Cryostat parts are designed with logistical size and weight limits in mind

	<i>Imperial</i>	<i>Metric</i>	<i>Notes</i>
US Flatbed Trailer (Standard)	48 x 8.5 x 8.5 ft	14.6 x 2.59 x 2.59 m	Wall subassemblies can be stacked up to weight limit (see next slide)
US Flatbed Trailer (Double-Drop)	29 x 8.5 x 12 ft	8.8 x 2.59 x 3.66 m	Muon window (8.3 x 3.5 m) shipped diagonally (see next slide)
Service Building Door	17 x 17 ft	5.18 x 5.18 m	Exceeds flatbed truck size, no clearance issues
Cavern Shaft	38 x 26 ft	11.58 x 7.92 m	All parts clear but orientation of long parts must be controlled
Surface Crane	15 US tons	13.6 metric tons	Muon window is heaviest component at 13 US tons, still 2 below limit
Cavern Crane Capacity	60 US tons	54.4 metric tons	No issues lifting parts but finished assemblies can only move with PRISM
Cavern Crane Coverage	see diagram	see diagram	Cryostat and TMS trade off crane usage during installation




*Cavern shaft usable area
 Ø38 ft [11.58 m] clipped
 by 12 ft [3.66 m]*

*Cavern crane covers ~60% of
 cavern length (blue). Surface
 crane drop zone limited by
 component clearance (orange).*




To minimize cavern assembly work we will ship the largest subassemblies which still fit on flatbed trailers


- Standard payload capacity of 22.5 to 24 US tons accommodates all parts and allows for most to be shipped in groups of 2 or more
- Muon window is the largest single component but still fits on a double drop trailer



[Flatbed trailer types and sizes](#)



Warm structure walls fit on standard flatbed trailers and can be stacked as weight limits allow.




Muon window fits diagonally on double drop trailer envelope with 16" of vertical space left for packaging. 137.5" tall window could also technically be shipped vertically or laid flat and shipped as oversize load (3' wider than 8.5' standard).

Detailed Cryostat Assembly Sequence



Place PRISM Frame Long Beams on Rollers

- Compare roller survey results to beam inspection reports to set shim sizes
 - 20 mm profile fabrication tolerance on bottom of beam
 - 20 mm assumed profile tolerance across tops of rollers (final value TBD)
 - ± 20 mm adjustability from nominal 25.4 mm thick shim
 - Shims sized for 1 mm maximum gap at interfaces



Fiberglass plates and sleeves isolate detector ground from facilities/roller ground

Compliant rubber pad accommodates rail flatness variation




Shim between rollers and PRISM frame

Install PRISM Frame Rungs


- Rungs placed on top of long beams one by one, starting from far end
- Diagonal support beams brought in by forklift and bolted in place
- Fiberglass beams used on cryogenics mezzanine side
- 15 mm profile assembled tolerance on tops of rungs
- Shims at interface locations correct flatness to 1 mm

Fiberglass beams under cryogenics mezzanine support electrical isolation

Shims account for flatness variation




Support beams have bolted joints on perpendicular surfaces to prevent overconstraint



Rungs rest on tops of long beams before being bolted in place

Install the Bottom Frame on top of the PRISM Frame (PRISM rollers and cavern graphics hidden for clarity)

- Shims used between PRISM frame and bottom panel to support leveling (details next slide)
- No shims within warm structure or PRISM frame assemblies




Bottom Frame Shim Process

At Factory

1. 15 mm profile fabrication tolerance across bottom panel I beams
2. 15 mm profile assembly tolerance across PRISM frame interface plates
3. ± 15 mm adjustability from nominal 19.05 mm thick shim
4. Shims sized for 1 mm maximum gap at interfaces

In Cavern


5. Place mating assemblies in contact
6. Hand tighten bolted joints
7. Measure gaps at interfaces
 - a. Maximum 1 mm allowable
 - b. If gap exceeds 1 mm, modify or replace shim as needed
8. Torque bolts to specification




Install the Bottom-Upstream Assembly

1. Place all bottom corner assemblies with bolts hand tight
2. Torque bolts on outer corner assemblies to establish datum for upstream wall segment
3. Install upstream wall segment, resting on outer corner assemblies
4. Torque remaining bolts on all corner assemblies to spec

Inner corner assemblies tightened only after wall segment is in position



0.5m clearance between Cryostat and wall




Due to the tight clearance between the upstream side of the cryostat and the cavern wall, upstream components are installed early in the process


Install Remaining Bottom Assemblies

Install Vertical Corner Assemblies

- Remaining bottom assemblies follow same bolting procedure, with outer corners torqued first to drive placement of wall segments
- Vertical corners installed last, with generous clearance holes and orthogonal datum surfaces preventing overconstraint



Short horizontal wall segments are self supporting during assembly




Install vertical corner assemblies last, aligning them to wall segments

Place thin backer plates between I beams and skin panels to prevent welds from burning through

- $\frac{1}{8}$ " weld backer plates tack welded to I beam flanges
- Plates prevent continuous welds between $\frac{3}{8}$ " skin panels from welding to I beam flanges by mistake
- Tack welds break under significant strain differential between panels and I beams, preserving hermetic panel welds

$\frac{1}{8}$ " thick backer plates placed on I beams before skin panel install




Tack welds keep backer plates from shifting during installation


Install Bottom Skin Panels

Install next layer of Wall Segments and Corner Assemblies

- Placing bottom skin panels allows for later assembly steps to be performed from inside
- Next layer of wall segments installed using same procedure as before




Four skin panels placed and clamped but not yet welded to each other



Scissor lifts can now be driven inside to support access to elevated work areas


Skin Panels are clamped to I beam flanges

- Clamps – not welds – hold skin panels in place
 - Welds are later added between panels to form vapor barrier, but no welds are performed between panels and I beams
- After panel is positioned, clamp is bolted on from outside
- Bolts thread into clamps and bear against I beam flanges, acting like set screws to pin skin panels into place




Install Muon Window and corresponding Vertical Corner Assemblies

- Muon window bolted joints use same configuration as other wall segments





Torque outer corner assemblies first to drive window position, then tighten others



Install 4x vertical corner assemblies last, aligning them to wall segments and window



Install next layer of Wall Segments and Corner Assemblies

- Next layer of wall segments installed using same procedure as before




Install Crown Assemblies

- No separate corner assemblies as crown essentially incorporates its own corners




Install Skin Panels, Corners Last

- Primary personnel access is through the gap in the frame below the Muon Window
- Secondary personnel access is over the top of the tub by cryogenics mezzanine and internal stair tower





Skin panel under muon window left off to allow for personnel access



Narrow, unstiffened corner panels installed last as they are easier to modify to fit

Install Crown Panels and final Skin Panels


- Crown panels provide interface surface for lid segments



Once final skin panels are installed, all access is through stair tower or crane lifted basket


Weld all Skin Panels to each other

- Skin panels welded to each other to provide sealed volume for dry N₂ purge of cold membrane insulation
 - Skin panels not welded to I beam frames
 - 3 mm thick steel weld backers tack welded to inner I beam surfaces to prevent accidental welding of panels to I beams
 - Clamps provide only mechanical attachment to I beam frames
- 2x 100% weld inspection
 - First dye penetrant or magnetic particle
 - Then bubble test under vacuum



Install Cryogenics Mezzanine



- Mezzanine serves as stair tower to access top of cryostat for later steps
- Entire mezzanine is at facilities ground, isolated from detector ground by fiberglass beams and dielectric pads
- Potential optimization: installing mezzanine earlier may enable cryogenics and electrical contractors to start populating mezzanine with components sooner. This option is being evaluated with the I&I and cryogenics teams.



Fiberglass/plastic dielectric pads isolate mezzanine from PRISM frame

Connect Energy Chain Test Drive PRISM System


- After test, Cryostat remains out of crane coverage for 8 months while TMS uses cavern crane for assembly



Install TPC Mezzanine Perimeter

Install Lid cover


- Mezzanine perimeter serves as personnel access
- External and internal railings are in place for personnel safety
- Tarp (blue) covers open cryostat tub to prevent contamination from falling in



Install Internal Piping and Cryogenic Services Lid Section


Install End Cap Lid Section

- Includes lid section welding
- ND-LAr team installs and connects electronics on top of TPC Row
- Cryostat stays out of crane coverage for 2 months after completion while TMS uses crane




Install TPC Row 1

- Includes lid section welding
- Corresponding perimeter mezzanine panels are removed temporarily for access to fasteners and welds (details in lid presentation)
- ND-LAr team installs and connects electronics on top of TPC Row
- Cryostat stays out of crane coverage for 2 months after completion while TMS uses crane




Install TPC Rows 2-4

- Having learned from installing the first TPC Row, we move to installing batches of 3
- ND-LAr team installs and connects electronics on top of TPC Row
- Cryostat stays out of crane coverage for 2 months after completion while TMS uses crane




Install TPC Rows 5-7

- ND-LAr team installs and connects electronics on top of TPC Row
- Cryogenics team connects LAr and GAr manifolds
 - LAr recirculation system installation performed in parallel with Cryostat assembly



Perform Cryostat Pressure Test

- Apply 250 mbar N₂ gas pressure to verify successful assembly
 - High enough for measurable deflection but comfortably below 350 mbar pressure relief valve setting
- Compare pressure test results to FEA
 - Strain gauges on beams with highest expected strain
 - Survey wall deflection under load
- Pressure decay rate characterized but not evaluated as a true leak test
 - Temperature fluctuations and wall deflection will mask all but the largest possible leaks
 - Rely on earlier helium leak test results of cold membrane and lid welds



Path to Final Design

- Design assembly fixtures
 - Lid alignment guides
 - Collaborate with ND-LAr on TPC Row Integration fixtures and process
- Gather supplier feedback
 - Fabrication tolerance feasibility
 - Assembly process feasibility
- Review personnel access plans with FNAL safety