



# PXIE Overview: Goal, Status, Strategy

Paul Derwent

for all of those who have been working on PXIE

# The Goals: stable and consistent

Project X  
Project X

## Front-End R&D Program (as proposed in Oct 2011)




- We are building an integrated systems test of the first  $\sim 30$  MeV of Project X.
  - Validate the concept for the Project X front end, thereby minimizing the primary technical risk element within the Reference Design.
  - Demonstrate wideband chopper; low- $\beta$  acceleration
  - Operate at full design parameters
- Integrated systems test goals:
  - 1 mA average current with 80% chopping of beam delivered from RFQ
  - Efficient acceleration with minimal emittance dilution through  $\sim 30$  MeV
- Collaboration between Fermilab, ANL, LBNL, SLAC, SNS, India
- **Beam through  $\beta=0.1$  , 0.2 CM at  $\sim 30$  MeV with nearly final parameters (1 mA cw, 5 mA peak, arbitrary bunch chopping)**

# The Hardware Layout

**Project X**  
Project X

## Project X Injector Experiment: PXIE



- CW H- source delivering 5 mA at 30 keV
- LEBT with beam pre-chopping
- CW RFQ operating at 162.5 MHz and delivering 5 mA at 2.1 MeV
- MEFT with integrated wide-band chopper and beam absorbers capable of generating arbitrary bunch patterns at 162.5 MHz, and disposing of 4 mA average beam current
- Low beta superconducting cryomodules: 1 mA to ~25 MeV
- Beam dump capable of accommodating 2 mA at 25 MeV (50 kW) for extended periods.
- Associated beam diagnostics, utilities and shielding

Nov 2012, PrX collab meeting, Sergei Nagaitsev

Page 3

- PIP-II as specified still points towards CW operation
  - 800 MeV superconducting pulsed linac, extendible to support >2 MW operations to LBNE and upgradable to continuous wave (CW) operations
- Primary challenges from the CW capability:
  - a CW RFQ
  - bunch by bunch chopper in the MEBT
    - ❖ flexibility in pulse train for experiments
  - warm to cold transition near the MEBT dump
  - low  $\beta$ , high power SRF acceleration
- operation of SRF in both pulsed and CW modes

## The Current Focus: being ready for the RFQ

- Anticipate RFQ delivery in February 2015
  - Goal to be prepared operate RFQ when it arrives
  - Building the LEBT and support infrastructure
  - Ion Source/LEBT : minimal beam characterization
    - ❖ know the input beam to RFQ!
  - Diagnostics and equipment downstream to characterize
- Goal in FY15: to characterize the RFQ beam

- Water, power, and other utilities
- Cave and shielding blocks
- Shielding assessment for operation
- Network and controls
- Control Room at CMTF
- Ready for a working accelerator!




# Ion Source & LEBT


Have these elements installed as of 2 June

- Specifications:
  - 30 keV
  - Emittance: < 0.25 mm mrad RMS
  - 5-10 mA beam current

Lionel Prost will fill in the details next




# Ion Source & LEBT 3D Model





# Current setup at CMTF




# Ion Source & LEBT

- Specifications:
  - 30 keV
  - Emittance: < 0.25 mm mrad RMS
  - 5-10 mA beam current


The entire line on track for RFQ installation

Need to demonstrate pulsed mode for RFQ commissioning



- LBNL making good progress:
  - bead pull measurement on 2<sup>nd</sup> section
  - getting ready to go out for brazing
  - delivery anticipated in spring 2015
- Derun will fill in on more details

Bead-pull setup on RFQ Section #2




F=163.02 MHz, Q~7000  
Tuners in 20mm, end tuner out (gap10mm)

# RFQ Power Sources

**PIP-II**  
**BIB-II**

- Amplifiers and Circulators are at CMTF!
  - Customs delay of a month
- Detailed Testing Plan: DocDB 1293
  - Amp and directional couplers to a fixed load
    - ❖ Full power test to measure the amplifier performance with respect to specifications
  - Circulators
  - Testing to start ~ late June
  - Should be ready for coupler tests in the fall



Ralph Pasquinelli

# RFQ Power Sources

**PIP-II**  
**БІВ-II**


- Amplifiers and Circulators are at CMTF!
  - Customs delay of a month
- Detailed Testing Plan: DocDB 1293
  - Amp and directional couplers to a fixed load
    - ❖ Full power test to measure the amplifier performance with respect to specifications
  - Circulators
  - Testing to start ~ late June
  - Should be ready for coupler tests in the fall



Ralph Pasquinelli

- FY15 goal: to characterize the beam coming out of the RFQ
  - Energy ( $\pm 1\%$ )
  - Longitudinal emittance: estimation with Faraday Cup (from SNS)
  - Transverse emittance: estimation with quadrupole scan (quads and trims fabricated by our collaborators at BARC)
  - test high average power operation mode
    - ❖ either high current pulsed or low current CW
  - prepare for more detailed measurements in 2016
  - Making the best use of our resources
    - ❖ no dedicated diagnostics
    - ❖ use only those that are part of final MEBT

- driven by resource limitations, doing work that is directly related to RFQ beam characterization
- RF commissioning of RFQ 10 kW (average) power
- Estimation of beam emittances and energy
- Hardware
  - 4 quad, 2 correctors fabricated at BARC – being prepared for shipping now!
  - 1 bunching cavity (FY14)
  - BPMs prototyped in FY14
- Test Section: available for diagnostic tests, absorber tests, specific measurements (e.g., Faraday cup)
- Sasha Shemyakin will discuss in more detail



Fast Faraday Cup from HINS to insert for a measurement

- SC cryomodules operating at 2 K
  - Solenoidal focusing
  - Warm gap between cryomodules
  - Fast vacuum valves at both sides of the cryomodules
- 2 Systems: 1 CM apiece for PXIE
  - Half Wave Resonator ( $\beta_G=0.11$ ) at 162.5 MHz
  - SSR1 ( $\beta_G=0.22$ ) at 325 MHz



- HWR Cryomodule:  $\beta_G=0.11$ 
  - 2.1 MeV -> 11 MeV
  - 8 cavities, 8 SC solenoids (x,y correctors) and 8 BPMs
  - Argonne design
    - ❖ Prototype cavities and couplers have been fabricated
  - Peter Ostroumov will discuss in more detail




Prototype cavities Dec 2013

- SSR1 Cryomodule: ( $\beta_G=0.22$ )
  - 11 MeV -> 25 MeV
  - 8 cavities, 4 SC solenoids (x,y correctors) and 4 BPMs
  - Have production cavities
- Test bed
  - ❖ to learn how to compensate Lorentz Force Detuning for pulsed operation in PIP-II



*S1H-NR-105  
The first production SSR1*

- Superfluid cryoplant is fully operational
- Cryomodule Test Stand ready - Q1 FY16 (LCLS-II)
- PXIE cryogenic system is in design phase



- Short Term Goal: ready for RFQ spring 2015
  - Infrastructure being put in place
  - Ion Source and LEBT installation ongoing
  - RF Power amplifiers and couplers will be in place
  - MEBT hardware to characterize RFQ being prepared
  - working with available funding to keep these on schedule
- Long Term Goals
  - 2016: Beam delivered to the end of MEBT with nearly final parameters (2.1 MeV, 1 mA CW, 80% arbitrary chopping)
  - 2018: 1-mA CW beam 25 MeV beam delivered to the dump