



U.S. DEPARTMENT OF
ENERGY

Office of
Science

Fermilab SBN Program Planning and Facilities

Peter Wilson

Short-Baseline Neutrino Program Workshop

30 April 2014

Outline

- Why are we here?
- Our Questions
- Budget
- Schedule
- Examples of option analysis

Why we are here?

- Proposed SBN Program consists of up to three detectors located on the Booster Neutrino Beamline:
 - LAr1-ND located in/near the SciBooNE hall ~100m from target
 - MicroBooNE located in LArTF building at 470m
 - ICARUS located at ~700m near the MINOS surface building
 - A number of configurations of these detectors have been proposed.
- Primary goal of this workshop is to narrow down to one or possibly two configurations for further study
- We need to focus on:
 - Physics capabilities
 - R&D Benefits
 - Cost, must fit in budget (DOE) envelope
 - Schedule

Our Questions:

1. New alternative proposed layout: MicroBooNE as Near detector and ICARUS T600 as Far (500 m?): what are the benefits on physics reach, time schedule and cost?
2. Sensitivity assumptions: The sensitivities for ν_e appearance presented by the LAr1-ND and ICARUS collaborations seem to have some differences even when evaluating very similar configurations. In order to converge, it would be helpful to discover what creates this difference. Is it a difference in input assumptions or calculation methods?
3. Neutrino beam spectra at different distances from target.
4. Near Detector size: Do we gain in the physics capabilities by enlarging the ND? What are the cost and schedule implications of such a change?

Our Questions (cont):

- Location of ICARUS T600: Is the physics impacted by locating the FD at the surface, amounting to $\sim 10\text{m}$ off-axis? What are the cost savings relative to locating on-axis?
- Far Detector size: Is it possible to increase mass at far detector with new module(s)? What impact would added mass at FD location have on physics reach?
- Think about these questions during today's sessions and consider:
 - Do we already have enough information to come to a conclusion now?
 - If not, what additional information do we need to reach a conclusion?

DOE SBN Budget

- Current expectation for DOE budget is ~\$23M over 4-5 years (FY15-FY18 or FY19)
- Initial allocation assumed:
 - GPP for LAr1-ND building: not more than \$3M
 - Design, Construct, Install LAr1-ND: \$10M
 - GPP for ICARUS building: no more than \$9.8M★
- Allocation did not account for Fermilab responsibilities on Integration and Installation of ICARUS
 - Integration: ensuring the detector/building interfaces will work AND ensuring that ICARUS cryogenic/mechanical systems pass Fermilab safety
 - Installation: putting all the parts together in the building

★ GPP funding (General Plant Project) has absolute cap at \$10M



Where does the Money Come from?

| | Funding Source | | |
|-----------------------|----------------|----------|--------|
| Component | DOE | Other US | Non-US |
| LAr1-ND | | | |
| Building | X | | |
| Cryostat | X | | |
| Cryo System | X | | X |
| TPC | | X | X |
| Electronics | X | X | |
| Integrate and Install | X | | |
| ICARUS | | | |
| Building | X | | |
| Cryostat | | | X |
| Cryo System | | | X |
| TPC | | | X |
| Electronics | | | X |
| Integrate and Install | X | | X |

Fermilab Experiment Schedule

Fermilab Program Planning

Fermilab Accelerator Experiments' Run Schedule

12-Feb-14

| | | FY 2014 | | | | FY 2015 | | | | FY 2016 | | | | FY 2017 | | | |
|---------------------|-----|--------------|----|----------------|----|---------------|----|----|----|---------------|------|----|----|----------------|----|------|----|
| | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| Neutrino Muons | B | MiniBooNE-DM | | μBooNE | | MicroBooNE | | | | MicroBooNE | | | | MicroBooNE | | | |
| | | OPEN | | g-2 | | g-2 | | | | g-2 | | | | g-2 | | | |
| | | OPEN | | | | OPEN | | | | OPEN | Mu2e | | | Mu2e | | | |
| Neutrino Program | MI | MINOS+ | | | | MINOS+ | | | | MINOS+ | | | | MINOS+ | | | |
| | | MINERvA | | | | MINERvA | | | | MINERvA | | | | MINERvA | | | |
| | | NOvA | | | | NOvA | | | | NOvA | | | | NOvA | | | |
| SY 120 | MT | FTBF - MTest | | | | FTBF - MTest | | | | FTBF - MTest | | | | FTBF - MTest | | | |
| | MC | OPEN | | FTBF - MCenter | | FTBF - LArIAT | | | | FTBF - LArIAT | | | | FTBF - MCenter | | | |
| | NM4 | SeaQuest | | SeaQuest | | SeaQuest | | | | SeaQuest | | | | SeaQuest | | OPEN | |
| | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |


| | |
|--|----------------------------|
| | RUN/DATA |
| | STARTUP/COMMISSIONING |
| | INSTALLATION/COMMISSIONING |
| | M&D (SHUTDOWN) |
| | INSTALLATION & RUNNING |

Anticipate mid-year maintenance shutdowns of 6 week + 2 weeks commissioning
 NOvA CD-4 end of Nov 2014, MicroBooNE first beam for commissioning July 2014
 MicroBooNE "installation" start defined as time when BNB target reinstalled.
 g-2 and Mu2e installations defined as starting when buildings ready.
 Continued MINERvA & MINOS+ running through FY07 assumed - to be reviewed

SBN Building Schedules

- Cannot move faster than buildings can be built
- Based on recent Fermilab experience, construction times from start of conceptual design to beneficial occupancy:
 - Near (LAr1-ND) building ~2 years
 - Far (ICARUS) building ~4 years
 - Need to include schedule contingency on top of these numbers
 - More details in Steve Dixon's talk
- To get buildings done need to get requirements agreed to early: reduce schedule and cost risk
- Need clearly defined prioritized requirements:
 - Items absolutely required to make detector work
 - Items that ease installation or provide contingency (eg Crane)
 - Items that provide future capability (eg bigger Crane)


Possible SBN Timeline



- Assumes approved MicroBooNE run of $6.6E20$ POT delivered in 3-4 years

Example Option Analysis: MicroBooNE as near detector

- Proposal: After approved 3 year run move MicroBooNE to near detector location (~100m)
- What is needed:
 - New “LArTF2” hall @100m - ~\$6M, 2 years construction
 - Disassemble MicroBooNE and reinstall in new location. Guesstimate 18 months at a cost of \$2-3M
 - Total cost about \$10M
- Positives: existing detector, presumably well understood
- Negatives: No data for 18-24 months, no R&D opportunity



Example: Near Detector Size Options

- LAr1-ND Proposed membrane cryostat installed in SciBooNE enclosure for ~150t LAr
 - Need building modifications for cryostat mechanics
 - Need wall heating for concrete
 - Need space for cryogenics
 - Limited fiducial volume, not very deep along beam
- Option 1: modify existing enclosure and add surface structure to house cryogenics system. Costed two building sizes (see Steve's talk).
- Option 2: build new adjacent enclosure designed for cryostat, use existing enclosure for cryogenics system. Costed enclosure for cryostat twice as long as SciBooNE (see Steve Dixon talk)


Example LAr1-ND Cryostat Parameters (129m³)

| Parameter | Value |
|--|---|
| Type of structure | Membrane cryostat inside a concrete pit |
| Outside reinforcement | Existing or new concrete pit |
| Cryostat Volume | 129 m ³ |
| Fluid | Liquid Argon (LAr) |
| Liquid Argon total mass | 180 ton |
| Inner dimensions (flat plate to flat plate) | 4.4 m (W) x 6.1 m (L) x 4.8 m (H) |
| Depth of liquid argon | 4.8 m (All the gas in the “neck” region on the side) |
| Insulation (different thicknesses to match the size of the existing pit) | 0.25 m (bottom), 0.45 m (top) 0.45 m (beam left/right), 0.25 m (beam upstream/downstream) |
| Primary membrane | SS 304/304L |
| Operating gas pressure | 1.0 psig (~70 mbar) |
| Vacuum | No vacuum |
| Design Pressure | 3.0 psig (~207 mbar) |
| Design Temperature | 77 K (liquid Nitrogen temperature for convenience) |
| Penetrations | One through the insulation and all the others through the neck region. |
| Duration | 10 years |
| Thermal cycles | 10 complete cycles (cool down and total warm up) |

Top View

Desired Side Penetration
for LAr pump.

Insulation 25 cm
(45cm)




4.4m (8.8m)

ilab

From David Montanari

Side View


Insulation
45cm




The HV feedthrough does not have to be in the center of the CPA in this view

Insulation
25cm (45cm)

Back View



Near Detector – 1st Pass



LAr1-ND Options - Cost Comparison

| | Option 1 | Option 2 |
|----------------------------|-------------------|---------------|
| Cryostat Location | SciBooNE | New Enclosure |
| Cryogenics Location | New Building | SciBooNE |
| Cryostat Size | 129m3 | 258m3 |
| Building Cost | \$2.9-5.6M | \$4.0M |
| Cryostat Cost | \$1.8-4.2M | \$2.2-5.8M |
| Building + Cryostat | \$4.7-9.8M | \$6.2-9.8M |
| Cryogenics Cost | Assumed near Same | |
| TPC and Electronics | ? | ? |

Example: ICARUS Location Options

- Need to keep far detector building cost at or below \$9.8M to fit in GPP
- Initial cost range (Jan 2014) of \$13.2M - \$20.5M
 - Refine requirements to reduce cost (and contingency)
- Going off beam axis would reduce cost:
 - Surface building (7m higher) reduces cost by \$1.4M-1.9M
 - Off axis, away from wetland (1.4° or 17m west) reduces cost by \$1.1M-1.6M and saves about 1 year of construction schedule
 - See Steve's talk for details
 - What is physics impact of being off axis?
- Possibly other (better) options for cost reductions. Need to keep open mind, look at requirements for detector installation and operation.

Summary

- Fermilab SBN program is an exciting opportunity for Physics and R&D for future LBNE program
- Budget constraints severely restrict what is possible
- We must make smart choices by focusing on:
 - Physics capabilities
 - R&D Benefits
 - Cost
 - Schedule
-