
Run II Upgrades PMG
Cost Performance Report
June 2006

Remaining Milestones

Name	Start	Finish	%	MS Class	2006				2007					
					1	2	3	4	1	2	3	4		
MI BLM System Operational	8/15/06	8/15/06	0%	B			▽							
TEL System Operational	8/25/06	8/25/06	0%	A			▽							
Rapid Transfers Operational (Milestone)	9/1/06	9/1/06	0%	A			▽							
MI BPM system complete	9/26/06	9/26/06	0%	B			▽	○						
Decision to Build Pickup Tanks for Stacktail Cooling Upgrade	9/29/06	9/29/06	0%	C			▽	○						
Booster BLM System Operational	10/2/06	10/2/06	0%	B			▽	○						
Tevatron BLM System Operational	11/8/06	11/8/06	0%	B			▽	○						
Intermediate AP2&DB Improvements Complete (Milestone)	12/28/06	12/28/06	0%	A					▽					
Decision to Install Pickup Tanks for Stacktail Cooling Upgrade	5/1/07	5/1/07	0%	C						▽				
Start Summer 07 Shutdown	7/2/07	7/2/07	0%	C							▽			
Final AP2&DB Improvements Complete (Milestone)	8/24/07	8/24/07	0%	A								▽		
Finish Summer 07 Shutdown	8/24/07	8/24/07	0%	C									▽	
Start Phase 5 (Milestone)	9/17/07	9/17/07	0%	A										▽
End Project	9/17/07	9/17/07	0%	A										▽

▽ Baseline Finish Date

○ Forecast Date

Progress

WBS	Name	Actual %	Planned %	A/P %
0	Run II	92.7%	95.1%	97.5%
1	Luminosity Upgrades	91.5%	94.7%	96.7%
1.1	Protons on Pbar Target	94.3%	98.2%	96.1%
1.2	Pbar Acceptance	72.1%	81.5%	88.5%
1.3	Pbar Stacking & Cooling	99.4%	100.0%	99.4%
1.4	Tevatron High Luminosity	91.4%	95.0%	96.3%
1.5	Shutdowns	50.0%	50.0%	100.0%
1.6	Project Management	81.9%	82.3%	99.5%
2	Maintenance & Reliability	99.0%	97.6%	101.5%
2.1	2003 White Paper/Vulnerability Report	100.0%	95.6%	104.6%
2.2	Maintenance Improvements	99.4%	100.0%	99.4%

Yet to be Identified
aperture restrictions

M&S Spending through June '06

M&S Spending		v4 Plan Estimate			FY06	Inception to Date		% Plan used	% Fy06 Budget Used
		(then yr\$)						ITD	YTD Obl+RIP
		FY06	FY07	Total	Obl+RIP	Obligations	Obl+RIP	/Total Est	Allocation
0	Run II Upgrades	4,148	239	18,160	2,314	16,575	16,615	91%	73%
1	Luminosity Upgrades	2,776	239	13,899	1,719	12,673	12,713	91%	66%
1.1	Protons on Target	398	0	1,859	438	1,687	1,687	91%	77%
1.1.1	Slip Stacking	0	0	416	0	406	406	97%	
1.1.2	Pbar Target and Sweeping	12	0	55	21	33	33	61%	82%
1.1.3	MI Upgrades	314	0	1,074	381	907	907	84%	90%
1.1.4	Booster-MI Cogging	0	0	0	0	0	0		
1.1.5	OTR	0	0	174	-1	254	254	146%	
1.1.6	Operational Improvements for Protons	71	0	140	37	87	87	62%	
1.2	pbar Acceptance	454	239	1,415	195	1,031	1,043	74%	63%
1.2.1	LiLens	271	0	513	76	374	374	73%	47%
1.2.2	AP2 and DB Acceptance	184	239	901	119	657	669	74%	82%
1.3	pbar Stacking and Cooling	623	0	5,083	496	4,653	4,656	92%	72%
1.3.1	S&C Task Force	0	0	0	0	0	0		
1.3.2	Debuncher Cooling	0	0	0	0	0	0		
1.3.3	Stacktail Upgrade	1	0	916	46	922	922	101%	100%
1.3.4	Recycler Commissioning	0	0	376	2	297	297	79%	100%
1.3.5	Electron Cooling	0	0	2,536	43	2,551	2,551	101%	91%
1.3.6	Rapid Transfers	26	0	582	56	538	538	92%	53%
1.3.7	Additional Recycler Upgrades	233	0	311	149	146	149	48%	69%
1.3.8	Additional E-Cool Upgrades	146	0	146	200	200	200	137%	72%
1.3.9	Pbar Stack Rate Task Force	217	0	217	0	0	0	0%	
1.4	Tevatron High Luminosity	1,192	0	5,341	585	5,194	5,220	98%	57%
1.4.1	Beam Studies and Simulation	81	0	119	47	88	88	74%	102%
1.4.2	Active BBC	498	0	1,125	289	1,181	1,198	106%	54%
1.4.3	Increased Helix Separation	395	0	1,268	36	1,052	1,052	83%	13%
1.4.4	Luminosity Leveling	110	0	110	137	129	137	125%	135%
1.4.5	Improved Controls and Diagnostics	0	0	2,174	7	2,180	2,180	100%	53%
1.4.6	Tevatron Vacuum Improvements	41	0	235	26	254	254	108%	100%
1.4.7	Tevatron Alignment	66	0	309	43	310	310	100%	141%
1.6	Management	108	0	201	5	107	107	53%	
2	Reliability Upgrades	1,372	0	4,261	594	3,902	3,902	92%	100%
2.1	2003 White Paper/Vulnerability Report	1,085	0	2,598	313	2,358	2,358	91%	94%
2.2	Reliability Upgrades	287	0	1,663	281	1,544	1,544	93%	107%

Effort for June 2006



Adjusted FTE		Division				Totals	Plan
		AD	TD	PPD	CD		3 MO rolling ave.
Run II Upgrades		22.7	2.0	7.0	6.6	38.3	37.1
1	Luminosity Upgrades	22.7	2.0	0.0	6.6	31.3	36.0
1.1	Protons on Target	5.9	0.0	0.0	6.6	12.5	11.9
1.2	pbar Acceptance	3.7	1.5	0.0	0.0	5.2	4.0
1.3	pbar Stacking and Cooling	3.3	0.0	0.0	0.0	3.3	2.8
1.4	Tevatron High Luminosity	8.2	0.5	0.0	0.0	8.7	14.2
1.6	Management	1.6	0.0	0.0	0.0	1.6	3.1
2	Reliability Upgrades	0.0	0.0	7.0	0.0	7.0	1.1

Change Requests

- CR 48 – Move 1.2.2.11 – Intermediate AP2 and Deb Improvements complete MS (Ready for Signature).
 - Moves this class A MS out 6 months. This is due to the delay in the completion of the Injection Kicker Mods. (ceramic beam tube fabrication).
- CR 49 – New Booster Brentford Transformer (Next Month)
 - Adds about \$150k of M&S to buy a new Booster Brentford Transformer and purchase a spare.
- CR 50 – Subcontract Alignment Labor for 2006 Shutdown (Next Month)
 - Adds about \$15k of M&S needed to cover the subcontract alignment personnel used in the recent shutdown.

Other Issues

- 40 MVA Transformer Failure Reliability Issue:
 - Need to install a feeder from AP to Kautz road to minimize the amount of time it would take to recover from a 40 MVA transformer failure.
 - Scope: See next slide
 - Cost = \$450k without G&A
 - We propose adding this to the GPP list using the \$ from Run II Contingency funds.
 - Managed by FESS
 - Lump in with other FESS Feeder work in 2007 shutdown.



FEEDER 54/24 PLAN