




U.S. DEPARTMENT OF
ENERGY Office of
Science

WBS 475.04.10 System Integration, Installation and Commissioning


Jeff Brandt
Mechanical Engineer
08-Jul-2014




Requirements

- Two 30 Ton cranes which can be connected and controlled in tandem for use as a 60 Ton crane – needed for all solenoids.
- All heavy lifts through MAIN and TS hatches.
- An embedded floor track system to transport PS, TSu, and TSd solenoids into place.
- Embedded solenoid floor pads must accommodate large forces from magnet system interaction.
- Infrastructure to support solenoid power and cryogen delivery, insulating vacuum, and instrumentation needs.


Design – Solenoids, Building and Hatches




Design – Floor Tracks and Floor Pads



Design – PS Installation




Side view – lowered into place




Top View – ready for transport

Design – TSu Installation




Side view – lowered into place




Top View – ready for transport

Design – TSd Installation



Side view – lowered into place



Top View – ready for transport

Changes since CD-1

- Decision to perform all heavy lifts through MAIN and TS hatches, avoiding crane and climate issues with PS hatch.
- Revisions and additions to embedded floor track system.
- Location of transfer line routing and connection to each solenoid – addition of cross trench for TSd connection.

Value Engineering since CD-1

- Significant cost savings in avoiding large crane rentals for PS hatch lifts.
- Common outriggers attach to all solenoid support feet and frames, as well as Heat and Radiation Shield tooling.
- Transport system tooling common for all major solenoid, equipment, and shielding moves.

Remaining work before CD-3

- Finalize solenoid interfaces.
- Finalize alignment design for solenoids.
- Complete detailed installation plan integrated across project.
- Complete detailed commissioning plan integrated across project.
- Complete incorporation of all systems into 3D Integration Model.
- Produce final design engineering drawings.

Quality Assurance

- Building will be fully networked by metrology experts.
- Detailed installation plan, integrated across project, will be implemented using Travelers.
- Work will be performed by local experts and overseen by responsible engineer.
- All tasks will be signed off, critical tasks will be verified by metrology and responsible engineer.
- Detailed commissioning plan, integrated across project, will be implemented using Travelers.


Risks

- SOL-066 – Critical path delayed due to solenoid delay.
 - Very high cost and high schedule impact potential. Mitigation by regular communication with vendors, regular vendor visits, flexibility built into installation plan, parallel installation efforts.
- SOL-070 – Interface problems with solenoids.
 - Very high cost and high schedule impact potential. Mitigation by regular communication with vendors, clearly specifying interface requirements, regular communication between responsible engineers on both sides of interface.
- SOL-148 – PS must be installed with external crane.
 - High cost but negligible schedule impact potential. Mitigation by solenoid contract requirement, careful analysis of internal lifts, regular communication with vendors.

- Very large and very heavy objects.
- Overhead lifts with cranes connected in tandem.
- High electrical currents to solenoids.
- Multiple cryogenic supplies.
- Large stored energy in powered solenoids.
- High fringe fields.
- Large magnetic forces between solenoids.


Cost Distribution by Resource Type

Base Cost (AY \$k)




Quality of Estimate

Base Cost by Estimate Type (AY \$k)



Labor Resources

FTEs by Discipline



Cost Table

WBS 475.04.10 System Integration,
Installation and Commissioning


Costs are fully burdened in AY \$k

	Base Cost (AY k\$)			Estimate Uncertainty (on remaining costs)	% Contingency on ETC	Total Cost
	M&S	Labor	Total			
475.04 Solenoids						
475.04.10 System Integration, Installation and Commissioning	532	5,086	5,618	2,074	40%	7,692
Grand Total	532	5,086	5,618	2,074	40%	7,692

Major Milestones

- 000950 – Building ready for solenoid installation.
- 002900 – Cryo-plant operational (by GPP).
- 005950 – Solenoid installation complete, ready for cool-down.
- 006850 – KPP on-project solenoid commissioning complete.

Schedule



Summary

- Solenoid installation and commissioning needs fully integrated with conventional construction design.
- Systems required for solenoid operation well defined, supported by building, and included in preliminary design.
- ESH&Q, Risks, Labor, and M&S well understood.
- Integrated installation plan in process.
- Integrated commissioning plan in process.
- WBS 475.04.10 System Integration, Installation and Commissioning ready for CD-2.