




U.S. DEPARTMENT OF
ENERGY Office of
Science

WBS 475.04.09 Ancillary Equipment

Thomas Page
Project Engineer
08-Jul-2014




Requirements

- Transport Solenoid Magnet Assembly Area
 - Assembly area must have minimum 40 T crane, 18 ft hook clearance.
 - Enough room for TSu and TSd assembly in parallel with staging area for components.
- Below-the-Hook (BTH) Lifting fixtures
 - Capacity: 60T, using two tandem cranes in Mu2e building.
 - Must fit through hatches in Mu2e building.
- Installation equipment capable of moving magnets around within the lower level of the Mu2e building without crane coverage.


Transport Solenoid Magnet Assembly

- TSu and TSd final assembly will take place in the Heavy Assembly Building (HAB, formally CDF), west end.
 - TS coil modules and cryostat components procured from industry.
 - Final magnet assembly completed at Fermilab.
- Workflow for TS coil modules
 - Coil modules arrive at FNAL in IB4.
 - After initial QC, coils will be moved to Industrial Building 2.
 - Magnetic measurements and testing preparations are performed in Industrial Building 2.
 - Coil modules are moved to the Solenoid Test Facility for testing.
 - After testing, coil modules will be moved to HAB for assembly preparation and staging.

HAB (formally CDF) TS Assembly Layout



Mu2e Building Transport Rail Layout



System similar to that used for moving CDF detector.

Changes since CD-1

- Production Solenoid lowered through TS hatch instead of separate outside hatch.
- Assembly space was moved from the Industrial Center Building to HAB.


Value Engineering since CD-1

- Muon Beamline is using a similar rail system to allow for sharing of the magnet installation tooling.

Remaining work before CD-3

- Final tooling designs need to be completed when the magnet details are known.

Organizational Breakdown



Quality Assurance


- Tooling components will be fully tested and qualified before use in production.
- BTH lifting fixtures will be load tested to 125% of capacity per FESHM 5022.

ES&H

- BTH Lifting Fixtures will comply with the Fermilab ESH&Q Manual, Chapter 5022.
- HA's will be written and followed by workers covering the following:
 - Manipulating heavy objects
 - Personnel allowed to operate cranes
 - Personnel allowed to operate fork trucks
 - Proper PPE
 - Any special considerations


Cost Distribution by L4

Base Cost by L4 (AY \$k)




Cost Distribution by Resource Type

Base Cost (AY \$k)




Quality of Estimate

Base Cost by Estimate Type (AY \$k)



Labor Resources

FTEs by Discipline



Cost Table

WBS 4.9 Ancillary Equipment


Costs are fully burdened in AY \$k

	Base Cost (AY \$k)			Estimate Uncertainty (on remaining costs)	% Contingency on ETC	Total Cost
	M&S	Labor	Total			
475.04 Solenoids						
475.04.09 Ancillary Equipment						
475.04.09 Ancillary Equipment				17		18
475.04.09.01 Magnet Assembly Equipment	105	330	435	184	44%	619
475.04.09.02 BTH Lifting Equipment	50	94	144	62	43%	205
475.04.09.03 Installation Equipment	147	244	391	171	44%	562
Grand Total	302	667	970	435	45%	1,404

Major Milestones

- Final Designs Complete

Schedule



Summary

- Components will comply with all applicable FESHM Chapters.
- Tooling components are ready for CD-2.