



# ***RF Schedule UK***

*Alan Grant*

# Assumptions

- Expedite RF system tests by carrying out off line RF cavity tests in the Hall against the North Wall
  - Needs an additional Control Rack to allow simultaneous testing in the Hall.....system#1 and at Daresbury for system # 2 amplifiers
- Plan to commission sequentially system 1 & 2 racks as far as timing will allow..... auxiliary & controls racks
- System #1 4616 amplifier will be used to drive system # 2 TH116, before being shipped to RAL.
- Step IV data taking up to 1<sup>st</sup> June 16.
  - Needs to be confirmed – might be beneficial to run a little longer if beam time in June 16.
- Installation of RF components starts June 16
  - Racks for system #1 used for commissioning system #2 amplifiers, but will be delivered before June 16.
  - Will aim to install some equipment and service earlier if access to the hall can be agreed.
- Electrically commission 4616 and TH116 Aux and PSU racks using dummy loads for systems #1 for off line testing
  - 10 days for each amplifier. Highlight any potential issues before going to off line cavity testing.
  - This means fully commissioned racks for system #1 not available until 20<sup>th</sup> Sept.



# Assumptions

- Cavity #1 moved directly on to cooling channel into downstream position after off line testing is complete, then pumped down.
  - Cavity #1 operated with RF system #2 racks in on line position.
  - RF system #2 online racks 4616 and TH116 commissioned into dummy loads
  - Fully commissioned system #2 racks not available until 22<sup>nd</sup> Feb 17.
  - Delivery of system #2 racks may be delayed as effort and key staff are directed to running and commissioning system #1. Delivery / Installation and commissioning is being re-assessed but could be as much as 3mths delay for system # 2.
- Cavity #2 off line and on line testing carried out with system #1 racks.
  - Cavity #2 installed in upstream position
- Installation of South side PRY complete 2<sup>nd</sup> Jan 17
  - Decommissioning and installation of all floor plates and sliding platforms before south PRY can be installed



# *RF Testing & Commissioning at DL*












Science & Technology  
Facilities Council

Control system #2 swapped into system #1 for commissioning & testing

Additional Control rack for system #2 to allow simultaneous commissioning at RAL for the cavity and amplifier 2

ID	Task Name	Duration	Start	Finish												
					2014			2015			2016					
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
1	MICE RF Work Package	2198 days	01/09/08	26/05/17												
18	RF Control Interface Racks	175 days	24/11/14	10/05/16	Interface Racks 10/05											
20	Design hardware for controls system	30 days	07/09/15	16/10/15	Design hardware for controls system 16/10											
21	Order & procure main software components	6 wks	28/09/15	06/11/15	Order & procure main software components 06/11											
22	Design software interface	10 wks	05/10/15	11/12/15	Design software interface 11/12											
23	Control - RF System #1	80 days	09/11/15	08/03/16	Control - RF System #1 08/03											
24	Build controls system #1	6 wks	09/11/15	18/12/15	Build controls system #1 18/12											
25	Procure controls cable and remaining equipment	10 days	30/11/15	11/12/15	Procure controls cable and remaining equipment 11/12											
26	Commission & test software controls#1 at DL	2 wks	21/12/15	12/01/16	Commission & test software controls#1 at DL 12/01											
27	Install rack & controls cable to RF system	2 wks	27/01/16	09/02/16	Install rack & controls cable to RF system 09/02											
	Controls system ready for testing with RF system#1 racks	0 days	09/02/16	09/02/16	Controls system ready for testing with RF system#1 racks 09/02											
	Test control system #1 with RF system#1 racks	20 days	10/02/16	08/03/16	Test control system #1 with RF system#1 racks 08/03											
	Control System#1 Commissioned with RF system#1 racks	0 days	08/03/16	08/03/16	Control System#1 Commissioned with RF system#1 racks 08/03											
	Control - RF System #2	65 days	10/02/16	10/05/16	Control - RF System #2 10/05											
	Commission & test software controls#1 at DL	2 wks	23/03/16	05/04/16	Commission & test software controls#1 at DL 05/04											
	Transport Control System #1 to RAL	5 days	20/04/16	26/04/16	Transport Control System #1 to RAL 26/04											
	Test control system #2 with RF system#1 racks	10 days	27/04/16	10/05/16	Test control system #2 with RF system#1 racks 10/05											
38	RF Amplifiers Testing	2048 days	01/09/08	13/10/16	13/10											
39	RF System #1	2031 days	01/09/08	20/09/16	20/09											
127	RF System#1 - further testing at DL	684 days	28/01/14	20/09/16	20/09											
135	TH116 Amplifier#1 - Crowbar circuit Upgrade complete	0 days	18/09/15	18/09/15	TH116 Amplifier#1 - Crowbar circuit Upgrade complete 18/09											
136	Re-connect TH116 Amplifier#1 racks in Plant Room 1	5 days	21/09/15	25/09/15	TH116 Amplifier#1 racks in Plant Room 1 25/09											
137	Commission TH116 Amplifier#2 with RF system#1 racks	30 days	28/09/15	06/11/15	TH116 Amplifier#2 with RF system#1 racks 06/11											
138	Pack and Transport 4616 Amplifier#1 to RAL	5 days	11/11/15	17/11/15	Pack and Transport 4616 Amplifier#1 to RAL 17/11											
	Commission 4616 Amplifier#2 with RF System#1 racks	15 days	07/12/15	05/01/16	Commission 4616 Amplifier#2 with RF System#1 racks 05/01											
	Control - RF System#1 Commissioned with RF system#1 racks	0 days	08/03/16	08/03/16	RF System#1 Commissioned with RF system#1 racks 08/03											
	Transport Control System #1 to RAL	5 days	27/04/16	03/05/16	Transport Control System #1 to RAL 03/05											
	Control - RF System#2 Commissioned with RF system#1 racks	0 days	10/05/16	10/05/16	Control - RF System#2 Commissioned with RF system#1 racks 10/05											
	Pack and Transport System#1 racks to RAL	10 days	11/05/16	24/05/16	Pack and Transport System#1 racks to RAL 24/05											
146	TH116 Crowbar Upgrade #1	25 days	17/08/15	18/09/15	TH116 Crowbar Upgrade #1 18/09											
147	Finalise drawings of rack GA(s)	2 wks	17/08/15	28/08/15	Finalise drawings of rack GA(s) 28/08											
148	Replace Thyatron with Solid state switch	2 wks	31/08/15	11/09/15	Replace Thyatron with Solid state switch 11/09											
149	Electrical Tests	1 wk	14/09/15	18/09/15	Electrical Tests 18/09											
150	4616 Crowbar Upgrade #1	100 days	31/08/15	26/01/16	4616 Crowbar Upgrade #1 26/01											
151	Finalise drawings of rack GA(s)	2 wks	31/08/15	11/09/15	Finalise drawings of rack GA(s) 11/09											
152	Replace Thyatron with Solid state switch	1 wk	06/01/16	12/01/16	Replace Thyatron with Solid state switch 12/01											
153	Electrical Tests	1 wk	13/01/16	19/01/16	Electrical Tests 19/01											
154	Test with RF system#1 into dummy load	1 wk	20/01/16	26/01/16	Test with RF system#1 into dummy load 26/01											

Project: MICE HALL INSTALLATION S  
Date: 07/09/15

	Inactive Task		Duration-only		Finish-only
	Inactive Milestone		Manual Summary Rollup		Manual Summary
	Inactive Summary		Manual Task		Start-only

## Complete new system required for system #2

ID		Task Name				Finish												
							2014			2015				2016				
							Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
1		MICE RF Work Package				26/05/17												
18		RF Control Interface Racks				10/05/16												
31		Control - RF System #2				10/05/16												
32		Build controls system #2				22/03/16												
34		Remove Control system				19/04/16												
36		Controls system ready for testing				26/04/16												
38		RF Amplifiers Testing				13/10/16												
39		RF System #1				20/09/16												
127		RF System#1 - further testing at DL			684 days	28/01/14												
144		4616 RF System#2 racks commissioned DL			0 days	20/07/16												
145		TH116 RF System#2 racks commissioned DL			0 days	20/09/16												
155		RF System #2			1507 days	28/09/10												
156		TH116 Amplifier system #2 (2MW) - Mechanical			1210 days	28/09/10												
165		TH116 Amplifier#2 Mech assembly complete			0 days	14/08/15												
172		RF System #2 - Electrical Construction			1150 days	02/04/12												
173		20kV Power Supply #2			1015 days	02/04/12												
177		Work delayed due to Step IV priorities			0 days	07/09/15												
178		Order components - Phase 2 ( HV resistors / Fixings)			15 days	07/09/15												
179		Phase 2 component delivery			12 wks	28/09/15												
189		Order components - 20kV power supply rack (general)			2 days	22/01/16												
190		20kV power supply rack components delivered			5 days	26/01/16												
191		Assembly of 20kV power supply rack			3 wks	26/01/16												
192		Test PSU Control crate			5 days	02/02/16												
193		Test Mains Supply crate			4 days	09/02/16												
194		Test Charger Interface crate			4 days	15/02/16												
195		Test 20kV power supply rack			2 wks	19/02/16												
196		4616 Crowbar installation #2			28 days	02/02/16												
197		Finalise drawings of rack GA(s)			2 wks	02/02/16												
198		Install Solid state switch			1 wk	16/02/16												
199		Test			1 wk	04/03/16												
200		20kV Power Supply #2 ready			0 days	10/03/16												
201		4616 Amplifier #2 (electrical)			37 days	07/09/15												
202		Order components (Long lead items)			2 days	07/09/15												
203		Component delivery			4 wks	09/09/15												
204		Component order - 4616 Amplifier electrical (general)			2 days	07/10/15												
205		Prepare 4616 Amplifier#2 electrical components and drawings			5 days	09/10/15												
206		Assembly 4616 Amplifier (electrical)			2 wks	07/10/15												
207		Testing Amplifier #2			1 wk	21/10/15												
208		4616 Amplifier #2 (electrical) ready			0 days	27/10/15												
209		4616 Aux rack #2			776 days	22/01/13												

Project: MICE HALL INSTALLATION S  
Date: 07/09/15

ID		Task Name	Duration	Start	Finish													
						2014				2015				2016				
						Qtr 2	Qtr 3	Qtr 4		Qtr 1	Qtr 2	Qtr 3	Qtr 4		Qtr 1	Qtr 2	Qtr 3	Qtr 4
213		Order components - PLC Crate	2 days	07/09/15	08/09/15	Order components - PLC Crate 08/09												
214		PLC crate components delivered	1 wk	09/09/15	15/09/15	PLC crate components delivered 15/09												
215		Build PLC crate	3 wks	09/09/15	29/09/15	Build PLC crate 29/09												
216		Order components - Grid Power supply	2 days	30/09/15	01/10/15	Order components - Grid Power supply 01/10												
217		Grid Power supply components delivered	3 days	02/10/15	06/10/15	Grid Power supply components delivered 06/10												
218		Build Grid Power supply protection interface	4 days	02/10/15	07/10/15	Build Grid Power supply protection interface 07/10												
219		Review Screen Pulser Design	15 days	08/10/15	28/10/15	Review Screen Pulser Design 28/10												
220		Update drawings for Screen Pulser	5 days	29/10/15	04/11/15	Update drawings for Screen Pulser 04/11												
221		Order components - Screen Pulser Crate	2 days	05/11/15	06/11/15	Order components - Screen Pulser Crate 06/11												
222		Screen Pulser crate components delivered	1 wk	09/11/15	13/11/15	Screen Pulser crate components delivered 13/11												
223		Build Screen Pulser Interface crate	12 days	09/11/15	24/11/15	Build Screen Pulser Interface crate 24/11												
224		Order components - Aux rack	2 days	25/11/15	26/11/15	Order components - Aux rack 26/11												
225		Aux rack components delivered	1 wk	27/11/15	03/12/15	Aux rack components delivered 03/12												
226		Rack assembly & wiring	6 wks	04/12/15	25/01/16	Rack assembly & wiring 25/01												
227		Test PLC crate	4 days	04/12/15	09/12/15	Test PLC crate 09/12												
228		Test Heater crate	1 day	10/12/15	10/12/15	Test Heater crate 10/12												
229		Test Grid Power supply	3 days	11/12/15	15/12/15	Test Grid Power supply 15/12												
230		Test Screen Pulser crate	6 days	16/12/15	23/12/15	Test Screen Pulser crate 23/12												
231		Testing Aux Rack #2	5 days	26/01/16	01/02/16	Testing Aux Rack #2 01/02												
232		4616 Aux Rack #2 ready	0 days	01/02/16	01/02/16	4616 Aux Rack #2 ready 01/02												
233		40kV Power Supply #2	1150 days	02/04/12	15/09/16	15/09												
236		Procure components - Phase 2	12 wks	07/09/15	27/11/15	Procure components - Phase 2 27/11												
243		Order components - 40kV power supply rack (general)	2 days	03/06/16	06/06/16	Order components - 40kV power supply rack (general) 06/06												
244		40kV power supply rack components delivered	5 days	07/06/16	13/06/16	40kV power supply rack components delivered 13/06												
245		Assembly of 40kV power supply rack	6 wks	07/06/16	18/07/16	Assembly of 40kV power supply rack 18/07												
246		Test PSU Control crate	5 days	19/07/16	25/07/16	Test PSU Control crate 25/07												
247		Test Mains Supply crate	3 days	26/07/16	28/07/16	Test Mains Supply crate 28/07												
248		Testing 40kV power supply rack #2	2 wks	29/07/16	11/08/16	Testing 40kV power supply rack #2 11/08												
249		TH116 Crowbar	25 days	12/08/16	15/09/16	TH116 Crowbar 15/09												
250		Finalise drawings of rack GA(s)	2 wks	12/08/16	25/08/16	Finalise drawings of rack GA(s) 25/08												
251		Replace Thyatron with Solid state switch	2 wks	26/08/16	08/09/16	Replace Thyatron with Solid state switch 08/09												
252		Testing	1 wk	09/09/16	15/09/16	Testing 15/09												
253		40kV Power Supply #2 ready	0 days	15/09/16	15/09/16	40kV Power Supply #2 ready 15/09												
254		TH116 Amplifier #2 (electrical)	893 days	02/04/12	11/09/15	11/09												
259		Testing	3 wks	24/08/15	11/09/15	Testing 11/09												
260		TH116 Amplifier #2 (electrical) ready	0 days	11/09/15	11/09/15	TH116 Amplifier #2 (electrical) ready 11/09												
261		Cathode modulator #2	878 days	02/04/12	21/08/15	21/08												
264		Testing	5 days	17/08/15	21/08/15	Testing 21/08												
265		Cathode modulator #2 ready	0 days	21/08/15	21/08/15	Cathode modulator #2 ready 21/08												
266		TH116 Aux Rack #2	933 days	30/11/12	18/07/16	18/07												

Project: MICE HALL INSTALLATION S  
Date: 07/09/15

Inactive TaskInactive MilestoneInactive SummaryManual Task

Duration-onlyManual Summary RollupManual SummaryStart-only

Finish-only

Page 2



ID	Task Name	Duration	Start	Finish	2014				2015				2016			
					Qtr 2	Qtr 3	Qtr 4		Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
270	Order components - PLC Crate	2 days	23/02/16	24/02/16												
271	PLC crate components delivered	1 wk	25/02/16	02/03/16												
272	Build PLC crate	6 wks	25/02/16	06/04/16												
273	Order components - Grid Bias PSU Crate	2 days	07/04/16	08/04/16												
274	Grid Bias PSU crate components delivered	1 wk	11/04/16	15/04/16												
275	Assemble Grid bias PSU crate	12 days	11/04/16	26/04/16												
276	Order components Aux Rack	2 days	27/04/16	28/04/16												
277	Aux Rack components delivered	1 wk	29/04/16	05/05/16												
278	Rack assembly & wiring	5 wks	29/04/16	02/06/16												
279	Test Heater crate	5 days	03/06/16	09/06/16												
280	Test PLC crate	4 days	10/06/16	15/06/16												
281	Test Grid Bias PSU crate	3 days	16/06/16	20/06/16												
282	Testing TH116 Aux rack #2	4 wks	21/06/16	18/07/16												
283	TH116 Aux Rack #2 ready	0 days	18/07/16	18/07/16												
284	RF System #2 Test & Installation at DL	237 days	09/11/15	13/10/16												
285	Remove 4616 Amplifier #1	2 days	09/11/15	10/11/15												
286	Install 4616 Amplifier #2	8 days	11/11/15	20/11/15												
287	Electrically Commission 4616 Amplifier #2	10 days	23/11/15	04/12/15												
288	4616 Amplifier#2 ready for RF testing	0 days	04/12/15	04/12/15												
289	Install 4616 Aux rack #2	5 days	25/05/16	31/05/16												
290	Electrically commission 4616 Aux rack #2	5 days	01/06/16	07/06/16												
291	Install 20kV power supply #2	6 days	01/06/16	08/06/16												
292	Electrically commission 20kV power supply #2	10 days	09/06/16	22/06/16												
293	Commission Aux rack into 4616 Amplifier RF sys	10 days	23/06/16	06/07/16												
294	Commission 20kV PSU into 4616 Amplifier RF system#2	10 days	07/07/16	20/07/16												
295	4616 Amplifier RF System#2 commissioned (DL)	0 days	20/07/16	20/07/16												
296	Install TH116 Aux rack #2	6 days	21/07/16	28/07/16												
297	Electrically commission TH116 Aux rack #2	10 days	29/07/16	11/08/16												
298	Install 40kV power supply #2	6 days	12/08/16	19/08/16												
299	Electrically commission 40kV power supply #2	10 days	22/08/16	02/09/16												
300	Commission Aux rack into TH116 Amplifier RF system#2	10 days	12/08/16	25/08/16												
301	Commission 40kV PSU into TH116 Amplifier RF system#2	12 days	05/09/16	20/09/16												
302	TH116 Amplifier RF System#2 commissioned (DL)	0 days	20/09/16	20/09/16												
303	RF System #2 - TH116 & 4616 Amplifiers, racks / PSUs pack for RAL	2 wks	21/09/16	04/10/16												
304	RF System#2 Control rack - Transport to RAL	2 days	05/10/16	06/10/16												
305	RF System#2 Amplifiers and racks - Transport to RAL	5 days	07/10/16	13/10/16												

Testing of System #2 components begins with the 4616 being driven by system #1 racks.

Project: MICE HALL INSTALLATION S  
Date: 07/09/15


	Inactive Task		Duration-only		Finish-only
	Inactive Milestone		Manual Summary Rollup		Manual Summary
	Inactive Summary		Manual Task		Start-only



# *RF System #1 Installation*




Science & Technology  
Facilities Council




Project: MICE HALL INSTALLATION S  
Date: 04/09/15



Inactive Task  
Inactive Milestone  
Inactive Summary  
Manual Task



Duration-only  
Manual Summary Rollup  
Manual Summary  
Start-only



Finish-only



Commissioning  
into dummy loads  
on Critical Path

[illegible]

# *RF System #2 Installation*



Science & Technology  
Facilities Council



ID		Task Name	Duration	Start	Finish	2015				2016				2017									
						Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3					
1		MICE RF Work Package	2198 days	01/09/08	26/05/17	26/05																	
18		RF Control Interface Racks	375 days	24/11/14	10/05/16	10/05																	
38		RF Amplifiers Testing	2048 days	01/09/08	13/10/16	13/10																	
306		RF Cavities	0 days	16/06/16	16/06/16	16/06																	
308		Cavity 2 delivered to RAL	0 days	16/06/16	16/06/16	16/06																	
309		RF Installation	319 days	17/11/15	02/03/17	02/03																	
310		Infrastructure	319 days	17/11/15	02/03/17	02/03																	
311		RF Hall Electrical Infrastructure	319 days	17/11/15	02/03/17	02/03																	
312		RF Controls Racks	154 days	11/05/16	12/12/16	12/12																	
321		RF Controls Rack #2	57 days	23/09/16	12/12/16	12/12																	
322		Install interface cable management / cable	5 days	23/09/16	29/09/16	29/09																	
323		Control Rack Delivered from DL	0 days	06/10/16	06/10/16	06/10																	
324		Install rack in MICE Hall	2 days	01/12/16	02/12/16	02/12																	
325		4616 Amplifier system#2	3 days	05/12/16	07/12/16	07/12																	
326		Terminate controls cables	3 days	05/12/16	07/12/16	07/12																	
327		TH116 Amplifiers system#2	3 days	08/12/16	12/12/16	12/12																	
328		Terminate controls cables	3 days	08/12/16	12/12/16	12/12																	
355		RF System #2 - Installation	139 days	05/08/16	02/03/17	02/03																	
356		4616 Amplifier system #2	107 days	05/08/16	17/01/17	17/01																	
357		RF System #2 integration starts	0 days	05/08/16	05/08/16	05/08																	
358		Design cable management	2 days	05/08/16	08/08/16	08/08																	
359		Design AC distribution	2 days	09/08/16	10/08/16	10/08																	
360		Produce cable schedules - controls interface	4 days	11/08/16	16/08/16	16/08																	
361		Install cable management	2 days	11/08/16	12/08/16	12/08																	
362		Install AC distribution	3 days	15/08/16	17/08/16	17/08																	
363		Install cables for amplifier and racks	15 days	18/08/16	07/09/16	07/09																	
364		RF System #2 Delivered to RAL	0 days	13/10/16	13/10/16	13/10																	
365		Install 4616 Amplifier	5 days	14/10/16	20/10/16	20/10																	
366		Install 20kV HV Rack	1 day	21/10/16	21/10/16	21/10																	
367		Install Auxiliary Rack	1 day	24/10/16	24/10/16	24/10																	
368		Terminate 4616 Amplifier cables	2 days	25/10/16	26/10/16	26/10																	
369		Terminate HV Rack cables	3 days	27/10/16	31/10/16	31/10																	
370		Terminate Auxiliary Rack cables	3 days	01/11/16	03/11/16	03/11																	
371		Prepare 4616 Dummy Load	4 days	04/11/16	09/11/16	09/11																	
372		Commission Electrical system	5 days	13/12/16	19/12/16	19/12																	
373		Commission RF with Dummy Load	10 days	20/12/16	17/01/17	17/01																	
374		TH116 Amplifier system #2	115 days	08/09/16	02/03/17	02/03																	
375		Design cable management	2 days	08/09/16	09/09/16	09/09																	
376		Design AC distribution	2 days	12/09/16	13/09/16	13/09																	
377		Produce cable schedules - controls interface	5 days	14/09/16	20/09/16	20/09																	
378		Install cable management	2 days	21/09/16	22/09/16	22/09																	
379		Install AC distribution	2 days	23/09/16	26/09/16	26/09																	
380		Install TH116 Amplifier Mechanically in MICE Hall	15 days	14/10/16	03/11/16	03/11																	
381		Install HV Rack	1 day	04/11/16	04/11/16	04/11																	
382		Install Auxiliary Rack	1 day	07/11/16	07/11/16	07/11																	
383		Install / Terminate HV Rack cables	5 days	08/11/16	14/11/16	14/11																	
384		Install / Terminate Auxiliary Rack cables	7 days	15/11/16	23/11/16	23/11																	
385		Install / Terminate TH116 Amplifier cables	5 days	24/11/16	30/11/16	30/11																	
386		Prepare TH116 Dummy Load	5 days	01/12/16	07/12/16	07/12																	
387		Commission Electrical system	12 days	18/01/17	02/02/17	02/02																	
388		Commission RF with Dummy Load	20 days	03/02/17	02/03/17	02/03																	
389		RF System#2 - Amplifier 4616 & TH116 available for operation	0 days	02/03/17	02/03/17	02/03																	

Project: MICE HALL INSTALLATION S

Date: 04/09/15

#010100

01010000000000000000

#010100

01010000000000000000

#010100

01010000000000000000

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Page 1

ID	Task Name	Duration	Start	Finish	2014				2015				2016				2017		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		
412	Cavities	744 days	04/06/14	04/05/17															
445	Off line cavity testing Prep (system 2)	47 days	03/11/16	23/01/17															
446	Install cavity 2 in MICE hall adjacent to wall	4 days	03/11/16	08/11/16															
447	Install coax to cavity	2 days	09/11/16	10/11/16															
448	Make up all services connections	2 days	11/11/16	14/11/16															
449	fit N type transistion to input ports	1 day	15/11/16	15/11/16															
450	checks with VNA	2 days	16/11/16	17/11/16															
451	Pump down cavity	3 wks	18/11/16	08/12/16															
452	<10e6 Torr check tuning operation of cavity	3 days	09/12/16	13/12/16															
453	Connect cavity water system	1 day	14/12/16	14/12/16															
454	set cavity tempreature and plot tuning range	14 days	15/12/16	18/01/17															
455	Check tuners with pneumatic pressure	1 day	19/01/17	19/01/17															
456	remove N type transistions	1 day	20/01/17	20/01/17															
457	connect coax to input couplers	1 day	23/01/17	23/01/17															
458	Cavity testing sytem 2 - High Power	27 days	24/01/17	01/03/17															
459	Check all cavity interlocks trip RF system off	2 days	24/01/17	25/01/17															
460	Set amplifier to <50kW output to cavity (open loop control)	1 day	26/01/17	26/01/17															
461	tune cavity	1 day	27/01/17	27/01/17															
462	move amplifer up towards 500kW and condition, tune as nesscessary	1 day	30/01/17	30/01/17															
463	For/Refl monitor signals, add attenuators for range optimis	1 day	31/01/17	31/01/17															
464	Reduce power to <100kW and close LLRF loop	1 day	01/02/17	01/02/17															
465	raise power level towards 1.5MW	1 day	02/02/17	02/02/17															
466	For/Refl monitor signals, add attenuators for range optimis	1 day	03/02/17	03/02/17															
467	check tuning range and tempreatures	1 day	06/02/17	06/02/17															
468	raise to full RF power limit of LLRF	3 days	07/02/17	09/02/17															
469	operate at sustained power level	14 days	10/02/17	01/03/17															
470	Off line cavity testing system 2 complete	0 days	01/03/17	01/03/17															
471	Move RF Cavities and Chambers into cooling channel	105 days	26/10/16	06/04/17															
477	Cavity #2	26 days	02/03/17	06/04/17															
478	Place Cavity #2 online and couple to magnets	6 days	02/03/17	09/03/17															
479	Vac Pump cooling channel	3 wks	10/03/17	30/03/17															
480	Network analyser tests	1 wk	31/03/17	06/04/17															
482	HPRF tests on cooling channel - NO FIELD	40 days	10/03/17	04/05/17															
496	Cavity testing sytem 2 - High Power	20 days	07/04/17	04/05/17															
497	Check all cavity interlocks trip RF system off	2 days	07/04/17	10/04/17															
	Set amplifier to <50kW output to cavity (open loop control)	1 day	11/04/17	11/04/17															
	tune cavity	1 day	12/04/17	12/04/17															
	move amplifer up towards 500kW and condition, tune as nesscessary	1 day	13/04/17	13/04/17															
	For/Refl monitor signals, add attenuators for range optimisation	1 day	14/04/17	14/04/17															
	Reduce power to <100kW and close LLRF loop	1 day	17/04/17	17/04/17															
	raise power level towards 1.5MW	1 day	18/04/17	18/04/17															
	For/Refl monitor signals, add attenuators for range optimisation	1 day	19/04/17	19/04/17															
	check tuning range and tempreatures	1 day	20/04/17	20/04/17															
	raise to full RF power limit of LLRF	3 days	21/04/17	25/04/17															
	operate at sustained power level	7 days	26/04/17	04/05/17															
	On line cavity testing system 2 complete	0 days	04/05/17	04/05/17															

North PRY plates not installed at this point.

Cavity#2 installed in upstream position

High Power Tests repeated in cooling channel final position with access from north side.

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010

#01\$010

00101000000000000000

#01\$010



#01\$010

00101000000000000000

#01\$010

#01\$010

00101

ID		Task Name	Duration	Start	Finish												
						2015				2016				2017			
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
1		MICE RF Work Package	2198 days	01/09/08	26/05/17												
511		PRY	102 days	02/01/17	26/05/17												
512		South side installation complete	0 days	02/01/17	02/01/17												
513		Install South side coax upright supports to PRY plate - 2 positions	4 days	05/01/17	10/01/17												
514		Install temporary RF coax support for North side PRY	2 days	11/01/17	12/01/17												
515		Install coax distribution system	2 days	13/01/17	16/01/17												
516		Connect all services	2 days	17/01/17	18/01/17												
517		RF system temporary installation complete	0 days	18/01/17	18/01/17												
518		Remove coax	2 days	05/05/17	08/05/17												
519		Remove coax temporary support	2 days	09/05/17	10/05/17												
520		Install North side PRY plates	2 days	11/05/17	12/05/17												
521		PRY installation complete	0 days	12/05/17	12/05/17												
522		Install North side coax upright supports to PRY plate - 2 positions	4 days	15/05/17	18/05/17												
523		Install RF coax support for North side PRY	2 days	19/05/17	22/05/17												
524		Install coax distribution system	2 days	23/05/17	24/05/17												
525		Connect all services	2 days	25/05/17	26/05/17												
526		RF system installation complete	0 days	26/05/17	26/05/17												



Project: MICE HALL INSTALLATION S  
Date: 08/09/15

#01\$01□

□□101□□□□□□□□□

#01\$01□□

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Page 1



# RF Schedule Summary

Task Name	Date
Control Rack Delivered from DL system#1	06/06/2016
Cavities delivered to RAL (2 off)	16/06/2016
System #1 amplifier racks commissioned into dummy loads	24/08/2016
Control Rack Delivered from DL system#2	06/10/2016
Off line cavity testing system # 1 complete	26/10/2016
Installation of the RF Cavities & Chambers starts	26/10/2016
Off line cavity testing system # 2 complete	01/03/2017
System #2 amplifier racks commissioned into dummy loads	02/03/2017
On line cavity testing system #1 complete	06/04/2017
On line cavity testing system #2 complete	04/05/2017
North PRY Installation complete	17/05/2017
RF system Installation complete	31/05/2017



# **Back Up Slides**



# RF Deployment Summary

## **Off Line Tests – Carried Out Using System # 1 Amplifier & Racks**

Cavity 1	Date
Control Rack Delivered from DL system#1	06/06/2016
Cavities delivered to RAL (2 off) – Stored in R9 until required	16/06/2016
Install cavity # 1 in off line test position	17/06/2016
Cavity # 1 test prep complete	22/08/2016
System #1 amplifier racks commissioned into dummy loads	24/08/2016
High power tests begin	20/09/2016
Off line cavity testing system # 1 complete	26/10/2016
Cavity 2	
Install cavity # 2 in off line test position	3/11/2016
Cavity # 2 test prep complete	23/01/2017
High power tests begin	24/01/2017
Off line cavity testing system # 2 complete	1/03/2017



# RF Deployment Summary

## **On Line Downstream Position – Uses System # 2 Amplifiers & Racks**

Cavity 1	Date
Installation of the RF Cavities & Chambers starts	27/10/2016
RF system # 2 delivered from DL – racks and amplifiers	13/10/2016
System # 2 amplifier racks commissioned into dummy loads	2/03/2017
High power tests begin	10/03/2017
On line cavity 1 high power testing complete	6/04/2017

- Commissioning into dummy loads allowed 10days for each amplifier ~ total approx 1mth
- Delivery of RF system # 2 may be delayed possibly upto 2-3mths...effort driven
- Assumes same test procedure and time frame as off line testing
- On line high power tests carried out with access to north side of the cooling channel ..... north pry plates not installed.



# *RF Deployment Summary*

## **On Line Upstream Position – Uses System # 1 Amplifiers & Racks**

Cavity 2	Date
Installation of the RF Cavities & Chambers starts	2/03/2017
High power tests begin	7/04/2017
On line cavity 2 high power testing complete	4/05/2017

- Assumes same test procedure and time frame as off line testing
- On line high power tests carried out with access to north side of the cooling channel ..... north pry plates not installed.

