



RF Station Deployment Plan for MICE Hall

Alan Grant

RF Schedule



Science & Technology
Facilities Council

Assumptions

- Step IV data taking up to 1st June 16.
 - Needs to be confirmed – might be beneficial to run a little longer if beam time in June 16.
- Installation of RF components starts June 16
 - Racks for system #1 used for commissioning system #2 amplifiers, but will be delivered before June 16.
 - Will aim to install some equipment and service earlier if access to the hall can be agreed.
- Electrically commission 4616 and TH116 Aux and PSU racks using dummy loads for systems #1 for off line testing
 - 10 days for each amplifier. Highlight any potential issues before going to off line cavity testing.
 - This means fully commissioned racks for system #1 not available until 20th Sept.
- Cavity #1 moved directly on to cooling channel into downstream position after off line testing is complete, then pumped down.
 - Cavity #1 operated with RF system #2 racks in on line position.
 - RF system #2 online racks 4616 and TH116 commissioned into dummy loads
 - Fully commissioned system #2 racks not available until 22nd Feb 17.
 - Delivery of system #2 racks may be delayed as effort and key staff are directed to running and commissioning system #1. Delivery / Installation and commissioning is being re-assessed but could be as much as 3mths delay for system # 2.



Assumptions

- Cavity #2 **off line and on line testing** carried out with system #1 racks.
 - **Cavity #2 installed in upstream position**
- Installation of South side PRY complete 2nd Jan 17
 - **Decommissioning and installation of all floor plates and sliding platforms before south PRY can be installed**
- Temporary coax support on North side PRY
 - **Fit coax support uprights to south plates in final position**
 - **Leaves access to North Side of cooling channel for online RF high power tests**
- High power tests for cavity #1 and #2 **online** are run in parallel.
 - **Testing to be carried out on late shifts to maintain access to hall for installation work during day shifts**
 - **Staff available and can run both systems in parallel**
- PRY North Side Plates installed after RF high power tests complete May 17
- Final installation of RF distribution system end May 17



RF System #1



Science & Technology
Facilities Council

[illegible]

RF System #2



Science & Technology
Facilities Council

ID		Task Name	Duration	Start	Finish	2015				2016				2017					
						Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
1		MICE RF Work Package	2198 days	01/09/08	26/05/17														26/05
18		RF Control Interface Racks	375 days	24/11/14	10/05/16	Interface Racks													
38		RF Amplifiers Testing	2048 days	01/09/08	13/10/16														13/10
306		RF Cavities	0 days	16/06/16	16/06/16	RF Cavities													16/06
308		Cavity 2 delivered to RAL	0 days	16/06/16	16/06/16	Cavity 2 delivered to RAL													16/06
309		RF Installation	319 days	17/11/15	02/03/17	RF Installation													02/03
310		Infrastructure	319 days	17/11/15	02/03/17	Infrastructure													02/03
311		RF Hall Electrical Infrastructure	319 days	17/11/15	02/03/17	RF Hall Electrical Infrastructure													02/03
312		RF Controls Racks	154 days	11/05/16	12/12/16	RF Controls Racks													12/12
321		RF Controls Rack #2	57 days	23/09/16	12/12/16	RF Controls Rack #2													12/12
322		Install interface cable management / cable	5 days	23/09/16	29/09/16	Install interface cable management / cable													29/09
323		Control Rack Delivered from DL	0 days	06/10/16	06/10/16	Control Rack Delivered from DL													06/10
324		Install rack in MICE Hall	2 days	01/12/16	02/12/16	Install rack in MICE Hall													02/12
325		4616 Amplifier system#2	3 days	05/12/16	07/12/16	4616 Amplifier system#2													07/12
326		Terminate controls cables	3 days	05/12/16	07/12/16	Terminate controls cables													07/12
327		TH116 Amplifiers system#2	3 days	08/12/16	12/12/16	TH116 Amplifiers system#2													12/12
328		Terminate controls cables	3 days	08/12/16	12/12/16	Terminate controls cables													12/12
355		RF System #2 - Installation	139 days	05/08/16	02/03/17	RF System #2 - Installation													02/03
356		4616 Amplifier system #2	107 days	05/08/16	17/01/17	4616 Amplifier system #2													17/01
357		RF System #2 integration starts	0 days	05/08/16	05/08/16	RF System #2 integration starts													05/08
358		Design cable management	2 days	05/08/16	08/08/16	Design cable management													08/08
359		Design AC distribution	2 days	09/08/16	10/08/16	Design AC distribution													10/08
360		Produce cable schedules - controls interface	4 days	11/08/16	16/08/16	Produce cable schedules - controls interface													16/08
361		Install cable management	2 days	11/08/16	12/08/16	Install cable management													12/08
362		Install AC distribution	3 days	15/08/16	17/08/16	Install AC distribution													17/08
363		Install cables for amplifier and racks	15 days	18/08/16	07/09/16	Install cables for amplifier and racks													07/09
364	4616 Installation & test into dummy load	RF System #2 Delivered to RAL	0 days	13/10/16	13/10/16	RF System #2 Delivered to RAL													13/10
365		Install 4616 Amplifier	5 days	14/10/16	20/10/16	Install 4616 Amplifier													20/10
366		Install 20kV HV Rack	1 day	21/10/16	21/10/16	Install 20kV HV Rack													21/10
367		Install Auxiliary Rack	1 day	24/10/16	24/10/16	Install Auxiliary Rack													24/10
368		Terminate 4616 Amplifier cables	2 days	25/10/16	26/10/16	Terminate 4616 Amplifier cables													26/10
369		Terminate HV Rack cables	3 days	27/10/16	31/10/16	Terminate HV Rack cables													31/10
370		Terminate Auxiliary Rack cables	3 days	01/11/16	03/11/16	Terminate Auxiliary Rack cables													03/11
371		Prepare 4616 Dummy Load	4 days	04/11/16	09/11/16	Prepare 4616 Dummy Load													09/11
372		Commission Electrical system	5 days	13/12/16	19/12/16	Commission Electrical system													19/12
373		Commission RF with Dummy Load	10 days	20/12/16	17/01/17	Commission RF with Dummy Load													17/01
374		TH116 Amplifier system #2	115 days	08/09/16	02/03/17	TH116 Amplifier system #2													02/03
375	TH116 Installation & test into dummy load	Design cable management	2 days	08/09/16	09/09/16	Design cable management													09/09
376		Design AC distribution	2 days	12/09/16	13/09/16	Design AC distribution													13/09
377		Produce cable schedules - controls interface	5 days	14/09/16	20/09/16	Produce cable schedules - controls interface													20/09
378		Install cable management	2 days	21/09/16	22/09/16	Install cable management													22/09
379		Install AC distribution	2 days	23/09/16	26/09/16	Install AC distribution													26/09
380		Install TH116 Amplifier Mechanically in MICE Hall	15 days	14/10/16	03/11/16	Install TH116 Amplifier Mechanically in MICE Hall													03/11
381		Install HV Rack	1 day	04/11/16	04/11/16	Install HV Rack													04/11
382		Install Auxiliary Rack	1 day	07/11/16	07/11/16	Install Auxiliary Rack													07/11
383		Install / Terminate HV Rack cables	5 days	08/11/16	14/11/16	Install / Terminate HV Rack cables													14/11
384		Install / Terminate Auxiliary Rack cables	7 days	15/11/16	23/11/16	Install / Terminate Auxiliary Rack cables													23/11
385		Install / Terminate TH116 Amplifier cables	5 days	24/11/16	30/11/16	Install / Terminate TH116 Amplifier cables													30/11
386		Prepare TH116 Dummy Load	5 days	01/12/16	07/12/16	Prepare TH116 Dummy Load													07/12
387		Commission Electrical system	12 days	18/01/17	02/02/17	Commission Electrical system													02/02
388		Commission RF with Dummy Load	20 days	03/02/17	02/03/17	Commission RF with Dummy Load													02/03
389		RF System#2 - Amplifier 4616 & TH116 available for operation	0 days	02/03/17	02/03/17	RF System#2 - Amplifier 4616 & TH116 available for operation													02/03

Project: MICE HALL INSTALLATION S
Date: 04/09/15

#010100

Inactive Summary

#010100

Inactive Task

01010000000000000000

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Page 1

ID	Task Name	Duration	Start	Finish	2014				2015				2016				2017		
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		
412	Cavities	744 days	04/06/14	04/05/17															
445	Off line cavity testing Prep (system 2)	47 days	03/11/16	23/01/17															
446	Install cavity 2 in MICE hall adjacent to wall	4 days	03/11/16	08/11/16															
447	Install coax to cavity	2 days	09/11/16	10/11/16															
448	Make up all services connections	2 days	11/11/16	14/11/16															
449	fit N type transistion to input ports	1 day	15/11/16	15/11/16															
450	checks with VNA	2 days	16/11/16	17/11/16															
451	Pump down cavity	3 wks	18/11/16	08/12/16															
452	<10e6 Torr check tuning operation of cavity	3 days	09/12/16	13/12/16															
453	Connect cavity water system	1 day	14/12/16	14/12/16															
454	set cavity tempreature and plot tuning range	14 days	15/12/16	18/01/17															
455	Check tuners with pneumatic pressure	1 day	19/01/17	19/01/17															
456	remove N type transistions	1 day	20/01/17	20/01/17															
457	connect coax to input couplers	1 day	23/01/17	23/01/17															
458	Cavity testing sytem 2 - High Power	27 days	24/01/17	01/03/17															
459	Check all cavity interlocks trip RF system off	2 days	24/01/17	25/01/17															
460	Set amplifier to <50kW output to cavity (open loop control)	1 day	26/01/17	26/01/17															
461	tune cavity	1 day	27/01/17	27/01/17															
462	move amplifer up towards 500kW and condition, tune as nesscessary	1 day	30/01/17	30/01/17															
463	For/Refl monitor signals, add attenuators for range optimis	1 day	31/01/17	31/01/17															
464	Reduce power to <100kW and close LLRF loop	1 day	01/02/17	01/02/17															
465	raise power level towards 1.5MW	1 day	02/02/17	02/02/17															
466	For/Refl monitor signals, add attenuators for range optimis	1 day	03/02/17	03/02/17															
467	check tuning range and tempreatures	1 day	06/02/17	06/02/17															
468	raise to full RF power limit of LLRF	3 days	07/02/17	09/02/17															
469	operate at sustained power level	14 days	10/02/17	01/03/17															
470	Off line cavity testing system 2 complete	0 days	01/03/17	01/03/17															
471	Move RF Cavities and Chambers into cooling channel	105 days	26/10/16	06/04/17															
477	Cavity #2	26 days	02/03/17	06/04/17															
478	Place Cavity #2 online and couple to magnets	6 days	02/03/17	09/03/17															
479	Vac Pump cooling channel	3 wks	10/03/17	30/03/17															
480	Network analyser tests	1 wk	31/03/17	06/04/17															
482	HPRF tests on cooling channel - NO FIELD	40 days	10/03/17	04/05/17															
496	Cavity testing sytem 2 - High Power	20 days	07/04/17	04/05/17															
497	Check all cavity interlocks trip RF system off	2 days	07/04/17	10/04/17															
	Set amplifier to <50kW output to cavity (open loop control)	1 day	11/04/17	11/04/17															
	tune cavity	1 day	12/04/17	12/04/17															
	move amplifer up towards 500kW and condition, tune as nesscessary	1 day	13/04/17	13/04/17															
	For/Refl monitor signals, add attenuators for range optimisation	1 day	14/04/17	14/04/17															
	Reduce power to <100kW and close LLRF loop	1 day	17/04/17	17/04/17															
	raise power level towards 1.5MW	1 day	18/04/17	18/04/17															
	For/Refl monitor signals, add attenuators for range optimisation	1 day	19/04/17	19/04/17															
	check tuning range and tempreatures	1 day	20/04/17	20/04/17															
	raise to full RF power limit of LLRF	3 days	21/04/17	25/04/17															
	operate at sustained power level	7 days	26/04/17	04/05/17															
	On line cavity testing system 2 complete	0 days	04/05/17	04/05/17															

North PRY plates not installed at this point.

Cavity#2 installed in upstream position

High Power Tests repeated in cooling channel final position with access from north side.

#01\$0100

#01\$0100

00101000000000000000

Inactive Summary

Manual Task

Duration-only




















Manual Summary Rollup

Manual Summary

Start-only


Finish-only


Page 2


ID		Task Name	Duration	Start	Finish												
						2015				2016				2017			
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1		MICE RF Work Package	2198 days	01/09/08	26/05/17												
511		PRY	102 days	02/01/17	26/05/17												
512		South side installation complete	0 days	02/01/17	02/01/17												
513		Install South side coax upright supports to PRY plate - 2 positions	4 days	05/01/17	10/01/17												
514		Install temporary RF coax support for North side PRY	2 days	11/01/17	12/01/17												
515		Install coax distribution system	2 days	13/01/17	16/01/17												
516		Connect all services	2 days	17/01/17	18/01/17												
517		RF system temporary installation complete	0 days	18/01/17	18/01/17												
518		Remove coax	2 days	05/05/17	08/05/17												
519		Remove coax temporary support	2 days	09/05/17	10/05/17												
520		Install North side PRY plates	2 days	11/05/17	12/05/17												
521		PRY installation complete	0 days	12/05/17	12/05/17												
522		Install North side coax upright supports to PRY plate - 2 positions	4 days	15/05/17	18/05/17												
523		Install RF coax support for North side PRY	2 days	19/05/17	22/05/17												
524		Install coax distribution system	2 days	23/05/17	24/05/17												
525		Connect all services	2 days	25/05/17	26/05/17												
526		RF system installation complete	0 days	26/05/17	26/05/17												




Project: MICE HALL INSTALLATION S
Date: 08/09/15














Inactive Task












Inactive Milestone


Inactive Summary


Manual Task


Duration-only


Manual Summary Rollup














Manual Summary

Start-only

Finish-only







RF Deployment Summary

Off Line Tests – Carried Out Using System # 1 Amplifier & Racks

Cavity 1	Date
Control Rack Delivered from DL system#1	06/06/2016
Cavities delivered to RAL (2 off) – Stored in R9 until required	16/06/2016
Install cavity # 1 in off line test position	17/06/2016
Cavity # 1 test prep complete	22/08/2016
System #1 amplifier racks commissioned into dummy loads	24/08/2016
High power tests begin	20/09/2016
Off line cavity testing system # 1 complete	26/10/2016
Cavity 2	
Install cavity # 2 in off line test position	3/11/2016
Cavity # 2 test prep complete	23/01/2017
High power tests begin	24/01/2017
Off line cavity testing system # 2 complete	1/03/2017



RF Deployment Summary

On Line Downstream Position – Uses System # 2 Amplifiers & Racks

Cavity 1	Date
Installation of the RF Cavities & Chambers starts	27/10/2016
RF system # 2 delivered from DL – racks and amplifiers	13/10/2016
System # 2 amplifier racks commissioned into dummy loads	2/03/2017
High power tests begin	10/03/2017
On line cavity 1 high power testing complete	6/04/2017

- Commissioning into dummy loads allowed 10days for each amplifier ~ total approx 1mth
- Delivery of RF system # 2 may be delayed possibly upto 2-3mths...effort driven
- Assumes same test procedure and time frame as off line testing
- On line high power tests carried out with access to north side of the cooling channel north pry plates not installed.



RF Deployment Summary

On Line Upstream Position – Uses System # 1 Amplifiers & Racks

Cavity 2	Date
Installation of the RF Cavities & Chambers starts	2/03/2017
High power tests begin	7/04/2017
On line cavity 2 high power testing complete	4/05/2017

- Assumes same test procedure and time frame as off line testing
- On line high power tests carried out with access to north side of the cooling channel north pry plates not installed.





RF Coax Support



Science & Technology
Facilities Council


Coax support structure

- Fasten Coax support frame to uprights




- Drill and tap PRY for 2 off vertical upright supports
- Steve Plate & Holger don't see this as a problem

Off Line Installation



- Coax support frame



- Wall support bracket

