



---

Managed by Fermi Research Alliance, LLC for the U.S. Department of Energy Office of Science

---

# Conventional Facilities Status

Steve Dixon

PIP-II Machine Advisory Committee Meeting

10-12 April 2017

# Outline

- R&D Phase Goals
- Current Status
- Schedule to CD-1
- Risk Status
- Summary

# Charge Questions

1. Is the scope of the facility described in the CDR both feasible and likely to satisfy the requirements outlined in the Mission Need Statement?
2. Is the facility likely to meet the enumerated performance goals incorporated into the Functional Requirements Specification (FRS).
3. Have the risks inherent in the conceptual design been adequately identified and appropriately targeted within the R&D program?
4. Can the conceptual design be characterized as being sufficient to provide the technical basis for CD-1?

# Conventional Facilities Scope of Work

- Conventional Facilities to Support PIP-II:
  - Site Work
    - Utilities (electrical, communication, ICW, DWS, sanitary, chilled water);
    - Site Improvements (roads, parking area, hardstands, tank foundations);
  - Linac
    - Below Grade Enclosure;
    - Linac Service Building;
  - Transport Line
    - Transport Line Enclosure;
    - Beam Dump Enclosure;
    - Connection to existing Booster;
  - Cryo Plant Building
  - Mechanical Plant

# R&D Phase Goals

- Conceptual Design:
  - Conceptual Design Report Text;
  - Conceptual Design Drawings;
- Life Safety Analysis
- Support Analysis of Alternates
- Support NEPA Process
- Prepare for CD-1
  - R&D Phase resource loaded schedule
  - Construction Phase resource loaded schedule
- Prepare for CD-2/3a
  - Advanced Preliminary Design for Site Prep work
  - Advanced Preliminary Design for Cryo Plant Building

# R&D Phase Goals and Status

- Conceptual Design:
  - Conceptual Design Report Text; - **Complete**
  - Conceptual Design Drawings; - **Complete** [1]
- Life Safety Analysis - **Complete** [2]
- Support Analysis of Alternates – **Complete**
- Support NEPA Process - **Ongoing**
- Prepare for CD-1 – **Ongoing**
  - R&D Phase resource loaded schedule - **Complete**
  - Construction Phase resource loaded schedule – **Ongoing**
- Prepare for CD-2/3a – **Not Started**
  - Detailed Design for Site Prep work
  - Detailed Design for Cryo Plant Building

Charge Item: #1

Charge Item: #3

Charge Item: #3


Charge Item: #4

[1] – Conceptual Design Drawings can be found in TeamCenter ED0005473

[2] – Final LSA can be found at PIP-II-doc-120

- Meetings with Stakeholders:
  - Goal: Document the spatial and infrastructure requirements for PIP-II facilities; [3]
  - Started in January 2016;
- Results:
  - Product was the Conceptual Design drawings and text that described the sizes/arrangement of spaces and buildings to accommodate the functional requirements;
  - Developed cooling strategies for pulsed mode and continuous wave operation; **FRS Section 5: “Full CW RF operational capability”**
  - Conventional facilities are similar to typical Fermilab construction;

# Siting Overview





## Construction Packages:

- 121.6.2 Site Preparation
- 121.6.3 Cryo Plant Building
- 121.6.4 Utility Plant Building
- 121.6.5 Linac Tunnel
- 121.6.6 Linac Gallery
- 121.6.7 Beam Transfer Line
- 121.6.8 Booster Connection

# Siting Considerations

Charge Item: #2



Site Plan with Possible Future Expansion

- FRS Integration and Upgradability:**
- I1: Future RCS or Pulsed Linac
  - I2: Future 100 kW beam to Mu2e;
  - I4: Installation/Commissioning during ongoing operations
- FRS Section 5 (Facility Scope):**
- Linac length to accommodate four (4) additional HB650 cryomodules


# Siting Considerations



Looking Southeast From Wilson Hall




Looking South Along Beamline




View from Wilson Hall

# Typical Linac Cross Section



From 2016 P2MAC







Plan at Enclosure Level

**FRS Section 5 (Facility Scope):**  
*The linac enclosure will be constructed with a length to accommodate four HB650 cryomodules beyond the nominal compliment required for 800 MeV*

# Main Ring/Transport Line Intersection

Charge Item: #1  
Charge Item: #2




**FRS Integration and Upgradability:**  
12: The siting of the PIP-II facility will be consistent with future upgrades to provide 100 kW beams to the Mu2e hall on the Muon Campus

From 2016 P2MAC



# Cryo Plant Building


Charge Item: #3




**Risk:** Cryoplant induced ground motion and superconducting cavity detuning. LCLS-II Engineering Note [3] recommended distance (30m) and isolated foundations for compressors.

[4] – Engineering Note LCLSII-4.8-EN-0326-R0 can be found at PIP-II-doc-122

# Utility Building



# Support NEPA



Site Plan with 2016 Wetland Delineation


# Schedule to CD-1

Activity ID	Activity Name	2016	2017	2018	2019	2020	2021	2022	2023	2024															
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
121.6.1	CF - R&D Phase	121.6.1 CF - R&D Phase																							
121.6.1.1	CF - R&D - Conceptual & Detail Design for all PIP-II civil engineering works (CD&DD)	121.6.1.1 CF - R&D - Conceptual & Detail Design for all PIP-II civil engineering works (CD&DD)																							
121.6.1.1.1	CF - R&D - CD&DD: T4 Milestones	121.6.1.1.1 CF - R&D - CD&DD: T4 Milestones																							
A6000	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CDR	◆ CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CDR																							
A6010	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CD-1 - End of Preliminary Design	◆ CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CD-1 - End of Preliminary Design																							
A1720230	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for TDR	◆ CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for TDR																							
A6020	CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CD-2 - End of Detail Design	◆ CF - R&D - CD&DD: T4 MS - Documentation & Drawings ready for CD-2 - End of Detail Design																							



## PIP-II PROJECT - High Level Master Schedule

T0, T1, T2, I3 Milestones



FY19 : Final Design begins

FY18:Begin Detail Design for Site Prep, Cryo Plant, Utility Building

FY17:Select an Architect/Engineer - **Complete**;

- Update the drawings/text - **Complete**;

- Refine cost estimate/schedule - **Underway**;

# Risks

- 9 Opportunities (O)
- 48 Threats (T)
  
- Largest Opportunities/Threats
  - Wetland Delineation (O)
  - Changes to Subproject Design Requirements (T)
  - Poor Interface Definition Between Subprojects (T)
  - Significant Injury During Construction (T)
  - Accelerator Shutdown Uncertainties (T)
  
- These are being investigated during the R&D phase

# Summary

- Technical Design of Conventional Facilities is based in iterative discussions and meetings with stakeholders and the conceptual design of the conventional facilities will meet the requirements outlined in the Mission Need Statement;
- The scope of the conceptual design for the conventional facilities is sufficiently well defined to support the development of preliminary cost and schedule estimates currently underway;
- The Conventional Facilities have designed to incorporate and accommodate the performance goals contained in the Functional Requirements Specifications;
- The Conventional Facilities risk (threats/opportunities) review is underway and has identified and targeted keys risks to be addressed within the R&D program;
- The conceptual design is sufficiently developed to provide the technical basis of CD-1;

# Backup Material

## Other FY16/17 Activities:

- Siting Analysis – PIP-II-doc-136
- ICW Water Quality Test Results – PIP-II-doc-155
- Implementation of Guiding Principles – PIP-II-doc-184
- Wetland Assessment Report – PIP-II-doc-159
- Building Renderings – PIP-II-doc-151
- Investigation of One-for-One Building Replacement Requirement - **ongoing**

# Stakeholders:

## Fermilab:

Alessandro Vivoli, Anindya Chakravarty, Anthony F Leveling, Arkadiy L Klebaner  
Beau F. Harrison, Curtis M. Baffes, David E Johnson, David W Peterson  
Don Cossairt, Donald V Mitchell, Emil Huedem, Jim Niehoff, Fernanda G Garcia  
Jerry R Leibfritz, Jerzy Czajkowski, John E Anderson Jr, Luisella Lari  
Matthew Quinn, Maurice Ball, Paul Derwent, Ralph J Pasquinelli  
Todd M Sullivan, Valeri A Lebedev, William A Pellico

## Consultants:

Tom Lackowski, TGRWA  
Ron Jedziniak, LG Associates  
Rick Glenn, Jensen Hughes

# Meeting Minutes (PIP-II-doc-70)

- [01 - Coordination Meeting - 17FEB16 \(pdf\)](#)
- [02 - Cryogenic Department Meeting 19FEB16 \(pdf\)](#) – Cryo Meeting
- [03 - Coordination Meeting - 02MAR16 \(pdf\)](#) – Linac Enclosure
- [04 - Coordination Meeting - 09MAR16 R1 \(pdf\)](#) – Linac Enclosure and Cooling
- [05 - Coordination Meeting - 24MAR16 R1 \(pdf\)](#) – Linac Enclosure and Cryo Plant
- [06 - Cryo Coordination Meeting - 01APR16 \(pdf\)](#) – ICW Cooling and Cryo
- [07 - Coordination Meeting - 14APR16 \(pdf\)](#) – Penetrations and Cooling Strategy
- [08 - Coordination Meeting - 28APR16 \(pdf\)](#) – Cooling Strategy
- [09 - Coordination Meeting r1 - 12MAY16 \(pdf\)](#) – Shielding and Transport Line
- [10 - Coordination Meeting - 09JUN16 \(pdf\)](#) – Shielding Summary
- [11 - Coordination Meeting - 07JUL16 \(pdf\)](#) – RF Distribution and LCW Cooling
- [12 - Coordination Meeting - 21JUL16 \(pdf\)](#) – High Bay Equipment
- [13 - Coordination Meeting - 04AUG16 \(pdf\)](#) – Cryo Summary and Linac Gallery
- [14 - Coordination Meeting - 15SEP16 \(pdf\)](#) – Sitewide Electrical Distribution

# Drawings (TeamCenter ED0005473)

## 54 Drawings

- One (1) General sheet
- Six (6) Civil sheets
- Forty-Three (43) Architectural sheets
- Three (3) Mechanical sheets
- One (1) Electrical sheet

### **LIST OF DRAWINGS**

G-1 TITLE SHEET, LIST OF DRAWINGS


C-1 SITE IMAGE  
 C-2 FUTURE BEAMLINES SITE PLAN  
 C-3 WETLANDS SITE PLAN  
 C-4 SITE PLAN  
 C-5 ENLARGED PLAN AT ABSORBER  
 C-6 SITE UTILITY PLAN

A-1 DESIGN BASIS - SHEET 1  
 A-2 DESIGN BASIS - SHEET 2  
 A-3 DESIGN BASIS - SHEET 3  
 A-4 LIFE SAFETY  
 A-5 ENCLOSURE KEY PLAN  
 A-6 LINAC ENCLOSURE PLAN - SHEET 1  
 A-7 LINAC ENCLOSURE PLAN - SHEET 2  
 A-8 LINAC ENCLOSURE PLAN - SHEET 3


A-9 LINAC ENCLOSURE PLAN - SHEET 4  
 A-10 TRANSPORT ENCLOSURE PLAN - SHEET 1  
 A-11 TRANSPORT ENCLOSURE PLAN - SHEET 2  
 A-12 TRANSPORT ENCLOSURE PLAN - SHEET 3  
 A-13 TRANSPORT ENCLOSURE PLAN - SHEET 4  
 A-14 TRANSPORT ENCLOSURE PLAN - SHEET 5  
 A-15 TYP. LINAC ENCLOSURE SECTION  
 A-16 TYP. TRANSPORT ENCLOSURE SECTION  
 A-17 ELEVATION AT MAIN RING CROSSING  
 A-18 PIP II CAMPUS PLAN  
 A-19 LINAC SUPPORT BUILDING KEY PLAN  
 A-20 LINAC SUPPORT BUILDING PLAN - SHEET 1  
 A-21 LINAC SUPPORT BUILDING PLAN - SHEET 2  
 A-22 LINAC SUPPORT BUILDING PLAN - SHEET 3  
 A-23 LINAC SUPPORT BUILDING PLAN - SHEET 4  
 A-24 LINAC SUPPORT BUILDING PLAN - SHEET 5  
 A-25 SOUTHEAST BOOSTER BUILDING - DEMO PLAN  
 A-26 SOUTHEAST BOOSTER BLDG. - EXCAVATION PLAN  
 A-27 SOUTHEAST BOOSTER BUILDING - PLAN  
 A-28 SECTION THRU RECEIVING

A-29 CROSS SECTION THRU HIGH BAY  
 A-30 CROSS SECTION @ HWR  
 A-31 SECTION THRU HIGH BAY  
 A-32 SECTION @ COAX FOR SSR1, SSR2  
 A-33 SECTION @ WAVEGUIDE FOR LB 650, HB 650  
 A-34 SECTION AT LINAC ALCOVES  
 A-35 SECTION SHEET - 1  
 A-36 SECTION SHEET - 2  
 A-37 SECTION SHEET - 3  
 A-38 SECTION SHEET - 4  
 A-39 SECTION SHEET - 5  
 A-40 CRYOGENIC PLANT  
 A-41 COLD BOX STATION PLAN  
 A-42 COMPRESSOR STATION PLAN  
 A-43 PIP II UTILITY PLANT PLAN  
 M-1 CONCEPTUAL DESIGN BASIS - SHEET 1  
 M-2 CONCEPTUAL DESIGN BASIS - SHEET 2  
 M-3 COOLING HEAT REJECTION CONCEPT  
 E-1 POWER SINGLE LINE DIAGRAM

# Typical Design Basis Sheet




# Preliminary Shielding Considerations



Used the 10W/m curve for the conceptual design


18.5'  
(transport line and absorber)

Preliminary Shielding Depths shown below. **Further analysis required**, especially at the Booster.




Thanks to D. Cossairt, T. Leveling and M. Quinn

# Cryo Plant



# Cryo Plant



**COLD BOX STATION**

FUNCTION: HOUSE REFRIGERATOR, CONTROL ROOM, TECH. SPACE

CONSTRUCTION: NON PROTECTED EXPOSED STEEL TYPE II B PER IBC

U-VALUES: ASHRAE 90.1

EQUIPMENT ACCESS: 18' W X 18' H ROLL UP DOORS

EQUIPMENT HANDLING: 15 TON OVERHEAD BRIDGE CRANE

HVAC: 68 MIN. 78 MAX., 50% MAXIMUM HUMIDITY

MECHANICAL ROOM: 68 MIN. NO MAX.

ODH VENTILATION: 45,000 CFM LOCATED HIGH AND 10,000 LOCATED LOW

OCCUPANT VENTILATION: N/A

CHILLED WATER: 150 GPM ALLOWANCE

ICW: FIRE PROTECTION APPROX. 600 GPM

OCCUPANT LOAD: 10-15 DURING INSTALLATION / 4-5 NORMALLY

LIGHTING: 65FC

EMERGENCY LIGHTING: PER NFPA 101 LIFE SAFETY CODE

EXIST SIGNS: PER NFPA 101 LIFE SAFETY CODE

CONV RECEP: 120 / 208 V AC

WELDING RECEP: 480V 60 AMP (QTY 2)

EGRESS: MAXIMUM TRAVEL DISTANCE 250-FT TO EXIT

SPECIAL: ADMINISTRATION

EYE WASH STATIONS: 1

EXHAUST CONTROL: ODH ABATEMENT


FIRE DETECTION: MANUAL PULL STA

FIRE NOTIFICATION: AUDIBLE AND VIS THROUGHOUT

FIRE SUPPRESSION: AUTOMATIC SPRIN DESIGNED TO OR GROUP II - HIGH T

**COLD BOX STATION PLAN**

1" = 15'-0"



**WARM COMPRESSOR STATION PLAN**

1" = 15'-0"

**WARM COMPRESSOR STATION**

FUNCTION: HOUSE FOUR CRYO COMPRESSORS

CONSTRUCTION: NON PROTECTED EXPOSED STEEL TYPE II B PER IBC

U-VALUES: ASHRAE 90.1

EQUIPMENT ACCESS: 18' W X 18' H OVERHEAD ROLL UP DOOR

EQUIPMENT HANDLING: 25 TON OVERHEAD BRIDGE CRANE

HVAC: SUMMER AMBIENT VENTILATION ONLY, NO MAXIMUM HUMIDITY

PURGE VENTILATION: WINTER 65F, NO MINIMUM HUMIDITY

OCCUPANT VENTILATION: 50,000 CFM FOR ODH CONDITION

LOW: NONE

PROCESS COOLING: 1400 GPM PROCESS COOLING WATER 95° (PWC) FOR COMPRESSORS COOLING

ICW: FOR FIRE PROTECTION

OCCUPANT LOAD: 10 - 15 DURING INSTALLATION / 4-5 FOR START UP AND OPERATIONS (20% OF TIME)

LIGHTING: 65FC

EMERGENCY LIGHTING: PER NFPA 101 LIFE SAFETY CODE

EXIST SIGNS: PER NFPA 101 LIFE SAFETY CODE

CONV RECEP: 120 / 208 V AC

WELDING RECEP: 480V 60 AMP (QTY 4)

EGRESS: MAXIMUM TRAVEL DISTANCE 250-FT TO EXIT

SPECIAL: ADMINISTRATION CONTROL ACCESS PROVIDED, EYE WASH STATIONS

FIRE DETECTION: MANUAL PULL STATIONS AT EXITS

FIRE NOTIFICATION: AUDIBLE AND VISUAL DEVICES THROUGHOUT

FIRE SUPPRESSION: AUTOMATIC SPRINKLER SYSTEM DESIGNED TO ORDINARY HAZARD GROUP II - HIGH TEMPERATURE SPRINKLERS

# Cryo Plant – Water Quality Requirements

		PIP-II Requirements		Water Analysis Report		
Description	Unit	Closed loop	Open loop	Range	Units	
pH value		7.5 - 9.0	7.5 - 9.0	7.82 - 7.89		
Hardness	[dH]	< 20	< 20	20.79 - 23.02	ppm CaCO3	1 dH = 17.848 mg CaCO3
Carbonate hardness	[dH]	< 20	< 4	0.96 - 1.02	Ca/Mg ratio	
Chloride (Cl)	[mg/l]	< 100	< 100	5-15	ppm	
Dissolved iron (Fe)	[mg/l]	< 0.2	< 0.2	0.04 - 0.01	ppm	1 ppm = 1 milligram/liter
Sulphate (SO <sub>4</sub> )	[mg/l]	< 200	< 200	84.51 - 115.51	ppm	
Sulfide (S <sub>2</sub> -)	[mg/l]	< 0.1	< 0.1			Future water analysis
Silicic acid (SiO <sub>2</sub> )	[mg/l]	< 200	< 200	10.63 - 11.56	ppm	
HCO <sub>3</sub> / SO <sub>4</sub>	-	> 1	> 1			Future water analysis
Electrical conductivity	[μS/cm]	10 - 800	10 - 1500			Future water analysis
Ammonium (NH <sub>4</sub> )	[mg/l]	< 1	< 1			Future water analysis
Dissolved manganese (Mn)	[mg/l]	< 0.2	< 0.1	0.00	ppm	Future water analysis
Phosphate (PO <sub>4</sub> )	[mg/l]	< 15	< 15			Future water analysis
Glycol	[%]	20 - 40	-			Future water analysis
Solids (particle size)	[mm]	< 0.1	< 0.1	?	?	Requires Further Investigation
Solids (particle amount)	[mg/l]	< 10	< 10	?	?	Requires Further Investigation
Appearance		clear, colorless	clear, colorless			
Total bacterial count	[CFU/ml]	< 10 <sup>4</sup>	< 10 <sup>4</sup>	?	?	Requires Further Investigation
Proportion of non-dissolved solids	[ppm]	< 20	< 20	?	?	Requires Further Investigation
Algae		- not allowed	- not allowed	?	?	Requires Further Investigation
Magnesium				189.46 - 204.43	ppm CaCO3	
Calcium				181.52 - 206.42	ppm CaCO3	
Copper				0.00 - 0.01	ppm	
Total Phosphorus				0.06 - 0.13	ppm	
Zinc				0.0 - 0.01	ppm	
Sodium				23.84 - 34.98	ppm	
Molybdate				0.01 - 0.3	ppm	
Boron				0.55 - 0.65	ppm	
Aluminum				0.02 - 0.03	ppm	

Thanks to A. Klebaner and A. Chakravarty

# Cryo Plant Cooling Requirements

- Water Requirements
  - ~2,000 gpm flow
- Pond System
  - Chemical characteristics met by Pond system;
  - Solids content characteristics NOT met by Pond system;
  - No Pond Exists - ~\$500-\$700k per acre;
- ICW System
  - Testing indicates that ICW meets most requirements (see next slides) [5];
    - Chemical characteristics met by existing ICW system;
    - Solids content characteristics NOT met by ICW system;
  - Only 1,400 gpm available per the ICW model

[5] – ICW Water Quality Test Results study can be found at PIP-II-doc-155

# Cryo Plant – Water Quality Test Stand



- Installed as part of the Mu2e Cryo work for CDF;
- Installed test ports to sample the ICW before and after the strainer;
- Includes a Adams strainer with 250 micron slot sizes (baseline);
- Two month rental of a Lakos strainer to reduce the solids with 25 micron filter;
- Replacement filter elements in Adams strainer with 75 micron slot size;
- Arranged for FESS/O water testing service to increase the testing to include solids;
- Compare strainer options with water quality requirements.

# Cryo Plant – Test Stand Results

Thanks to G. Gilbert for the help with water sampling/testing

		PIP-II Requirements		Adam's Strainer (250 micron)	Adams Strainer (75 micron)	Lakos Filter (25 micron)	CUB Cooling Towers				
				21-Oct-16		14-Dec-16		16-Nov-16			
Desription	Unit	Closed loop	Open loop	Before	After	Before	After	Before	After	16-Nov-16	14-Dec-17
pH value		7.5 - 9.0	7.5 - 9.0	7.51	7.71			8.28	8.23		
Hardness	[dH]	< 20	< 20	12.10	12.03			13.98	14.01		
Carbonate hardness	[dH]	< 20	< 4	1.02	1.01			1.03	1.03		
Chloride (Cl)	[mg/l]	< 100	< 100								
Dissolved iron (Fe)	[mg/l]	< 0.2	< 0.2	0.07	0.07			0.10	0.12		
Sulphate (SO <sub>4</sub> )	[mg/l]	< 200	< 200	36.02	34.63			46.16	44.41		
Sulfide (S <sub>2</sub> -)	[mg/l]	< 0.1	< 0.1								
Silicic acid (SiO <sub>2</sub> )	[mg/l]	< 200	< 200	5.62	5.56			5.52	5.54		
HCO <sub>3</sub> / SO <sub>4</sub>	-	> 1	> 1								
Electrical conductivity	[µS/cm]	10 - 800	10 - 1500	672.00	672.00			698.00	695.00		
Ammonium (NH <sub>4</sub> )	[mg/l]	< 1	< 1	0.20	0.20	---	0.30	---	0.22		
Dissolved manganese (Mn)	[mg/l]	< 0.2	< 0.1	0.01	0.01			0.01	0.01		
Phosphate (PO <sub>4</sub> )	[mg/l]	< 15	< 15	0.29	0.44			0.07	0.31		
Glycol	[%]	20 - 40	-	0.00	0.00			0.00	0.00		
Solids (particle size)	[mm]	< 0.1	< 0.1	---	0.04	---	0.03	---	0.03		
Solids (particle amount)	[mg/l]	< 10	< 10		see chart		see chart		see chart		
Appearance		clear, colorless	clear, colorless								
Total bacterial count	[CFU/ml]	< 10 <sup>4</sup>	< 10 <sup>4</sup>	1,000	1,000			0	0		
Proportion of non-dissolved solids	[ppm]	< 20	< 20								
Algae	cells/mL	- not allowed	- not allowed	986,751	1,347,557	447	47	23,785	2,144	87	13
Magnesium	ppm			107.12	106.63			122.72	122.87		
Calcium	ppm			108.86	108.13			126.81	127.12		
Copper	ppm			0.00	0.00			0.00	0.00		
Zinc	ppm			0.00	0.01			0.01	0.01		
Sodium	ppm			62.19	61.77			60.21	59.70		
Molybdate	ppm			0.01	0.00			0.00	0.01		
Boron	ppm			107.12	106.63			122.72	122.87		
Aluminum	ppm			0.03	0.03			0.04	0.04		

## Results:

- Baseline assumes a heat exchanger to isolate the ICW from the cryo compressor side;
- Opportunity to eliminate the heat exchanger/pumps/treatment and have direct ICW cooling with additional testing/convincing;
- Additional testing needed for chloride;
- Algae is likely seasonal, still requires a solution or better definition of requirements;

# PM vs. CW Considerations

- Driven by duty factor of the equipment
  - 15% for Pulsed Mode
  - 100% for Continuous Wave Mode
- Common For Both Modes
  - Physical arrangement of heat producing equipment;
  - Electrical power supply (not usage);
  - Conventional Facilities handles the heat load to air (HLA);
- Difference is Primarily Cooling
  - 5.0 mw in pulsed mode;
  - 10.5 mw in continuous wave mode;

# PM vs. CW Considerations - Cooling

Heat Loads		
	Pulsed Mode	Continuous Wave Mode
Low Conductivity Water (LCW)	1.65	7.07
Heat Load to Air (HLA)	0.33	1.29
Cryoplant Cooling (Cryo)	3.4	3.4
<b>Total (MW)</b>	<b>5.38</b>	<b>11.76</b>

	Industrial Cooling Water (ICW)	Cooling Ponds (PW)	Towers (close)	Towers (open)	Basis of Estimate
Pulsed Mode	MW to GPM Conversion 682.79	MW to Acres Conversion 1.2			
	LCW 1,125 gpm	LCW 1.98 acres	LCW 1.0 towers	LCW 1.0 towers	LCW 1 towers
	HLA 227 gpm	HLA 0.50 acres	HLA towers	HLA towers	HLA chilled water via CUB
	Cryo <b>1,400</b> gpm @17 Fdt	Cryo 4.08 acres	Cryo 2.0 towers	Cryo 1.0 towers	Cryo <b>1,400</b> gpm @17 Fdt
	2,752 gpm	6.56 acres	3.00 towers	2.00 towers	Standby 1 towers
			<i>excludes standby</i>	<i>excludes standby</i>	
CW Mode	MW to GPM Conversion 682.79	MW to Acres Conversion 1.2			
	LCW 4,827 gpm	LCW 8.48 acres	LCW 4.0 towers	LCW 2.0 towers	LCW 4 towers
	HLA 881 gpm	HLA 1.94 acres	HLA 2.0 towers	HLA 1.0 towers	HLA (PM) chilled water via CUB
	Cryo <b>1,400</b> gpm @17 Fdt	Cryo 4.08 acres	Cryo 2.0 towers	Cryo 1.0 towers	HLA (CW) 2 air cooled chillers
	7,108 gpm	14.50 acres	8.00 towers	4.00 towers	Cryo <b>1,400</b> gpm @17 Fdt
			<i>excludes standby</i>	<i>excludes standby</i>	Standby 1 towers
Other Considerations	Other Considerations	Other Considerations	Other Considerations	Other Considerations	
Strainers, Drought Conditions	Strainers, Heat Exchangers, Treatment Drought Conditions	Heat Exchangers, Treatment, Make Up Building Costs			


**Note: 1,400 gpm is the highest flow currently available from the existing ICW system**  
**2,000 gpm is preferred**

Thanks to E. Huedem

# Cooling Design Approach

- Goal: Modular approach that allows for efficient operation in both modes;
- CUB Chilled Water Budget: ~250 tons total. Used for small equipment loads, building loads and RF heat load
- Pulsed Mode
  - Heat Load to Air (HLA): Utilize chilled water from existing CUB for equipment cooling;
  - LCW: (1) Cooling Tower + 1 standby;
  - Cryo: 1,400 gpm of ICW through heat exchanger
- Continuous Wave Mode
  - Heat Load to Air (HLA): Install a chilled water loop to supplement the pulsed mode system with (2) air cooled chillers;
  - LCW: (3) additional Cooling Tower;
  - Cryo: No change

# PIP-II Utility Building



# Mechanical Conceptual Design

